

District Report

Rasuwa

15 February - 14 March 2019

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
District coordination meeting was held on 3rd march, 2019 at GMaLI office, Dhunche Rasuwa. Meeting was chaired by GMaLI chief Mr. Bharat Kumar Thapa and facilitated by HRRP district coordinator Mr. Rijan Gajurel and DTC Mr. Biren Shah. Different partners organization presented their ongoing activities and one pager summery report was shared by each of them. The key discussion points of meetings were: Bharat kumar Thapa (GMall chief) :- The public housing reconstruction process is near to end but others reconstruction activities like wash, livelihood, resettlement of displaced HHs, maintenance of different sub-ways is ongoing and few of them are just started. He also shared that, with the support from partners district has achieved good progress in public housing and now we are expecting same kinds of support in other sectors as well. He also fixed the next district coordination meeting for 3rd April and requested to participate all the partners organization with their one pager activities progress report.	3 March 2019	9		techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	

Summary of events during this period

Transportation rate from the nearest market (Bidur Nuwakot) to different rural municipalities was updated at national level. During survey, we found the easiest and fast means of transportation for construction materials is Eicher. Sub way linked most of the communities of district and on the other side most them are just grabbed and has narrow width. So, people prefer to transport materials in eicher by which it delivers materials near to their construction site.				techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	
Report prepared on Dry stone masonry housing of Rasuwa District. Rasuwa being in the high altitude and rural district there is no proper availability of modern construction materials in the upper belt. The people majorly in the upper belt of district use local materials and tools for the house construction. Due to the plenty of dry-stones in the upper belt of the district, beneficiaries are likely to use dry stones as construction materials for the construction of their houses. The district also being culturally and traditionally rich, this pattern can be resembled in the traditional housing pattern. Tamang people use dry stones as construction materials to preserve their traditional and cultural housing typology. After the 2015 earthquake, people started constructing houses using the local materials like dry				techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	

Summary of events during this period

stones as soon as possible for immediate shelter. But after the implementation of the guideline the dry stones houses did not fit with any specification. To receive the tranche, the beneficiaries constructed another house and the dry stones house were used as animal sheds. But the fact that there is no any guidelines and technical specification for dry – stones Masonary houses beneficiaries have not been able to receive the further tranches. Dry-stones Masonary houses are mostly seen in the upper belt of Rasuwa district like: Gatlang, Goljung, Chilime, Thulo-syafu, Haku, Yarsa, Langtang, Bridhim. Most of the beneficiaries not being able to receive the tranches from dry-stone houses decided to make another house to receive the tranche which has decelerated the construction of dry-stones Masonary in the district resulting in cultural backlog.					
Sharing of Case story of House constructed in the right of way of pasang lhamu highway with Krishna Paudel , Chief District Officer, Rasuwa and Er. Koshnath Adhikari DLPIU Building Chief , Rasuwa				techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	
Assistance in TOT held in Nuwakot by DTC , Rasuwa: Two parallel “7 Days Training of Trainers (ToT) on earthquake resistant building construction” started from March 11, 2019 at Sukhad Pahuna Ghar Hotel and Hotel Saptarangi, Bidur-4, Metropolitan City, Nuwakot for	11 March to 17 March 2019	71	3	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	

Summary of events during this period

newly recruited NRA engineers. The training is organized by CLPIU- building with Technical support from HRRP and NSET. There are 74 engineers including 3 females from Dhading and Nuwakot districts. The topic of the training includes earthquake basics, earthquake resistant design and construction philosophy, NBC, inspection process of reconstructed building typologies, retrofitting etc.					
Report of TOT held in Nuwakot was prepared and shared with the team.				techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	
Meal data for the month of February was updated and shared with national team. The major achievement of last months were: Field visit: Aamo Chhodingmo RM ward number 4 and 5. HRRP team together with DLPIU focal person and district support engineer visited chilima and Goljung , ward 4 and 5 , of Aamo Chhidingmo RM. Ward Level meeting: Ward level technical meeting was conducted at Aamo Chhodingmo RM ward number 5. Meeting was held at ward office, HRRP together with DSE , DLPIU focal person and ward technical person discussed various raising issues and challenges at ward level.				techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	
Field visit: Aama Chhodingmo RM ward number 4 and 5. HRRP team together with DLPIU focal person and district support engineer visited chilima and Goljung , ward 4 and 5 , of Aamo Chhodingmo RM. Ward meeting was conducted at ward		4	0	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	

Summary of events during this period

number 5 and we have planed for the RM level meeting on the next day of our visit but because of bad weather , heavy snow fall took place at northern area of district the palika level meeting was canceled .					
Ward level meeting: Technical Ward level meeting was conducted on Aama chhodingmo RM. Ward level engineer together with others technical person and visited team discusses some raising issues of ward. Discussed Issue: • In completion certificate distribution process, around 80% households already received third tranche after completion of house construction but certificate distribution process seems slow and late. Distribution should start as soon as possible which we made the decision at meeting. • Information collection about house sizes and number of rooms, HRRP district coordinator first illustrate the importance of collection of this information and handover the data collection templet to ward technical person. • Other technical issues and challenges in ward level. Some of them are: Maximum timber structure housing typology with light CGI roofing.		5	0	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	

Summary of events during this period

• High rate of construction material and price inflation. • The major challenge for the inspection technical is language problem. • This results in the gap of information and interaction between the beneficiaries and the technical manpower.					
Rural municipality Action Plan Update and website uploading process: All five rural municipalities action plan was updated and uploaded on respective palikas websites. The signed copy of action plan is ongoing. However, two palikas signed copy is received and others is not signed yet.				techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Hollow concrete block manual orientation.	Laccous Hall , Dhunche Rasuwa. 11 Am to 2:30 PM	HRRP	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org
General Coordination meeting	GMaLi , Dhunche , Chaitra 20	HRRP	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date:	Location:	Participants from HRRP and stakeholders
25 th Feb,2019	Aamo chhodingmo RM ward number 4 and 5	Rijan Gajurel – HRRP Biren Shah – HRRP Saroj Kumar Yadav – Building Prajwal KC – DSE
Objective(s)	• To discuss the issues of high rate of non-compliance, low mobilization of engineers. • Brief the importance of Action Plan and palika profile. • completion certificate distribution process, house size information collection.	

Summary

HRRP team together with building district focal person Mr. Saroj Kumar Yadav and district support engineer visited Aama Chhodingmo RM ward number 4 and 5 (chilima and Goljung). Team conducted ward level meeting and field monitoring at ward number 5 first. Ward chairperson Mr.Tashi Chhawag Tamang was out of office so we conducted only technical ward level meeting with technical person of ward 5 then we went to monitor the newly constructed houses and few houses which has non compliances issue. For non-compliances houses, DSE Mr. Prajwal K.C recommended improving ideas and techniques to the house owner.

Tranche update record of ward number 5

Total Eligible HHs	First Tranche Received HHs	Second Tranche Received HHs	Third Tranche Received HHs	Construction Completed HHs
488	464	375	300	300

Key points of discussion:

- **In completion certificate distribution process**, around 80% households already received third tranche after completion of house construction, but certificate distribution process seems slow and late. Distribution should start as soon as possible which we made the decision at meeting.
- **Information collection about house sizes and number of rooms**, HRRP district coordinator first illustrate the importance of collection of this information and handover the data collection templet to ward technical person.

Key finding of field visit:

- a) Maximum timber structure housing typology with light CGI roofing.
- b) High rate of construction material and price inflation.
- c) The major challenge for the inspection technical is language problem.
- d) This results in the gap of information and interaction between the beneficiaries and the technical manpower.

After the completion of field visit at ward number 5 we went towards ward number 4 (Goljung) where Aamo Chhodingmo RM office is situated. After we reached at ward 4, we visited Palikas office and met with palika focal person together with engineers. Our discussion was mainly focus on action plan update and upload in palika website. HRRP District coordinator Rijan Gajurel shared the method and action plan filling process and requested them to upload in their respective website. Hence, we have already updated action plan so it was easy to demonstrate in front of all palikas representative. Then we went for field monitoring together with engineers.

Tranche update record of ward number 4

Total Eligible HHs	First Tranche Received HHs	Second Tranche Received HHs	Third Tranche Received HHs	Construction Completed HHs
292	283	264	214	214

Key points of discussion:

- **In completion certificate distribution process**, around 80% households already received third tranche after completion of house construction, but certificate distribution process seems slow and late. Distribution should start as soon as possible which we made the decision at meeting.
- **Information collection about house sizes and number of rooms**, HRRP district coordinator first illustrate the importance of collection of this information and handover the data collection templet to ward technical person.

Key finding from field monitoring

- a) High rate of construction material and price inflation is a major problem.

- b) Variation in housing typologies can be seen ranging from timber structure. Hybrid structure and Load bearing BMC structure.
- c) BMC 4" wall houses constructed with light CGI roofing due to the lack of knowledge in beneficiaries and availability of technical person during construction

Challenges / Issues Identified	Action Required	Responsible	Timeframe
This results in the gap of information and interaction between the beneficiaries and the technical manpower.	Coordination among the technical and beneficiaries		
Maximum timber structure housing typology with light CGI roofing.			
The major challenge for the inspection technical is language problem.			

Photos



Name of Beneficiary: Mingmar Chewang Ghale
Tranche update: Second received
Housing Typology: Load bearing Brick masonry in cement mortar with 4" wall thickness, non-compliant structure. The house is not recommended for third tranche.



Name of Beneficiary: Chipu Chyalmo Tamang
Tranche Update: Second tranche received
Housing Typology: Hybrid structure; lower Load bearing stone masonry in cement mortar and upper storey timber with CGI sheet roofing.



Name of Beneficiary: Pemba Tamang
Tranche Update: Third Received



Name of Beneficiary: Chiring Tamang
Tranche Update: Third Received

Housing Typology: Two rooms light timber structure with flexible CGI sheet roofing.

Housing Typology: Two rooms light timber structure with flexible CGI sheet roofing.



Name of Beneficiary: Chejyalmo Ghale

Tranche Update: Third Received

Housing Typology: Two storeyed , Load bearing stone masonry in cement mortar structure.

Visit 2

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
When will the construction completion certificate be given?	Beneficiaries	(The distribution of completion certificate is started in other wards like Kalika-5 and will be soon)
What is the deadline of the third tranche?	Beneficiaries	Biren Shah
Will there be additional top-up for us??	Beneficiaries	There is top up only for of 50k Rs for people who have been listed in vulnerable groups.

Challenges and Way Forward

Challenge	Way Forward
Lack of awareness in the beneficiaries about compliant RCC construction.	Effective mason training and awareness programs must be conducted.
Some of the beneficiaries have constructed one room up to DPC level and are not looking up for further construction.	Follow up from DLPIU-Building, DLPIU -GMAI about the deadline and blacklist process.