

District Report

Kathmandu Valley

2 – 8 February 2018

Activity Summary

Activity	Contact Person	Reference Document
Mason training has been organized by DLPIU Kathmandu in Tokha Municipality from 4 – 10 February 2018.	Rachana Paudel rachu.poudel5@gmail.com	
Mason training has been organized by District Cottage Industry in Gokarneshwor Municipality from 5-11 February 2018 for 1 st group; and from 8-14 February 2018 for 2 nd group. The number of masons in each group is 25.	Rachana Paudel rachu.poudel5@gmail.com	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Mason training has been organized in Bhaktapur Municipality mainly for the mason of Changunarayan Municipality by DLPIU Bhaktapur.	6-12 February 2018, Bhaktapur Municipality	Bibha Sainju bibha.sainju@gmail.com
DLPIU Lalitpur has planned to conduct mason training in Lalitpur Metropolitan city. In total 150 masons are planned to be trained under 3 sets of training.	3 rd week of February 2018, Lalitpur Metropolitan City	Smrita Pokhrel smrita.pokhrel@gmail.com
General Coordination Meeting of NRA Lalitpur	15 February 2018, NRA Lalitpur office. Gwarko	Ambika Amatya dc.ktm@hrrpnepal.org
General Coordination Meeting of NRA Kathmandu	Status: TBD in 4 th week of February 2018. NRA Kathmandu	Ambika Amatya dc.ktm@hrrpnepal.org
General Coordination Meeting of NRA Bhaktapur	Status: TBD in 4 th week of February 2018. NRA Bhaktapur	Ambika Amatya dc.ktm@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.

News & Updates

Reconstruction status of Lalitpur district-VDC Level

VDC/Municipality	No. of Beneficiary	Grant Agreement	1st Tranche	Reconstruction started	2nd tranche requested	2nd tranche- Compliance cases	2nd tranche- Non-compliance	3rd tranche requested	3rd tranche- Compliance cases	3rd tranche- Non- Compliance cases	Reconstruction completed
Bajrabarahi	4023	3098	2588	183	183	152	7	100	88		12
Bhardeu	201	191	161	36	30	30	3	17	16		17
Bukhel	464	453	453	214	92	204	3	27	40		23
Sangkhu	658	609	605	305	305	289	19	76	41	0	85
Lalitpur Sub Metropolitan	5169	4418	4302	700	700	546	22	250	111	25	
MahaLakshmi	3520	2709	2653	456	398	241	20	256	175	5	
Bhattedanda	570	539	498	230	214	209	2	103	78		75
Godawari	3092	2172	2012	212	212	129	27	128	81	5	
Devichaur	637	445	384	40	38	34	2	14			21
Ikudol	525	479	475	110	103	103	5	39	39	1	36
Gimdi	591	547	510	475	415	415	0	53	53		41
KaryaBinayak	3305	2461	2095	20	10	5	14	10			10
Pyutar	329	319	315	60	30	30		8	8		8
Chaughare	426	402	399	50	50	50	2	16	16	1	16
Ashrang	251	167	167	55	77	77		35	35		35
Chandanpur	247	243	243	40	25	19		5	10		10
Dahachok	393	354	333	240	244	196		240	189		195
Thuladurlung	401	376	355	38	114	114	0	9	9		9
Ghusel	384	313	298	148	143	143	0	125	125		125
Kaleshwor	349	333	336	90	90	90	5	27	26	0	45
Gotikhel	340	321	337	90	88	85	2	32	30	5	30
Malta	541	408	406	95	120	120		42	42		50
Nallu	434	414	407	395	386	377		100	97		97
Manikhel	426	426	419	215	212	212	5	18	18	10	10
Total	27276	22197	20751	4497	4279	3870	138	1730	1327	52	950

Field Visit Reports

Date	Location	Participants
2 February 2018	Kageshwori -Manohara Municipality	HRRP - Kuber K Bogati, National Technical Coordination Officer - Deepak Saud, DMT Technical Coordinator - Ambika Amatya, District Coordinator, Kathmandu Valley NSET - Parbati Motra, Architect, NSET - Pramod Khatiwada, Engineer, NSET Engineers from Kageshwori Manohara Municipality - Biju Dhakal - Deepa Karki
Objective(s)	- To observe the reconstruction status of the municipality. - To provide technical feedbacks to the beneficiaries for earthquake resistant construction.	
Summary	A visit to Kageshwori Municipality, Ward no. 1, 3 and 5 was conducted on 2 February 2018	

along with HRRP team, NSET team and with DLPIU deployed engineers of the municipality. The team also interacted with Mukunda Gajurel, Ward chief of Ward no. 1, Gagalphedi. The major highlights of the meeting were to inform the ward office about the work of NSET and to share the reconstruction status and introduction of HRRP and its roles and activities in the ongoing reconstruction work.

The reconstruction progress of 6 houses was monitored by the team. Housing construction has boomed up in the municipality because of the government's deadlines. However, in some area, the progress of housing reconstruction was affected due to the land issues such as Guthi land.

Beneficiaries that have met with standard norms in reconstructing their houses up to plinth level were advised to proceed for 2nd tranche. Some of the beneficiaries have reused the materials of old houses such as windows and doors in the reconstruction.

A pre-fab house using steel post which falls under the non-compliance case was observed in the area. For such construction the type of materials used for foundation and plinth level construction, along with checking of quantity of steel used in the overall construction must be conducted. To proceed for the tranche release, such cases needs to be forwarded to the District Support Engineer of Bhaktapur and as per the recommendation further process must be followed.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Issues of hundreds of beneficiaries that are residing on Guthi land had been unsolved since long.	Concerned Ward office should stress this long pending issue from the level of Municipality office upto district NRA office.	- Concerned Ward office. - Kageshwori Manahara Municipality - District NRA office	
Lack of technical staff at Ward office has delayed in meeting reconstruction targets.	Immediate mobilization of technical human resource from concerned agencies.	- DLPIU Bhaktapur Office - District NRA office	

Photos



Ward no. 3, Bhadrawas, Kageshwori Manohara Municipality, Kathmandu district. Pre-fab house with steel post and has been regarded non-compliance. Difficult to proceed for the 2nd tranche.



Ward no. 1, Gagalphedi, Kageshwori Manohara Municipality, Kathmandu district. The house model is brick masonry and has used previous construction materials. Beneficiary has applied for the 2nd tranche.

Field Visit -2

Date	Location	Participants	
5-6 February 2018	Suryabinayak Municipality, Bhaktapur	CLPIU-MOUD - Narakanta Sapkota, Monitoring and Evaluation Consultant HRRP - Deepak Saud, DMT Technical Coordinator - Ambika Amatya, District Coordinator, Kathmandu Valley Engineers from Suryabinayak Municipality - Saru Chansi Shrestha - Pratima Pokhrel - Dhankumari Tamang - Sujata Gaiju	
Objective(s)	- To monitor the reconstruction status of the municipality - To provide technical feedbacks to the beneficiaries for earthquake resistant construction		
Summary	A visit to Suryabinayak Municipality, Ward no. 5, 6, 7, 8 and 10 was conducted on 5-6 February 2018 along with Monitoring and Evaluation Consultant, DLPIU-MoUD, Kathmandu and DLPIU deployed engineers of the municipality. The reconstruction process of 14 houses were monitored and inspected by the team; the technical inputs were provided by M & E Consultant along with HRRP technical team. Most of the monitored houses were found non-compliance and difficult to forward for the 2nd and 3rd tranche. The non-compliance issues monitored were 9"x12" column size, missing bands, larger floor area, and 9 inches wall in multiple storey loads bearing structure. In some cases the reconstruction process was not as per the building drawing. Beneficiaries that have met with standard norms in reconstructing their houses were advised to proceed for 2nd and 3rd tranche. Similarly, beneficiaries with BMC wall system house were advised maintain the roof either by CGI sheets or by cement casting but without additions of storeys in future in order to safeguard the lives. Whereas, beneficiaries whose houses were considered non-compliance were suggested to conduct the structural analysis and build the house as per the building drawing approved by the municipality whereby following the GoN standard for the earthquake resistant construction to receive the GoN grant. Some beneficiaries with non-compliance cases were also suggested to amend the building drawing from municipality to meet the norms		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Housing reconstruction progress is still slow in the area of Suryabinayak Municipality regardless of the GoN deadline for the tranche. Similarly, non-compliance cases could also further delays in meeting the reconstruction targets.	Community orientation and awareness program must be conducted in the area to encourage beneficiaries for reconstruction. Engineers and social mobilizers should also notify the timeframe set by the NRA for those who have already received the 1 st tranche.	- Concerned Ward office. - DLPIU Bhaktapur	

Photos



Ward no. 8, Ganesh Mandir Tole, Suryabinayak Municipality, Bhaktapur district. The house has regarded non-compliance having details of RCC frame structure having column size 9"x12" with 6 number of bar having diameter 12mm but without lintel band. 2nd tranche is in



Ward no. 10, Chitapol, Suryabinayak Municipality, Bhaktapur district. Hybrid structure house with brick masonry in cement mortar until plinth level while CGI sheets were used to cover the wall. The house has regarded non-compliance and 2nd tranche is in pending



Ward no. 10, Chitapol, Suryabinayak Municipality, Bhaktapur district. , 2 storey single bay RCC frame structure having floor area greater than 1000 sq. ft and 12"x12" column size. The house belongs to 3 beneficiaries from same family. The house is regarded non-compliance so further tranche is in pending stage. The beneficiaries were suggested to conduct structural analysis of the house.



Ward no. 5, Katunje, Suryabinayak Municipality, Bhaktapur district. Load bearing structure with brick masonry in cement mortar having precast slab in roof, panel connected with no beam. The beneficiary has received 1st whereas 2nd tranche and 3rd tranche is in process.

Housing Typology Report



Ward no 3, Bhattedanda, Bagmati Rural Municipality, One storey load bearing structure with RC roofing. Beneficiary has received all the tranche. The reconstruction is supported by LWF with implementing partner ICDO.



Ward no 1, Ghusel, Bagmati Rural Municipality, load bearing structure of one storey and an attic with stone in mud mortar with RC band and CGI roofing. Beneficiary has received all the tranche. The reconstruction is supported by LWF with implementing partner Solve-Nepal.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Reconstruction related norms and guidelines have been amended frequently but that has created confusion among beneficiaries. Also, documentation of beneficiaries have not been done properly and grievances handling mechanisms is slow. How to address these kinds of issues properly?	Ward Chairperson, Ward no. 7 Suryabinayak Municipality	Concerned Ward office must take issues of beneficiaries to district NRA office. Regarding grievances, approved building drawing is must and the house should be constructed as built drawing to meet the standard norms of government (M&E consultant, Kathmandu)
There are many cases related to beneficiaries residing on public land, Guthi land that is causing delays in reconstruction. How to properly address issues mainly related to public land?	Ward Chairperson, Ward no. 7 Suryabinayak Municipality	Concrete conclusion has not been achieved despite of frequent interactions on legal usage of public land for reconstruction by beneficiaries. District NRA office should take up the issues seriously with concerned agencies. (M&E consultant, Kathmandu)
Earlier Poush end deadlines have forced beneficiaries to initiate reconstruction of their houses. However, still many beneficiaries are yet to start reconstruction. How to achieve the targets in time?	Ward Chairperson, Ward no. 7 Suryabinayak Municipality	PA agreement was done late in Bhaktapur Municipality. Ward Office put effort to inform people for Chaitra deadlines too. (M&E consultant, Kathmandu)

Challenges and Way Forward

Challenge	Way Forward
Though majority of beneficiaries have received 1 st tranche, reconstruction process has delayed and reconstruction progress is slow.	As reconstruction process is based on owner driven approach, community orientation and door to door technical assistance must be conducted to encourage beneficiary to build earthquake resistance houses within the time frame set by NRA.
In some area reconstruction has not been ongoing based on the standard norms and building drawing.	The reconstruction should align with building drawing and beneficiary must follow the standard norms set by government. Similarly, in case of non-compliance cases beneficiary should conduct structural analysis of their house to ease the process of inspection and further tranche release.