

District Report

Sindhupalchok

1-7 September 2017

Activity Summary

HRRP

1. Field Visit with JICA on 1st Sep
 - HRRP visited Thulosirubari VDC with JICA team (report is below)
2. Coordination with POs
 - Supported to OXFAM to coordinate resource persons for their correction/retrofitting manual training.
 - Explained the reconstruction status in district and provided all the data to a research organization visited from KTM.
3. Planned a field visit with DSE and DLPIU engineer on Friday (8th Sep).
4. Follow up and update 4W and Training database with POs.

Upcoming Events & Meetings

HRRP

- *Will be participated on SM training in Kavre.*

Field Visit Report



Thulosirubari ward no 4

Challenges and issues identified

Monsoon season and road block. Due to this reason we are not being able to complete field visit in time.

Housing Typology Report



Photos from Thulosirubari VDC

Field Visit report from Batase and Thulosirubari VDCs which had same criteria of objective. So, it would be better to analysis together.

The Visited VDCs are neighbor of Chautara N.P. but both has been merged into Chauatara municipality now. Batase VDC is border of Chauatara in north and Thulosirubari in South.

31 Aug – 1 Sep, 2017

Participants	1. Manisha Rai (HRRP) 2. Madhusudhan Baral (JICA) and field engineers from JICA					
Location	Batase VDC, ward no. 7 (Chautara Municipality)			Thulosirubari VDC, ward no. 4,3,1&7 (Chautara municipality 13 & 14)		
Objective	-Construction rate 44% and approved beneficiaries for II tranche is 36%. So, this is to investigate why, what are the factors that are speeding up construction in this area?			-Construction rate 13% and approved beneficiaries for II tranche is 11%, investigate why, what are the factors that are delaying construction in this area?		
Status/Update As of 27 th Aug 17	#PA	#Started H	#Approved II Tranche	#PA	#Started H	#Approved II Tranche
	1340	585 (44%)	476(36%)	1638	220 (13%)	183(11%)
Issues/Finding s	➤ Discussed on overall situation on reconstruction in the VDC with field engineers from JICA. ➤ Some factors that might supported well for reconstruction are; a. Sufficient water sources in most of areas even during the winter season b. Available trained and working masons in the local area c. 2 field engineers from DLPIU were mobilized regularly for a VDC. d. Close distance from headquarter (Chautara). e. Well TA supporting from PO, JICA.			➤ Discussed on overall situation on reconstruction in the VDC with field engineers from JICA. ➤ Some factors that might be reasons for delaying reconstruction are; a. Insufficient water sources in winter season. Water scarcity in ward no. 1, 2, 4 and 6. b. Large area and scattered settlements c. Less presence of DLPIU engineer in filed		
Good practice	➤ Local masons are working in own VDC. ➤ Skilled masons from neighbor VDCs have been working in this VDC. ➤ Reporting and TA providing by JICA Photo of Batase			➤ CBRC is well functioning formed by JICA ➤ Skilled Masons are mobilized in different team and working in mutual understanding in turn system. ➤ Reporting and TA providing by JICA. Photo of Thulosirubari		

Pictures

[Photo of Batase](#)

[Thulosirubari](#)



Batase Ward No. 7



Thulosirubari 7



Batase 7



Thulosirubari 3