

District Report

Ramechhap

17 - 30 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
Ramechhap Team has successfully completed Joint monitoring visit to sunapati and Khadadevi rural municipality from 24-25 of the August 2018 with an objective to interaction with the beneficiaries regarding to the non-compliances issues and meeting with Ward representative. During the visit RM meeting and interaction between non-complains beneficiaries was conducted. A total of 7 person were participated in the joint monitoring visit from DLPIU-Building, DSE/DLPIU, HRRP and M&E consultant was actively participating in the monitoring visit. Some highlights of the joint monitoring: ○ The progress of reconstruction status is good and satisfaction in the area. Only retrofitting problem has occurs in all wards and retrofitting beneficiaries willing to shift to the beneficiaries list reported by wards chairperson Mr. Puskar karki. ○ Practically the houses are being constructed in large numbers in the Rural municipality, most of the houses are left unsettled. Beneficiaries are still in the old houses. Therefore, social mobilization should need to increase from Rural municipality level as well from the partner organization working in the area. ○ Despite the houses are being constructed in large numbers, most of the houses are left unsettled. ○ The beneficiaries are requesting for the identification of two houses in the case of houses provided with expansion gaps on DPC and same roof provided. ○ One bay roofing has been provided in the houses without fix connection to the wall with the intention of extension after receiving all the tranches ○ Retrofitting beneficiaries willing to shift to the beneficiaries list ○ Damaged houses not listed in the beneficiaries list even after resurvey and	24-25 August 2018	7	0	Mr. Prakash Bishwakarma	

reverification					
General Coordination meeting was successfully completed on 29th August 2018 at DTO, meeting Hall. A total of 25 participants were actively participate in the meeting. The participants were from DLPIU-building, DLPIU, NRA/Gmali and partners organization. The program was chaired by Gmali chief Mr. Krishna lal piya. The program was facilitation by Mr. Prakash Bishwakarma District coordinator HRRP and supported by HRRP team. In the meeting all partner organization have presented their update and progress regarding the reconstruction and discussion on issues and challenges. The program was closed with the remarks from the Gmali Chief Mr. Krishna lal piya. Some key highlights of the Meeting: ○ All the partners organization working in ramechhap district to support the earthquake beneficiaries/reconstruction had presented their progress and updated and discussion on issue and challenges. ○ With the support form MCC CDS is working in Manthali Majhi community in livelihood. ○ HELVETAS/SW Nepal is working Ramechhap in providing Technical assistance under the EFSRII Program. ○ A total of 1296 beneficiary were supported by MEDIAR. Out of 1296 a total of 1232 was completed at Bijulikot of Likhu Tamakhosi RM. ○ Hoarding board with ODF message were dissemination in the bejulikot as a awareness program.	29 th August 2018	23	2	Prakash Bishwakarma	Report soon shared in google Drive
A half day interaction program was organized by PIN/CSRC (Durable Solution) to support the people of vulnerable areas in documentation and social mobilization on 23rd August 2018. HRRP Ramechhap and GMALI Ramechhap coordinated with the stakeholders to organize the program. Mr. Tulasi Ram Lamichhane Technical Coordinator has participated in the program from HRRP.	23/08/2018	0	0	Tulasi Ram Lamichhane	
Contact list update	29/08/2018			Javed Mohamad	Click Here for Contact List
5W update	27/08/2018			Javed Mohamad	Click Here for 5w Dataset

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
24-25 August 2018	Khadadevi and Sunapati Rural Municipality	Prakash Bishwakarma (HRRP), Tulasi Ram Lamichhane (HRRP), Janak Raj Joshi (M&E Consultant), Jagdish Chand (DLPIU Engineer), Parikshit Kadariya (chief DLPIU-Building), Nikesh Maharjan (DSE/DLPIU) and Tika Bhatta (DLPIU-Building)
Objective(s)	- To observe the reconstruction status of the beneficiaries - Interaction with the local representatives and beneficiaries to find the challenges and issues in the reconstruction. - Housing Typology	
Summary	Ramechhap, one of the districts of province number 3 is one of the 14 most earthquake affected districts. It comprises of 6 Rural Municipalities and 2 Municipalities. Among 6 Rural municipalities khadadevi and sunapati is one of the rural municipality of Ramechhap district. The area was severely damaged during the Gorkha Earthquake 2015. The joint monitoring field visit in presence of HRRP District Team, DLPIU-building chief/team, Monitoring and evaluation consultant of CLPIU and DLPIU Engineers was made to observe the reconstruction status in the area. The major house constructed were found with two stone mortar. However, some RCC structures has been constructed in the market areas as well as village. The team observed the houses being constructed in the area. According to the correspondent engineer about 4-5 houses which were found to be noncompliance cases. After the visit, the interaction with the Rural Municipality representative was made and discussed with them regarding reconstruction. Some Highlights from field visit: - The progress of reconstruction status is good and satisfaction in the area. Only retrofitting problem has occurs in all wards and retrofitting beneficiaries willing to shift to the beneficiaries list reported by wards chairperson Mr. Puskar karki. - Practically the houses are being constructed in large numbers in the Rural municipality, most of the houses are left unsettled. Beneficiaries are still in the old houses. Therefore, social mobilization should need to increase from Rural municipality level as well from the partner organization working in the area. - The progress of reconstruction status is very good and satisfaction according to the chairperson of Ward -6. This could happen only the beneficiaries attitude, social mobilization, technical person behavior and motivation of local representative - About 5-6 houses of non-earthquake beneficiaries were constructing houses without government building code in the area. So local representative and technical person should also motivate this type of beneficiaries to follow the government policy regarding building code. - Rural Municipality should conduct interaction with the beneficiaries to motivate them to shift in the new houses from the old one as well make motivation to non-earthquake beneficiaries to build their house according to the government building code. - Despite the houses are being constructed in large numbers, most of the houses are left unsettled. - The beneficiaries are requesting for the identification of two houses in the case of houses provided with expansion gaps on DPC and same roof provided.	

	- One bay roofing has been provided in the houses without fix connection to the wall with the intention of extension after receiving all the tranches - Retrofitting beneficiaries willing to shift to the beneficiaries list - Damaged houses not listed in the beneficiaries list even after resurvey and reverification - Irregular presence and frequent change of technical person are the major challenges in reconstruction beside this in Sunapati RM regular presence of technical person shows that the reconstruction of Sunapati RM was found very satisfactory reported by Chairperson of Sunapati RM Mr. Dawa Lama.
--	--

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Despite the houses are being constructed in large numbers, most of the houses are left unsettled.	Interaction with the beneficiaries and social mobilization should increase.	Local representative, Engineer and working NGOs in that area.	AS soon as possible.
One bay roofing has been provided in the houses without fix connection to the wall with the intention of extension after receiving all the tranches	Interaction with the beneficiaries by engineer and local representative and coordination with DSE for correction.	Engineer/DSE	As soon as possible
Practically the houses are being constructed in large numbers in the Rural municipality, most of the houses are left unsettled. Beneficiaries are still in the old houses	Door to door visit and discussion to the beneficiaries and social mobilization.	Engineer, Local representative and Partner organization working in the area	As soon as possible

Photos



Meeting with the RM representative at khadadevi Rural Municipality.



M&E consultant and technical coordinator of HRRP inspection the house at Khadadevi, khadadevi RM



Meeting with the members of Sunapati RM with the presence of RM chair person, Executive officer, engineer and joint monitoring team.



HRRP Technical coordinator interaction with the beneficiaries of Sunapati Dhimipokhari at Sunapati RM



The beneficiaries are requesting for the identification of two houses in the case of houses provided with expansion gaps on DPC and same roof provided at Sunapati RM.



One bay roofing has been provided in the houses without fix connection to the wall with the intention of extension after receiving all the tranches at Hiledevi Village of Sunapati RM.



Group photo of joint monitoring team on Sunapati Rural Municipality.

Housing Typology Report



The house of Ek Maya Thapa constructed in Dimipokhari of Sunapati Rural Municipality. The house contains one room. The house is constructed in stone in mud mortar and RC bands has been provided. The house owner has received third tranche of reconstruction grant.



The house of Man Bahadur Pandey constructed in Hiledevi of Sunapati Rural Municipality. The house contains 3 rooms. The house is constructed by interlocking blocks. The house owner has received second tranche of reconstruction grant.



The house of Lok Bahadur Thapa Magar constructed in Dimipokhari of Sunapati Rural Municipality. The house is constructed using brick in cement mortar. The house owner has received third tranche of reconstruction grant.



The house of Netra Bahadur Magar constructed in Dimipokhari of Sunapati Rural Municipality. The house is constructed using stone in mud mortar. RC bands have been provided and double frame doors and windows are installed. The house owner has received third tranche of reconstruction grant.



The house of Padam Laxmi Thapa constructed in Dimipokhari of Sunapati Rural Municipality. The house is constructed using stone in mud mortar. RC bands have been provided in the house. The house owner has received third tranche of reconstruction grant.



The house of Jag Maya Rana Magar constructed in Dimipokhari of Sunapati Rural Municipality. The house is constructed using brick in cement mortar. The house owner has received third tranche of reconstruction grant.

Challenges and Way Forward

Challenge	Way Forward
Despite the houses are being constructed in large numbers, most of the houses are left unsettled.	Social mobilization should need to increase from rural municipality level as well from the partner organization working in the area.
One bay roofing has been provided in the houses without fix connection to the wall with the intention of extension after receiving all the tranches	DLPIU Engineer should have consultation with the beneficiaries regarding the issue and issue shall forward to the district support engineer and inspection level should increase to reduce challenges and motivate to the beneficiaries for smooth reconstruction.
Practically the houses are being constructed in large numbers in the Rural municipality, most of the houses are left unsettled. Beneficiaries are still in the old houses	Social mobilization should need to increase from Rural municipality level as well from the partner organization working in the area.