

District Report

Kathmandu Valley

20 July - 2 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
HRRP Kathmandu valley team with a monitoring team from DLPIU NRA-Building conducted monitoring field visit at Ward no. 7, Phutung; Ward no. 1 & 3, Sangla of Tarkeshwor Municipality, Kathmandu	20 July 2018	2	1	Ambika Amatya District Coordinator HRRP Kathmandu Valley dc.ktm@hrrpnepal.org	
An Orientation on 5W updates to POs of Kathmandu valley was conducted jointly with National Orientation on 5W to POs.	20 July 2018			Manisha Rai IM Officer HRRP Kathmandu Valley Team im.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from DLPIU NRA-Building conducted monitoring field visit at Nagarkot, Ward no. 6 and Sudal, Ward no. 8 Changunarayan Municipality, Bhaktapur	23 July 2018	2	4	Sweata Sijapati District Technical Coordinator, HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Teku, ward no 12 and Indrachowk, Ward no 24, Kathmandu Metropolitan City, Kathmandu	24 July 2018	1	4	Sweata Sijapati District Technical Coordinator HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Baluwa, Ward no. 3, Gokarna, Ward no. 4 and Aaarubari, Jorpati, ward no. 9, Gokarneshwor Municipality, Kathmandu, Kathmandu	26 July 2018	1	3	Sweata Sijapati District Technical Coordinator HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
HRRP Kathmandu valley team met with representative of Disaster Management Unit, Kathmandu Metropolitan City to gather information on house pooling initiatives that is under planning phase to be undertaken at Ward no. 19, Dambho Chowk, around Nardevi area, Kathmandu.	25 July	1	1	Mr. Indramani Suwal, Unit Head, Disaster Management Unit, Kathmandu Metropolitan City Contact: 9851055558	
HRRP Kathmandu valley district team attended the regular staff meeting of DLPIU NRA GMaLI office, Kathmandu district	1 August 2018			Ambika Amatya District Coordinator HRRP Kathmandu Valley dc.ktm@hrrpnepal.org	
Cleaning of 5W data and follow up with Partner Organizations (POs) for 5W data updates	1 st week of August			Manisha Rai IM Officer	

Summary of events during this period

				HRRP Kathmandu Valley Team im.ktm@hrrpnepal.org	
--	--	--	--	--	--

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Joint monitoring visit along with M & E Consultant, DLPIU NRA Building to observe the status of the ongoing reconstruction and discuss the issues/ challenges at local level.	Status: TBD on 2 nd week of August Place: TBD	DLPIU NRA Building and HRRP Kathmandu Valley Team	Sweata Sijapati District Technical Coordinator, HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org
Monthly Coordination Meeting of Kathmandu district	Status: TBD	DLPIU NRA GMaLI Office, Kathmandu district Babarmahal, Kathmandu	Mr. Achyut Shrestha Section Officer, DLPIU NRA GMaLI Kathmandu district Contact: 9860784954 achyutshrestha121@gmail.com
Provide support to DLPIU NRA GMaLI Office, Kathmandu district in collection of PA Agreement copy and database management of Kathmandu District bodies.	Status: 2 nd and 3 rd week of August 2018	HRRP Kathmandu Valley District Team	Ambika Amatya District Coordinator, HRRP Kathmandu Valley dc.ktm@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.

News & Updates

- New Chief District Officers (CDO) has been appointed from 9 Shrawan 2075 (25 July 2018)
 - Mr. Prem Raj Joshi, CDO of Lalitpur district. Contact address: District Administration Office, Lalitpur, Tel: 01 5521165
 - Mr. Ram Prasad Acharya, CDO of Kathmandu district. Contact address: District Administration Office, Kathmandu, Tel: 014262478
- HRRP Kathmandu Valley District Coordination Team have started working from DLPIU NRA Grant Management and Local Infrastructure (GMaLI) office, Kathmandu district, Babarmahal, Kathmandu from 14 Shrawan 2075 (30 July 2018).

Field Visit

Visit - 01

Date	Location	Participants from HRRP and stakeholders
July 20, 2018	Phutung, Ward no. 7 Sangla, Ward no. 1 and 3 Tarkeshwor Municipality, Kathmandu	• Narakanta Sapkota, M & E Consultant/ DLPIU NRA-Building • Ambika Amatya, HRRP Kathmandu Valley Team • Dhananjaya Hathi, Engineer, Tarkeshwor Municipality

Objectives	- To interact with local representatives along with engineers of municipality regarding the reconstruction issues and ways forward. - To observe the reconstruction status of the beneficiaries. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant access process.
Summary	HRRP Kathmandu valley team along M & E Consultant from DLPIU NRA Building conducted joint field monitoring at Ward no. 1 Sangla and Ward no. 7, Phutung of Tarakeshwor Municipality, Kathmandu district. <u>Interaction with Mr. Sanukaji Khatri, Ward no. 7 Phutung, Ward Chief and Mr. Bidur Sapkota, Ward no. 1 Sangla, Ward Chief, Tarakeshwor Municipality</u> The joint monitoring team interacted with Mr. Sanukaji Khatri, Ward Chief, Ward no. 7 Phutung about reconstruction effort taking place in areas of Ward no. 7. Mr. Khatri informed the monitoring team that there are plenty of land issues related to- tenant and landowners, plot allocation, trust land and of landless people with no documents. Mr. Khatri added that some time back there were ward committee to handle the grievances at ward level as far as possible. Interaction with Mr. Bidur Sapkota, Ward no. 1, Sangla also revealed that there are plenty of land issues related to tenants and landowners, squatters and plot allocation. There are nearly 1057 beneficiaries in Sangla area and many of them have not initiated the reconstruction. Shelter reconstruction has not kicked off forward due to problems of multiple beneficiaries in Sangla area that has demands over joint land ownership certificates. The joint monitoring team managed to observe 5 houses in total, 1 house were in reconstruction phase currently and rest of the houses were already completed and have applied 2nd tranche file in Tarakeshwor Municipality. <u>Details of houses visited-</u> - Trained mason was employed for reconstructing the house of Mrs. Chinimaya Kc, Ward no. 7, Phutung, Laxmitar, Tarakeshwor Municipality. The observed house was has details of wall system and BMC in 9 inch wall house with approved building drawing. Lintel band were kept properly around the whole wall. The owner who has applied 2nd tranche was suggested to keep the reinforcements on two sides of windows. - The 2 storey, wall system and masonry structure house of Mr. Dhan Bahadur Putuwar, Ward no. 1, Sangla seems to stand on old foundation with walls done after the earthquake. The house owner has received 1st tranche and has applied 2nd tranche after wall were done. The house owner was suggested to shift the beneficiary status from complete damage to partial damage whereby requesting to achieve a retrofitting status through letter submitted to Tarakeshwor Municipality. - A single bay house of Mr. Naicha Maharjan located at Ward no. 3, Sangla has missed lintel band and vertical reinforcement with 4 inch wall and shutters. The monitoring team also interacted with Engineers of Planning Unit at Tarakeshwor Municipality who revealed that the engineers are called for inspection after the houses have completed full construction. Furthermore, construction completed houses were found not as per built drawing during inspection. This problem persisted with houses with wall system structures, in single storey houses, masonry with BMC and SMC structures too.

Photos



Beneficiary name: Mr. Dhan Bahadur Putuwar, Ward no. 1, Sangla is a well- trained mason. The observed 2 storey, wall system and masonry structure non-compliance house seem to stand on old foundation with walls done after the earthquake. The house owner was suggested to shift the beneficiary status from complete damage to partial damage whereby requesting to achieve a retrofitting status through letter submitted to Tarakeshwor Municipality. The beneficiary has applied for 2nd tranche.

Beneficiary name: Mr Naicha Maharjan, Ward no. 3, Sangla, a single bay and non-compliance house of Mr. Naicha Maharjan located at Ward no. 3, Sangla has missed lintel band and vertical reinforcement with 4-inch wall and shutters. The owner has approved building drawing and has applied for 2nd tranche.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Beneficiary has no clue that 4-inch wall makes the house non-compliance. The reconstructed houses are not as per built drawing during inspection.	There seems disconnection between beneficiaries and engineers about communications of reconstruction. The beneficiary should have consulted engineers from the foundation level works and up to wall raising.	Ward office, Municipality office, engineers and beneficiary	As early as possible

Visit - 02

Date	Location	Participants from HRRP and stakeholders
July 23, 2018	Nagarkot, Ward no. 6 Sudal, Ward no. 8 Changunarayan Municipality, Bhaktapur	- Narakanta Sapkota, M & E Consultant/ DLPIU NRA-Building - Prabesh Adhikari, DSE, Bhaktapur - Sweeta Sijapati, HRRP - Bibha Sainju, DLPIU Bhaktapur - Archana Prajapati, Changunarayan Municipality - Manju Sukhupayo, Changunarayan Municipality

Objectives	- To observe the reconstruction status of the beneficiaries. - To verify and inspect the non-compliant structures which were pending to forward for tranches		
Summary	HRRP Kathmandu valley team with a monitoring team from DLPIU NRA-Building, Bhaktapur along with the technical staff conducted field visit Ward no. 6 (Nagarkot) and Ward no. 8 (Sudal) of Changunarayan Municipality, Bhaktapur district. In total monitoring of 9 non-compliance houses were conducted and beneficiaries were suggested the possible corrective measures to be eligible for the remaining tranche. The houses visited were 1. Three beneficiaries with adjoining houses structure who still have not requested. The houses have same foundation so DSE suggested for the structural analysis of the whole structure rather than individual household as technically the structure behaves as one. Due to family conflict the structural analysis was not conducted. 2. The house belongs to Shyam Karki. The house is non-compliance as the structure has mixed materials; stone and brick in mud mortar with RCC sill band and wooden planks at other places. The house is one storey plus attic. The attic height is also larger and currently the structure has been used as cow shed. The house could not be addressed by the correction manual and is not considered safe from any perspective. The DSE and M&E consultant suggested the beneficiary to construct another structure to be eligible for the grant. 3. Two structure of CGI sheets were observed. Shree Ram Karki Chettri and Hari Bahadur Karki have completed the plinth level but due to weak financial condition they have used CGI sheets. They were suggested to construct the upper structure using other material to be eligible for the remaining grant. 4. Shambhu Prasad Nepal has constructed BMM structure with one of the wall joining to the old house. Technically the house is non-compliance as the wall of the old house is vulnerable and all the earthquake resistant elements are missing. The beneficiary have agreed to reconstruct new house very soon. 5. Among the observed houses, there were mixed structures, CGI houses, ACC block house. In case of two beneficiaries;		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
The houses using mixed material are found to be non-compliance. Those beneficiaries have not consulted with the engineers during the construction phase and have been using material as	The beneficiaries should consult with the engineer at different phases of reconstruction to comply with the government grant process. Similarly, information regarding the safer reconstruction practices should be disseminated from the local level (ward office).	Ward office, Beneficiaries, Engineers	As early as possible.
Beneficiaries constructing joint houses are not aware of why the structural analysis of the complete structure is necessary. Due to family conflict, the beneficiaries of adjoining houses are not convinced to conduct structural analysis of such structures.	The local representative should take initiation in solving such conflicts. Technical staff must explain the beneficiaries about the need of the structural analysis and the behavior of the house during earthquake.	Ward office, Beneficiaries, Engineers	As early as possible.

Photos



Beneficiary name: Arjun K.C, Nagarkot Ward no 6, Changunarayan Municipality, Bhaktapur district. 1 storey, Load bearing structure using ACC lightweight blocks with CGI roof and steel post as vertical reinforcement. The beneficiary has requested for the 3rd tranche and submitted all the documents included the test reports of the blocks. DSE asked to forward the file for the analysis.



Beneficiary name: Hari Bahadur Karki, Sudal, Ward no 8, Changunarayan Municipality, Bhaktapur district. 1 storey structure using CGI sheets and steel post. The beneficiary has requested for the 2nd and 3rd tranche but as the structure is non-compliance the tranche process couldn't processed. The beneficiary was suggested to replace the CGI sheets with other construction material such as bricks, stone and keep all the earthquake resistant elements as specified in the reconstruction guideline to be eligible for the grant.

Visit – 03

Date	Location	Participants from HRRP and stakeholders
July 24, 2018	Teku, Ward no 12 Indrachowk, Ward no 24 Kathmandu Metropolitan City, Kathmandu	- Narakanta Sapkota, M & E Consultant/ DLPIU NRA-Building - Sweata Sijapati, HRRP - Bhagyashree Maharjan - Sudikshya Malla, Engineer
Objectives	- To observe the reconstruction status of the beneficiaries. - To verify and inspect the non-compliant structures which were pending to forward for tranches	
Summary	HRRP Kathmandu valley team with a monitoring team from DLPIU NRA-Building, Kathmandu visited Ward no 12 and ward no 24 of Kathmandu Metropolitan City. The houses of the beneficiaries requesting for the inspection were visited and the inspection process and monitoring was conducted simultaneously. During the visit all the houses inspected were found compliance. Teku, Ward no 12: As per ward Secretary, Mr. Tanka Prasad Baral, the reconstruction rate of the ward is very slow and due to weak economic condition and land issues including multiple beneficiaries. He also highlighted that if similar condition prevails, no more beneficiaries will be constructing their houses. As per social mobilizer of the ward Ms. Rojina Dongol, about 40 – 50 houses have repaired the old structure with the 1st tranche.	

Indrachowk, Ward no 24:

Ward Chief - Balkrishna Shrestha
Ward member (female)- Laxmi Maharjan
Ward member - Binod Tuladhar
Ward member - Suman Sthapit -

Being one of the core and old settlement areas, the major issue of the areas is the smaller land parcel and multiple beneficiaries with family conflicts. Most of the houses are adjoined to one another so beneficiaries who want to start reconstruction are also not being able to demolish their structure due to vulnerability of the neighboring house. Narrow roads in the core areas make difficulty in transportation of the debris materials too.

Tranche update as provided by the ward office:

Tranche update	Ward 12	Ward 24
Total Beneficiaries	262	308
PA enrolled	232	308
1st tranche	232	308
2nd tranche	43	55
3rd tranche	37	38
Grievance	19	68

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Demolition of vulnerable houses and debris clearance has yet to be carried out and houses are standing with the support of wooden beams which continues to pose threat to public safety	The local representative must take and initiation to address such case and encourage beneficiaries to start the reconstruction.	Ward office, Beneficiaries, Engineers	As early as possible.
Most of the beneficiaries are still waiting for the loan with 2% interest.	The local representative should let make beneficiaries clear that the loan with 2% interest is for the first 2 years of reconstruction and after that the interest rate is as per the bank provision. The should take initiation beneficiaries to start reconstitution instead of waiting for the subsidized loan.	Ward office, Beneficiaries, Engineers	As early as possible.
The building permit are usually for 4 and half storey but the houses are construction up to 5 or 6 storey. The structural analysis report submitted are also only for 4 and half storey.	Modality to address such case needs to developed and strict rules should be made to stop such illegal addition of the storey as it increases the vulnerability of the structures.	Ward office, Beneficiaries, DLPIU, Engineers	As early as possible.

Photos



Beneficiary name: Shyam Maharjan, Teku ward no 12, Kathmandu Metropolitan City, Kathmandu district. 4 and half storey RCC frame structure. The inspection for the third tranche was conducted during the visit. The beneficiary has submitted the structural analysis report and the house as per built drawing.



Beneficiary name: Harsha Laxmi Tuladhar, Indrachowk ward no 24, Kathmandu Metropolitan City, Kathmandu district. 4 and half storey RCC frame structure. The inspection for the third tranche was conducted during the visit. The beneficiary has submitted the structural analysis report and the house as per built drawing.

Visit – 04

Date	Location	Participants from HRRP and stakeholders
July 26, 2018	Baluwa, Ward no. 3 Gokarna, Ward no. 4 Aarubari, Jorpati, Ward no. 9 Gokarneshwor Municipality, Kathmandu	- Narakanta Sapkota, M & E Consultant/ DLPIU NRA-Building - Sweata Sijapati, HRRP - Kusum Deo, Engineer - Sudha Shrestha, Engineer
Objectives	- To observe the reconstruction status of the beneficiaries. - To verify and inspect the non-compliant structures which were pending to forward for tranches	
Summary	HRRP Kathmandu valley team with a monitoring team from DLPIU NRA-Building, Bhaktapur along with the technical staff conducted field visit Baluwa, Ward no. 9, Gokarna, Ward no 4 and Aarubari, Jorpati ward no. 9 of Gokarneshwor Municipality, Kathmandu district. In total monitoring of 9 non-compliance houses were conducted and beneficiaries were suggested the possible corrective measures to be eligible for the remaining tranche. The non-compliance cases include: - Structure using cement board - Structure with building permit of BMC structure but have RCC pillar on one side and adjoined to another structure with 9"x9" RCC frame. - BMC structure with more than 50% opening	

4. 2 storey BMC structure with 3" iron post and 9" wall
5. One storey BMC structure with 4" wall with lintel and roof band missing
6. 4" wall, 2 storey BMC structure
7. 2 storey BMC structure with vertical reinforcement missing in the openings in the 2nd storey. The beneficiary was suggested to add the vertical member and properly tie properly with the structure.
8. Structure with use of mix construction such as hollow concrete blocks, bricks, ACC blocks, timber.
9. Hybrid structure using bricks in first storey and hollow concrete block in 2nd storey.

Apart from the non-compliance cases a retrofitted house was also monitored. The house was listed under complete damage, but the beneficiary retrofitted the damage structural elements and have requested to change from complete to partial damage. All the supporting documents have been submitted to the engineers. M&E consultant suggested to forward the file after conducting the damage assessment of the structure.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Most of the non-compliance structure especially in Baluwa, ward no 3 were constructed before the deployment of the engineers.	Engineers should check if the corrective measure is applicable to the structure. I case of confusion such cases should be forwarded to DSE or CLPIU for decision.	Ward office, Beneficiaries, DSE, DLPIU, Engineers	As early as possible.
Beneficiaries who want to change from complete damage to partial damage and apply for the retrofitting grant.	Engineers ask for the request letter from to beneficiaries wanting to change the grant and conduct a damage assessment of such houses.	Ward office, Beneficiaries, Engineers	As early as possible.

Photos



Beneficiary name: Sita Rayamajhi, Aarubari Jorpati, ward no. 9, Gokarneshwor Municipality, Kathmandu district. 2 storey structure constructed using cement board and steel post with CGI roofing. The beneficiary has requested for the 3rd tranche. Without any guideline supporting the material, the house was considered non-compliance.



Beneficiary name: Buddhiram Nagarkoti, Baluwa ward no. 3, Gokarneshwor Municipality, Kathmandu district. BMC 2 storey structure with 9" wall. 3" steel post has been used as vertical reinforcement. The beneficiary has requested for the 3rd tranche but as the structure is vulnerable the tranche cannot be processed.

Housing Typology Report



Beneficiary name: Raj Kumar Bista, Aarubari Jorpati, ward no. 9, Gokarneshwor Municipality, Kathmandu district. 2 storey RCC house with rigid roof has retrofitted the damage structural elements and have requested to change from complete to partial damage.



Beneficiary name: Rajan Bastola, Nagarkot, Ward no. 06, Changunarayan Municipality, Bhaktapur. One storey 2 roomed mixed structure. The house has hollow concrete block till sill level whereas the remaining structure has 4" brick wall. The earthquake resistant element such as sill bands, roof bands are missing. The beneficiary has received 1st tranche but as the house is non-compliance the further tranche request has not been addressed. DSE suggested the beneficiary to use only one material and follow the government guideline to be eligible for the remaining grant.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
What are the criteria for forwarding files of houses having multiple beneficiaries living in single house?	Ward Chief	Regarding multiple beneficiaries, if they have two entrance doors and two staircases to reach two different houses in same plot of land, and have Building permit and joint land certificates, then tranche application of such houses can be forwarded. (M & E Consultant, DLPIU NRA Building)
How are the procedure to change from full damaged houses can be shifted to partial damage houses?	Beneficiary	The beneficiary wanting to shift to partial damaged house and to enrol in retrofitting list should submit the application at concerned municipality office. Changing from complete damaged house to partial damage house and vice versa can be conducted. (M & E Consultant, DLPIU NRA Building)

Challenges and Way Forward

Challenge	Way Forward
Perpetuation in reconstruction of non-compliance house have chances of delaying the safer reconstruction.	Concerned local bodies comprising of urban /rural municipalities and their subsidiary ward offices should create awareness among beneficiaries regarding safer reconstruction of houses. They

Challenges and Way Forward

Challenge	Way Forward
	should inform communities about mandatory application of the government guidelines to be eligible for the reconstruction grant.
Slow coordination from local bodies could delay in meeting reconstruction target.	Concerned urban/ rural municipalities should proactively take forward coordination with local ward office for responding relevant queries on reconstruction efforts.