

District Report

Makwanpur

20 July - 2 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
<u>Technical interaction and Joint(MoUD M&E Specialist/DSE/HRRP) Field Monitoring Visit:</u> Date: 26 th July, 2018 Time: 10:00AM onwards Location: Hetauda Sub Metropolitan Participants: MoUD M&E Specialist, DSE, HRRP DTC, Local Government, NRA technicians & Beneficiaries.	26 th July 2018	12	3	techcord.makwanpur@hrrpnepal.org	Report & Photos
<u>Engineers' Survey</u> Survey on Field Engineers' performance have been accomplished; altogether 25 engineers and sub-engineers have participated in the survey.	31 st July, 2018			im.makwanpur@hrrpnepal.org	
<u>Coordination & Capacity Building of Local body's information collection.</u> Information related to POs' activities for "coordination & capacity building of Local bodies" collected and submitted to HRRP Central.	20 th July 2018			im.makwanpur@hrrpnepal.org	

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Orientation Program on training database management	6 th August at HRRP Office jwagal Lalitpur	HRRP	im.makwanpur@hrrpnepal.org
Technical Coordination meeting & Joint field monitoring visit	10 th August, 2018, 9:00 AM Onward Location not fixed yet	HRRP	techcord.makwanpur@hrrpnepal.org
DMT Visit	8-9 Aug, 2018 Hetauda	HRRP	dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org
Meeting of District Reconstruction facilitation Committee – DGC Meeting	15 th Aug, 2018 2:00PM Hetauda	DCC/DLPIU-GMaLI and HRRP	dc.makwanpur@hrrpnepal.org
Field Visits and Palika Meetings	13-14 Aug, 2018: Bagmati, Bakaia	DCC/DLPIU-GMaLI and HRRP	dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org

Upcoming Events & Meetings

	16-17 Aug, 2018: Indrasarowar, Thaha		
--	--------------------------------------	--	--

News & Updates

Cat-3 Beneficiaries received Land Document

On Monday, July 30, 2018, total of 8 cat-3 beneficiaries of Raksirang Rural Municipality of Makwanpur district (4 from Raksirang 4 and other 4 from Rasksirang-7) have received land document (Laalpurja) and they can now construct their shelters at safe land of Chainpur and Sunachuri area of Manahari Rural Municipality. Chief of District Coordination Committee Mr. Raghu Nath Khulal, at presence of chief of DPIU-GMaLI SDE Mr. Somraj Timilsena, handed over the documents. The beneficiaries have been granted land with additional grants provisioned for purchase of land for those who don't have safe land for shelter construction throughout Nepal. The entire process was facilitated by Durable Solution, PIN/CSRC and HRRP as well.

https://epaper-beta.ekantipur.com/files/epaper/kantipur/pdf/2018-08-01_cc7b43225038447d6c8b/large/page-4.jpg

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
26 th July, 2018	Hetauda Sub- Metro Politian 9, 12, 13 Padampokhari.	MoUD M& E Specialist, DSE, HRRP DTC, Ward no 9 engineer & 12, 13 technicians.
Objective(s)	- Organize an interaction program in the ward office- 13, - Discuss latest re-construction rate, field monitoring visit in ward no 12 & 13. - Observe and give suggestion to engineers and beneficiaries for exception and correction about the noncompliance issues in Block masonry.	
Summary	Hetauda Sub-Metropolitan- 13, we have organized technical interaction program. The following agendas were, we have discussed; non- compliance issues in block masonry, inspection process, gap in tranche distribution, mobilization of technicians, not started their houses till the date but they received first tranche etc. we concluded in the meeting in case of noncompliance issues, all file send to DSE for analysis. Before work that DSE visit to site for instruction in some cases for exception & correction. Other works are smoothly running and necessary to rapidly increase them. It is also necessary coordination between ward members, technicians and beneficiaries The latest reconstruction rate is satisfactory in ward no 12 & 13. The following data is the latest data of beneficiaries. 1st tranche received HHs- 802 2nd tranche received HHs- 430 3rd tranche received HHs- 254 Total constructed HHs- 250 In ward no 12 & 13 almost there are block masonry constructing and meet with compliance but before deployed technicians around 75-100HHs had constructed with noncompliance and they are earthquake victims and received first tranche. So, we are aware about those issues and visited this site. During visited, we have discussed about the exception & correction, it was suggested by DSE to technicians and beneficiaries. Hope, after correction exception or retrofitting guideline, they shall eligible for government grants.	

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Non- compliance issues in block masonry. Before deployed engineers, it had been constructed.	Regularly site visit and give suggestion and methodology of correction exception & retrofitting. Also solve by SAP analysis that type of structures.	DSE, ward engineer	Regular
Gap between tranches distribution	Regularly supervision and inspection and submit to DLPIU with in certain time period.	Ward engineer	Regular

Photos



Figure 1: Interaction program has been organized in Hetauda sub metropolitan- 12. The agendas were reconstruction progress, noncompliance issues how to inspection, regular supervision etc.



Figure 2: Hetauda-12, Bhimsen Thing, one of the example of block masonry constructed before deployed government engineers. This house is L-shaped, not provided any band. DSE recommended for correction exception and he has given necessary methodology of correction.

Housing Typology Report



Figure 3: Hetauda- 09, house owner Sita Lamichane, she has constructed her house with ground Floor brick in cement mortar & an attic constructed with block masonry. She has not provided any vertical post for seismic resistant so DSE suggested for correction.



Figure 4: Hetauda- 12, house owner Nanda Bahadur Roka, his house eligible for tranches after some correction. Now his house has verified for second & third tranche.



Figure 5: House owner Ram Bahdur Tholar, Hetauda-12, he received all tranche of government grant. Brick in cement mortar with flexible roof. The total construction cost is around 6.5lakh.



Figure 6: Hetauda-12, house owner Dil Kumari Karki, brick in cement mortar with two room, one story an attic. She received second tranche and verified for third tranche.



Figure 7: House owner Govind Lamichanne, Hetauda-12, brick in cement mortar with two rooms, one story an attic with flexible roof. Herecived all tranches of government grant.



Figure 8: House owner Aarati Balami, Hetauda-12, her house constructed block masonry. She has not provided gable band & stretch band but after correction suggestion she has provided horizontal band also her house recommended for second tranche. after provide gable & stretch band her house eligible for third tranche. The DSE was suggested for exception.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Before deployed of government engineers, we had constructed the houses but we have not received second and third tranche, after correction can we receive that tranches?	Beneficiaries of ward no 12	We visited and instructed/suggested for engineer about exception and correction, retrofitting methodology for one story an attic. And some file we carry for analysis. Generally put the necessary earthquake resistant elements according to instruction of ward engineer. – DSE
Why slow in tranche receive?	Ward member-13	First of all from ward level, inspection file submit in time in certain interval. Now we have in fast tracking on tranche released and we have sent all information about the tranches released via email to ward office, face book page for engineers. Hope, it release on time and you can take information about your tranche released from ward engineer and ward office. – M & E specialist.

Challenges and Way Forward

Challenge	Way Forward
Non- compliance issues in block masonry. Before deployed engineers, it had been constructed.	Regularly site visit and give suggestion and methodology of correction exception & retrofitting. Also solve by SAP analysis that type of structures.
GAP maintain between tranche distribution	Timely inspection and submit the file in DLPIU in certain time interval in case of 2 nd vs 3 rd tranche, received 1 st tranche but haven't started yet, motive to beneficiaries for construction if they are actual earthquake victims otherwise list out the fake beneficiaries and further action it from local government as well as NRA.