

District Report

Makwanpur

12 April – 9 May 2019

Summary of events during this period

Name of activity/event	Event date & Venue	Participant Summary		Contact Person	Reference Document
		M	F		
District General Coordination Meeting	17 th April 2019 DCC Hall, Makwanpur	30	10	techcord.makwanpur@hrrpnepal.org	Minute available at: https://drive.google.com/drive/u/2/folders/12v2VjDD7XiDXZvjDraf39Bbb5QsJJ

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
District General Coordination Meeting	14 th May, 2019 DCC Hall, Hetauda, Makwanpur	DCC/GMaLI/HRRP	techcord.makwanpur@hrrpnepal.org
Technical Coordination Meeting in Ward level and Joint Field Monitoring Visit Participants: DSE, HRRP team, Ward representatives, local technicians and Beneficiaries.	20 th to 23 th May, 2019 Kailash Rural Municipality and Thaha Municipality-7,8,1,2,5,6 (Previous Agra, Tistung and Bajrabarahi VDC)	Joint Monitoring Team	techcord.makwanpur@hrrpnepal.org
District General Coordination Meeting	Date not fixed yet, DCC Hall, Bharatpur, Chitwan	DCC/GMaLI/HRRP	techcord.makwanpur@hrrpnepal.org
District General Coordination Meeting	Date not fixed yet, DCC Hall, Nawalparasi	DCC/GMaLI/HRRP	techcord.makwanpur@hrrpnepal.org

News & Updates

We have conducted completion certificate distribution ceremony in Bhimfedi Rural municipality-07 (previous Kogate VDC) on 23th May, 2019 Makwanpur. We are glad to share this moment because of we have been coordinating for reconstruction at starting level such as regular monitoring, carried out field visit and meetings etc. the ceremony event was organized by GMaLI and coordination by Joint Monitoring Team (M&E Specialist, DSE, HRRP DTC).



Fig: Completion certificate distribution ceremony conducted at Bhimfedi Rural Municipality-07, Previous Kogate VDC, Makwanpur.

Field Visit /Joint Field Monitoring Visit Reports

Visit 1:

Date	Location	Participants from HRRP and stakeholders
10 th April, 2019	Thaha Municipality, Makwanpur	M&E CLPIU specialist, District Support Engineer, HRRP, Local Government, Ward Technicians, Build Change Representative and Beneficiaries.
Objective(s)	To organize technical coordination meeting and carry out field visit in Palika level with including following objectives; - To know status of resurvey and reverification & how is it conducting in palika. - Solve the technical problem and noted the technical issues. - Promote to speed up third inspection and CS entry on time. - Collecting the housing typology with standard checklist. - To carry out field monitoring visit; collecting the housing typology, interaction with beneficiaries. - Solve the technical problems and suggest feedback for noncompliance issues and recommendation for measures and also collected if any major issues.	
Summary	During field visit we have organized technical coordination meeting in municipality and that meeting was very fruitful and got some hope. The meeting was conducted with following agendas; to know status of resurvey and reverification & how is it conducting in palika; Solve the technical problem and noted the technical issues and third inspection and status of CS entry. - Currently in field, collection the application form from the actual victim beneficiaries and who has registered the grievance and name in list; engineers are working out in the field. - Smoothly go ahead the housing reconstruction in every wards of Thaha Municipality but it	

have not rapidly increasing so Thaha Municipality mayor said, “plan to delegation for technicians and announced to technicians give facility for transportation and other incentives like as stationary, support in every obstacle if technicians faced during working task.

- Build Change Nepal also attended in palika level meeting, they are working in demonstration for retrofitting at every palikas of Makwanpur according to themselves, in Thaha Municipality starting the model house for sampling. We strongly advised before starting the work coordinate with government agencies in district and same as palikas, joint monitoring team and field level technicians.
- From third week of Baishakha at tentative from 20th Baishakha, to organize awareness program for retrofitting beneficiaries and orientation program for technicians. Broadly give option the 2-3 method of retrofitting for successfully of program. Now UNOPS/Build Change are conducting only one method namely “Strong Back” during field visit it is not sufficient so also should be splint and bandage or focus on retrofitting manual because of it should be very access to technicians.
- For completion certificate receive for beneficiaries, early start the final inspection and CS entry. And start very focuses it from the (Agra VDC) because of their completed houses number is very more and similarly done it fast at every wards of Municipality. In case of beneficiaries notice announce from the FM radio to receive completion certificate from ward level.

The progress of housing reconstruction is as follows in Thaha Municipality with tabular forms;

1 st tranche received HHs	Verified for 2 nd tranche HHs	Received 2 nd HHs	Verified for 3rd tranche	Third tranche received HHs	Completed HHs	Remarks
6030	5090	4590	3598	3060	2995	

Challenges / Issues Identified	Action Required	Responsible	Timeframe
• CS entry, final inspection and distribution completion certificate with proper recorded. • Methodology of retrofitting and its implementation.	• Engineer should be responsible for these tasks and also district agencies have coordination with local authorities. • In period of inspection it should be carried out. Similarly completion certificate distribute and properly recorded. • To organize awareness program for retrofitting beneficiaries and orientation program for technicians. Broadly give option the 2-3 methods of retrofitting for successfully of the program. Now UNOPS/Build Change are conducting only one method in field according to themselves namely “Strong Back” but it is not sufficient so also should be splint and bandage or focus on retrofitting manual because of it may be very access to technicians and beneficiaries.	Local government, Ward technicians, DLPIU MIS, Joint monitoring team.	Regular



Figure 1: Technical coordination meeting has been organized in Thaha Municipality. There were around 17nos. of participants in the meeting. Also attend from UNOPS/Build Change.



Figure 2: RCC frame structure with compliance. This house is located at Thaha Municipality-01. In Thaha Municipality all most houses made with RCC frame structure and around 60% houses completed with compliance but the status of final inspection and CS entry is poor so from the meeting it is being decision made on some important agendas. Hope it may be more useful for rapid of reconstruction.

Challenges and Way Forward

Challenge	Way Forward
Methodology of retrofitting and its implementation.	To organize awareness program for retrofitting beneficiaries and orientation program for technicians. Broadly give option the 2-3 methods of retrofitting for successfully of the program. Now UNOPS/Build Change are conducting only one method in field according to themselves namely “Strong Back” but it is not sufficient so also should be splint and bandage or focus on retrofitting manual because of it may be very access to technicians and beneficiaries.

Visit 2:

Date	Location	Participants from HRRP and stakeholders
9 th April, 2019	Bhimfedi Rural Municipality-05,06	M&E CLPIU specialist, District Support Engineer, HRRP, Local Government, Ward Technicians, Build Change Representative and Beneficiaries.

Objective(s)	To organize technical coordination meeting in ward level and carry out field visit in ward level with including following objectives; - Current status of resurvey and reverification as well how is it conducting in grass root level; - Present scenarios of reconstruction in every wards; - Completion certificate ceremony; Bhimfedi RM-07, Kogate VDC; - Noncompliance issues, CS entry and final inspection;
--------------	---

Challenges and Way Forward

Challenge	Way Forward																			
Summary	We have organized technical coordinate meeting with including some agendas such as; current reconstruction status and other problems and issues.																			
	Decisions:																			
	• Current, in field collection the application form from the actual victim beneficiaries and who has registered the grievance and name in list; engineers are working out in the field. • Formally notified the first tranche received HHs but construction not started yet HHs give certain time line for construction start. If they have not started the construction except vulnerable HHs request to cancel their PA signed to NRA for with coordination of district agencies. The present scenario of reconstruction is satisfactory but not rapidly increasing. Also in retrofitting status is very poor, could not started yet so, monitoring team coordinate with related agencies. • The meeting concluded to accomplish final inspection of houses and immediately complete CS Entry. For those whose CS entry has completed would be further processed and coordinated for certification from relevant authority but in case of Bhimfedi RM-07, (Kogate VDC) certificate distribution date is fixed on 10th Baishakha, 2076.																			
The progress of housing reconstruction at Bhimfedi Rural Municipality is as follows with tabular forms;																				
<table><tr><td>1st tranche received HHs</td><td>Verified for 2nd tranche HHs</td><td>Received 2nd HHs</td><td>Verified for 3rd tranche</td><td>Third tranche received HHs</td><td>Completed HHs</td><td>Remarks</td></tr><tr><td>2180</td><td>2163</td><td>1803</td><td>1767</td><td>1556</td><td>1480</td><td></td></tr></table>							1 st tranche received HHs	Verified for 2 nd tranche HHs	Received 2 nd HHs	Verified for 3rd tranche	Third tranche received HHs	Completed HHs	Remarks	2180	2163	1803	1767	1556	1480	
1 st tranche received HHs	Verified for 2 nd tranche HHs	Received 2 nd HHs	Verified for 3rd tranche	Third tranche received HHs	Completed HHs	Remarks														
2180	2163	1803	1767	1556	1480															
Challenges / Issues Identified		Action Required		Responsible		Timeframe														
• Filtration the fake beneficiaries expect vulnerable HHs. • CS entry, final inspection and distribution completion certificate with proper recorded. • Methodology of retrofitting and its implementation.		• Formally notified the first tranche received but construction not started yet beneficiaries give certain time line for construction start. If they have not started the construction except vulnerable HHs request to cancel their PA signed to NRA for with coordination of district agencies. • To organize awareness program for retrofitting beneficiaries and orientation program for technicians. Broadly give option the 2-3 methods of retrofitting for successfully of the program. Now UNOPS/Build Change are conducting only one method in field according to themselves namely “Strong Back” but it is not sufficient so also should be splint and bandage or focus on retrofitting manual because of it may be very access to		Local government, Ward technicians, DLPIU MIS, Joint Monitoring team.		Regular														

Challenges and Way Forward

Challenge	Way Forward
	technicians and beneficiaries.

Photos



Figure 1: Technical coordination meeting has been organized in ward level at Bhimfedi Rural Municipality- 05 & 06 during field visit. There were around 15nos. of participants participated in meeting from local government, field technicians and district team.



Figure 2: Ward no. 3 office, Bhimfedi Rural Municipality, Makwanpur.

Challenges and Way Forward

Challenge	Way Forward
Methodology of retrofitting and its implementation.	To organize awareness program for retrofitting beneficiaries and orientation program for technicians. Broadly give option the 2-3 methods of retrofitting for successfully of the program. Now UNOPS/Build Change are conducting only one method in field according to themselves namely “Strong Back” but it is not sufficient so also should be splint and bandage or focus on retrofitting manual because of it may be very access to technicians and beneficiaries.

Housing Typology Report



Figure 1: House owner; Maiya Ghale, the location of this house is Thaha Municipality-05, load bearing brick and cement mortar, two rooms with one storey, flexible roof. She received all tranches of government reconstruction grant. Total construction cost is around 7lakh.



Figure 2: House owner; Iaxman Khatri, location is Thaha Municipality-05, Load bearing brick and cement mortar masonry, he received second tranche and verified for third tranche. All seismic reinforcement component provided and meet compliance.



Figure 3: House owner Dhuba Thapa, Bhimfedi Rural Municipality-06; Load bearing brick and cement mortar, two room with all horizontal and vertical reinforcement provided. The total construction cost is around 8lakh.



Figure 4: House owner; Shyam Bahadur Lama, Bhimfedi Rural Municipality-03, he is a retrofitting beneficiary and received first tranche. And with method of strong back, UNOPS/Build Change provided technical assistance for this house. After checked by dlpiu field technicians, maybe he will receive the second tranche.



Figure 5: Thaha Municipality-09, House owner; Bishnu Basnet; Load bearing brick in cement mortar with RCC band and vertical reinforcement and he received all tranche of government grant, one storey, two rooms and also he has constructed toilet.



Figure 6: House owner; Pyari Maya Shertha, yhe location of house is Thaha Municipality-09, Makwanpur. Load bearing brick in cement mortar with all vertical and horizontal components provided. She received only first tranche but this house don't have recommended for remaining tranche because of technicians confusion in partition wall. After we visited the site and as per DSE suggestion this house recommendation for second and third tranche. 3 rooms with one storey and have toilet.



Figure 7: House owner; Youb Raj Lamichane, Thaha Municipality-10. Load bearing brick in cement mortar with all vertical and horizontal components provided. He received first and second tranche. This house is under constructing for two rooms with one storey.



Figure 8: House owner; Rajan Lamichane, the location of building is Thaha Municipality-10, RCC frame structure with 4rooms, one storey, all horizontal and vertical reinforcements provided. He received all tranches of government grants.



Figure 9: House owner; Bishnu Thapa, Thaha Municipality-10, Makwanpur. Load bearing brick in cement mortar with vertical reinforcement and horizontal members. He received all tranches of government grant. Total construction cost is around 17lakh.




Figure 10: House owner; Sanu Bhai Thapa, RCC frame structure with all earthquake resistant elements, 4rooms and one storey. Also he has constructed toilet. He received all tranche of government grant. The construction cost is around 21lakh.

