

HRRP District Coordination Meeting Minutes

Meeting Purpose:	General Ward -level Coordination Meeting		
Meeting Date:	27 November 2018 (11 th Mangshir 2075)		
Meeting Time:	11:00 AM		
Meeting Location:	Ward no. 3, Jhaukhel Ward Office, Changunarayan Municipality		
Meeting Facilitator:	Mr. Narakanta Sapkota, M & E Consultant, CLPIU Building		
Minutes Taken By:	Ambika Amatya (HRRP)		
Summary of participants:	Total: 8	Female: 5	Male: 3

Discussion: (Items/Knowledge Shared)

Agendas:

- Welcome and sharing of objective
- Key highlights of reconstruction updates
- Discussion on reconstruction efforts
- AOB

Agenda 1

- **Welcome and sharing of objective**

The general ward level coordination meeting was conducted at Ward office of Jhaukhel, Ward no. 3, Changunarayan Municipality dated 27 November 2018. The coordination meeting was attended by Mr. Shyam Sundar Dhimal, Ward Chief, Ward no. 3, Jhaukhel, Changunarayan Municipality along with joint M & E team from CLPIU Building, Mr. Narakanta Sapkota and Ambika Amatya from HRRP Kathmandu Valley, Mr. Prabesh Adhikari, District Support Engineer, DLPIU Building Bhaktapur Engineers of DLPIU Building and from Changunarayan Municipality. The main agenda of the meeting was to discuss on the reconstruction updates, issues and challenges at Ward level.

Agenda 2

- **Key highlights of reconstruction updates**
- The housing typology prevalent in Ward no. 3, Jhaukhel upto date is – BMC, interlocking block, RCC. Municipality have promoted RCC building but still some are constructing wall system 1 storey houses. Some beneficiaries have tendency to add extra storeys (upto 1 or 2) after they receive 3rd tranche.
- The non –compliance cases persisted in Ward areas included missing of bands, building not as per the design and addition of storeys other than the building drawing.
- Beneficiaries whose land is entangled with smart city plan have not been able to start reconstruction. Nearly 15 prefab houses were completed before the NRA guidelines, haven't been able to access government grants.
- The reconstruction rate in overall 2018 is satisfactory however some houses that have claimed 2nd and 3rd tranche together are in question as shelters are not built as per design and storeys of some houses were added in older foundations.

Miscellaneous Items / AOB:

- Ward Chief, Ward no. 3, insisted for arrangements to address lack of land ownership papers especially in case of beneficiaries living on land owners land as tenant farmers, beneficiaries living on government lands etc.

HRRP District Coordination Meeting Minutes

Decisions Made: (What, Why, Impacts)

- Ward office will conduct door to door visit to beneficiaries' houses in whereable possible ways for tracking the delays in reconstruction of their houses.
- Ward office will inform beneficiaries that have no intentions further to reconstruct shelters to return the 1st tranche.

Next Steps/action points:	Person(s) Responsible	Due Date
To consult with beneficiaries who have yet not started reconstruction to track reasons behind delaying rebuilding of house.	Ward Chief and Ward office	As soon as possible
To consult with beneficiaries to return 1 st tranche if they are not intending to reconstruct houses.	Ward Chief and Ward office	As soon as possible

S.N.	Attendees	Gender	Organization	Designation	Phone No.	Email
1	Shyam Sundar Dhimal	Male	Ward no. 3, Changunarayan Municipality	Ward Chief	9841087544	
2	Narakanta Sapkota	Male	DLPIU NRA GMaLI Kathmandu	M & E Consultant	9851090721	aashrayasap@gmail.com
3	Rama Thapa	Female	Ward no. 3, Changunarayan Municipality	Women Member	9841987233	
4	Prabesh Adhikari	Male	DLPIU Building Bhaktapur	District Support Engineer	9846037890	Prabesh.adhikari@gmail.com
5	Bibha Sainju	Female	DLPIU Building Bhaktapur	Engineer	9843706842	Bibha.sainju@gmail.com
6	Radha Sandh	Female	DLPIU Building Bhaktapur	Engineer	9809825645	radasandha@gmail.com
7	Archana Shrestha	Female	Changunarayan Municipality	Engineer		
8	Ambika Amatya	Female	HRRP Kathmandu Valley Team	District Coordinator	9841356409	dc.ktm@hrrpnepal.org