

District Report

Kathmandu Valley

11 - 24 May 2018

Activity Summary

Activity	Contact Person	Reference Document
Meeting the DTO Er. Samar Bahadur Khanal (9851209362 / samar.khanal@gmail.com), Chief of GMALI/NRA Kathmandu regarding the update of the reconstruction in the Kathmandu.	Achyut Shrestha Achyutshrestha121@gmail.com	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 5 and 9 of Madhyapur Thimi Municipality and Ward no. 10 of Suryabinayak Municipality, Bhaktapur District on 15 May 2018.	Sweata Sijapati techcord.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 2, 4, 5 and 6 of Kirtipur Municipality, Kathmandu District on 16 May 2018.	Manisha Rai im.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 2 of Gokarneshwor Municipality, Kathmandu district on 11 May 2018.	Ambika Amatya dc.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 5, 6, 7 and 8 of Chandragiri Municipality, Kathmandu district on 21 May 2018.	Ambika Amatya dc.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 8 of Nagarjun Municipality, Kathmandu district on 23 May 2018.	Ambika Amatya dc.ktm@hrrpnepal.org	
HRRP Kathmandu team visited Lutheran World Foundation (LWF) and Batas Foundation office for the verification 4W and collecting of the training database.	Manisha Rai im.ktm@hrrpnepal.org	
Updates of key information of Kathmandu Valley such as 4W, Training database and contact list.	Manisha Rai im.ktm@hrrpnepal.org	
Distribution of Information Management (IM) products of HRRP Kathmandu Valley to Ward Chairperson of Ward no. 5, 6 and 7 at Chandragiri Municipality on 21 May 2018.	Ambika Amatya dc.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Joint monitoring visit to Godawari Municipality, Lalitpur along with NRA, DLPIU (Grant Management and Local infrastructure), DLPIU (Building) and DLPIU engineers.	28-30 May 2018	Sweata Sijapati techcord.ktm@hrrpnepal.org
Joint monitoring visit by HRRP Kathmandu valley team with a monitoring team from	30 May 2018	Ambika Amatya dc.ktm@hrrpnepal.org

Upcoming Events & Meetings

CLPIU NRA-Building to Bhaktapur Municipality, Bhaktapur district.		
Joint monitoring visit by HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building to Dakshinkali Municipality, Kathmandu district.	1 June 2018	Ambika Amatya dc.ktm@hrrpnepal.org
Coordination meeting with the NRA, DLPIU (Grant Management and Local infrastructure), DLPIU (Building) and POs of Kathmandu district.	TBD (next week)	Sweata Sijapati techcord.ktm@hrrpnepal.org

News & Updates

Reconstruction update: Bhaktapur District : As of 24 May 2018

Total Beneficiaries	27644
PA Agreement	23519
1 st Tranche received	23438
2 nd Tranche received	3437
3 rd Tranche received	2751
In process : 1 st tranche	89
In process : 2 nd tranche	297
In process : 3 rd tranche	360
1 st Tranche received - Retrofitting	42
2 nd Tranche received - Retrofitting	0
Grievance received	6340
Grievance addressed	6340

Field Visit Report-1

Date	Location	Participants
11 May 2018	Ward no. 2, Mulkharka, Gokarneshwor Municipality, Kathmandu	- Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building - Ambika Amatya, District Coordinators, Kathmandu Valley, HRRP - Sudha Shrestha, Kusum Deo, Sarita Malla (Engineers, Gokarneshwor Municipality, Kathmandu district)

Objective(s)	- To observe the reconstruction status of the beneficiaries. - To discuss on the reconstruction update and issues with the local representatives, engineers and seek solutions where possible. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receipt process.		
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Mulkharka area, Ward no. 2 of Gokarneshwor Municipality, Kathmandu. Above 800 beneficiaries have successfully received 2nd tranche and around 400 beneficiaries were provided with 3rd tranche. A total of 18 houses in reconstruction phase were observed by the monitoring team. Reconstruction process has boosted after the extension of the government deadline for the tranche to end of Ashad 2075. Some of the observed houses have completed the construction, while DPC works of some houses were on-going during the visit. The beneficiaries have requested for the inspection for the 2nd and 3rd tranche. Some of the observed houses have properly followed the guidelines from the design catalogues Volume I, hence M & E Consultant suggested for forwarding 2nd and 3rd tranche inspection for release of grant for such compliance houses. During the inspection few houses were observed to be non-compliance. The major reconstruction issues of the houses identified in the monitoring visit were: - Reinforcement were not properly tied up - Bands missing in the load bearing and wall system structure For the houses that were found non-compliance M & E consultant suggested the house owners to conduct structural analysis whereby coordinating with engineers at Gokarneshwor Municipality. Similarly, for some non-compliance houses, application of correction and exception procedures was suggested to follow to become eligible for succeeding tranche.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Vertical reinforcement is missing in most of the houses under construction.	Beneficiaries need to contact engineers for technical assistance in order to apply correction measures so that proper measures can be applied. Similarly, the concerned technical personnel should provide on-site technical support and guidance to the beneficiaries so that the houses could meet minimum requirements from the early phase of reconstruction.	Beneficiaries, local bodies, DLPIU engineers.	Before end of Ashad 2075.
Gable band were missing in load bearing structure with CG roof.	Beneficiaries should follow up with engineers for technical assistance especially during wall raising and roofing work. Similarly, the concerned technical staffs should also follow up with the ward office for reconstruction status in the communities so that they can visit and support houses for technically sound reconstruction.	Beneficiaries, local bodies, DLPIU engineers.	As soon as possible or before Ashad 2075 end.
Photos			



Beneficiary name: Arjun Shrestha, Ward no. 2, Mulkharka, Gokarneshwor Municipality. The house is brick masonry in cement mortar and has been built as per the design catalogue. Corner stitch has been properly kept but gable band were missing. The owner was suggested to improve the house by keeping gable band in order to become eligible for 2nd and 3rd tranche.



Beneficiary name: Buddhi Bahadur Lama, Ward no. 2, Mulkharka, Gokarneshwor Municipality. The house is hybrid structure with mostly brick and stone masonry at the corners. The house is under inspection for 2nd and 3rd tranche. M & E consultant suggested that through minimal corrections the owner could receive 2nd tranche but 3rd tranche might be difficult.



Beneficiary name: Chabi Lal Gurung, Ward no. 2, Mulkharka, Gokarneshwor Municipality. The house is of load bearing structure with CGI roofing. During inspection the gable bands were found to be missing. The owner was suggested to improve with gable band placement for receiving the succeeding tranche.



Beneficiary name: Man Bahadur Tamang, Ward no. 2, Mulkharka, Gokarneshwor Municipality. The house is single bay, brick masonry in cement mortar. The owner were suggested to conduct structural analysis whereby coordinating with engineers of Gokarneshwor Municipality for being eligible for the 2nd and 3rd tranche.

	
Beneficiary name: Pabitra Tamang, Ward no. 2, Tallo Tole, Mulkharka, Gokarneshwor Municipality. The house under construction is stone masonry in cement mortar. The inspection team informed the owner as well as the trained mason to keep vertical reinforcement so that 2nd tranche is possible.	Beneficiary name: Tirtha Bahadur Tamang, Ward no. 2, Tallo Tole, Mulkharka, Gokarneshwor Municipality. The house is being inspected for the 2nd and 3rd tranche. The house is RCC frame structure. The inspection revealed that the house is eligible for the 2nd tranche.

Field Visit Report- 2

Date	Location	Participants
15 May 2018	Ward no. 5, Madhyapur Thimi Municipality and Ward no. 10 Suryabinayak Municipality, Bhaktapur District	• Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building • Sweata Sijapati, District Technical Coordinators, Kathmandu Valley, HRRP • Supriya Pyakurel, Engineer, Madhyapur Thimi, Bhaktapur district • Babita Neupane, Engineer, DLPIU, Bhaktapur district
Objective(s)	• To observe the ongoing reconstruction in the area • To provide inputs to the beneficiaries regarding the government deadlines and inspection procedure.	
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 5 and 9 of Madhyapur Thimi Municipality and Ward no. 10 of Suryabinayak Municipality, Bhaktapur District. Madhyapur Thimi being one of the core areas of the Bhaktapur district, the reconstruction work began late due to the land ownership issues and small parcel of the land. Most of such issues have been solved with the initiation of the Municipality as the bylaws for the core areas. The total beneficiaries of the area are 526 among which 494 have received the 1st tranche and 39 have received 2nd tranche. Most of the houses being built are single bay RC frame structure. The municipality has provision of approving the design for the single bay four storey building due to small land size within the core area. Due to the delay in getting the building permit most of the beneficiaries had already started the construction so many beneficiaries have requested for the 2nd and 3rd tranche at same time. The ward member has supported the engineers to identify the beneficiaries and encourage them to start the reconstruction and also notifying the beneficiaries of the government deadline for the 2nd and 3rd tranche. In Suryabinayak municipality, the reconstruction rate has increased after the government deadline for the tranche. The non-compliance cases of the Municipality include missing of	

	bands and the vertical reinforcement in the opening of the masonry structure. It was also found that most of the completed houses have still not claimed for the second. M& E consultant and Engineers notified the beneficiaries about the government deadline for the tranche and also requested the ward office to disseminate the information so that the beneficiaries can request for the tranche in time.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Vertical reinforcement is missing in most of the houses under construction.	For the houses that are already under construction correction measures must be applied for being eligible for the tranche. Engineer should provide the onsite technical support for the houses that are not constructed so that the non-compliance cases of such can be decreased.	Beneficiaries, local bodies, DLPIU engineers.	Before end of Ashad 2075.
Most of the completed houses have still not contacted the engineers for the 2 nd and 3 rd tranche.	Technical staffs and ward offices should notify all the beneficiaries in their areas of the tranche distribution process and the stage of construction at which the tranche can be claimed.	Beneficiaries, local bodies, DLPIU engineers.	As soon as possible or before end of Ashad 2075
Beneficiaries are not aware of the government deadline for the tranche.	Ward office should publish notice about the government deadline. The technical personal should also disseminate the information during the monitoring visits.	Local representatives, DLPIU engineers.	As soon as possible or before end of Ashad 2075
Many beneficiaries are very vulnerable and will not be able to proceed with the reconstruction process.	Ward office should send the list of such vulnerable people i.e. single women, Old age people and disabled to the National Reconstruction Authority district office. Additional support from the government will be provided if they fulfil the criteria set by the government under the vulnerable group.	Local representatives, NRA	As soon as possible
Photos			



Beneficiary Name: Chandra Laxmi Bhasima, Ward no 5, Madhyapur Thimi Municipality. 4 storey RC frame structure. The house was non-compliance during the inspection due to the room size. After the structural analysis the house was found to be safe. The beneficiary has completed the procedure for the 2nd and 3rd tranche.



Beneficiary Name: Radha Krishna Shrestha, Bhulakhel, Ward no 5, Madhyapur Thimi Municipality. 3 storey RC frame structure. Till date the RC frame of the house has been completed with wall still remaining to be constructed. The beneficiary has received all the tranches.



Beneficiary Name: Rajesh Ranjitkar, Ward no 5, Madhyapur Thimi Municipality. 1 storey RC frame structure. The beneficiary has received 2nd tranche and has submitted application for the inspection of the 3rd tranche.



Beneficiaries Name: Babu Saheb Dhaubhanjar and Babu Kaji Dhaubhanjar, Nikosera, Ward no 9, Madhyapur Thimi Municipality. 1 storey brick in mud mortar structure. Two houses attached to each other belong to brothers. The salvage material such as old bricks, wood has been used during the construction of the new houses. Both beneficiaries have received the 2nd tranche.

	
Beneficiary Name: Raj Kumar Karki, Ward no 5, Suryabinayak Municipality. 1 storey RC frame structure. The beneficiary has received 1st tranche and has not requested for the remaining tranche as he thought the remaining tranche will be received only after completing the structure. The reinforcement has been provided in the band were not properly tied so the masons were given instruction to properly tie the reinforcement and making hook at the corner for the proper functioning of the band.	Beneficiary Name: Kanchi Kandeu, Ward no 5, Madhyapur Thimi Municipality. 1 storey RC frame structure. The house belongs to a single woman. Due to the poor economic condition she has not been able to prepare the house design and proceed for the remaining tranche. She wishes to be listed under the vulnerable category for the additional support from the government.

Field Visit Report- 3

Date	Location	Participants
16 May 2018	Ward no. 2, 4, 5, 6 Kirtipur Municipality, Kathmandu District	• Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building • Manisha Rai, District IMO, Kathmandu Valley, HRRP • Sunita Maharjan, Engineer, Kirtipur N.P., Kathmandu district • Sabi Shrestha, Engineer, Kirtipur N.P., Kathmandu district
Objective(s)	• To observe the reconstruction status in the area • To identify the issues/challenges on the reconstruction • To provide inputs to the beneficiaries regarding the government deadlines, inspection procedure and technical assistance in the field	
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 2, 4, 5 and 6 of Kirtipur Municipality, Kathmandu District. The total enrolled (PA) beneficiaries of the area are 2522 out of 2869 identified beneficiaries including the beneficiaries recognized after the grievance. Among them 2413 have received the 1st tranche, 660 have been approved for 2nd tranche and 492 have been approved for 3rd tranche as of 15th May 2018. Most of the houses being built are RC frame structure, C category. The major non-compliance issues in the areas are missing of vertical reinforcement in the opening and on cross wall in the masonry structure which indicates less coverage and awareness of technical assistance to the beneficiaries as well as masons. Similarly, some of the masonry structures with arch design are under construction in ward no. 6, Machchhegaun which all	

under same contractor and masons. So, the same non-compliance issues in all those houses such as missing vertical reinforcement and poor connection between the vertical reinforcement and beam. The houses with such non-compliance cases will be forwarded to the DSE for the structural analysis.

Interaction with ward secretary of ward no. 6

A short interaction program with the ward secretary and ward member of ward no. 6 was conducted during the monitoring visit. According to the ward secretary, 10-12 beneficiaries of core area have already completed the reconstruction process but have not been contact with the government for the tranche process. The possible reason for such cases might be the difficulty to get the building permit due to the municipality bylaws. M& E consultant notified the beneficiaries about the government deadline for the tranche and, also requested the ward office to disseminate the information to the beneficiaries.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Less coverage of technical assistance and awareness orientation which has increased the non-compliance cases.	DLPIU engineers and local representatives should focus more on technical assistance on minimum requirements (MR) rather only after completion of necessary documents. Many of cases are found where beneficiaries have constructed house up to roof level but not applied for 2 nd tranche due to lack of documents building permit, landownership papers.	Beneficiaries, local bodies, DLPIU engineers.	
Vertical reinforcement is missing in most of the houses under construction.	Most of the houses under construction have missing vertical reinforcement especially in the openings. Engineer should provide the onsite technical support for the houses that are not constructed so that the non-compliance cases of such can be decreased.	Beneficiaries, local bodies, DLPIU engineers.	Before end of Ashad 2075.
Beneficiaries are expecting extension of another deadline for tranche.	Ward office should publish notice about the government deadline and strongly recommend beneficiaries to start the construction and apply for the tranche before the deadline.	Local representatives, DLPIU engineers.	As soon as possible or before end of Ashad 2075

Photos



Beneficiary name: Dilip Bohora, Machchhegau ward no. 4, Kirtipur municipality, Kathmandu district. 1 storey , 4 rooms, 9" wall BMC structure, 1. The beneficiary has received 2nd tranche. The vertical reinforcement has been missed on openings and on cross wall. The arch attached with window is not tied with any reinforcement and to the beam.

Machchhegau ward no. 4, Kirtipur municipality, Kathmandu district. 1 storey BMC with arch design, 9" wall. The beneficiary has received 2nd tranche and forwarded to DSE for structure analysis for 3rd tranche.



Beneficiary name: Rita Thapa Gharti, Magar tole, Ward no. 4, Kirtipur municipality, Kathmandu district. Only one have started reconstruction among total 7 beneficiaries in the tole. Rest of them are expecting extension of deadline and are not well informed/aware of NRA criteria where the 1st tranche has to be returned if the beneficiary fails to reconstruct the house.

Lachhi, ward no. 5, Kirtipur municipality, Kathmandu district. BMC, 2 rooms, 2.5 storey. Vertical reinforcement bar is missing in openings. The structure behind the house under construction is a severely damaged house where the family has been living.



Lachhi ward no. 5, Kirtipur municipality, Kathmandu district. A photo of cracked house where people are still living on. Many families are living on such houses under risk in the core areas.	Baghbhairav, ward no. 2, Kirtipur municipality, Kathmandu district. People are living inside such extremely damaged houses in the core area. Many damaged houses are not destroyed and cleared the debris in the core areas.
--	--

Field Visit Report -4

Date	Location	Participants
21 May 2018	Ward no. 5, 6, 7, 8 (various settlements in Chandragiri Municipality, Kathmandu)	- Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building - Ambika Amatya, District Coordinators, Kathmandu Valley, HRRP - Samjhana Budathoki, Engineer, Chandragiri Municipality - Sharada Pandey, Sub Engineer, Chandragiri Municipality
Objective(s)	- To observe the reconstruction status of the beneficiaries. - To discuss on the reconstruction update and issues with the local representatives and seek solutions where able possible. - To interact with DLPIU engineers about issues/challenges of the visit area and provide way forward. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receipt process.	
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 5, 6, 7 and 8 of Chandragiri Municipality, Kathmandu. The initial interaction with engineers at reconstruction unit of Chandragiri Municipality revealed that the main issue of core areas in the municipality is the lack of building drawing approval eccentric footing and majority are masonry structure build on nearly 2 anna 2 paisa land. Around 1300 houses have been identified in areas of Balambu, Machhegaun, Thankot and Krishifedi that have been reconstructed without building drawing and such houses hasnot followed the minimum requirements of building code. The M & E Consultant suggested engineers of Chandragiri Municipality to make follow up with beneficiaries of such houses to check whether the house has followed as built drawing or not. Furthermore such houses can go through structural analysis if house has followed as built drawing. If the structural analysis report meets the standard of building code then such houses can be considered eligible for further tranche. Interaction with Ward Chairperson of Ward no. 5, 6 and 7, Chandragiri Municipality The joint monitoring team interacted with Mr. Manoj Kumar Sigdel, Mr. Shambhu Kumar KC and Mr Sanjay Sigdel; respective Ward Chairperson of Ward no. 5, 6 and 7, Chandragiri Municipality about reconstruction status in respective ward areas. The elected bodies agreed that the reconstruction activities has slightly increased due to deadlines of Ashad 2075 though the numbers are not satisfactory. The elected officials revealed that ward office has faced queries regularly from beneficiaries regarding the need of consideration of houses that were constructed before the guidelines and regulations come into practice. Furthermore, they added that insufficient connection and communication between beneficiaries and technical personnel has resulted in handful of errors in the reconstructed houses. Key reconstruction issues highlighted by the elected officials were – lack of approved building drawing, multiple beneficiaries, insufficient setbacks, lack of trained masons and weak implementation of the minimum requirements of national building code. On top of this, the elected officials emphasized the need of proper coordination between technical personnel and beneficiaries so that cases of non-compliance could be decreased.	

	A total of 6 houses in reconstruction phase were observed by the monitoring team. Majority of frame structure building are in the process of reconstruction in the observed areas that have claimed for 2nd tranche and 3rd tranche as well. Some of the observed houses have completed construction, while DPC works of some houses were still on-going during the visit. For the houses that were found non-compliance, M & E consultant suggested the house owners to apply relevant correction and exception procedures whereby coordinating with engineers at Chandragiri Municipality. Similarly, for some non compliance houses, application of correction and exception procedures was suggested to follow to become eligible for succeeding tranche. M & E Consultant requested Ward officials to publish notifications about claiming Ashad deadlines in ward office as well as in public places of the respective Wards.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Vertical reinforcement and roof band is missing in most of the houses under construction.	Beneficiaries need to contact engineers for technical assistance in order to apply correction measures so that proper measures can be applied. Similarly, the concerned technical personnel should provide on-site technical support and guidance to the beneficiaries so that the houses could meet minimum requirements from the early phase of reconstruction.	Beneficiaries, local bodies, DLPIU engineers.	As soon as possible or before Ashad 2075 end.
Photos			
			
Beneficiary name: Indra Thapa Magar, Ward no. 5, Baansthali, Chandragiri Municipality. This RCC frame structure house has met minimum requirements from foundation and DPC level while building drawing is yet to be approved from the municipality.		Beneficiary name: Kush Karki, Ward no. 5, Baansthali, Chandragiri Municipality. 2 –roomed BMC structure with CGI roof. The house has met minimum requirements to become eligible for 2nd tranche while a complete document is required to inspect for 3rd tranche as suggested by M & E Consultant.	



Beneficiary name: Bhagwati Thapa Magar, Ward no. 5, Baansthali, Chandragiri Municipality. Wall system house with CGI roof in plan. The house is non compliance as it doesn't have corner stitch and roof bands are missing. Similarly, vertical reinforcement is also missing from two side of window and door. 2nd tranche has been forwarded from municipality. The beneficiary were suggested to apply correction and exception procedures whereby keeping compulsory C-hook for connecting the rod with the CGI roof.



Beneficiary name: Shyam Krishna Sarki, Ward no. 8, Mathillo Tole, Chandragiri Municipality. 2 storey frame structure house. Owner has received 2nd tranche. Inspection for 3rd tranche has been forwarded. The beneficiary revealed that the house were completed long time back but due to lack of money remaining works were not carried out.

Field Visit Report-5

Date	Location	Participants
23 May 2018	Ward no. 8, Thaple and Dubichaur, Nagarjun Municipality, Kathmandu District	- Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building - Ambika Amatya, District Coordinator, Kathmandu Valley, HRRP - Pratima Yadav, Engineer, Nagarjun Municipality, Kathmandu district - Roshani Shrestha, Engineer, Nagarjun Municipality, Kathmandu district
Objective(s)	- To observe the ongoing reconstruction in the area. - To inspect the houses for 2nd and 3rd tranche. - To provide inputs to the beneficiaries regarding the government deadlines and inspection procedure.	

Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Ward no. 8 of Nagarjun Municipality, Kathmandu District. The monitoring team managed to observe 28 houses in Thaple and Dubichaur area, Ward no. 8, Nagarjun Municipality. The reconstruction works of most of houses were completed. Similarly, majority of beneficiaries has requested for 2nd and 3rd tranche, while some of the houses were in DPC level works. Most of the houses built in areas were one storey load bearing BMC structure. The main reconstruction issues observed were: • Vertical reinforcement missing especially in the openings • Roof band missing • Corner stitch missing • Over-extended height of attic • Lack of approved building permit • Roof structure were not as built drawing Some of the exemplary practices utilized by the beneficiaries were also observed during the monitoring visit. This included the use of lightweight materials (a portion of CGI sheets) in gable band area to support the connection between wall and the roof structure. The inspected houses that met the minimum requirements were considered eligible for 2nd tranche while some houses were suggested to apply correction measures in order to become eligible for 3rd tranche too. Some of the notified correction and exception measures suggested to beneficiaries were – addition of vertical/horizontal/diagonal band and corner stitch to strengthen the structure. Similarly, some beneficiaries were also suggested to amend the building drawing from CGI roof structure towards the cement casted roof as per the building drawing.			
	Challenges / Issues Identified	Action Required	Responsible	Timeframe
	Roof band were missing along with corner stitch in most of the houses under construction.	For the houses that have already completed construction with roofing and houses that have raised wall only must apply correction measures in order to become eligible for the successive tranche. Engineers should provide the onsite technical support for the houses that needs application of such correction measures.	Beneficiaries, local bodies, DLPIU engineers.	Before end of Ashad 2075.
Over-extended height of attic.	Beneficiaries and local masons applied the local knowledge whereby increasing the height of attic to adapt with hot and cold temperatures. Detail discussion on such cases along with careful application of correction measures and structural analysis needs be conducted.	Beneficiaries, local bodies, DLPIU engineers, CLPIU NRA-Building.	As soon as possible or before end of Ashad 2075	
Non-compliance issues were observed in most of the completed houses.	Local bodies should strongly emphasize the presence of technical personnel either by increasing their number of working days especially in Ward office or by increasing the on-site technical support to problem areas. Similarly, beneficiaries whose houses are under construction phase should contact engineers for technical assistance to build the house as per the government guideline or to apply correction measures in time so that the beneficiaries could receive successive tranche.	Beneficiaries, local bodies, DLPIU engineers, CLPIU NRA-Building.	As soon as possible or before end of Ashad 2075	

Photos



Beneficiary Name: Prem Bahadur Tamang, Ward no. 8, Thaple, Nagarjun Municipality. Masonry structure with wall system house. The owner is eligible for 2nd tranche as suggested from inspection. However, the beneficiary was informed to amend the building drawing from CGI roof to cement casting roof in order to receive 3rd tranche.



Beneficiary Name: Ram Bahadur Tamang, Ward no.8, Thaple, Nagarjun Municipality. SMC wall system house with CGI roof. Attic height was found to be over extended. 2nd tranche inspection were forwarded while M & E Consultant informed for detail discussion for solving cases of this kind of house to forward for 3rd tranche.



Beneficiary Name: Chandra Bahadur Tamang Lama, Ward no. 8, Dubichaur, Nagarjun Municipality. BMC, wall system structure house having steel post as vertical enforcement and corner and cross wall. 12 mm dimension bar provided in some junction walls along with sheer connected provided and corner stitch is missing. The building drawing has not been approved yet. 2nd tranche inspection were forwarded while beneficiary were recommended to conduct structural analysis for claiming 3rd tranche.



Beneficiaries Name: Sanokancha Tamang Lama, Ward no. 8, Thaple, Nagarjun Municipality. BMC wall system house were found to be missed with rafters and battens on the roof including of improperly done bracings. Attic height was also found to be over extended than the standard size. The house owner has already received 2nd tranche while for 3rd tranche claim, M & E consultant informed that a careful and detail discussion will be conducted to address cases of this kind of house.



Beneficiary Name: Parikshya Tamang Ward no. 8, Thaple, Nagarjun Municipality. BMC wall system house with improper placement of sil band and missing of steel on two sides of window and door. The 2nd tranche inspection was forwarded while the owner was suggested to apply correction measures to become eligible for 3rd tranche.



Beneficiary Name: Santosh Tamang, Ward no. 8, Thaple, Nagarjun Municipality. BMC wall system house with missing of roof bands while lintel band were kept properly. 2nd tranche inspection were forwarded while the owner was suggested to apply correction measures to become eligible for 3rd tranche.



Beneficiary name: Thulokancho Tamang, Ward no. 8, Thaple, Nagarjun Municipality. BMC wall system house with CGI sheet as roofing material. Lintel band hasnot properly touched the window while lightweight portion of CGI sheets were used to connect the wall with the roof. 2nd tranche inspection were forwarded while the owner were suggested to apply correction measures to become eligible for 3rd tranche.



Beneficiary name: Shyam Bahadur Tamang, Ward no. 8, Dubichaur, Nagarjun Municipality. Stone masonry structure wall system house with CGI roof. The beneficiary has received 1st tranche. The house were found to be non-compliance as suggested by M & E Consultant that the application of correction measures is not easy.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Do I have to complete my house to get the 2 nd and 3 rd tranche?	Beneficiary, Suryabinayak Municipality	No you get the tranche after completing different level of construction. To get the 2 nd tranche you have to complete the DPC level and for the third tranche you have to prepare for the roofing. (DLPIU Engineer)
There is one single woman with more than 3 kids still living in a half damaged house. Is there any way government can support for constructing her house?	Ward member, Ward no. 5, Madhyapur Thimi Municipality	Government has been collecting the name list of vulnerable beneficiaries' i.e. single women, Old age people and disabled people. Additional support from the government will be provided if they fulfil the criteria set by the government under the vulnerable group. The list of such vulnerable beneficiaries must be sent from the ward office to the NRA district office for further process.
Given the magnitude of expenses along with time and effort spend in reconstructing the house, errors were seen from engineering aspect. How the issues of non compliance houses can be solved and what are its way forward?	Beneficiary, Ward no. 8, Thaple, Nagarjun Municipality	Upto this stage of reconstruction, 2 nd tranche inspection can be forwarded. However for final tranche, if the houses were found to be non compliance with the essential features missing from the structure such as no corner stitch, no roof bands or weak placement of roof bands and no vertical reinforcement, then such houses can apply correction and exception measures by making follow up with engineers. Application of such corrective measures strengthens the structure of house from top roof and also increases eligibility towards 3 rd tranche. (M & E Consultant)