

District Report

Ramechhap

15 March - 11 April 2019

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
HRRP Ramechhap has successfully completed the Joint Field monitoring visit to Ramechhap Municipality Ward-4, Himganga and Ward-4 starting from 4-6 th April 2019. During the field visit housing typology was observation at ward-4, Himganga and Ramechhap ward-8 and ward level meeting was conducted at ward office. In the meeting ward chairperson, members and DLPIU technical persons were participated and discussion about reconstruction status and issue/challenge. In the joint monitoring visit Diwash Shrestha team leader M&E consultant from CLPIU was also participated.	4-6 th April 2019	7		Mr. Prakash Bishwakarma	Report Link
Ramechhap HRRP team has successfully completed the General coordination meeting on 29 th March 2019 at District coordination meeting hall. The meeting was chaired by Gmali chief Mr. Krishna Lal piya, CDO and DCO were chie guest of the meeting. A total of 25 participants are participated in the meeting from government and partner organization. All the partner's organization present their progress and update of their project. MIS specialist from Gmali and DLPIU building MIS officer present the reconstruction status of the district. The program was closed with the remarks from the Gmali chief.	29 th March 2019	23	2	Mr. Prakash Bishwakarma	Report link
Fortnightly Housing typology of Ramechhap has been updated.				Tulasi Ram Lamichhane	
Housing Typologies has been updated in Flickr				Tulasi ram Lamichhane	
5 W update of Ramechhap round 9	25 th March 2019			Mohammad Jawed	Click Here for R9 5W

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Joint Monitoring Field Visit	Manthali Municipality	HRRP	Prakash Bishwakarma

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
4-6 th April 2019	Ramechhap Municipality Ward-4 and 8	✓ Dr. Diwat Kumar Shrestha Team Leader (M&E team leader, CLPIU) ✓ Janak Raj Joshi, CLPIU, M&E consultant ✓ Keshab Panday, DSE, DLPIU ✓ Nimesh Maharjan District Support Engineer, DLPIU Ramechhap ✓ Jagdish Chand (DLPIU, focal person Engineer) ✓ Prakash Bishwakarma, District General Coordinator-HRRP ✓ Tulasi Ram Lamichhane, District Technical Coordinator-HRRP
Objective(s)	• To observe the reconstruction status and collection housing Typology. • Ward level meeting with the local representatives and technical person to discussion on reconstruction challenges and issues.	
Summary	Description of field visit (maximum 300 words)	
• A total of 842 beneficiaries are registered as a reconstruction at ward -8 at Ramechhap Municipality. Among them 104 beneficiaries are registered from the grievance. • The reconstruction status was satisfaction reported by the ward technical person. All the non-compliances issue had been made correction in ward-8. • A total of 88 beneficiaries had been registered in retrofitting. Till date no any retrofitting beneficiaries have done agreement with the government. All beneficiaries are willing to transfer in Reconstruction beneficiaries. Chairperson says that all the retrofitting beneficiaries' houses had been collapse and badly damaged therefore they are the real beneficiaries and government must transfer in full reconstruction beneficiaries. • Joint monitoring team had presented the NRA resurvey schedule and objective of the survey to the ward representative. A total of 400 application have been already registered at ward officer for re-survey. • Ward member (Santosh Tamang) says that those 88 retrofitting beneficiaries should to address in the full reconstruction beneficiaries otherwise there is no any means for the re-survey in our ward. • Reconstruction beneficiaries take the loan from bank the bank with the proposal of enterprise, but they used the loan money to construct the house. Now it is difficult to pay the interest and loan money. • Technical persons are doing good job and their behavior and mobilization is also found satisfaction. But due to the engineer strike nowadays the reconstruction work is being delay and slow.		

- A total of 7-8 house was observed at field. 2 noncompliance houses had applied government correction manual and forwarded for the third tranche. 4 houses have been completed and already received all tranche and waiting for the completion certificated. A total of 7-8 lakh have been invested to construct the two roomed house at Himganga, chulane dada reported by houseowner.
- According to the interaction with the beneficiaries at the community level most of the people take loan from rich community people with the interest **SAYA KO PACH** . Only the few people go to the bank or cooperative for the loan.
- Community people are very much excited for re-survey. It seems positive for those beneficiaries who are left in previous survey.
- Local representatives are also very positive toward to the re-survey and fully positive to support the technical person for the re-survey.

Some photo of Activities during the period



The interaction with the ward member and the joint Monitoring team in Himganga, Ramechhap




Meeting with ward chairperson in Ramechhap-8, Ramechhap


Graph of Tranche status

Rural/Municipality	Doramba	Gokulganga	KhadaDevi	Likhu	Manthali	Ramechhap	Sunapati	Umakunda
Total HHs Surveyed & GR	5252	6343	5212	5686	11077	6554	3671	4984
Total HHs Eligible	5252	6343	5212	5686	11077	6554	3671	4984
Total HHs Enrolled	4706	6074	5123	5541	10739	6407	3502	4566
First Tranche	4697	6064	5121	5540	10726	6403	3491	4566
Second Tranche	3895	5111	4675	5016	9541	5641	3137	4026
Third Tranche	2784	4158	3942	4207	7800	4914	2198	2743
Total HH Constructed	2038	3660	3460	3590	7045	4250	2175	2190
Grievance Registered	2448	1031	2007	1562	2815	1841	1392	843
Grievance Addressed	2448	1031	2007	1562	2815	1841	1392	843
RF HH Eligible	1076	347	1317	1010	1271	960	821	343

RF HH Enrolled	47	1	222	16	39	6	20	5
RF 1st Tranche	47	1	222	16	39	6	20	5
RF 2nd Tranche								
Non-Compliance Registered	31	57	7	69	78	26	7	2
Non-Compliance Addressed	31	57	7	69	78	26	7	2



Graph for Non - Compliance Status:



Housing Typology Report



The house of Hari Krishna Shrestha constructed in Ramechhap Municipality-8, Ramechhap. The house is constructed using stone in mud mortar with RC bands provided. The house owner has used light roofing materials. The house owner has received all three tranches of reconstruction grant.



The house of Gopi Lal Shrestha constructed in Ramechhap Municipality-8, Ramechhap. The house is constructed using stone in mud mortar with RC bands provided. The house owner has used light roofing materials. The house owner has received all three tranches of reconstruction grant.



The house of Raj Kumar Thapa Magar constructed in Ramechhap Municipality-4, Ramechhap. The house is constructed using stone in mud mortar with timber bands provided. The correction has been applied to the house. The house owner has used light roofing materials. The house owner has received all three tranches of reconstruction grant.



The house of Yu Bahadur Magar constructed in Ramechhap Municipality-4, Ramechhap. The house is constructed using stone in mud mortar with RC bands provided. The house owner has used light roofing materials. The house owner has received all second tranche of reconstruction grant.



The house of Bimala Magar constructed in Ramechhap Municipality-4, Ramechhap. The house is constructed using stone in mud mortar with RC bands provided. The house owner has used light roofing materials. The house owner has received all second tranche of reconstruction grant and has been forwarded for third tranche of reconstruction grant.



The house of Rudra Bahadur Magar constructed in Ramechhap Municipality-4, Ramechhap. The house is constructed using stone in mud mortar with timber bands provided. The house owner has used light roofing materials. The house owner has constructed the house before the arrival of engineer and the house doesn't have the vertical posts and corner stitch, plinth and roof band. The house owner hasn't received any tranche of reconstruction grant and has been forwarded in the list of houses constructed before arrival of engineers.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
What is the process of conversion of retrofitting beneficiaries to the reconstruction beneficiaries	Ward Chairperson	The beneficiary must do the agreement first to be included in the beneficiaries list. The house owner must initiate the retrofitting works, in case the house collapses the house owner will automatically transfer to the reconstruction beneficiary.

Challenges and Way Forward

Challenge	Way Forward
The resurvey has been started before finalizing the previous one which has caused the massive confusion in the beneficiaries	The solution of the previous grievances has to be addressed first