

District Report

Makwanpur

6 - 19 July 2018

Summary of events during this period

Name of activity/event	Event date and time	Participants summary		Contact Person	Reference Document
		M	F		
<u>Technical Coordination Meeting and Joint(DSE/HRRP) Field Monitoring Visit:</u> Location: Bhimfedi RM-6 (Previous Bhimfedi & Nibuwatar VDC), Makwanpur Participants: DSE, HRRP DTC, Manahari Gaupalika Focal person, local bodies, NRA technicians & Beneficiaries. HRRP Role: DTC involves in team, logistics and vehicle support provided.	14 July 7:00 AM onwards	11	2	techcord.makwanpur@hrrpnepal.org	Report & Photos
<u>District Reconstruction Facilitation Committee (DRFC) Meeting:</u> Venue: Hotel Oshin, Hetauda Participants: Chief-DCC, CDO, DCO, Chiefs of DLPIUs, District Offices, POs, Journalists, HRRP. HRRP Role: Logistics support, coordination, communication, meeting minute development.	16 th July, 12:30 PM onwards	32	6	dc.makwanpur@hrrpnepal.org	Meeting Minute
<u>POs Orientation on 5W Matrix:</u> Venue: Hotel Oshin, Hetauda Participants: Plan, NRCS, Lumanti, PIN, CSRC, Esther Benzamin, IVDS/SABAL, COSDAN, CCDN, HRRP Role: Organizer	18 th July, 9:00 AM onwards	12	2	im.makwanpur@hrrpnepal.org	Event Report
<u>Public Hearing Event organized by TI Nepal:</u> Venue: Hetauda Campus Conference Hall Participants: CDO, Chief-GMaLI, Ward Chairs, Journalists, TI Nepal, HRRP and Beneficiaries. HRRP Role: Participation only.	12 th July, 2:00 PM onwards			dc.makwanpur@hrrpnepal.org	N/A
<u>"Learning Sharing Workshop on Construction Materials Supply Chain and Plan for Leave No One Behind"</u> Participants: Gov't agencies, local bodies and POs HRRP Role: Participation	19 th July 10:00 AM onwards Hotel Avocado, Hetauda,			techcord.makwanpur@hrrpnepal.org	N/A

Summary of events during this period

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Technical coordination meeting & field visit in ward level	14 th July, 9:00 AM onwards Hetauda- 12, 13, 14 ward office	MoU M&E specialist/HRRP/DSE	HRRP-DTC techcord.makwanpur@hrrpnepal.org
District Reconstruction Facilitation Committee (DRFC) Meeting	16 th July, 12:30 PM onwards Hotel Oshin, Hetauda	DLPIU-GMaLI and HRRP	HRRP-DC dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org
POs Orientation on 5W Matrix:	18 th July, 9:00 AM onwards Hotel Oshin, Hetauda	HRRP	HRRP- DIM Officer im.makwanpur@hrrpnepal.org
Participation in Public Hearing Event	12 th July, 2018 2:00 PM Onwards Hetauda Campus Conference Hall	Transparency International Nepal (TI Nepal)	HRRP-DC dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org rg
"Learning Sharing Workshop on Construction Materials Supply Chain and Plan for Leave No One Behind"	19 th July, 2018 10:00 AM onwards Hotel Avocado, Hetauda	Practical Action CCDN	HRRP-DTC techcord.makwanpur@hrrpnepal.org

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
14 th July, 2018	Bhimfedi Rural Municipality- 5,6, (Previous Bhimfedi & Nibuwatar VDCs)	DSE, HRRP DTC, Manhari Gaupalika Focal Engineer, ward engineer, president ward no-6, member-6.
Objective(s)	- Conduct technical coordination meeting in local level, overall reconstruction status in housing reconstruction. - To observe and suggest methodology of noncompliance issues especially stone in mud and Block houses. - To find out the key issues and challenges. If any major issues include in district level general coordination meeting otherwise solve in local level.	
Summary	We have conducted technical coordination meeting and carried out field monitoring visit. In the meeting, we have discussed about the latest reconstruction status, interaction between technicians and local representatives specially ward members about the issues and challenges, mobilization of technicians, inspection rates in their respective areas. There are 1988HHs received 1st tranche, 1750HHs received 2nd tranche, 943HHs received 3rd tranche and around 704HHs has been completed as well. Latest Construction rate of Bhimfedi Rural Municipality is here in tabular form:	

SN	RM/M/SM Name	Previous VDCs	1st tranche received	Construction Started	Verified for 2nd tranche	Verified for third tranche	Completed HHs
1	Bhimfedi Rural Municipality	Bhainse	505	415	403	262	221
		Nibuwatar	485	451	446	240	105
		Namtar 1,3,4		121	114	29	55
		Bhimfedi	552	419	414	232	171
		Kogate	139	139	137	70	61
		Ipa Panchakanya	307	281	236	110	91
	Total		1988	1826	1750	943	704

During meeting, we accommodate the sharing session to focal engineer of Manhari Rural Municipality because of in their area the reconstruction rate is rapidly increasing. Also DSE addressed and briefed about the noncompliance issues, construction methodology of correction- exception for load bearing structure and meet to compliance.

Key Points of Meeting:

Technician's side, we have inspected timely and regularly submitted file in DLPIU. We accommodate the sharing session to focal engineer of Manhari Rural Municipality because of in their area the reconstruction rate is rapidly increasing. Also DSE addressed and briefed about the noncompliance issues, construction methodology of correction- exception for load bearing structure and meet to compliance. For mobilization technicians, lack of technical information about the BMC with rigid roof.

Conclusion:

- Around of 10 to 12 houses construction completed with brick in cement mortar with rigid roof have planned to inspection and submit to DLPIU for 3rd tranche. This houses hold in field due to confusion about the BMC with rigid roof.
- Play vital role by ward member about the coordinate between technicians and beneficiaries for rapidly speed up reconstruction, regularly inspection & supervision.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Finalize the housing reconstruction work from one side of municipality like as: Kogate VDC. (Total beneficiaries 139HHs among them 137HHs received 2 nd tranche)	Regularly supervision and inspection for 3 rd tranche by DLPIU ward engineer, motivate to beneficiaries for remaining part of reconstruction. Regular flow up from district DLPIU.	Ward technicians, focal person of Bhimfedi Rural Municipality, ward president and members, HRRP DTC.	2075 Mangsir.
Gap between tranches distribution	Regular supervision and inspection and submit to DLPIU with in certain time period.	NRA technicians, Local Government	Regular
Mobilization of technicians	We all are aware about mobilization of technicians, approved their attendance under local government.	Local Government NRA-DLPIU Makwanpur	Regular

Photos



Figure 1: Technical Coordination Meeting in Bhimfedi Rural Municipality- 06 (Previous Bhimfedi VDC). Ward engineer Arun Kumar Sahni shared reconstruction update of Bhimfedi Rural Municipality-06 in meeting.



Figure 2: Er. Shambhu Raj Karn, Manhari Rural Municipality focal person, shared his learning, experience in palika meeting of Bhimfedi-06. In his working station, reconstruction is rapidly increasing.

Housing Typology Report



Figure 3: Bishnu Bahadur Bhalon, Bhimfedi Rural Municipality-04, Previous Nobuwatar VDC, stone in mud mortar with all RCC band, two rooms with one story, flexible roof. He has received all tranches of government grant. The total construction cost is 5lakh.



Figure 4: Brick in cement mortar, two rooms with one story, flexible roof. She has received all tranches of government grant. Total construction cost is around 5.5lakh. House owner Dipika Tamang, Bhimfedi Rural Municipality- 04 previous Nibuwatar VDC.



Figure 5: House owner Tirtha Bahadur Kuwnar, Bhimfedi Rural Municipality-05, brick in cement mortar with rigid roof. He constructed 14" thickness wall, provided all seismic resistant elements but he haven't received 3rd tranche because ward engineer hold his file due to lack of information, knowledge about the BMC with rigid roof. We suggested them this type of building eligible for third tranche. Around 10-12 houses planned for inspection for 3rd tranche. Hope, also he will receive the 3rd tranche.



Figure 6: House owner Samjhana Sunar, Bhimfedi Rural Municipality-05, block masonry, only provided vertical post in corner. She doesn't provide horizontal band, too thing, vertical post in left-right side of door & windows. So, she hasn't received the 3rd tranche. DSE suggested to house owner, engineer and mason, further process apply for correction and exception put the horizontal & vertical elements outer and inner part of structure with help of chicken wire mesh, drill machine and GI wire etc. also take help from field ward engineer.



Figure 7: House owner Sundar Pariyar, Bhimfedi Rural Municipality-05, RCC structure with brick in cement mortar wall infill. House owner received 2nd tranche and verified for third tranche.



Figure 8: House owner Roshani Bajracharya, Bhimfedi Rural Municipality-05, RCC structure with brick wall infill, flexible roof. House owner received 2nd tranche and verified for third tranche.



Figure 9: Bhimfedi Rural Municipality-05, brick in cement mortar with RCC band and flexible roof. House owner received 2nd tranche and verified for third tranche. The construction cost is around 5.6lakh.



Figure 9: House owner Padam Lama, Bhimfedi Rural Municipality-05, brick in cement mortar with RCC band and flexible roof. House owner received 2nd tranche and verified for third tranche. The construction cost is around 5.5lakh.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
I have constructed my house with block masonry before two month and provided vertical band in corner only, is my house eligible for third tranche?, Can I receive the third tranche?	Beneficiaries and Mason	They all mason are aware about the all bands of building, who had trained of mason training. Provide horizontal and vertical bands in every corner, certain interval, use flexible roof etc. any way for further process apply for correction and exception put the elements outer and inner part of structure with help of chicken wire mesh, drill machine and GI wire etc. also take help from field ward engineer. – DSE
We have received 2 nd tranche within around 15-20days; also, can we receive the 3 rd tranche on same time?	Beneficiaries -6	Now, we give priority to inspection tracking from field to DLPIU-Building and GMaLI – DLPIU. Also we have sent all information about the tranches released via email to ward office, face book page for engineers. Hope, it release on time and you can take information about your tranche released from ward engineer and ward office. - HRRP-DTC.

Challenges and Way Forward

Challenge	Way Forward
Finalize the housing reconstruction work from one side like as Kogate VDC of Municipality.	Regularly supervision and inspection for 3 rd tranche by DLPIU ward engineer, motivate to beneficiaries for construction remaining parts. Regular flow up from DLPIU.
Lack of technical knowledge on Brick in cement mortar with rigid roof.	We suggested the technicians; It is not a frame structure. It carry load on loadbearing structure systems. If beneficiaries constructed 14” thickness wall in ground floor, all elements like as horizontal & vertical bands provided on right position, shape of structure, foundation and right dimension with rigid roof, that type of houses eligible for 3 rd tranches. Also flow up design catalogue 1 st & 2 nd . Now, around 10-12 houses have planned for inspection for 3 rd tranche.