

HRRP Coordination Meeting, Dhading

Date: 22nd -February-2017

Time: 10:30 PM

Location: DUDBC Office

Agenda

- Introduction
- Review of 2nd Feb, Technical Workshop of Dhading
- Partner presence and IM update
- Division of Supply Chain Assessment Responsibilities among POs
- Formation of Reconstruction Planning Committee [ICF-Int.]
- Inspection Status
- HRRP Updates
- AOB

Review of 2nd Feb, Dhading Technical Workshop

Challenges

- Difficulty of transportation of construction material.
- Low availability of human resource.
- Less engagement of young and educated masons in reconstruction activity. Most of the available people are above 50 or below 14 years old.
- Variation in district wages rate of skilled and unskilled mason.
- Lack of government technical persons (engineers) at field level.

Cont...

- Replication of similar program at VDC.
- Lack of Coordination with government, partner organizations, political members and local authority.
- How NGOs and INGOs are looked upon.
- Houses are constructed but not in compliance. [Challenge to ensure quality of construction]
- Haphazard and scattered construction of rural housing.

Partner presence and IM update

Organization wise Activities for Verification (as of 20th February 2017) 23 round of 4W (DRAFT)

HRPP-Dhading



AMDA

Mason (7 days) Training
P:860 R:860
VDC Covered : 20
(Agnichok, Lapa Baseri,
Budhathum, Darkha, Gumdi, Dhuwakot,
Jharlang, Marpak, Mulpani, Satyadevi,
Semjong, Katunje, Sertung, Phulkhark,
ReeGaun, Tipling, Tripureswar,
Salyankot, Salyantar)



Mason (7 days)
Training With toolkit
P:200 R:200
Demo House- R: 1
VDC Covered :
3(Chainpur, Jyamrung,
Khari)



Mason -7 days
Training
P: 184 R: 138
VDC Covered
: 4
(Maidi, Dhola,
Jogimara, Nalang)



Mason (7 days) Training
With toolkit
P:511 R:511
Demo House P:4 R: 4
BBS Training
P:2295 R:3530
VDC Covered : 6
(Aginchok, Baseri,
Budhathum, Mulpani,
Phulkhark, Salyantar)



Mason
: 60(10 Days)
: 21(45 Days)
Electrician
:60 (25 Days)
Carpenter
:60 (25 Days)
VDC Covered : 2
(Semjong, Jeewanpur)



Vocational : 50 days
Traning (CTEVT)
Mason P: 340 R: 340
Electrician P: 20 R: 20
Carpenter P: 90 R: 90
Plumber P: 20 R:20
VDC Covered : 5 (Dhuwakot,
Kalleri, Katunje, Khalte,
Kumpur)



Mason -7 days
Training
P: 120 R: 120
BBS
P: 9 R: 0
VDC Covered: 2
(Kalleri, Katunje)



Mason -7 days Training with toolkit
P: 2250 (75 Events) R: 1390(44 Events)
TOT P :288(9 Events) R:255(8 Events)
Orientations: P:2000 Events R:518
OJT: P 112
Mobile Technical Support: 900 Houses
Covered VDC : 12(Sertung, Tipling,
Darkha, Marpak, Semjong, Jyamrung,
Kalleri, Khalte, Kumpur, Nalang,
.Dhuwakot, Nilkantha Na. Pa.)



Mason -7 days Training
with toolkit
P: 513 R: 513
Demo House Construction
P: 5 R:4
VDC Covered : 5
(Pida, Jharlang,
Mahadevsthan,
Lapa, ReeGaun)



Small cottage industries
Mason -45 days Training
P: 158 R: 162
Electrician:
P:38 R:37
VDC Covered : 8(Gumdi
Baireni, Budhathum,
ChhatreDyaurali, Mulpani,
Jeewanpur, Salang,
Nilkantha Na.Pa)



Mason -7 days Training with toolkit
P: 328 R: 328
CRO (TA-BBS Training)
P:1800 R:450
Demo House construction-O: 4
Help Desk P: 2025 R:1158
VDC Covered : 6 (Satyadevi
, Tripureswar, Dhusaa, Benighat,
Jogimara, Gajuri)

District Activities Status (as of 15 February 2017) HRRP_25 Round of 4W

Mason Training (5271)	Electrician (117)	Technical Assistant (17462)
5 days :628	25 Days :60	CRO : 3990
7 Days :4060	45 Days :37	DTD :12464
10 Days:60	50 Days :20	Help Desk :1158
45 Days:183	Carpenter(150)	Demo House :13
50 Days:340	25Days :60	
Tot :255	50 Days :90	
	Plumber: 20	

Full Form

P: Planned R: Reached
O: Ongoing
BBS: Build Back safer
OJT: On the Job Training
ER: Engineer
CRO: Community Reconstruction
Orientation
DTD: Door to door Technical
Assistant
DC: Demonstration Construction
House

Division of Supply Chain Assessment Responsibility among POs

Participants

- Action Nepal
- CARE-Nepal
- COSOC
- Dhading Municipality
- DICC
- EPF-N
- FECOFUN
- Focus Nepal
- ICDC
- NRCS
- NRDS
- NSET
- Oxfam
- Practical Action
- PRAYAS Nepal
- RMD Nepal
- SAHAS Nepal

Finalization with VDC coverage!!!



Formation of Reconstruction Planning Committee [ICF-Int.]

Inspection Status

- Start of inspection.
- Engineers at VDCs.
- Formation of Community Level Reconstruction Committee (CLRC).
- Facilitation from district level to enhance coordination among Gov. & POs technical person.
- Issues of non compliance buildings and their solution.

Updates from HRRP

- NRA has released outline details of findings of the first phase of geo-hazard risk assessments. [www.nra.gov.np/uploads/docs/528390PUB0safe101Official0Use0Only1.pdf]
- Damage assessment in 17 affected districts is ongoing and will be finalized by mid-March.
- 1 Lakh Retrofitting grant to 19,866 HHs [Damage Grade 2 - Technical Solution 3 (Major repair)
[Damage Grade 3 - Technical Solution 2 (Minor repair)]
 - 4,150 Makawanpur
 - 2,415 Kavre
 - 2,408 Sindhuli
 - 2,149 Ramechhap
 - 2,019 Gorkha,
 - 1,494 Dhading
 - 1,643 Okhaldhunga
 - 376 Sindhupalchowk
 - 936 Nuwakot
 - 667 Lalitpur
 - 637 Dolakha
 - 575 Kathmandu
 - 280 Bhaktapur
 - 117 Rasuwa -----According to NRA.

Cont...

9th meeting of the NRA Steering Committee took place on 13th February.

- NRA provided a brief report regarding the relocation of high risk settlements and construction of integrated settlement .
- Reported the changes required in the existing NRA structure in 14 Districts and establishing of new organization structures in 17 Districts.
- NRA authorize the Executive Committee to amend necessary changes in the service/group/sub-group (job position units) as per the need.
- Coordinate with the Ministry of Finance for the provision of providing daily refreshment allowances to the VDC Secretaries working in the earthquake affected areas for reconstruction and recovery.

Cont...

- **MoUD-CLPIU MIS portal** is public.
Provides **inspection and reconstruction progress** based on DL-PIU engineers reports. [[Link](#)]
- Contact details for DL-PIU engineers are available on the HRRP website. [[Link](#)]

AOB

Thank You 😊