

District Report

Dolakha

19 - 25 January 2018

Activity Summary

Activity	Contact Person	Reference Document
General Coordination Meeting was successfully accomplished on 22 Jan 2018 at NRA Hall, Simpani, Charikot, Dolakha. In the meeting participants from POs and GOs were present and updated their monthly progress and planned activities. POs submitted their one pager progress report as requested from NRA for documentation. POs shared challenges which they were facing during implementation. During the meeting some decisions were made which has been shared already.	techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	Photo
Field visit to Bhedpu was successfully completed on 23 rd Jan 2018. Due to unavailability of some key persons in the field, coordination meeting was not done. This field visit was basically planned to know the reconstruction status, reasons behind slow construction and to observe the reconstruction activities by visiting the construction site directly. For more detail please scroll down.	Techcord.dolakha@hrrpnepal.org ravi@hrrpnepal.org	Photo
4W, Contact list and tranche data is updated and uploaded in respective GD path.	ravi@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
HRRP is planning to organize a meeting inviting all the POs providing mason training at the coordination meeting in close coordination with NRA and DLPIU. As the training conducted by POs are not similar and do not follow same curriculum accordingly.	TBD	Ravi Pajiyar, Binod Kalauni

News & Updates

Handover Program:

HURADEC Nepal, an Implementing Partner of Plan International has successfully completed construction of health post in Babare, Bigu Gaupalika. Since, construction has completed so they have planned to handover health post to Gaupalika on 26th Jan 2018 in the presence of donar, POs, GOs, Gaupalika members, Journalist and local people. HRRP has also been invited in the program. The time of handover is not yet revealed.

Field Visit Reports

Date	Location	Participants	
23 rd Jan 2018	Melung Gaupalika-04	• Binod Kalauni • Ravi Pajiyar	
Objective(s)	• To observe the reconstruction progress • To observe the reconstruction quality		
Summary	Bhedpu which lies in Melung gaupalika ward No. 4 has least tranche update so HRRP Dolakha had visited to Bhedpu to know the factors obstructing the reconstruction progress. In Bhedpu agreement was done in Bhadra 2074 after addressing first grievances as there was conflict of Guthi land. Election delayed the release of first tranche which was released after Mangsir 16th 2074. The tranche update in Bhedpu was the lowest in the district. At present according to the president of Bhedpu more than 300 people have started their permanent shelter construction and many more are waiting for their turn as there is lack of mason and construction material. People have to stay in que for their turn in crusher plant to collect construction material likes sand and gravel. Additionally, people have to put their name in que to collect rebar, cement and other required construction material from shops. Due to above mentioned problems Bhedpu is least in the tranche disbursement. In the mean time we visited construction sites where building reconstruction has been ongoing, the main purpose was to observe the quality of construction. During the observation DPC band less than the required thickness, inadequate detailing of main bars, improper binding of stirrups, improper placing of concreting, improper mixing of concrete and discontinuous thickness in RCC bands were seen. This type of problems was observed where mason has not taken training and hired from out of district like Udayapur, Dhanusa, Bardiya, Sarlahi and other. In this regard, the only possible way to solve these kinds of problems is by providing mason trainings to such masons.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Construction quality is low due to hired mason	Mason training is needed	NRA	
Photos			
Photo 		Photo 	
Masons working in lintel band construction in Melung Gaupalika ward no-4, Brick in cement mortar with flexible roof. House owner name is Ashok Thokar and till date he		Masons working in wall construction of stone in mud mortar building typology, Rameshwor Adhikari is the	

has received only first tranche. Masons, he employed are from Udayapur.

owner of the building being constructed and he has received only first tranche to the date.

Housing Typology Report

Photo1



Masons working in the construction of lintel band of the brick in cement mortar building being constructed in Melung Gaupalika Ward no. 04, House owner name is Ashok Thokar, he has received first tranche to the date and masons are chartered from Udayapur since, there is deficiency of the masons, to meet the deadline construction work is rapid.

Photo2



Masons working in the construction of wall of stone in mud mortar building being constructed in Melung Gaupalika Ward No-04, Mr. Rameshwor Adhikari is the house owner and received first tranche to the date, locally trained masons are employed in the construction of building.

Photo3



Mr. Sambhu Budhathoki have constructed up to lintel level of brick in cement building at Melung Gaupalika Ward No.-04. He has received first tranche only and waiting for the DLPIU engineer for inspection his house to process for second tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Government has fixed deadline of second tranche up to Poush though	Ganesh Bahadur Thapa	Deadline is not revised yet, government is still taking the

Questions Collected

most of the people have not constructed their houses because of material scarcity and mason unavailability. What will happen to those people?		inspection forms to release the tranches so keep your work progress and send inspection files in DLPIU. Since, government has not stopped receiving inspection form till date so nothing can be said without prior information from government. Answered By: Binod Kalauni
In brick masonry with 9-inch wall thickness up to what height can building be raised after ground floor roof?	Amrit Bahadur Lama	Height can be raised up to 5 ft if copla is provided otherwise only attic is possible in RCC band with 9 inch brick wall thickness. However, in case of 14-inch wall thickness in ground floor second story can be added. Answered By: Binod Kalauni
In stone masonry with mud mortar with RCC band, how many ft can be raised above the ground floor roof?	Chhatra Bahadur Tamang	Only attic of 3 ft is possible above roof of ground floor. Answered By: Binod Kalauni

Challenges and Way Forward

Challenge	Way Forward
Construction material supply is weak. People need to wait for their turn which is hindering reconstruction.	Proper monitoring from NRA is essential to control the supply in right manner.
Rate of construction material like bars and cement has increased which has added financial stress on beneficiaries of earthquake victims.	CDO, NRA and DCC should have to cross check the market rates of the construction materials.