

District Report

Makwanpur

15 February - 14 March 2019

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
Field Monitoring visit DSE, HRRP DTC, beneficiaries: Date: 1 st March, 2019 Time: 10:00AM onwards Location: Indrasrowar Rural Municipality-04,05 Participants: DSE, HRRP DTC, ward no. 05, assistant sub engineer and Beneficiaries.	1 st March, 2019			makwanpur@hrrpnepal.org	Report & Photos

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
To organize an orientation program on Hollow Concrete Block in Manhari Rural Municipality	13 th March, 2019	HRRP	makwanpur@hrrpnepal.org
To organize an orientation program on Hollow Concrete Block in Hetauda Sub Metropolitan and Makwanpurgadhi Rural Municipality.	18 th March, 2019	HRRP	makwanpur@hrrpnepal.org
Technical coordination Meeting in ward level and Joint Field Monitoring visit (M& E Specialist, CLPIU, DSEs, HRRP team) in Thaha Municipality-10,12	28 th March, 2019	Joint M&E CLPIU Specialist, DSEs and HRRP team	makwanpur@hrrpnepal.org

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
1 st March, 2019	Indrasrowar Rural Municipality- 04 & 05	Joint Monitoring Visit; DSE, HRRP DTC, Ward technicians and beneficiaries.
Objective(s)		
To carry out field monitoring visit; collecting the housing typology, present status of reconstruction,		

	inspection rate of final inspection, CS entry status and overall housing progress in field level. Solve technical problems and suggest feedback for noncompliance issues and recommendation for measures.																					
Summary	We have been carrying field monitoring visits for 2 years, till now around 60nos. of technical field monitoring visit have been done, around 7nos of orientation program have been conducted to government ward level technicians and POs. We achieved satisfy result in housing reconstruction. Similarly we have carried out field monitoring visit in indrasarowar Rural Municipality-4, 5. Progress is ongoing smoothly but technician’s pen down the reconstruction activities in their respective wards. We are continuing try to achieve goal, regularly setup the monthly target plan and try to achieve it. But it was a team work with involvement of different stakeholders, faced different problems and issues. So, we could not meet the full target but actually we are satisfied. Till to February, 2019, in district following progress to achieve; <table><tr><th>1st tranche received HHs</th><th>Verified for 2nd tranche HHs</th><th>Received 2nd HHs</th><th>Verified for 3rd tranche</th><th>Third tranche received HHs</th><th>Completed HHs</th><th>Remarks</th></tr><tr><td>26544</td><td>20159 (75%)</td><td>19387 (73%)</td><td>14647 (55%)</td><td>13422 (50%)</td><td>13200(50%)</td><td></td></tr><tr><td>892</td><td>665</td><td>655</td><td>447</td><td>439</td><td>450</td><td>Indrasarowar RM 4,5 (Fafel VDC)</td></tr></table> Till to February, 2019, due to involvement of ToT training and other reasons (like budget and technicians strike), monitoring visit has ongoing slowly and all most technicians have left the site and pen down the work. They are request to NRA for incentive, safety and other facilities. Now a days in case of makwanpur, we could not properly visits, so delay in housing reconstruction and seen won’t meet the government timeline. On the date, 1st March, 2019, we visited the site of Indrasarowar-04 and 05. Reconstruction work is slowly ongoing, almost houses with need basic should have complete but some are fake beneficiaries. They have already homes. <u>Non-compliance issues</u> Technicians are facing more challenges in retrofitting. They (Beneficiaries) had already constructed houses before deployed the government technicians. And they have lies on retrofitting beneficiaries list and also they have received first tranche 50K. They don’t know any idea for retrofitting as well our technicians. Till now anyone have not received second tranche for retrofitting beneficiaries.	1 st tranche received HHs	Verified for 2 nd tranche HHs	Received 2 nd HHs	Verified for 3 rd tranche	Third tranche received HHs	Completed HHs	Remarks	26544	20159 (75%)	19387 (73%)	14647 (55%)	13422 (50%)	13200(50%)		892	665	655	447	439	450	Indrasarowar RM 4,5 (Fafel VDC)
	1 st tranche received HHs	Verified for 2 nd tranche HHs	Received 2 nd HHs	Verified for 3 rd tranche	Third tranche received HHs	Completed HHs	Remarks															
	26544	20159 (75%)	19387 (73%)	14647 (55%)	13422 (50%)	13200(50%)																
	892	665	655	447	439	450	Indrasarowar RM 4,5 (Fafel VDC)															
Challenges / Issues Identified		Action Required	Responsible		Timeframe																	
Retrofitting issues, final inspection and CS entry.		Coordination with rural municipality and district, plan to distribute the completion certificate for completed houses. Similarly, it should be CS entry with final inspection. All technicians have received the retrofitting training so; start the retrofitting work with motivates the beneficiaries.	Local government, Ward technicians		Regular																	

Housing Typology Report



Figure 3: Indrasarowar Rural Municipality-05, House owner; Janak Bahadur Muktan; Load bearing stone in mud mortar with flexible roof. All seismic resistant components have been provided and he received all tranches of government housing grant. Two rooms with one story. total construction cost is around 8lakh.



Figure 4: House owner; Sanu Kanxi Muktan, Indrasarowar Rural Municipality-05. Load bearing stone in mud mortar with RCC band. Provided all horizontal and vertical reinforcements. She received all tranches of government grant. One room house and the construction cost is around 2lakh.



Figure 5: House owner; Aayate sing Muktan, 88years old and wife 86 years old, only two members for this house and sufficient for their need. Indrasarowar Rural Municipality-05. Stone in mud mortar with timber band and used flexible roof, light gable wall with CGI sheet. One room building with wooden vertical post provided, the total construction cost is around 2.5lakh. He received all tranches of government housing reconstruction grants.



Figure 6: House owner; Shyam Sundar karki, Indrasowar Rural Municipality-04, load bearing stone in mud mortar with timber band. All bands provided, also he used through stone in certain portion of wall also truss connected with wall. Two room with one story. He received all tranches of government housing reconstruction grant.



Figure 7: House owner; Harka Bahadur Lopchan, Indrasowar Rural Municipality-04. Load bearing structure, brick materials used. All Horizontal bands and vertical reinforcement provided. 14" wall thickness. Four room with one story.



Figure 8: House owner; Raj Kumar Thokar, Indrasarowar Rural Municipality-04. Load bearing brick in cement mortar with RCC band, all vertical reinforcements provided. skilled manpower is working for truss. We suggested, be care and safety measures during working. Two rooms with flexible roof.

Challenges and Way Forward

Challenge	Way Forward
• Retrofitting issues in self-constructed houses before deployed the technicians. • CS entry and final inspection.	• All technicians have received the retrofitting training so; start the retrofitting with connivance the beneficiaries. Take reference, retrofitting manual for Masonry structure and RCC frame structure. • It should be easy parallel done inspection and CS entry.