

Monthly District Report

Sindhupalchowk

12 July - 22 August 2019

Summary of events during this period

Districts	Name of activity/event	Event date	Location (District, Municipality)	Contact Person	Reference Document
Sindhupalchowk	Monthly Progress update	12 th July	NA	pradip.sharma@hrrpnepal.org	GD
	Attend Interaction program about reconstruction	15 th July	DCC Hall, Chautara	pradip.sharma@hrrpnepal.org	NA
	Palika level meeting at Chautara Municipality to discuss on urban issues and building permit system	16 th July	Chautarasagachowk gadi, Municipality	pradip.sharma@hrrpnepal.org	N/A
	Complete the municipality survey assessment	17 th to 19 th July	Chau sa ga, indrawoti, barhabise Municipality	pradip.sharma@hrrpnepal.org	N/A
	5W Update	22 July	NA	im.kavrepalanchok@hrrpnepal.org	GD
	Complete the municipality survey assessment	24 July	Melamchi Municipality	pradip.sharma@hrrpnepal.org	
	Technical staff Contact List Update	25 July	NA	im.kavrepalanchok@hrrpnepal.org	GD
	Field visit to Helambu RM with GMaI for landless issue and find the solutions.	1 st Aug	Helambu RM	pradip.sharma@hrrpnepal.org	Field visit section below
	Field visit to Helambu RM with GMaI for landless issue and find the solutions. Complete the municipality survey assessment	2 nd Aug	Helambu RM	pradip.sharma@hrrpnepal.org	Field visit section below
	Upload housing typology	5 th Aug	N/A	pradip.sharma@hrrpnepal.org	GD
	Prepare district report	6 th Aug		pradip.sharma@hrrpnepal.org	N/A
	Field visit with DLPIU/ Building and MIS Officer to collect the updates on Third Inspection, Completion Certificate distribution and CS Entry progress. Follow up with local level and POs on PA Scan copy	7 th to 8 th Aug	N/A	pradip.sharma@hrrpnepal.org	N/A
	Palika profile update	9 th Aug	Sunkoshi RM	im.kavrepalanchok@hrrpnepal.org	GD

Upcoming Events & Meetings


Name of activity/event	Date, Time, and Location (District, Municipality)	Organizer	Contact Person
Field visit to Bhotekoshi Rural Municipality and Sunkoshi Rural Municipality to discuss on EHRP MIS and PSP upload Banking issue and to find solutions, Conduct Municipal Capacity Assessment Survey	12 th to 14 th August 2019	HRRP Sindhupalchowk	pradip.sharma@hrrpnepal.org
Participants for Masonry Retrofit Design Training	19 th to 23 th Aug	NSET/ Baliyo Ghar	pradip.sharma@hrrpnepal.org

Tranche Status (Sindhupalchowk)


Table of Tranche Status: As of 29th July 2019

Municipality	Reconstruction				Retrofit			Grievances	
	Eligible HHs	1st Tranche	2nd Tranche	3rd Tranche	Eligible HHs	1st Tranche	2nd Tranche	Registered	Addressed
Balephi GP	6081	5978	5862	5434	91	8	0	1240	475
Barhabishe NP	8085	7914	7460	6516	27	18	0	2490	867
Bhotekoshi GP	4295	4160	3602	2023	69	10	0	1150	451
Chautara NP	14096	13817	13340	12629	97	37	0	3513	1550
Helambu GP	5474	5233	4818	4279	52	6	0	1333	380
Indrawoti GP	8428	8264	7970	7002	39	7	0	2421	726
Jugal GP	5683	5601	5384	4987	17	6	0	1260	366
Lisankhupakhar GP	5416	4957	4414	3529	40	8	0	2269	1136
Melamchi NP	13544	13192	12390	10190	123	5	0	2557	857
Panchpokhari GP	7379	6908	6459	4638	20	3	0	2937	1602
Sunkoshi GP	5783	5589	5397	4878	34	10	0	1127	815
Tripurasundari GP	4613	4492	4355	3844	19	5	0	930	487

Graph of Tranche Status: As of 29th July 2019



Graph for Retrofitting Status: As of 25th June 2019



Field Visit Report (Sindhupalchowk)

Visit 1

Date	Location	Participants
1 st and 2 nd August, 2019	Helambu Rural Municipality	Laxman Kumar Seth; Acting Chief GMAI, Sujan KC, GMAI;Pradip Sharma, HRRP, Sita Bhujel; CSRC, Nayan Acharya Napi office and ward members
12 th to 13 th August, 2019	Bhotekoshi and Sunkoshi Rural Municipality	Durga Regmi; Financial Specialist; GMAI, Pradip Sharma, HRRP, Sunita Shrestha; Engineer DLPIU Building, and Palika, ward members
Objective(s) Helambu RM	-To discuss on road extension -To adjust land towards road -About RTB to RCB - The proposal of widen the existing road of Kiwool sermathan motor road were agreed up on to widen the road only in right side or across below (rear side). - Six displaced beneficiaries of Kiwool had purchased the land on 2074.12.13; during the purchase of the land, the kitta kat was flat instead of erect. To resolve the issue, surveyor will be called from survey office and should be adjusted the kitta kat as an erected one. - On RTB to RCB, the decision was to prepare a technical report and submit it to CLPIU, after submission the report an amendment will be done.	
	- Regarding the Collection of PA Copy for digitization - Regarding the Progress till date - Regarding Retrofitting - AOB - Of the required 21000 PA in Sunkoshi Rural Municipality, 1200 has been collected which would be sent to the GMAI office in the coming week and the rest are in the process of collection. - It was informed that the third tranche progress of the Palika was 84.34 and the rest are in process. - There is belief among the retrofit beneficiaries that by mending their walls, they could receive trances of retrofit. They were informed that such activity is repair and not retrofit and are not eligible for receiving tranche from the government. - Bhotekoshi RM - The Chief Administration Officer and the field engineers of Bhotekoshi Rural Municipality informed that there is belief amongst the retrofit beneficiaries that they would be receiving the whole of 100,000 from the NRA at once. They were informed that there is no such provisions. - They were informed that the third tranche progress of the Palika is 47.10% and the rest is on process. - On discussion about the tranche process on the event of death of the beneficiary, they were informed by GMAI officials that the Ward Muchulka relationship certificate and the document verifying the relationship should be provided.	
Why was the visit carried out in this location?		

'If this municipality / ward was visited previously, please provide dates of previous visits and links to relevant district reports'

NA

Summary

There were landless issues was big deal over there and it was resolved. The meeting report will be prepared by GMaLI chief and shall be provided to CDO. At this moment tranche disbursement was also delayed and on this GMaLI chief said he will look into it so that tranche will move ahead

Field Visit:

- No. of HHs visited: 6
- No. of meetings with engineers: 1
- No. of meetings with local officials: 4

Meeting: NA

Challenges / Issues Identified	Solutions Provided	Decision Taken	Responsible	Timeframe

Photos



Interaction between landless beneficiary and elected body GMaLI/HRRP/CSRC



Meeting with local level and GMaLI/HRRP at Helambu Rural Municipality ward no.2, Kiul discussion about RTB to RCB.



Meeting with Bhotekoshi Rural municipality, discussion about reconstruction and retrofit GMaLI/HRRP/DLPIU Building

Meeting with Sunkoshi Rural municipality, discussion about reconstruction and retrofit GMaLI/HRRP/DLPIU Building

Photos



The house is located in Helambu Rural Municipality ward no.2, the house owner has received second tranche and third tranche from GoN. The house is brick and cement mortar with load bearing structure.



The house is located in Helambu Rural Municipality ward no.2, the house owner has received second tranche and third tranche from GoN. The house is brick and cement mortar with load bearing structure.

Housing Typology Report



The house is located at Helambu Rural Municipality ward no.- 2, Kiul, Sindhupalchok, the house owner name Mr. Shovaram BK, the house owner has received Second tranche and third tranche from GoN. The house belongs to Load Bearing Stone and Mud Mortar Masonry and One story without attic and Two rooms, CGI Roofing.



The house is located at Helambu Rural Municipality ward no.- 2, Kiul, Sindhupalchok, the house owner name Mr. Bijuli Bahadur BK, the house owner has received Second tranche and third tranche from GoN. The house belongs to Load Bearing Stone and Mud Mortar Masonry and One story without attic and Two rooms, CGI Roofing.

Housing Typology Report



The house is located at Helambu Rural Municipality ward no.- 2, Kiul, Sindhupalchok, the house owner name Mr. Rasmita BK, the house owner has received Second tranche and third tranche from GoN. The house belongs to Load Bearing Brick and Cement Mortar Masonry and One story without attic and Two rooms, CGI Roofing.



The house is located at Helambu Rural Municipality ward no.- 2, Kiul, Sindhupalchok, the house owner name Mr. Jivan Lal BK, the house owner has received Second tranche and third tranche from GoN. The house belongs to Load Bearing Stone and Mud Mortar Masonry and One story without attic and Two rooms, CGI Roofing.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
How can we change the RTB to RCB?	Local body	GMaLI