

District Report

Rasuwa

25 May - 7 June 2018

Activity Summary

Activity	Contact Person	Reference Document
GMAI conduct one-day orientation on Livelihood and GESI (Gender Equality and Social Inclusion) in district headquarter Rasuwa. HRRP participant on that program and support GMAI for preparation of that event. DCC chairperson, Palika president, vice -president, partners and other GoN officers were presence in that event	Mr. Krishna Kant Upadhyaya, NRA Chief kku2016@gmail.com NRADCCOrasuwa100@gmail.com	GESI
4W of round 56 was updated and uploaded on respective district google drive. Event Added: Vocational mason (OJT) training conducted by OM Nepal. carpentry training by OM Nepal	im.rasuwa@hrrpnepal.org	
Visited on DAO office. Meet Chief district officer Mr. Krishna Poudel and discussed about the reconstruction update. Share infographics to CDO. Output of discussion: CDO request HRRP for survey of those mason who was trained from different organization.	im.rasuwa@hrrpnepal.org	
Contact list updated and share with respective stack holders.	im.rasuwa@hrrpnepal.org	
participant on HRRP hub workshop which was conducted on 6 to 7 June ,2018.	im.rasuwa@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
DDRC Meeting	11 June at 12PM	niraulakrish@gmail.com

Field Visit Reports

Date	Location	Participants	
2018-05-26 to 2018-05-26	Gosaikunda RM ward no 3 (Bridhim)	HRRP Mr.Rijan Gajurel together with technical coordinator Mr.Biren shah , district support engineers Prajwal KC ,CLPIU M&E officer Mr. Prabhu Pokharal	
Objective(s)	• Talk with household about the inspection process, have they seen the forms. • Meeting with rural municipality and ward representative. • Focal Group discussion (If needed). • Talk with engineers about the challenges they are facing and way forward. • Understand practical challenge faced by beneficiary. • TA assessment		
Summary	During the Joint monitoring visit, we have visited ward number 3 of the palika and discussed the reconstruction challenge with ward president and the local people. • Out of 1773 eligible HHs 1633 HHs received 1st tranche, 1489 HHs received 2nd tranche and 554 HHs received 3rd tranche and 60 HHs were listed eligible for retrofitting grant in Gosaikunda RM. • Meeting with Officer of Gosainkunda R.M. Krishna B.K. and other people present in R.M Office and discussed on Reconstruction status of Gosainkunda R.M and challenges. • Overall reconstruction status of Gosainkunda R.M. is very satisfactory. • 95 HHs from Syafru recently visited ward office about their grievance handling status. In Ward no 3 (Bridhim) out of 199 eligible households 185 households received first tranche, 169 households received 2nd tranche and 93 households received 3rd tranche. Some find out during joint monitoring visit: • Some cases of L-Shaped SMC buildings which were benefited by two different beneficiaries for two portions of L-shape were found. They received 3rd tranches. In the L-shape the walls were common and seismic gap not found. • The buildings shown below are examples of such cases where first one was benefited by Chiring Wangbo Tamang and Pasang Dhurche Tamang and second one by Lakpa Chiring Tamang amd Pema Lama. (<i>Location: Bhemjang of Bhridim VDC</i>) • The room sizes were also beyond MR. Most of the Ward chairperson have indicating us to be more flexible on tranche process and verification of the house. During the joint monitoring visit, we found some of the house implementing the correction manual. Many of the houses had taken third tranches but were non-compliant due to lack of supervision by technical personells.The involvement of women in reconstruction were seen very good.In this field visit we not only saw the houses but also gave them suggestions about the compliance system which would help them to receive the tranches.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
In ward 3 of Gosaikunda RM Bridhim house are having noncompliance issue regarding the area of house.	Implementation of correction manual, already suggestion	DSE/ward Technician	As soon as possible.

	given by the DSE but proper follow up required.		
Lack of supervision by site engineers resulting in non-compliance issues	Frequent visit to the site and address the issues of tranches and non-compliance issues.	Ward technician	As soon as possible
Technical person working have problem on CS entry	Providing the Tab for technical person	NRA	as soon as possible

Photos



- House owner: Dawa mingmar lama. As he was not present at the site we talked with his wife Pemba Ghosum Ghale
- The constructed structure was stone masonry in cement mortar constructed up to the lintel level. She has received the 2nd tranche and was not sure what to put above the lintel level as cover and was planning to cover with GI sheets.
- Suggestion by us: As the structure contained column of 12" x 12" so we suggested her to construct beam connecting all pillars which could help her to receive the 3rd tranche and the made her understand the importance of slab, beam and column system in a structure and load transfer system.



Chiring wanghook tamang and Pasang wanghook tamang – Relation is father and son, both are beneficiaries took the 3rd tranches as well but constructed the houses attached in L shaped. No seismic gaps were left to reduce the effect of torsion during earthquake. Lack of technical supervision seen but the tranches were taken.



- House Owner: Tenjing tamang
- Gosaikunda gaupalika ward no-3



- House Owner: Sanga Tenjing Tamang.
- Gosaikunda gaupalika ward no-3

• The house was under construction but was not constructed according to the NBC. He had taken 2nd tranche. It was a single room structure wall thickness 18" but the size of the room was L=29'4" and B=33'4". The cement was just sprayed outside but not inside. No vertical reinforcement. ▪ Suggestion given by us: The dpc was made for construction of two rooms so we suggested for the partition of room with cross wall as the dpc was already present as a partition. Moving the door from the present location to 2' away the partition wall and provide vertical reinforcement. Lack of technical supervision was seen.	• Taken all 3 tranches but the area of the house was large resulting in non-compliance. Lack of supervision by technical was seen during construction phase.	
Date	Location	Participants
2018-05-27 to 2018-05-27	Aamo Chhodingmo RM ward no 5 Naukunda RM ward number 1 and 2	HRRP Mr. Rijan Gajurel together with technical coordinator Mr. Biren Shah, district support engineers Prajwal KC, CLPIU M&E officer Mr. Prabhu Pokharal
Objective(s)	• Talk with household about the inspection process, have they seen the forms. • Meeting with rural municipality and ward representative. • Focal Group discussion (If needed). • Talk with engineers about the challenges they are facing and way forward. • Understand practical challenge faced by beneficiary. • TA assessment	
Summary	During the field visit at Aamo Chhodingmo RM ward no 3 discussed the reconstruction challenge with ward president and the local people. Out of 1179 eligible households 1628 households received 1st tranche, 1447 households received 2nd tranche and 652 households received third tranche and 31 households were eligible for retrofitting grant. In ward number 5 Chilime, out of 446 households eligible 428 households received 1st tranche, 320 households received 2nd tranche and 142 households received 3rd tranche. The houses in Chilime VDC are hybrid structure with lower stone masonry and upper timber structure. But the main problem lies with the connection of these hybrid structures.	

Photos



Bahadur Tamang, Ama chhodingmo R.M.-5, Rasuwa. Received 2nd tranche. Not proper connection between lower and upper floors.



Nima Gombo Tamang, Ama chhodingmo R.M.-5, Rasuwa. Received 2nd tranche. No proper connection of woods.

Date	Location	Participants
2018-05-28 to 2018-05-28	Naukunda RM ward number 1 and 2	HRRP Mr.Rijan Gajurel together with technical coordinator Mr.Biren shah ,CLPIU M&E officer Mr. Prabhu Pokharal
Objective(s)	• Talk with household about the inspection process, have they seen the forms. • Meeting with rural municipality and ward representative. • Focal Group discussion (If needed). • Talk with engineers about the challenges they are facing and way forward. • Understand practical challenge faced by beneficiary. • TA assessment	
Summary	In Naukunda RM, out of 3231 eligible households, 3076 households received 1st tranche, 2738 households received 2nd tranche and 1220 households received 3rd tranche and 2 households were eligible for retrofitting grant. Some finds out during joint monitoring visit: • Rasuwa (Previous Yarsa 1-9, Saramthali 1-9, Bhorle 2,3,4,5,7). It is the most remote R.M. of Rasuwa where access road to even R.M. Office is newly constructed earthen road which will not be operational in monsoon. Most of the road connectivity are new and recent ones. No public transportation is available here. The community is tamang community with literacy rate very low. Social mobilization and orientation is poor. • the field monitoring was conducted in Naukunda R.M. ward 3, 4 and 5. This field visit was oriented on ward 1 and 2. • In ward 2, 3,4 and 5 there is non-presence of POs but PO-Batas Foundation worked in ward 1 of Naukunda R.M. • The field attendance of Er/ASE seems irregular in ward 1 and 2. • In ward 1 the ward office is itself not set, so the Engineers have not workspace for documentation and stay.	

Housing Typology Report



Dawa Mingmar Tamang, Gosainkunda R.M.-3, Rasuwa. Received 2nd tranche.



Mingmar Gyalbo Tamang, Gosainkunda R.M.-3, Rasuwa. Received 3rd tranche.



Phurbu sangbo Lama, Ama chhodingmo R.M.-5, Rasuwa. Received 2nd tranche. Recommended 3rd tranche.



Gopal Tamang, Ama chhodingmo R.M.-5, Rasuwa. Received 2nd tranche.



Kancha Tamang, Ama chhodingmo R.M.-5, Rasuwa. Received 2nd tranche.



Timber structure. Sonam Ghale, Ama chhodingmo R.M.-5, Rasuwa. Recommended 2nd tranche.



Prem Bishwokarama, NauKunda R.M.-1, Rasuwa, Received 3rd tranche.



Dawa Ghale, NauKunda R.M.-1, Rasuwa. Received 3rd tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
What can we do to those house that was constructed before technical are deployed to the field? We have many houses which has noncompliance, how do it can be made to compliance?	Ward chair person	As I know NRA is still working in this matter. If the house has small error we can use correction manual to make it compliance. M&E Prabhu Pokhrel

Challenges and Way Forward

Challenge	Way Forward
Trained Masons are still bit confused about the construction methodologies.	Need of short refresher training course (one or Two days) within Palika level.
To conduct the palika level meeting we face more challenge to gather the official person.	If we manage some allowance its helps us to call up them for Plaika Levlel coordination meeting.