

District Report

Makwanpur

26 January – 1 February 2018

Summary of Activities		
Activity	Contact Person	Reference Document
<u>Participation in Handover Ceremony</u> Date: 26th January, 2018 Time: 11:30AM onwards Venue: Thaha-6, Shikharkot, Palung, Makwanpur Participants: Chaired by Mayor of Thaha Municipality, Chief Guest: Member of Parliament from Makwanpur-2, Guests: Member of Provincial Assembly, member of NRA Executive Board, CLPIUs of MoUD and MoFALD, Country Director of TearFund, etc. Description: The program was jointly organized by TearFund and RADO Nepal, in association with their implementing partners – CEEDF, MRC and CSW to formally handover the whole housing reconstruction and earthquake response program implemented in Thaha Municipality by RADO Nepal and other implementing partners in financial and technical assistance of TearFund to the local government. The handover was accomplished by symbolically handing over a brief project completion report by the country director of TearFund to the Mayor of Thaha Municipality.	dc.makwanpur@hrrpnepal.org	
<u>Meeting with DLPIUs :</u> Date: 30th January, 2018 Time: 3:30:00PM to 5:00PM Venue: Manakamana Chowk, Makwanpur Participants: M&E Specialists of MoFALD/MoUD-DLPIUs, DC-HRRP and Social Development Specialist of MoUD-DLPIU. Agenda: The meeting was organized to discuss on overall issues of housing reconstruction, however, special focus was on proposed one-day interaction seminar on – "Problems and Prospects of Housing Reconstruction". Conclusions: 1. The meeting agreed to organized one-day seminar of Palika Representatives on – "Prospects and Problems of Housing Reconstruction" on 15th February, 2018 at Hetauda. 2. Meeting also concluded to carry out a pilot survey/study to triangulate – a. The REAL number of True and Faulty beneficiaries b. The actual number of beneficiaries with REAL cases of landlessness c. The actual number of beneficiaries who've received 1st tranche but still not started construction or are out of contact. d. Actual time taken for an entire subsidy delivery process.	DLPIUs NRA District Office DCT-HRRP	
<u>Technical Coordination Meeting and Field Visit:</u> Date: 31th January, 2018 Time: 9:00AM onwards Location: Raksirang-6, Sarikhet (Previous Sarikhet VDC), Makwanpur Participants: M&E Specialist, HRRP DTC, NRA/DLPIU technicians, Ward president-2 &3, ward members 2,3 and Beneficiary (Total 25participants)	techcord.makwanpur@hrrpnepal.org	Field report and photo
<u>Support MoFALD-DLPIU in data processing</u> About 2,000 of 2nd Tranche Application Forms from different Wards were spontaneously piled up in DLPIU. District HRRP Team, in request, has	im.makwanpur@hrrpnepal.org	

directly supported MoFALD-DLPIU in verification and entry of these forms which is crucial for the timely release of tranches.		
Updates Fortnightly 4W-Update and Weekly Contact Update submitted on time.	im.makwanpur@hrrpnepal.org	

Upcoming Events

Event	Date, Time and Venue	Contact Person
Technical Coordination Meeting and Field Visit	1-2 Feb 2018, Full days, Manahari and Hadikhola, Makwanpur	DTC
HRRP Hub Meeting	8-9 Feb 2018, Full days, Kathmandu	HRRP Makwanpur team

News and Updates

1. Handover Ceremony Accomplished

First Housing Reconstruction Program Handover event took place in Makwanpur district. RADO Nepal, in financial and technical cooperation of TEARFUDND, had completed the construction of 586 private shelters – 297 in Agra and 289 in Tistung of Thaha Municipality and formally handed over to the municipality on 26th Jan 2018.

2. Skilled Mason Training Started

NRA has initiated 7-day Skilled Mason Training in Manahari R. Municipalities. NRA is going to organize altogether 5 batches of such trainings in different R. Municipalities of the district.

3. Historical Provincial Assembly Meeting

The first historical meeting of Provincial Assembly of Province – 3 started at 1:00PM today in Hetauda. Meeting started at 1:00 PM at Province Assembly Hall in Hetauda, Makwanpur. The total number of Assembly Members is 110 and all of them are present in the meeting. The historical meeting has been chaired by Hon'ble Senior-most Assembly Member Mr. Dor Mani Paudel, 72 and it would be continued until the speaker of the assembly is elected.



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय आयोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति : २०७८/१०/१४

सि.नं	विराटा	सर्वेक्षणबाट पछिपान भएकाले कुल सापग्राही	गुनासो फर्कनोट पछि बर भएकाले सापग्राही	कम्मा सापग्राही संख्या	अनुदान सम्झौता सम्पन्न कुल घरधुरी	प्रथम किरासा प्राप्त गर्ने संख्या			दोस्रो किरासा प्राप्त गर्ने संख्या			तेस्रो किरासा प्राप्त गर्ने संख्या			गुनासो वर्ग	गुनासो फर्कनोट	प्रवर्तकत्व			
						नेपाल सरकार	I/NGO	कम्मा	नेपाल सरकार	I/NGO	कम्मा	नेपाल सरकार	I/NGO	कम्मा			सापग्राही संख्या	अनुदान सम्झौता सम्पन्न संख्या	प्रथम किरासा प्राप्त गर्ने संख्या	दोस्रो किरासा प्राप्त गर्ने संख्या
1	2	3	4	5	6	7			8			9			10	11	12	13	14	15
तालिका नं. १ (पूछाम जति प्रभावित १४ विराला)																				
१	सिन्धुपाल्चोक	७८५३७	५१२६	८३६६३	७५७६५	७३६६५	४४५५	७५५७७	३२०३४	२७२९	३४७७३	३५५९	११४३	५१०२	१४४४७	१०८३८	३७६			
२	ओखलढुंगा	१९८१९	३४६	२०१६५	१८९८१	१८९८१	५०५	१९४८६	१२६३	२९४	१५५७	३९६४	३९५५	३९५५	८०१९	७८१०	१६४३	३०४	३०४	
३	नुवाकोट	६५७७३	३५१६	६९२८९	६४८७२	६२९७८	२६३७	६४८१५	१६१२	१७७०६	१४८३	१०९५	२५७८	११५०३	११४१६	१३६				
४	सुनसरी	४३६०९	१४३१	४५०४०	४२९८७	४२९८७	१२९१	४२९८८	१६१२	१७७०६	१४८३	१०९५	२५७८	११५०३	११४१६	१३६				
५	वीरगञ्ज	५१९४०	१०८९३	६२८३३	५७७४४	५३२८६	१७१२	५४९९८	१७०३	२९२३०	५८५२	१३७८	७२३०	२४३७९	२४३७९	६३७	२	२		
६	गोरखा	५८५०३	२८९३	६९३३६	५६२७८	५६२७८		५६२७८	१५९७	१६६४२	५९९७	४४६	५६९३	११६९	२०९९					
७	धार्पि	७०५८९	२७५९	७३३४०	६८९४१	६७२२५		६७२२५	११४५	११४५	३०९०	१७०४४	१६५७७	१४९४						
८	काभ्रेपलाञ्चोक	६७७३९	४६८९	७२४२०	६५७७३	६३९९६	२५७७	६५७७३	१०४३९	१०८५	११५२४	२६१०	४०८	३०९८	२३९३९	२३९३९	२४९५			
९	सुनसरी	१९२२६	३९७	१९६३३	१९६२९	८८७५	१०२३	१८९८	१९६९	७४३	२४३९	७५६	५६६	१३२२	१४४८	१२८८	१९७			
१०	सिन्धुली	३४२६९	७९९	३४९८८	३३०३४	३२९७९	८६३	३३०३४	६३०७	६३७	१९४४	१५९६	३३४	१८६२७	२८६२७	२४०८				
११	मकवानपुर	३०२३८	१५७९	३१८९७	२३६३८	२३६३८	१३९४	१३९४	२२९७७	५२००	१०२९	६२९९	१०९	७३९	१७०२	२३९६०	४९५०	१०६७	८२६	
१२	काठमाडौं	४२५००	३३००	४५८००	३८३६५	३८३६५	१०७	३८३६५	३४८८	०	३४८८	६८५	०	६८५	१९२९६	१९२९६	५७५	६५	३६	
१३	ललितपुर	२५८७३	१८२९	२७७९४	२२९९७	२०९८५	८४५	२९८३०	१५३३	६३८	२९७९	२४८	५५६	७००४	५८८२	६६७				
१४	भक्तपुर	२६०६६	१५७८	२७६४४	२२५३६	२२५३६	०	२२५३६	१८७७	०	१८७७	६३७	०	६३७	६३४०	६३४०	२८०	५		
Sub-Total		६२६६५	४०९७७	६६७६२	६०२८०			५९५७८			६६९९३			४०४८७	१९३९४	१८५७९	१९८६	१४९	१९८८	०

Latest MoFALD/CLPIU data of Makwanpur district as of 14 Magh, 2074 (28th January, 2018)

जिल्ला	पहिलो गरिएको जम्मा लाभग्राही	अनुदान सम्वन्धीत जम्मा लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको घरसंख्या	दोश्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोश्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरिएको लाभग्राही संख्या	दोश्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरिएको लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
DOLAKHA	62833	55192	54654	30624	25545	24824	531	9197	8934	88	17592
GORKHA	61316	54521	54521	40308	27175	26774	123	7717	7180	0	10288
KATHMANDU	45800	37878	37758	7806	6376	4088	625	2408	1750	164	3027
RAMECHHAP	45040	42632	42579	20693	18065	16534	628	5739	4730	140	8150
SINDHULI	34988	32009	32009	10564	9527	8864	347	2326	2218	107	3169
MAKAWANPUR	31817	23580	22738	8421	6831	6856	239	1722	1719		2324
LALITPUR	27714	22997	21628	4464	4011	3553	136	1692	1262	52	1046
BHAKTAPUR	27644	22536	22231	5087	2449	2075	193	1229	1072	115	362
OKHALDHUNGA	20165	18979	18942	14375	13997	13657	338	4248	4079	57	4592
LAMJUNG	13959										

Latest MoUD/CLPIU data of Makwanpur district (Date not mentioned)

Field Visit Reports

Date	Location	Participants										
31 th January, 2018	Technical Coordination Meeting in ward level of Raksirang Rural Municipality 2, 3 (Previous Sarikhet VDC) and field visit in same wards.	CLPIU M&E Specialist, HRRP DTC, NRA/DLPIU technicians, Ward president-2 &3, ward members 2,3 and Beneficiary (Total 25 participants)										
Objective(s)	• Reconstruction progress is rapidly increasing in these areas, how is it possible rather than other rural municipality? • To know latest update of housing reconstruction and also challenges and issues. Close coordination with local government and DLPIU engineer for increasing housing reconstruction works. • To regular site supervision as well as inspection in time by DLPIU engineer, also CS entry. • To increase inspection rate, regular site visit.											
Summary	We are very hopeful when we visited the site of Raksirang Rural Municipality because of their working style, activeness of ward president and their community. Visit was jointly conducted with CLPIU M&E specialist & HRRP Makwanpur team. The major working methodology of this community is to create a group (5nos in each group) and jointly working to each other. Also they have taken a mason training & OJT was provided by HELVATES Nepal. For low marginal community, to help for stone, sand transportation by local government. But in northern belt side no message about the wooden band, so that in further days engineer to help them for awareness about the timber band is also earthquake resistant elements. Also in this areas easily available the wood. So it should be very necessary to provide message to use timber band because of problem to transportation of material like as sand, steel etc. but in during of visit we found, the construction rate is high, noncompliance issues is zero, helpful to each other in community etc. also construction rate is rapidly increasing day by day. There were different types of typologies to make likewise brick in cement mortar, stone in mud mortar, RCC frame structure. <u>Decision Made from the meeting</u> To create a fund for reconstruction by ward office and to help those (beneficiaries) until they don't receive the government grant and it will be refundable after when they received the government tranches. In every week, check list of second and third tranches submit to MoUD-DLPIU. <i>In overall Raksirang RM, Total 1st tranche received beneficiaries is 1414 among them 971 HHs started their house. And verified for 2nd tranche HHs is 801.</i> <i>Construction rate of Sarikhet VDC:</i> <table><tr><th>Total Beneficiary</th><th>Agreement HHs</th><th>Verified for 2nd Tranche</th><th>Verified for 3rd tranche</th><th>Total completed house</th></tr><tr><td>258</td><td>225</td><td>102</td><td>40</td><td>52</td></tr></table>		Total Beneficiary	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house	258	225	102	40	52
Total Beneficiary	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house								
258	225	102	40	52								
Challenges / Issues Identified	Action Required	Responsible	Timeframe									

Second tranche rapidly increasing but inspection delay in third tranche, Gap between beneficiary and DLPIU field base engineer.	Beneficiaries submit the application form in ward office for second and third tranche as well. If beneficiaries completed their house with MRT, engineer recommended for 2 nd & 3 rd tranche in same time. According to application form engineer inspection quickly and submit to DLPIU. Also such that case, ward members coordination with beneficiary. To maintain gap between them, necessary to play role by ward members of local representative. Also technicians necessary to regularly site visit and inspection in time.	MoUD CLPIU Specialist (Monitoring Part) NRA/HRRP district team, Local Government, Ward members, DLPIU engineer, Beneficiary	
Difficult to transportation of material like as cement, Sand and steel etc.	In northern belt, there is no message about the wooden band; it is serious matter. Engineers need to make them assure that wooden band is also earthquake resistant element. Also in this areas easily available the wood. So it should be very necessary to provide message to use timber band.	DLPIU technicians(Ward no-2 &3) current Raksirang RM	
Shortage of skilled manpower in some places.	NRA is going to organize mason training on the date 5 th February, 2018.	NRA Makwanpur	

Questions Collected

Question of the week	Who Asked the Question?	Response Provided (By Whom)
Why we are not receiving second & third tranche in time?	Ward member, Beneficiary ward no-3	We are in processing to government grant release within 21 days. (MoUD CLPIU Specialist)
What is the further process for retrofitting?	Beneficiary of ward no -3	If the damage part of house is in normal, field base engineer recommended for retrofitting process like as jacketing, fill cracking, stitching, and proper connection joint. Also according to MoUD Specialist, specialist team are managing from central & they will be works in field and give necessary suggestion, how the further procedure, methodology etc. (MoUD CLPIU Specialist)
Engineer filled the check list for second tranche in time but why they are not filling the check list for third tranche at same time when we completed the house?	Beneficiaries of ward no –3	At first, beneficiary register their application (2 nd and 3 rd tranche request form) in ward office. Then, local gov't technician team manages time for further process. According to application form engineer inspection quickly and submit to DLPIU. Also in such case, ward member coordination with beneficiary. From now onwards, check list of second and third tranches submit to MoUD-DLPIU in every week. (MoUD CLPIU Specialist)

Photos



Figure 1: Technical Coordination Meeting in VDC level, Sarikhet, Makwanpur. There were 25 participants from ward president 2, 3, ward members, beneficiaries, M&E specialist, HRRP DTC.



Figure 2: Raksirang Rural Municipality, Makwanpur. House owner Anita Shah made up brick in cement mortar with flexible roof. Totally earthquake resistant building with two rooms, one story & an attic. House owner has received 2nd tranche and processing for 3rd. The house is completed and grand total cost of building is 6 lakhs.



Figure 3: Stone in mud mortar with flexible roof, all vertical post & this house verified for second tranche, third tranche as well. House owner: Kanchi Maya Waiba and location is Sarikhet-01 current Ramsirang RM-03.



Figure 4: Stone in mud mortar with flexible roof, one story with RCC band. House owner: Dal Bahadur Syantan, this house verified for second and third tranche. Tentative cost of this building is 4.5lakhs excluding their jointly working labor cost. Location is Raksirang RM-03.