

District Report

Makwanpur

2 – 8 February 2018

Summary of Activities

Activity	Contact Person	Reference Document
Technical Coordination Meeting and Field Visit: Date: 1 st February, 2018 Time: 9:00AM onwards Location: Manhari Rural Municipality (Previous Manhari & Hadikhola VDC), Makwanpur	Kausal Bist- District Technical Coordinator techcord.makwanpur@hrrpnepal.org	Field report and photo

Field Visit Reports

Date	Location	Participants
1 st February, 2018	Technical Coordination Meeting in ward level of Manhari Rural Municipality- 5 (Previous Manhari VDC) and field visit in Manhari VDC and Hadikhola VDC).	Roshan Raj Giri- CLPIU M&E Specialist, Arjun Ghimire- DSE, Kausal Bist- HRRP DTC, Sishir Subedi- Manhari Engineer, Shambhu Raj Karn- Hadikhola Engineer.

Objective(s)	- To review the previous meeting of Manhari Rural Municipality and what became the output of this meeting after 3 month. - To know latest update of housing reconstruction and also challenges and issues. - To regular site supervision as well as inspection in time by DLPIU engineer, also CS entry. - To increase inspection rate, regular site visit.
---------------------	--

Summary

To review the previous meeting of palika level was main objective of this visit; this meeting was held on 1st November, 2017. The main agendas were Speedup the reconstruction works, to know current status of housing reconstruction and to monitoring and supervision of housing reconstruction work and to collect the housing typologies. And from this meeting the decision made were; Prepare the name list of beneficiary who received the 2nd and 3rd tranche received for gap identify between second tranche & third tranche received, to prepare schedule for regular site visit, follow up why gap between 1st tranche received and second tranche received, quick forward non-compliance issues from the field and at before starting construction, compulsory layout by DLPIU field technicians. Till to the date, between 3months of gap the current construction status is;

Construction rate of Manhari RM:

VDCs Name	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house
Hadikhola	712	490	185	210
Manhari	358	220	95	90

During field visit we found, the construction rate is high, noncompliance an issue is minimized. Also construction rate is rapidly increasing day by day. There were different types of typologies to make likewise RCC frame structure, brick in cement mortar, stone in mud mortar, Block Masonry structure.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
2 nd tranche rapidly increasing but inspection delay in 3 rd tranche.	If beneficiaries completed their house with MRT, engineer recommended for 2 nd & 3 rd tranche in same time. According to application form engineer inspection quickly and submit to DLPIU. Also such that case, ward members coordination with beneficiary. Also technicians necessary to regularly site visit and inspection in time.	MoUD CLPIU Specialist (Monitoring Part) NRA/HRRP district team- regular organize meeting, Local Government- Stickily mobilization of engineer, Ward members- Coordination, DLPIU engineer- Timely supervision & inspection, Beneficiary- responsible	
Shortage of skilled manpower in some places.	NRA- Makwanpur has been successful completed the 7days mason training. It should be also helpful to increasing reconstruction.	NRA Makwanpur	

Questions Collected

Question of the week	Who Asked the Question?	Response Provided (By Whom)
What is the process of receiving Rs. 200000 to purchase land for the landless families?	The Ward Chairpersons of Manhari ward No 5 and 7.	The families should prepare the documents and contact the NRA district office and start the process of receiving it.
Why delay in tranches receiving on time?	Ward member, Beneficiary ward no-7	Now 3200 nos. of file are in jam due to shortage of manpower to software entering and also inform you too it should be forwarded with help of HRRP IM(involving in data entering), NRA computer operator. Also we are managed it by fast track. Hope it will be release within 21 days.
What is the further process for retrofitting?	Beneficiary of ward no -8	If the damage part of house is in normal, field base engineer recommended for retrofitting process like as jacketing, fill cracking, stitching, and proper connection joint. Also according to MoUD Specialist, specialist team are managing from central & they will be works in field and give necessary suggestion, how the further procedure, methodology etc. (MoUD CLPIU Specialist)
Engineer fill the check list for second tranche in time but why they are not filling the check list for third tranche at same time when we completed the house?	Beneficiaries of ward no –7 Hadikhola	In case of Hadikhola, it is great data for reconstruction. Although at first beneficiary register their application (second and third tranche request firm) in ward office. After this process local government, technician team manages the time for further process. According to application form engineer inspection quickly and submit to DLPIU. Also such that case ward member coordination with beneficiary. Onwards in every week, check list of second and third tranches submit to MoUD-DLPIU. (MoUD CLPIU Specialist)

Photos



Figure 1: Review Meeting in VDC level, Manhari, Makwanpur. There were 14nos of participants from ward president 5, 7, ward members, M&E specialist, HRRP DTC.



Figure 2: Manhari Rural Municipality, Makwanpur. House owner Shant Bahadur Thokar is made up stone in cement mortar. Under construction building, house owner has received 2nd tranche and processing for third tranche. Also he has constructed the toilet.



Figure 3: RCC frame structure, house owner is Khadak Man Shrestha. This building is in under construction and recommended for 2nd tranche by DLPIU field base engineer. location of this building is Manhari Rural Municipality-05.



Figure 4: Hybrid structure, ground floor constructed with stone in mud mortar and first floor constructed with timber structure with flexible roof but this building was constructed without supervision of technicians and before 1 years. it is non-compliance issues so DSE suggested for correction like as provide vertical post, to provide chicken mesh wire in band with required area. Also we regular flow up this noncompliance issues.