

District Report

Makwanpur

23 - 29 March 2018

Summary of Activities

Activity	Contact Person	Reference Document
<u>Technical Coordination Meeting and Field Monitoring Visit:</u> Date: 27 th March, 2018 Time: 9:00AM onwards Location: Makwanpur Gadhi Rural Municipality -08 (Previous Budhichaur VDC), Makwanpur Participants: NRA, HRRP, Local representatives, NRA technicians & Beneficiaries.	techcord.makwanpur@hrrpnepal.org	Field report and photo
<u>Participation in Training :</u> Date: 26 th to 31 th March, 2018 Time: 4+2 days Venue: Kathmandu Participation: District Coordinator has been participating in the training.	techcord.makwanpur@hrrpnepal.org	
<u>Info Pack Distribution</u> Date: 27 th March, 2018 Venue: Technical Coordination Meeting in Makwanpur Gadhi RM -8 (Previous Budhichaur VDC) Content: District Profile, Reconstruction Update, GAP identify map.	Im.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org	
<u>DMT Visit:</u> Date: 27 th March to 29 th March, 2018 Activities: - Involve in technical coordination meeting with field monitoring visit in Budhichaur (Previous VDC) current MakwanpurGadhi RM-08. - To meet the government agencies NRA, MoFALD DLPIU, MoUD DLPIU, DCC, Plan International, and NRCS to discuss, share about the upcoming event of district exhibition.	techcord.makwanpur@hrrpnepal.org Im.makwanpur@hrrpnepal.org	

Upcoming Events

Event	Date, Time and Venue	Contact Person
Joint Monitoring Visit NRA/MoUD M&E Specialist/HRRP with Technical Coordination Meeting/Interaction program.	5 th & 6 th April, 2018 9:00am-11:30am Meeting/Interaction 12:15 field observation, Raksirang RM.(Kakda VDC and Khairang VDC)	techcord.makwanpur@hrrpnepal.org

News and Updates

Ministry of Urban Development
Central Level Project Implementation Unit
MIS

Government Building Construction:: :Data Entry VDC Level(DLPIU):: :Map Individual Household:: :NRA PMIS:: :EEAP Building Update:: :Salary and Bonus for Engineers:: :EHRP:: :Progress

More...

जिल्ला	पहिलो गरीएका जम्मा लाभग्राही	अनुदान सम्पन्न लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको परसंख्या	दोश्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोश्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोश्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
SINDHUPALCHOK	83663	78535	78535	60189	55099	55068	44	10305	10231	55	11063
DHADING	73340	68840	68164	38878	36771	36023	1067	11469	9544	0	18940
KABHREPALANCHOK	72420	66739	66739	26340	25036	25089	344	8297	7489	281	7754
NUWAKOT	69289	65941	65941	58571	44875	42945	63	6906	5765	10	13466
DOLAKHA	62833	58120	56123	39731	35466	34954	517	14416	14294	136	18969
GORKHA	61316	57286	57286	50320	39645	39360	105	13643	13260	0	10288
KATHMANDU	45800	38885	38435	9837	7200	5798	459	3481	3032	290	4059
RAMECHHAP	45040	43196	43431	27347	25724	25102	628	5824	5623	140	8382
SINDHULI	34988	33098	33091	14917	13878	13476	539	2545	2429	116	3220
MAKAWANPUR	31817	24210	22961	11208	10482	10470	200	3154	3154	3700	
Total	767705	695026	684527	378232	328018	320084	5084	94347	87811	1234	112928

Latest MoUD/CLPIU data of Makwanpur district

नेपाल सरकार
संघीय मामिला तथा सामान्य प्रशासन मन्त्रालय
केन्द्रीय आयोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति: २०७४-१२-१४

सि. नं.	जिल्ला	सर्वेक्षणबाट पहिलो भएका कुल लाभग्राही संख्या	गनासो फर्केको पछि थप भएका लाभग्राही संख्या	जम्मा लाभग्राही संख्या (3+4)	अनुदान सम्पन्नता		प्रथम किस्ता प्राप्त गर्ने लाभग्राही संख्या				दोस्रो किस्ता प्राप्त गर्ने संख्या				तेस्रो किस्ता प्राप्त गर्ने संख्या				गनासो दाती संख्या	गनासो फर्केको संख्या	गनासो फर्केको प्रतिशतमा (%)	इबोलीकरण									
					कुल घरपुगी संख्या	प्रतिशत (%)	नेपाल सरकार	INGO	जम्मा (8+9)	प्रतिशत (%)	नेपाल सरकार	INGO	जम्मा (13+14)	प्रतिशत (%)	नेपाल सरकार	INGO	जम्मा (18+19)	प्रतिशत (%)				लाभग्राही संख्या	अनुदान सम्पन्नता संख्या	प्रतिशत (%)	प्रथम किस्ता प्राप्त गर्ने संख्या	प्रतिशत (%)	दोस्रो किस्ता प्राप्त गर्ने संख्या	प्रतिशत (%)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
(A) क्लस्टर नं. १ (भूकम्प अति प्रभावित १४ जिल्ला)																															

१	मेची	५८५०३	२८१३	६१३१६	५७४८२	९४	५६७७६	७०६	५७४८२	१००	३१३७६	६००	३१३७६	५६	६९३३	४१४	७३७३	२३	१६७८२	१६७८१	१००	२०१९	०	०	०	०	०	०	०
२	बागमती	७०५८१	२७५९	७३३४०	६९२०३	९४	६८८४०		६८८४०	९९	२२८८३		२२८८३	३३	४४१२		४४१२	१९	१७०४४	१६५७७	९७	१४१४	१३	६	०	०	०	०	०
३	बुटवल	६५७७३	३५१६	६९२८९	६५९४१	९५	६९१५८	२६८०	६९१३८	१००	३७१०५	२७६६	३९८९१	६०	३८६४	१२३२	५०१६	१३	११५०३	११४१६	९९	१३६	१८	२	१८			०	
४	सुनसरी	११२३६	३९१७	११६२८	१०८९१	९४	११४३९	१०८०	१०५१९	९७	५०३५	८८४	५९१९	५६	१७८३	६२६	२४०९	४१	१३९८	१३९८	१००	११७	३२	२७	३२	१००	०	०	
५	चितवन	७८५३७	५१२६	८३६६३	७८६००	९४	७८१९२	५०४३	७८६३५	१००	४६२००	४९४८०	६३	४४४८	१८५५	६२३६	१३	१४४४७	५१२६	३५	३७६	१	०	१	१००	०	०		
६	काभ्रेपञ्चोत्तम	६७७३१	४६८९	७२४२०	६६७४१	९२	६४१६०	२५८१	६६७४१	१००	१८००९	१७५४	१९७६३	३०	३९५४	९५५	४८९९	२५	२३६३६	२३६३६	१००	२४१५	३२	१		०	०	०	
७	सुनसरी	४२५००	३३००	४५८००	३९१२६	८६	३८८००	११५	३८८००	१८	४५३३	०	४५३३	२२	२१५७	०	२१५७	४७	११२१६	८२५५	७३	५७५	८८	१५	६८			०	
८	ललितपुर	२५८९३	१८२१	२७७१४	२३२२४	८४	२६९९३	८४५	२३२२४	९७	३८२८	६३८	४४६६	२०	११५७	५५६	१६६०	३७	७००४	८८२८	८४	६६७	१९२	२९	१८६				
९	सल्यान	२६०६६	१५७८	२७६४४	२३९२५	८४	२३९१८	०	२३९१८	१००	२५६०	०	२५६०	११	१७८८	०	१७८८	६८	६३४०	६३४०	१००	२८०	३४	१२	३४			०	
१०	मकवानपुर	३०२३८	१५७९	३१८१७	२४८२३	७८	२९०२२	१४१८	२९०२०	९४	८०९४	१०२९	९१२३	३९	१५१३	७३३	२३६०	२५	२३९११	२३९१०	१००	४१५०	१९४४	४७	१४४८			०	
११	रोल्पा	५१९४०	१०८९३	६२८३३	६००२२	९६	५५९४८	१११३	५७९११	९५	३३३३८	२००७	३३३३८	६०	१२४४५	७३३	१३३७८	३९	२४३७९	२४३७९	१००	६३७	८	१	८			०	
१२	सुनसरी	४३६०९	१४३१	४५०४०	४३९१७	९५.९	४३८४०	१२९२	४३९१७	९९.८	२६३३३	१३३१	२७२४४	६३.२	५०९९	६४३	५७०२	२०.९	१४००५	१३६७२	९९.८	२१९९	१३९	६.५	१३३	५	०.००	०	
१३	सिन्धुली	३४२६९	७९११	४२१८०	३३०९८	९५	३९१६६	८६३	३३३०९	९८	१२८१८	६३७	१३४५५	४२	३४७३	३७०	३४७३	२८	२८६२६	२८६२३	१००	२४०८	२८८	१२	०			०	
१४	मकवानपुर	१९८९९	३४६६	२०१६५	१९९७०	९९	१८५१८	५०५	१९९०३	९६	१३३७३	३७७	१३१०४	७४	३४७७	१७१	३५७८	२५	८०१९	७८१०	९७	१६४२	६१९	३८	५३७			०	

Latest MoFALD/CLPIU data of Makwanpur district (2074-12-14)

Field Visit Reports

Date	Location	Participants									
27 th March, 2018	Technical Coordination Meeting with Field Monitoring Visit in Makwanpur Gadhi RM-Ward-8 (Previous Budhichaur VDC)	NRA Chief, HRRP DMT, HRRP-DTC, Local Representatives, NRA Technicians and Beneficiaries (Total 17 participants)									
Objective(s)	- To know overall reconstruction status. - To regular site supervision as well as inspection in time by NRA field base engineer, MIS, CS entry. - To increase inspection rate, minimize gap between second and third tranches, regular site supervision. - Key issues and challenges.										
Summary	Overall reconstruction status is increasing day by day with compliance rate because of their working style, activeness of ward president and community. Also technician carried out regular site supervision and inspection form fill up in time. During of field visit we found, the construction rate is high, noncompliance issues is zero, helpful to each other in community etc. There were different types of typologies to construction likewise stone in mud mortar with RCC band, brick in cement mortar and RCC frame structure.										
	Overall there are not a big issues and challenges in reconstruction in their respective areas but some identify issues solved by local government. The solved issues like as inspection in time, mobilization of NRA technicians, submit inspection file in time etc.										
	Construction rate of Budhichaur VDC: <table><tr><th>Agreement HHs</th><th>Reconstruction Started</th><th>Verified for Second Tranche</th><th>Verified for Third tranche</th><th>Total completed house</th></tr><tr><td>212</td><td>175</td><td>128</td><td>63</td><td>65</td></tr></table>		Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house	212	175	128	63
Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house							
212	175	128	63	65							
Challenges / Issues Identified	Action Required	Responsible	Timeframe								
Gap between second and third tranches.	According to application form, engineer inspection quickly and submit to DLPIU at interval of weekend. Also technicians necessary to regularly site visit.	NRA technicians, Local Government									
Delay in tranche released by District government agencies.	Necessary to regular follow up by local representatives.	NRA Makwanpur, Ward President, HRRP district team									
Speedup reconstruction and to meet timeframe of NRA.	Local representative’s action requires for motivating beneficiaries for their reconstruction and strict mobilization of technicians.	Local Representatives, NRA technicians									

Questions Collected

Question of the week	Who Asked the Question?	Response Provided (By Whom)
Why we are not receiving second & third tranche in time?	Beneficiary	The process is long, we realize it but also necessary to technicians inspection file submit in time from local level and we are sincere and we will be regular follow up in district. (NRA-Chief)
What is the process of receiving Rs. 200000 to purchase land for the landless families?	Ward President	The beneficiaries should prepare the all require documents with help of local government and submit to NRA district office. NRA district office starts the process for receiving it. But till to the date we couldn't forward it due to for long process, coordination with all district government stake holder, couldn't submitted all documents by beneficiaries etc. (NRA Chief)

Photos



Figure 1: Technical Coordination Meeting in VDC level, Budhichaur, Makwanpur. There were 17 participants from Local Representatives, NRA Makwanpur, DMT-HRRP, HRRP-DTC, NRA Technicians and Beneficiaries.



Figure 2: House owner Som Bahadur Ghalng Makwanpur Gadhi Rural Municipality-08. He has been working in reconstruction for 3years as a mason. He received second tranche and verified for third tranche by NRA field base engineer. His house looks attractive and also earthquake resistant like as all horizontal, vertical element provided also light material used. His house is two rooms with one story and total cost of this house is 6lakhs.



Figure 3: Stone in mud mortar with RCC band, flexible roof and all Horizontal & vertical element provided. House owner received second tranche and verified for third tranche by government engineer. Location of this house is Makwanpur Gadhi-o8 and total cost of this house is around 6lakhs.



Figure 4: Makwanpur Gadhi Rural Municipality-08, house owner Buddhi Maya Yonjan. Her house is in under construction with stone in mud mortar with RCC band. She has received second tranche.