

District Report

Sindhupalchok

22 June - 5 July 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
Palika level Coordination meeting in Lisankhupakhar RM	29 th June 2018	24	2	dc.sindhupalchok@hrrpnepal.org	
Meeting on Land issues/resettlement of displaced People	4 th July	9	3	GMALI	
Follow up Chief Executive Officer in verification of Vulnerable list		3	1	dc.sindhupalchok@hrrpnepal.org	

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
District level General Coordination meeting	13 th July, 10:00 am-1:00 pm, TBD	HRRP	dc.sindhupalchok@hrrpnepal.org
Palika level meeting, Sunkoshi RM	20 th July, 10:00 am-1:00 pm, Pangretar Paika Office	HRRP	dc.sindhupalchok@hrrpnepal.org
Palika level meeting, Bhotekoshi RM	27 th July, 10:00 am-1:00 pm, Paika Office	HRRP	dc.sindhupalchok@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.sindhupalchok@hrrpnepal.org by COB Wednesday of each week.

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
27 th June, 2018	Thulo pakhar-7, Petku- 6, Lisankhupakhar Rural Municipality	Binod Sah, Aarju Basnet, Pranjali Singh Bhandari, Roshan Kesari-M& E, Sashi Sekhar Yadav-Engineer, Manoj Kumar Adhikari- assit. engineer
Objective(s)	- Objective 1 to know the updates of reconstruction by visiting the private houses, Housing typologies. - Objective 2 to know the reason of why forwarded files are being returned to the ward (noncompliance houses) from DLPIU-Building	
Summary	Day 1: Visited Lisankhu Pakhar Ward No 6,7:	

- As per the field engineer, out of 453 beneficiaries; 435 beneficiaries have received second tranche, 237 beneficiaries have received third tranche in ward no.6. Likewise, out of 810 beneficiaries; 705 received second tranche and 418 received third tranche in ward no.7. The reconstruction rate has been good in these two wards.
- The housing typologies comprised predominantly the SMM houses. However, The houses with Interlocking Brick with cement mortar and light weight roofing material is gaining popularity. Other houses comprised Brick in Cement Mortar, RCC, SMC specially in ward-7 and Stone in Mud/Flexible roof/rigid roof, Brick/Block in cement/Flexible roof/rigid roof, Stone in Cement/Flexible roof/rigid roof, RCC frame/Flexible roof/rigid roof in ward number 6. The housing typology photos are in housing typology section.
- Some of the beneficiaries with whom team interacted were enthusiastic towards completion of their houses and praised the technicians' support and guidance during construction of the houses. We also visited some of the houses which were rejected by the DLPIU on the grounds of lack of clarity in the picture. Those houses were as per the standards. The necessary suggestions were also provided to the non-compliant houses where the corrections had to be made.

Day 2: Visited Lisankhu Pakhar 2, 4 and 5:

- The ward office in Jethal (Lisankhu Pakhar 5) was locked down by the people whose name was not in the beneficiary list. They claimed to be genuine beneficiary and were also confirmed by the ward chief but their name was somehow enlisted in the non-beneficiary list.
- The houses here too comprised predominantly of the SMM houses. Similarly, other hybrid structures with CGI binding and Brick with cement Mortar are in great numbers.

Day 3: Palika level coordination meeting:

- The general updates of the reconstruction were shared by the DLPIU engineers and technicians
- The issues and challenges are enlisted in detail on the Meeting minutes shared.

https://drive.google.com/open?id=1KVib9rdA1w87Z_ZRJVz1uYih_LS79CMz

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Jethal ward office is locked down for 15 days by the individuals whose name is on non-beneficiary list.	The RM and DAO needs to hold the discussion with the agitated parties and open the office as soon as possible	RM chairperson, Ward Chairperson	ASAP
The need for resurvey in Ward 1 and 3 as the engineers were not able to go to those places during the resurvey in Kartik	NRA needs to send the survey team as soon as possible	NRA	ASAP

Photos



Palika level meeting being held, Ward chairpersons, secretary, DLPIUs engineers and technicians, Lisankhupakhar RM, ward no-5, Atarpur, Photo taken by Pranjal Bhandari.



Palika level meeting being held, Ward chairpersons, secretary, DLPIUs engineers, technicians, HRRP staffs, M & E specialist, deputy chairperson, Chief Administrative officer, Lisankhupakhar RM, ward no-5, Atarpur, Photo taken by Pranjal Bhandari.

Housing Typology Report



Pema Tamang and Dhanjit Tamang
No corner stitch, cementing in stone on outer sides to fake RC band. <117 sq ft, same toilet for both households, 2 houses of 1 room each, Stone in Mud Mortar
Lisankhupakhar RM, ward no-7, Thulo Pakhar, photo taken by Aarju Basnet.



Maiti Devi Tamangni, Brick in Cement Mortar, received all tranche. 2 room houses, Brick in Cement Mortar, the old toilet hadn't collapsed so needn't have to construct a new one,
Lisankhupakhar RM, ward no-7, Thulo Pakhar, photo taken by Aarju Basnet



Chinlal Tamang , RCC, Total cost:20 lakhs, Received all three tranche, Lisankhupakhar RM, ward no. 7, Thulo Pakhar, Photo taken by Aarju Basnet



Bimala Tamang has received all tranches, Hybrid structure and wooden bracing , Interlocking Brick with cement mortar and light weight roofing material Sindhupalchok, ward no.7, Thulo Pakhar, photo taken by Aarju Basnet.



Kanchi Maya Tamang, SMC
1 room house constructed to receive tranche. The old house on the side was 3 story but upper 2 story collapsed in earthquake. The family is staying in the ground floor now and has constructed a one room house to receive tranche.
Photo taken by: Aarju Basnet



Pema Tamang and Dhanjit Tamang, SMM,
No corner stitch, cementing in stone on outer sides to fake RC band. <117 sq ft, same toilet for both households, 2 houses of 1 room each, Stone in Mud Mortar Lisankhupakhar RM, ward no-7, Thulo Pakhar, photo taken by Aarju Basnet.



House owner: Pasang Dorjt, RCC,
Received all three tranches, cost almost 20 lakhs,
Sindhupalchok, Lisankhupakhar RM, Thulo Phakhar, ward no.7, photo taken by Aarju Basnet



There are four houses sequentially in a same plot each for: Son, Father and grandfather, Stone in Mud/Flexible roof/rigid roof. The fourth one is a temporary shelter of 3 room constructed by an NGO after earthquake. The toilet is not ready so hasn't received 3rd tranche yet, Sindhupalchok, Lisankhupakhar RM, wrd no.6, Petku , photo taken by Aarju Basnet.



2 houses of 1 room , Stone in Cement/Flexible roof/rigid roof, Lisankhupakhar RM, ward no. 6, Petku, Photo taken by Aarju Basnet



House owner: Bir B Tamang
Absence of vertical members previously so correction for vertical members has been done, Stone in Cement/Flexible roof/rigid roof, Lisankhupakhar RM, ward no.6, Petku, Photo taken By Aarju Basnet.



Ramesh Khadka
Recommended for 3rd tranche
Constructed by masons from Bardiya, Brick/Block in cement/Flexible roof/rigid roof, Sindhupalchok, Lisankhupakhar RM, ward no.6, Petku, Photo taken By Aarju Basnet.



Juli Maya Tamang
Recommended for 3rd tranche, Brick/Block in cement/Flexible roof/rigid roof, Sindhupalchok, Lisankhupakhar RM, ward no.6, Petku, Photo taken by Aarju Basnet.