

District Report

Makwanpur

6 – 12 April 2018

Summary of Activities

Activity	Contact Person	Reference Document
<u>Brief Meeting with DLSA and WFP Representative</u> Date: 11 th April, 2018 Time: 11:00-11:30 Venue: Plan (DLSA) office, Hetauda Participants: - PUM, Plan- Mr. Netra Psd. Upadhyaya - WFP – Raju Khatri - DRM Focal Point of Plan – Bharat Thulung - HRRP – Hari Thalang, DC Description WFO is planning to organize a workshop on "Flood Preparedness" and the representative seeks support for screening of potential participants for the workshop. After a brief discussion, a list of possible participants was produced which includes DDRC, Plan International, NRCS, Rotary Club, SABAL, RADO Nepal and others.	dc.makwanpur@hrrpnepal.org	
<u>District Reconstruction Facilitation Committee Meeting</u> (जिल्ला पुनर्निर्माण सहजीकरण समितिको बैठक) Date: 10 th April, 2018 Time: 11:00-14:00 Venue: Chamber of Chief of DCC Participants: All of the members of the committee, including Accountant of NRA district office and DC of HRRP participated the meeting. Description: NRA has formed District level Reconstruction Facilitation Committee (जिल्ला पुनर्निर्माण सहजीकरण समिति) comprised of Chief of DCC as its Coordinator, NRA district chief the Member-Secretary and Chief District Officer, Heads of DLPIUs, District Forest Officer, District Survey Officer, District Land Revenues Officer and District Chief of Financial Comptroller's Office as its members. The first meeting of this committee has been organized on 10 th April, 2018. Decisions: The meeting concluded 4 decisions as follows: - Processing of pending subsidy forms of beneficiaries will immediately be prompted. - Grievances submitted within the given time frame, i.e., within the 30th of Mangsir, 2074 will be resolved but any grievances submitted after that date won't be incorporated. - The meeting of this coordination committee will be conducted on regular basis. Impression: From now onwards, meeting of this committee seems to replace District General Coordination being organized HRRP district team in coordination with NRA district office.	dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org	
<u>Technical Coordination Meeting and Joint (NRA/MoUD Specialist/HRRP) Field Monitoring Visit:</u> Date: 5 th & 6 th April, 2018 Time: 7:00AM onwards Location: Raksirang RM (Previous Raksirang, Sarikhet VDC), Makwanpur. Bakaiya RM (Previous Thingan VDC)	techcord.makwanpur@hrrpnepal.org	Field report and photo

Participants: NRA Chief, MoUD Specialist, DLPIU Focal person, local bodies, NRA technicians & Beneficiaries.		
Reconstruction status assessment in Chitwan and Nawalparasi Date: 4 th to 6 th April, 2018 Location: Chitwan, Nawalpur and Parasi Districts with onsite visits to distant locations, communities. Description: As assigned by DMT, district coordinator has accomplished the assessment of reconstruction status of Chitwan and Nawalparasi (Nawalpur and Parasi) districts. The final report of the same has already been submitted to DMT.	dc.makwanpur@hrrpnepal.org	
Updates Weekly Contact Update and 4W Update submitted to DMT.	im.makwanpur@hrrpnepal.org	

Upcoming Events

Event	Date, Time and Venue	Contact Person
District Exhibition and Workshop on "Experience Sharing on Post-Earthquake Reconstruction"	Date: 17 th April, 2018, Time: 11:00 Venue: Hotel Noble, Hetauda	DCT

News and Updates



केन्द्रीय आयोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति: २०७४-१२-२६

सि. नं.	वि. नं.	सर्कोपस्थित भवनको मालिकको नाम	गुनको फर्कनेट	जग्गाको सतहको क्षेत्रफल (घ. म.)	अनुमानित सम्पत्ति	प्रथम फिल्टर प्राप्त गर्ने संस्था				दोस्रो फिल्टर प्राप्त गर्ने संस्था				तेस्रो फिल्टर प्राप्त गर्ने संस्था				गुनको फर्कनेट	गुनको फर्कनेट	प्रत्येक फिल्टर प्राप्त गर्ने संस्था				
						नेपाल सरकार	INGO	जग्गा (घ. म.)	प्रतिभाषा (घ. म.)	नेपाल सरकार	INGO	जग्गा (घ. म.)	प्रतिभाषा (घ. म.)	नेपाल सरकार	INGO	जग्गा (घ. म.)	प्रतिभाषा (घ. म.)			सम्पत्ति	प्रतिभाषा (घ. म.)	प्रतिभाषा (घ. म.)	प्रतिभाषा (घ. म.)	प्रतिभाषा (घ. म.)
१	२	३	४	५	६	७	८	९	१०	११	१२	१३	१४	१५	१६	१७	१८	१९	२०	२१	२२	२३	२४	२५
(A) कलक्टर नं. १ (भूकम्पीय अति प्रभावित १४ जिल्ला)																								
१	लुम्बिनी	५०५०३	२८१३	६१३१६	५७३३६	१४	५७३३०	७०६	५७३३६	१४	५७३३०	६१५	५७३३०	५८	५७३३०	५२५	५७३३०	५२	५७३३०	५२	५७३३०	५२	५७३३०	५२
२	लुम्बिनी	७०५०३	२७५१	७३३३०	६१३१६	१५	६८८४०	७०६	६८८४०	१४	७०३३०	७०६	७०३३०	५८	७०३३०	५२५	७०३३०	५२	७०३३०	५२	७०३३०	५२	७०३३०	५२
३	लुम्बिनी	६५७७३	३५१६	६१३१६	६६३३५	१६	६६३३५	२६८०	६६३३५	१६	७०३३०	७०६	७०३३०	५८	७०३३०	५२५	७०३३०	५२	७०३३०	५२	७०३३०	५२	७०३३०	५२
४	लुम्बिनी	१११३६	३७७	११६३३	१०८११	१४	१०८५	१०८५	१०८५	१४	१०८५	१०८५	१०८५	१४	१०८५	१०८५	१०८५	१४	१०८५	१०८५	१०८५	१०८५	१०८५	१०८५
५	लुम्बिनी	७०५०३	५१२६	६३६३३	७३६३०	१५	७३६३३	५३६३३	७३६३३	१५	७३६३३	७३६३३	७३६३३	५८	७३६३३	७३६३३	७३६३३	५८	७३६३३	७३६३३	७३६३३	७३६३३	७३६३३	७३६३३
६	लुम्बिनी	६७७३३	४६८१	७३६३३	६६६३३	१२	६६६३३	२६८०	६६६३३	१२	६६६३३	६६६३३	६६६३३	५८	६६६३३	६६६३३	६६६३३	५८	६६६३३	६६६३३	६६६३३	६६६३३	६६६३३	६६६३३
७	लुम्बिनी	४२५००	३३००	४५०००	३१५२६	८६	३८८४६	११५	३८८४६	८५	५०३३३	०	५०३३३	११	५०३३३	०	५०३३३	५२	५०३३३	५२	५०३३३	५२	५०३३३	५२
८	लुम्बिनी	२५८१३	१८२१	२७७१४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४	२३२२४	८४
९	लुम्बिनी	२६०६६	१५७८	२७७१४	२३२२४	८५	२३२२४	०	२३२२४	८५	२३२२४	०	२३२२४	८५	२३२२४	०	२३२२४	८५	२३२२४	८५	२३२२४	८५	२३२२४	८५
१०	लुम्बिनी	३०३३३	१५७९	३१८१३	२४८८७	७८	२४८८७	२३२२४	२४८८७	७८	२४८८७	२३२२४	२४८८७	७८	२४८८७	२३२२४	२४८८७	७८	२४८८७	२३२२४	२४८८७	२४८८७	२४८८७	२४८८७
११	लुम्बिनी	५११४०	१०८१३	६३६३३	६०३३०	१६	५५५२२	१११३	५५५२२	११	५५५२२	२००७	५५५२२	५८	५५५२२	२००७	५५५२२	५८	५५५२२	२००७	५५५२२	२००७	५५५२२	२००७
१२	लुम्बिनी	४३६०९	१४३१	४५०४०	४३३३३	१६	४३३३३	४३३३३	४३३३३	१६	४३३३३	४३३३३	४३३३३	५८	४३३३३	४३३३३	४३३३३	५८	४३३३३	४३३३३	४३३३३	४३३३३	४३३३३	४३३३३
१३	लुम्बिनी	३४२६३	७३१	३४१८८	३३०१८	१५	३३०१८	८६३	३३०१८	१५	३३०१८	८६३	३३०१८	५८	३३०१८	८६३	३३०१८	५८	३३०१८	८६३	३३०१८	८६३	३३०१८	८६३
१४	लुम्बिनी	२९८२३	३४३	२०३६५	२३३३३	१२	२३३३३	५०५	२३३३३	१२	२३३३३	५०५	२३३३३	५८	२३३३३	५०५	२३३३३	५८	२३३३३	५०५	२३३३३	५०५	२३३३३	५०५

Latest MoFALD/CLPIU data of Makwanpur district as of 28 Chaitra, 2074 (11th April, 2018)

जिल्ला	पहिलो गरीएका जम्मा लाभग्राही	अनुदान सम्पन्न लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको घर संख्या	दोस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोस्रो किस्ताको लागि भवन संहिता अनुसार नुभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नुभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
SINDHUPALCHOK	83663	78535	78535	63722	58441	58410	44	13131	13098	33	11063
DHADING	73340	68840	68164	45123	40670	38604	1054	12812	10777	0	18940
KABHREPALANCHOK	72420	66739	66739	29989	27660	26299	347	8912	8072	268	8068
NUWAKOT	69289	65941	65941	61683	47250	45901	63	7455	6410	10	13893
DOLAKHA	62833	58120	56123	41186	37571	36927	522	16744	16600	156	19044
GORKHA	61316	57286	57286	52448	42647	42089	105	16508	15970	0	10288
KATHMANDU	45800	38885	38435	9723	7634	6309	465	3698	3308	289	4178
RAMECHHAP	45040	43196	43431	30680	28792	28103	537	7412	7005	136	8528
SINDHULI	34988	33098	33091	18476	17393	16806	722	3133	2949	184	3321
MAKAWANPUR	31817	24210	22961	12830	12081	12080	200	3785	3785		4192
LALITPUR	27714	23285	22334	5601	5426	5035	161	2588	2184	171	1597
BHAKTAPUR	27644	23125	22792	7299	3757	3144	87	2952	2424	66	2446
Total	767705	695026	684527	408646	357142	346050	5332	108667	101843	1368	115036

Latest MoUD/CLPIU data of Makwanpur district (Date not mentioned)

Field Visit Reports

Date	Location	Participants																																				
5 th April, 2018	Technical Coordination Meeting with Joint Field Visit in Raksirang Rural Municipality (Previous Raksirang and sarikhet VDC)	NRA Chief, MoUD M&E Specialist, DLPIU Focal person, HRRP DTC, Local Bodies, NRA Technicians and Beneficiaries. (Total 22 participants)																																				
Objective(s)	The main objective of the joint field visit is to increase reconstruction rate, reduce non-compliance issues, mobilization of technicians under local government in time and to find out the key issues, challenges etc. - Organize meeting with Palika Level. - Separate interaction with local bodies, interaction with NRA local based technicians and beneficiaries. - To find out the key issues and challenges behind the delay in reconstruction at local level. - Gap maintain between tranches distribution.																																					
Summary	During field visit, we have conducted technical coordination meeting with Palika level and separate interaction with local representatives, interaction with NRA field base technicians and also beneficiaries. The agendas of meeting were overall reconstruction status, engineer mobilization under local bodies, inspection conducted on time or not, noncompliance issues and other key issues and challenges. We briefly discussed about those agenda and some issues. Overall we have found better results in housing reconstruction on their respective areas. We don't have any decision about those issues because, they have already been solved by local representatives. Overall of Makwanpur district, Raksirang Rural Municipality is in first position of housing reconstruction rate. There don't have any hard obstacles in reconstruction in these areas because of big contribution by local representative, engineers and also from beneficiary's side. Before one month, we had visited in Sarikhet VDC current Raksirang-02. During this visit, we had found similar contribution by local representatives, engineers and beneficiaries. <table><tr><th colspan="6">Reconstruction rate of Raksirang Rural Municipality</th></tr><tr><th>Name of VDCs</th><th>Agreement HHs</th><th>Reconstruction Started</th><th>Verified for Second Tranche</th><th>Verified for Third tranche</th><th>Total completed house</th></tr><tr><td>Raksirang</td><td>293</td><td>265</td><td>239</td><td>31</td><td>77</td></tr><tr><td>Sarikhet</td><td>225</td><td>154</td><td>106</td><td>17</td><td>56</td></tr><tr><td>Kakda</td><td>713</td><td>634</td><td>615</td><td>213</td><td>303</td></tr><tr><td>Khairang</td><td>222</td><td>202</td><td>167</td><td>43</td><td>84</td></tr></table>		Reconstruction rate of Raksirang Rural Municipality						Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house	Raksirang	293	265	239	31	77	Sarikhet	225	154	106	17	56	Kakda	713	634	615	213	303	Khairang	222	202	167	43	84
Reconstruction rate of Raksirang Rural Municipality																																						
Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house																																	
Raksirang	293	265	239	31	77																																	
Sarikhet	225	154	106	17	56																																	
Kakda	713	634	615	213	303																																	
Khairang	222	202	167	43	84																																	

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Gap between tranches distribution	If house owner completed their roof band and toilet, action required for inspection but in some places of those areas it did not submit on time. So for further days hope engineers will do inspection on time and also submit file within certain time period.	NRA technicians, Local Government	
Delay in tranches released	Almost files submitted in time from field but in district level, in MoUD DLPIU, MoFALD DLPIU the files are in jam for long time so it should be very necessary to release tranches in time.	DLPIUs NRA	
Mobilization of technicians	It should be necessary for effective mobilization of technicians so that they could perform inspection and submission of inspection files weekly basis. We all are aware about mobilization of technicians under local government.	Local Gov't NRA Makwanpur	
Problem to transportation of non-local materials	We suggested them, if it is possible and locally available used wooden band. Also we briefed earthquake resistant elements and about building typology and concentrated about the stone in mud, hybrid structure, etc.	NRA technicians	

Date	Location	Participants
6 th April, 2018	Technical Coordination Meeting with Joint Field Visit in Bakaiya Rural Municipality (Previous Thingan VDC)	NRA Chief, MoUD M&E Specialist, DLPIU Focal person, HRRP DTC, Local Bodies, NRA Technicians and Beneficiaries. (Total 12 participants)

Summary	Bakiya Rural Municipality of Makwanpur (Previous Thingan VDC) is a remote area of Makwanpur district. Overall reconstruction progress is satisfactory but more gap between tranches distribution can be evidenced. We have conducted VDC level meeting/Interaction program in ward office of Bakaiya RM. In this meeting, we have discussed overall reconstruction rate, timely inspection, mobilization of technicians and other key issues and challenges. After meeting, we found overall reconstruction status is satisfactory but delay in release of tranches, shortage of skilled manpower, etc. Also, we noted some issues like as inspection in time, mobilization of NRA technicians, submission of inspection file in time, etc. There were different types of typologies to construction likewise stone in mud mortar with RCC band, brick in cement mortar and RCC frame structure.															
	Reconstruction rate of Bakaiya Rural Municipality-12 (Thingan VDC)															
	<table border="1"> <thead> <tr> <th>Name of VDCs</th><th>Agreement HHs</th><th>Reconstruction Started</th><th>Verified for Second Tranche</th><th>Verified for Third tranche</th><th>Total completed house</th></tr> </thead> <tbody> <tr> <td>Thingan</td><td>375</td><td>217</td><td>191</td><td>18</td><td>11</td></tr> </tbody> </table>	Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house	Thingan	375	217	191	18	11			
Name of VDCs	Agreement HHs	Reconstruction Started	Verified for Second Tranche	Verified for Third tranche	Total completed house											
Thingan	375	217	191	18	11											

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Gap between second and third tranches inspection.	Inspection on time, regular site visit, strict mobilization of technicians by local government, registration of beneficiaries' applications in ward office in time.	NRA technicians, Local Government	
Speedup reconstruction	It should be necessary for effective mobilization of technicians for inspection and submission of inspection file on weekly basis. We all are aware about mobilization of technicians under local government.	Local Government, NRA Makwanpur	

Photos



Figure 1: Technical Coordination Meeting in Raksirang Rural Municipality Makwanpur. There were 22 participants from Local Representatives, local government bodies, NRA Makwanpur, MoUD M&E Specialist, DLPIU Focal Person, HRRP-DTC, NRA Technicians and Beneficiaries.



Figure 2: Raksirang Rural Municipality-05, house owner Thaku Ram Thing. He has been received all government tranches. The typology is Brick in cement mortar with flexible roof, two rooms with one story. The construction cost is around 5.5lakh.



Figure 3: Under construction house, brick in cement mortar with all Horizontal & vertical elements. House owner Kali Bahadur Praja, he received second tranche and process for third tranche. Location of this house is Raksirang Rural Municipality-08.



Figure 4: Raksirang Rural Municipality-03, house owner is Lal Bahadur Lama, he received second tranche and verified for third tranche by NRA engineer. All vertical and horizontal elements provided with flexible roof. The total cost of this house is around 5 Lakhs.