

District Report

Sindhuli

30 March – 5 April 2018

Activity Summary

Activity	Contact Person	Reference Document
Info Pack Distribution to Phikkal Rural Municipality and collection of Feedback.	techcord.sindhuli@hrrpnepal.org	
Conducted joint monitoring and field visit in Phikkal Rural Municipality and respective wards and ward office from 2 nd April 2018 to 5 th April 2018 in presence of M&E consultant from CLPIU and DLPIU Engineer.	techcord.sindhuli@hrrpnepal.org	

Upcoming Events & Meetings

	Date, Time, and Location	Contact Person
Planning to conduct General coordination meeting focusing on the agenda of District Exhibition and Technical Workshop.	On 10 April 2018, at NRA Meeting Hall, from 12:00 PM to 2:00 PM.	techcord.sindhuli@hrrpnepal.org

News & Updates

- Swisscontact/SSRP Sindhuli is conducting 9 days mason training for 160 masons, for 80 masons in Marin Rural Municipality and for 80 masons in Kamalamai Municipality.

Field Visit Reports

Date	Location	Participants
2 nd April 2018 - 5 th April 2018	Phikkal Rural Municipality Sindhuli	Er. Kiran Mahat (M&E) Consultant, Er. Lekhanath Paudel, Er. Ram Karan Shah (DLPIU)
Objective(s)	- Visit with Ward President and monitoring owner- driven households of Phikkal Rural Municipality. - Discussion about the problem related with reconstruction, tranche received by the beneficiaries, policies made by respective ward president, upcoming events by NRA, etc.	
Summary	The field visit was conducted by NRA/HRRP joint monitoring with M&E CLPIU Sindhuli from 2nd April 2018 to 5th April 2018 in Phikkal Rural Municipality. On 2nd April 2018 we visited with the president, beneficiaries of ward no 2,3 and discussed on the problems and challenges in the reconstruction, most of the beneficiaries of ward no 2 and 3 were waiting for the second Tranche to construct the super structure of the building.	

- On 3rd April 2018 we visited with the president, beneficiaries of ward no 1,4 and discussed on the problems and challenges in the reconstruction, most of the beneficiaries of ward no 1 were confused on the deadline announced by NRA.
- On 4th April 2018 we conducted meeting at Phikkal Rural Municipality and discussed on the issues and challenges regarding reconstruction and asked for the overall progress on reconstruction.
- On 5th April 2018 we visited with the president of ward no 5, 6 and discussed on the reconstruction progress; one major issue was identified that in ward no 5 DLPIU Engineer doesn't stay at field.

Reconstruction Progress Report of Phikkal Rural Municipality

S. N	Name of Ward	Total Beneficiaries	1 st Tranche Received	2 nd Tranche Received	3 rd Tranche Received	Remarks
1	Mahadev Danda	309	304	186	105	
2	Pokhari	402	402	264	22	
3	Khola Gaun	261	261	215	41	
4	Khangsang	394	361	324	77	
5	Solpa Thana	239	238	226	106	
6	Ratnawati	568	560	430	143	
	Total	2173	2126	1654	467	

Source: Phikkal Rural Municipality Office, Khangsang upto 2074/11/02.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
➤ Scarcity and high rate of construction materials	Control over	GON	As soon as possible
➤ Timber structure building to receive 3 rd tranche	Design drawing building using timber structure	DUDBC, CLPIU, NRA	As soon as possible

Photos



Caption: Stone Masonry building located in Pokhari Gaun ward no – 02 of Phikkal Rural Municipality, Sindhuli district. This house was built by Helvetas for 50 days OJT mason training and house owner has got government 3rd tranche.



Caption: Stone Masonry with hybrid structure building located in Khangsang ward no – 04 of Phikkal Rural Municipality, Sindhuli district. The house owner has got government 2nd tranche and waiting for 3rd tranche.



Caption: Stone Mud Mortar two storey building located in Solpathana ward no – 05 of Phikkal Rural Municipality, Sindhuli district. This house is non-compliant and due to non-compliant house owner has not got Government 2nd tranche.



Caption: Stone Masonry building located in Ratnawati ward no – 06 of Phikkal Rural Municipality, Sindhuli district. Construction of this house is completed and house owner is waiting for Government 3rd tranche.



Caption: Stone masonry building located in Khangsang ward no – 04 of Phikkal Rural Municipality, Sindhuli district. Joint monitoring team providing technical assistance to mason for the construction of superstructure of building.



Caption: Stone masonry building located in Khola Gaun ward no – 03 of Phikkal Rural Municipality, Sindhuli district. Construction of this house is completed and the house owner is waiting for Government 3rd tranche.