

District Report

Rasuwa

22 June - 5 July 2018

Activity Summary

Activity	Contact Person	Reference Document
1) An orientation on Light Timber / Steel framed structure Manual. - The background, introduction, objective, need of the light timber/steel framed structure manual and its limitation was explained briefly. - Case studies and findings of majorly three districts sindhuli, Makwanpur and Okhaldhunga regarding light timber/steel framed structures along with the survey done by the TWG team were discussed. - Under the GoN housing reconstruction programme , this manual covers bare frame, braced /shear wall panel and timber frame with masonry wall structures that are either newly constructed or under construction. It covers Residential building d fall under category 'C' and 'D' of NBC. - The construction sequence and construction methodologies along with the inspection process were explained - Technical Specification of light timber/steel framed Structure and key inspection things were discussed. - The correction measures for the existing timber structures were discussed showing some of the examples of light timber framed/steel framed structure. The importance of knee bracing (for stiffness of structures), shape of structure(torsion effect),base pad in foundation plus copper capping were discussed. - The inspection details along with the inspection sheet were briefed.	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	For Orientation Report (CLICK HERE) PPT (CLICK HERE)
2) The Housing Typologies Update Housing Typologies of Rasuwa District of different rural municipalities were described in the template provided along with the description, tranche update and constructed house pictures.	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	Please (CLICK HERE) for housing topologies as of 180619.

Activity Summary

3) <u>Urban Reconstruction Scenario update:</u> The tranche updates along with the number of houses under construction of different urban wards of the five rural municipalities(comparative)were done in the template as provided. The present status of construction along with the issues and challenges were described in the urban reconstruction scenario.	techcord.rasuwa@hrrpnepal.org im.rasuwa@hrrpnepal.org	Please (CLICK HERE) for urban reconstruction scenario of 180705.
4) <u>Assist the Nuwakot HRRP team</u> On the Orientation of Light timber/steel framed structure manual. Discussed the backgrounds, and the parts of the light timber/steel frame structure manual along with the practical application, inspection and correction of existing structures.	techcord.rasuwa@hrrpnepal.org dc.nuwakot@hrrpnepal.org	Please (CLICK HERE) for orientation program Photo.
<u>Vulnerability HHs report verification</u> 275 vulnerability HHs list was published by NRA for verification of their tranche status and construction status. Based on tranche update vulnerability HHs information was collected (Data source from GMaLI Rasuwa). Out of 275 HHs 40 HHs were not receiving any housing grant 52 HHs received 1st tranche in which 5 HHs requested for 2nd tranche, 92 HHs received 2nd tranche (Construction completed up to plinth level) in which 8 HHs requested for 3rd tranche 91 HHs received 3rd tranche (Construction Completed). <u>Partners Support for Vulnerability HHs:</u> 4 HHs was supported by Lumanti received 3rd tranche. 5HHs was supported by LWF-batash received 3rd tranche. 8 HHs was supported by LWF -Manakor received 3rd tranche. 20 HHs was supported by NRCS on which 2 HHs received 1st tranche, 3 HHs received 2nd tranche and 17 HHs received 3rd tranche.	Im.rasuwa@hrrpnepal.org Techcord.rasuwa@hrrpnepal.org	Please (CLICK HERE) for verification vulnerability HHs report as per GMaLI tranche data as of 180703.
<u>4W of round 58</u> 4W was updated and uploaded on respective district google drive. <u>Major activities added:</u> <u>Samaritan Purse:</u> Demonstration Construction (Completed) Door to door technical assistance (Completed) Households reconstruction orientation (Completed) Hygiene and sanitation promotion (Completed) Community leadership skills training (Completed)	Im.rasuwa@hrrpnepal.org Techcord.rasuwa@hrrpnepal.org	Please (CLICK HERE) for R58 4W data.

Activity Summary

OM Nepal: Demonstration Construction OJT mason Training (50 days) carpentry training		
Map Distribution District administrative and Damage grade A0 size flex printed map was distributed on DAO, DUDBC, GMAI offices. Also rural municipality administrative and damaged grade map was distributed on Gosaikunda RM and Aamochhodingmo RM offices.	Im.rasuwa@hrrpnepal.org Techcord.rasuwa@hrrpnepal.org	Please (CLICK HERE) for photo
Contact list Update Contact list was updated and uploaded on respective district google drive and also shared with all respective partners	Im.rasuwa@hrrpnepal.org Techcord.rasuwa@hrrpnepal.org	
Meeting at GMAI office Meeting with Er . Bhupendera Lal Shrestha (M&E Expert)- Nepal Reconstruction authority (Kathmandu, Gorkha, Dhading , Nuwakot , Rasuwa) together with Mr.Krishna kant upadhayea GMAI chief, Projwal KC district support engineer , M D Rai social specialist for GMAI , Rajesh maharjan MIS specialist for GMAI, Biren Shah HRRP technical coordinator , Rijan Gajurel district coordinator HRRP , Rajendra Payakural computer operator at GMAI. Challenges discussed: • People were constructing one room houses to get housing grant. No minimum criteria of room size was mentation on guideline. Because of which one room house is increase in number to complete house construction within GoN time deadline. People were living on old noncompliance house and compliances houses were used for storage or other uses. • Beneficiary name amendment process in MIS is quit long. It would be great to minimize the process. Currently more then 6 months time was taking to amendment beneficiary name. • After the grievances addressed in some community same damage grade houses were listed in reconstruction beneficiary and retrofitting beneficiary list. Ward office requested GMAI to listed all houses as reconstruction beneficiary.	Im.rasuwa@hrrpnepal.org Techcord.rasuwa@hrrpnepal.org	For meeting minute (CLICK HERE) For meeting photo (CLICK HERE)
District Coordination meeting Meeting was organized on 15-June ,2018. DLPIU Focal person chair the meeting. 14 people from GoN , Partners participant on the meeting. Agenda: • Introduction and welcome • 3rd Reconstruction Update – HRRP	Im.rasuwa@hrrpnepal.org Techcord.rasuwa@hrrpnepal.org	

Activity Summary

- Update from partners Organization - Update from DUDBC-DIPIU - Issue and challenges sharing - Open discussion - AOB		
Joint Monitoring field visit HRRP Rasuwa team together with M&E specialist conducted joint monitoring field visit on Gosaikunda RM ward no 2 and Aamo Chhodingmo RM ward no 4.	im.rasuwa@hrrpnepal.org techcord.rasuwa@hrrpnepal.org	
Enrollment-Tranche update Tranche update matrix was updated and shared with stockholders. Enrollment -Tranche Update (As of 3rd July 2018): Total Eligible HHs=11,633 1 st tranche received HHs =10,800 2 nd tranche received HHs =9,775 3 rd tranche received HHs =6,470 Eligible for retrofitting HHs =117 Eligible after grievances addressed HHs =397	im.rasuwa@hrrpnepal.org techcord.rasuwa@hrrpnepal.org	Please (CLICK HERE) for enrollment-tranche matrix as of 4-July,2018.
Meal Data Update Meal data for month of June was updated and share with national team. Main Activities of month of June: Event Record: Orientation on timber and light frame structure at district level Coordination meeting at district level Product Log: Distribution of administrative and damaged grade map (A0 size) to DAO , DUDBC, GMaLI, Gosaikunda RM, Aamo Chhodingmo RM . Field Visit : Joint monitoring field visit at Gosaikunda RM ward 2 (18-June,2018 to 18-June,2018) Joint monitoring field visit at Aamo Chhodingmo RM ward 5 (19 - June,2018 to 20-June,2018)	im.rasuwa@hrrpnepal.org techcord.rasuwa@hrrpnepal.org	Please (CLICK HERE) for Meal data for month of June.

Field Visit Reports

Date	Location	Participants
2018-06-18 to 2018-06-18	Gosaikunda RM ward no 2 (Timueri)	Mr.Rijan Gajurel – HRRP Mr.Biren shah -HRRP Mr. Prabhu Pokharal -CLPIU M&E
Objective(s)	1. As per the recommendation from DUDBC. Technical person was not presence on those areas. 2. Talk with household about the inspection process, have they seemed the forms 3. Meeting with rural municipality and ward representative. 4. Focal Group discussion (If needed).	

	5. Talk with engineers about the challenges they are facing and way forward. 6. Understand practical challenge faced by beneficiary.
Summary	During the Joint monitoring visit, we have visited Gosaikunda RM office and ward number 2 of the RM and discussed the reconstruction process and challenges faced by RM with chief administrative officer Mr. Punishottam Sapkota ward presidents. • Out of 1773 eligible HHs 1636 HHs received 1st tranche, 1523 HHs received 2nd tranche and 700 HHs received 3rd tranche. 60 HHs were listed eligible for retrofitting grant and 51 HHs were eligible after grievances addressed in Gosaikunda RM. • Meeting with chief administrative officer Mr. Punishottam Sapkota of Gosaikunda R.M. During this visit HRRP handover Gosaikunda RM administrative and damaged grade map. • Joint monitoring field visit team also meet with ward presidents of ward no 2 Mr. Dawa Dorje Tamang , ward no 3 Mr. Lakpa Galbo Tamang and ward no 6 Mr. Dawa Sighder Tamang and other ward members and palika members . Key Discussion: 1. HRRP rise urgent issue of vulnerability HHs verification process. Ward presidents were not aware about this process and the verification list was not reached at ward office. So, we request rural municipality to forward those lists as soon as possible to all ward office. 2. Field visit team also asked about the presences of technical person and their work. All ward president was satisfied by their work. 3. Ward president were not satisfied with grievances addressed list. They said lot of earthquake victims were not addressed in this addressed list. HRRP shared the process about how we again apply for grievances and what is the role of ward on this. 4. Ward president of ward no 2 Mr. Dawa Dorje Tamang shared because of limited safe land in Timure houses were constructed very closer. Some find out during joint monitoring visit: 1. Limited amount of safe land in Timure resulting in attached multi-storeyed RC framed structures without any seismic gap resulting in pounding effect. 2. Absence of sill band, lintel band and gable band in some of the structures. 3. Mostly multi-storeyed structure but constructed without analysis resulting in under sized beam, column and slab. 4. Most of the steel frame structure lack bracing resulting in low stiffness of the structure.

Photos



Caption : Pema Sangmu Ghale, Ward no 2, Gosaikunda RM Timure. 3 storey RC frame structure. The building is a multi-storeyed RC frame structure and also second tranche is taken but the house is attached with another 3 storeyed building without any seismic gap. The attached building consisting of shutter belongs to Mr. Chewang Renchen Tamang and he has also taken the second tranche. Both of the buildings have all columns 12" x 12" which makes them non-compliance. Proper structural analysis must have been done in order to determine the proper size of structural components and receive all government tranches.



Caption : Nangang Nagaroti , ward no 2 Gosaikunda RM, Timure. Received the second tranche of the government housing. House typology BMC.



Caption: Meeting with Ward president of Gosaikunda RM ward no. 2, 3 and 6 at ward no 2 office .



Caption : Sonam Chiring Ghale, ward no.2, Gosaikunda RM Timure. Received the second tranche of the government housing. Construction completed upto the DPC level and further construction was going on.

Field Visit Reports

Date	Location	Participants
2018-06-19 to 2018-06-20	Aamochhindmo RM ward no 5 (Goljung)	Mr. Rijan Gajurel – HRRP Mr. Prabhu Pokharal -CLPIU M&E
Objective(s)	1. As per the recommendation from DUDBC. Technical person were not presence on those areas.	

	2. Talk with household about the inspection process, have they seen the forms 3. Meeting with rural municipality and ward representative. 4. Focal Group discussion (If needed). 5. Talk with engineers about the challenges they facing and way forward. 6. Understand practical challenge faced by beneficiary		
Summery	During the Joint monitoring visit, we have visited Aamo Chhodingmo RM office discussed the reconstruction process and challenges faced by RM with chairperson Mr.Bhujung Tamang and vice-chairperson Miss.Nabina lama. • Out of 1779 eligible HHs 1627 HHs received 1st tranche, 1470 HHs received 2nd tranche and 890 HHs received 3rd tranche. 31 HHs were listed eligible for retrofitting grant and 54 HHs were eligible after grievances addressed in Aamo Chhodingmo RM. • Meeting with chairperson Mr.Bhujung Tamang and vice-chairperson Miss.Nabina lama. During this visit HRRP handover Aamo Chhodingmo RM administrative and damaged grade map. Key Discussion: 1. HRRP rise urgent issue of vulnerability HHs verification process. Rural Municipality were not aware about this process and the verification list was not reached at office. So, we request GMAI to forward those list as soon as possible to RM and all ward office. 2. Field visit team also asked about the presences of technical person and their work. Rural municipality were satisfied by their work. 3. Rural Municipality were not satisfied with grievances addressed list. They said lot of earthquake victims were not addressed in this addressed list. HRRP shared the process about how we again apply for grievances and what is the role of RM and ward on this. Some find out during joint monitoring visit: • Lack of proper technical assistance. Found newly constructed house is also non compliance. • Provide 3rd tranche for non -compliance house as well. Same design house in community one already received 3rd tranche and another is in hold (Only received 2nd tranche) because of which there is conflict in community. Photo of both houses also attached below. • Multiple beneficiary from same house so they are building one big size house and another very small to receive grant. Photo is attached below.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Lack of proper technical assistance. Found newly constructed house is also non-compliance	Need to provide proper S-TA at community	NRA technical person	ASAP
Provide 3 rd tranche for non -compliance house as well. Same design house in community one already received 3 rd tranche and another is in hold (Only received 2 nd tranche) because of which there is conflict in community.	Need to inspect properly	NRA technical person	ASAP

Photos



Caption: Aamochhodingmo RM ward no.5 . House owner name =Kumar Tamang. Tranche Received =2nd. Gable band is missing.



Caption: Aamo Chhodingmo RM ward no. House owner name = Ram Badhur Tamang. Tranche received = 3rd. L shape house. Non -compliance



Caption:Aamo Chhodingmo RM ward no.5 . House owner name = Roshan Tamang.Tranche received = 2nd . L -shape house. Noncompliance.



Caption: Aamo Chhodingmo RM ward no 5 .Two houses . House owner name = Dawa sangbo Tamang. received 1st tranche and another big house = Kunar Tamang 2nd tranche received. Relation of house owner is mother and son.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
In certain parts of Aama Chhodingmo RM there are problems for beneficiaries that are residing on wooden structure building which is not specified in the inspection. Though majority of them have received 2 nd tranche, they	DLPIU Engineers , Rasuwa	This problem is mostly in Aama chhodingmo RM ward-5, chilime of Rasuwa District . This issue need to be discussed deeply with central NRA.(Er. Biren Shah , DTC , Rasuwa)

Questions Collected

cannot proceed for 3rd tranche without clear vision for timber structure building. Claiming 3rd tranche is difficult for them. How are these issues going to be addressed?

Challenges and Way Forward

Challenge	Way Forward
People were constructing one room houses to get housing grant. No minimum criteria of room size was mentioned on guideline. Because of which one room house is increase in number to complete house construction within GoN time deadline. People were living on old noncompliance house and compliances houses were used for storage or other uses.	Need to provide proper social technical assistance at community level
Beneficiary name amendment process in MIS is quit long. It would be great to minimize the process. Currently more than 6 months' time was taking to amendment beneficiary name	Give the authority at district level
After the grievances addressed in some community same damage grade houses were listed in reconstruction beneficiary and retrofitting beneficiary list. Ward office requested GMaLI to list all houses as reconstruction beneficiary.	Reverification of those areas.