

HRRP District Coordination Meeting Minutes

Meeting Purpose:	Technical Meeting- Kathmandu		
Meeting Date:	14/06/2018 (14 th June 2018)		
Meeting Time:	11:00 am		
Meeting Location:	DLPIU Kathmandu		
Meeting Facilitator:	Er. Rachana Paudel, DLPIU Engineer (Focal Person)		
Minutes Taken By:	Sweata Sijapati		
Summary of participants:	Total: 31	Female: 23	Male: 8

Discussion: (Items/Knowledge Shared)

Agendas:

- Welcome and sharing of objective
- Reconstruction updates from Rural Municipalities
- AOB

Agenda 1

Welcome and sharing of objective

The technical coordination meeting of DLPIU NRA- Building, Kathmandu was held on 14 June 2018 at DLPIU NRA Building Office, Kathmandu. The meeting was mainly targeted to provide the reconstruction update and highlight the technical issues, challenges in the ongoing reconstruction work. All the guests and participants were welcomed by Er. Rachana Paudel, DLPIU Engineer (Focal Person). The meeting was conducted under the chair of Dr. Youbraj Poudyal, Deputy project director, CLPIU along with the participation of Er. Diwat Kumar Shrestha, Coordinator, CLPIU, Monitoring and Evaluation Consultant, Leela Khatiwada, Deputy chief, DLPIU-Kathmandu and Er. Narakanta Sapkota, Monitoring and Evaluation consultant, Kathmandu and Bhaktapur.

Agenda 2

- Updates from each municipality of Kathmandu District

1. Tarakeshwor Municipality

DLPIU has deployed 6 engineers (2 male and 4 Female) in the municipality.

Total Beneficiary – 6026

1st tranche – 4661

Inspection for 2nd tranche conducted - 1250

2nd tranche file forwarded – 1018

2nd tranche received – 535

3rd tranche file forwarded – 703

Non-compliance forwarded to DSE – 50

More than 200 file forwarded has be on hold in NRA-GMaLI and nothing regarding the files has been updated even after regular follow up. The major non-compliance issues include use of I-section building, steel post, larger room areas, and missing reinforcements.

2. Kritipur Municipality

Total Beneficiary - 2869

PA enrolled - 2535

1st tranche - 2425

Inspection for 2nd tranche and 3rd tranche conducted - 743

2nd tranche file forwarded - 769

2nd tranche received - 662

3rd tranche file forwarded – 703

Non-compliance forwarded to DSE - 16

The reconstruction in the area is affected due to the Municipality bylaws for the core areas. The

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

non-compliance mainly includes larger room size, missing bands (sill, lintel, roof, stitch bands).

3. Nagarjun Municipality

Total Beneficiary – 3860 (4018 After grievance handling)

1st tranche - 3860

2nd tranche file forwarded - 1063

2nd tranche received - 852

3rd tranche file forwarded – 996

3rd tranche received - 283

Non-compliance forwarded to DSE – 70

Many houses were reconstructed before the government guidelines which has increased the non-compliance issues in the area. There are cases where the houses are constructed before the earthquake but the building permits are of later date. Technical person are not sure how to handle such cases as no specific guidelines regarding such issues are provided by NRA. The one roomed houses are rapidly increasing. The non-compliance issues mainly missing bands (sill, lintel, roof, stitch bands).

4. Shankharapur Municipality

Total Beneficiary – 5940

PA agreement - 5347

1st tranche - 5347

2nd tranche file forwarded - 1108

2nd tranche received - 913

3rd tranche file forwarded – 592

3rd tranche received – 554

Construction completed- 284

Among the 14 non-compliance files forwarded to the DSE, analysis of 12 houses has been completed and moved forward for the tranche process. The reconstruction in the area had been affected due to difficulty in getting building permit and insufficient technical staffs. To ease the process currently 8 engineers have been deployed in the Municipality. Similarly, consultant has been hired by the municipality to prepare the building drawing with minimal charge. Also, Lumanti has been helping beneficiaries from Ward 1-5 to prepare the building drawings. This has boosted the reconstruction in the municipality. Considering the issues and challenges in the area, use of iron post has been increasing. Many fraud cases have been found where the beneficiaries have been submitting photographs and documents of other house to get the tranche.

5. Gokarneshwor Municipality

Total Beneficiary – 2915

PA agreement - 2360

1st tranche - 2355

2nd tranche file forwarded - 680

2nd tranche received - 672

3rd tranche file forwarded – 590

There are currently 6 technical staffs (4 Engineers, 1 Sub-Engineer and 1 Assistant sub-engineer). 52% of the houses being reconstructed are RCC structure followed by BMC which is almost 42%. The reconstruction process especially in Sundarijal area, Ward no. 1 due to land issues as the area lies in the Shivapuri Wildlife Reserve. Beneficiaries wanting to change from reconstruction to retrofitting are increasing but due to lack of guidelines to address such cases, the reconstruction has been affected. The major non-compliance issues in the area are missing vertical reinforcement, use of single stirrups with varying positioning, single DPC, use of stone as infill material for houses of more than 1 storey, use of iron post, shutters in load bearing structures, 9" wall in 2 storey houses.

6. Kageshwori Manahara Municipality

Total Beneficiary – 3398

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

PA agreement - 3179

1st tranche - 3090

2nd tranche received - 992

3rd tranche received – 340

Non-compliance cases – 15 (Forwarded to DSE)

At present there are 5 Engineers deployed in the area. The reconstruction in the area was affected due to the land issues especially due to the Pashupati Trust land, which has been solved with the effort from Municipality.

7. Tokha Municipality

Total Beneficiary – 1639 (43 has been addressed from the grievance)

PA agreement - 1522

1st tranche - 1501

2nd tranche forwarded - 538

3rd tranche forwarded – 216

8. Budanilkhantha Municipality

Total Beneficiary – 2567

PA agreement - 2084

1st tranche - 2023

2nd tranche applied – 820

2nd tranche received – 538

3rd tranche applied – 400

3rd tranche received – 256

House based on Catalogue design - 440

At present there are 5 technical staffs (3 Engineers and 2 sub engineers). Most of the files forwarded to DCC have been halted for more than 2 months.

9. Dakshinkali Municipality

Total Beneficiary – 3794

PA agreement - 3566

1st tranche - 3468

2nd tranche applied – 660

3rd tranche applied – 366

Reconstruction completed – 288

10. Chandragiri Municipality

Total Beneficiary – 5564

PA agreement - 5543

1st tranche - 4784

2nd tranche applied – 699

2nd tranche received – 544

3rd tranche applied – 585

3rd tranche received – 398

Non-compliance – 37 (forwarded to DSE)

The major issues in the area are the bylaws of core area as getting building permit in such areas has been difficult. The major non-compliance issues in the area are eccentric footing in load bearing structure, missing bands. There are cases where the building permits are of the date before the earthquake which are difficult to be addressed. Also, municipality has been giving building permit for the houses in public land but as per NRA guideline such houses are not eligible for the GON grant.

11. Kathmandu Metropolitan city

Total Beneficiary – 7171

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

PA agreement - 6000
1st tranche - 5730
2nd tranche applied – 1097
3rd tranche applied – 586
Non-compliance cases – 12
Beneficiaries for retrofitting – 75

PARKING LOT:

- Administrative issues:

Coordination with the local representative from the rural municipalities will be held to find a way forward to address the administrative issues such as land ownership, multiple beneficiaries and solution for the houses constructed before the government guidelines

Miscellaneous Items / AOB:

- CLPIU updates

Dr. Youbraj Poudel, Deputy project director, CLPIU, NRA-Building requested all the technical staffs to conduct monitoring of the ongoing reconstruction in their respective area for providing technical support. He highlighted that the reconstruction work cannot be successful without support and coordination with the local elected representatives. Similarly, decision made by municipalities needs to be followed.

He added that Build change has been conducting 4 days training on retrofitting for the engineers and sub engineers whereas OJT is planned for assistant sub engineers. Finally, he appreciated the effort of all the engineers in the reconstruction effort.

Decisions Made: (What, Why, Impacts)

- Ward specific reconstruction update must be prepared based on the shared template for the presentation.
- Coordination meeting with the local representatives will be conducted based on the identified technical issues.
- The CS entry must be done immediately.

Next Steps/action points:	Person(s) Responsible	Due Date
Ward level reconstruction update must be presented from each municipality and	Technical staffs deployed in Municipality	TBD (During next technical meeting)
Municipality level technical and administrative issues must be listed and submitted to the DLPIU chief for finding a way forward to address the issues.	DLPIU focal person	After the meeting

HRRP District Coordination Meeting Minutes

Attendees	Gender	Organization	Designation	Phone No.	Email
Youbraj Poudyal	Male	CLPIU NRA Building	Deputy project director	9851124647	yrpudyal@gmail.com
Leela Khatiwada	Male	DLPIU Kathmandu	Deputy DTO		
Diwat Kumar Shrestha	Male	CLPIU NRA Building	Team Leader, M&E consultant	9851196789	diwat_shrestha@yahoo.com
Narakanta Sapktoa	Male	CLPIU NRA Building	M&E consultant	9851090721	aashrayasap@gmail.com
Rachana Poudel	Female	DLPIU	Engineer	9849650105	rachu.poudel5@gmail.com
Sunita Maharjan	Female	DLPIU	Engineer		
Sanam Lakhe	Female	DLPIU	Engineer	9841702532	sanamlakhey@gmail.com
Bikash Maka	Male	DLPIU	Engineer		bikashmaka@gmail.com
Roshani Shrestha	Female	DLPIU	Engineer	9841330926	roshanishrestha78@gmail.com
Alfa Shrestha Pradhan	Female	DLPIU	Engineer		
Rajani Shrestha	Female	DLPIU	Engineer	9841484733	
Rita Maharjan	Female	DLPIU	Engineer	9849607904	reeta.pasa@gmail.com
Cherina Awale	Female	Chandragiri Municipality	Engineer	9851070815	cherinawale@gmail.com
Tulaja Maleku	Female	Chandragiri Municipality	Engineer	9841255503	tnlajamalekn@gmail.com
Sabi Shrestha	Female	Kirtipur Municipality	Engineer	9849366040	sabeeshr101@gmail.com
Rubina Manandhar	Female	Kirtipur Municipality	Engineer	9841000732	rubina.manandhar@gmail.com
Jwala Kharel	Female	Shankharapur Municipality	Engineer	9802025529	zualakharel@gmail.com
Upasana Pandey	Female	Shankharapur Municipality	Engineer		
Naveen Chaudhary	Male	Shankharapur Municipality	Engineer	9619474917	nabinchaudhari111@gmail.com
Hariram Rimal	Male	Tarkeshwor Municipality	Engineer	9844065473	hariram2049rimal@gmail.com
Punam Pandey	Female	Nagarjun Municipality	Engineer		
Rosha Thaku	Female	DLPIU Building Kathmandu	Engineer	9803100607	ar.roshathaku@gmail.com
Pratikshya Tripathi	Female	Tokha Municipality	Engineer	9860993087	26pratiksha@gmail.com
Kusum Deo	Female	Gokarneshwor Municipality	Engineer	9860292093	kusumdeo3@gmail.com

HRRP District Coordination Meeting Minutes

Deepa Karki	Female	Kageshwori Manahara Municipality	Engineer	9860478843	deepakarkee1812@gmail.com
Shristi Shakya	Female	Budanilkantha Municipality	Engineer	9841782831	shris.shakya@gmail.com
Ankita Singh	Female	DLPIU	Engineer	9849627198	
Lelina Singh	Female	DLPIU Building Kathmandu	Engineer	9849355407	
Kanta Majgaiya	Female	Kathmandu Metropolitan City	Engineer	9841623825	
Alisha Karmacharya	Female	Kathmandu Metropolitan City	Engineer	9841308373	alisha_kk47@gmail.com
Sweata Sijapati	Female	HRRP	DTO	9861796464	techcord.ktm@hrrpnepal.org
Manisha Rai	Female	HRRP	IM Officer	9842062006	im.ktm@hrrpnepal.org