

District Report

Ramechhap

4 - 10 May 2018

Activity Summary

Activity	Contact Person	Reference Document
Ramechhap Team has successfully completed the field monitoring visit to Likhu Tamakhosi Rural Municipality from 7-9 May 2018.	Prakash Bishwakarma dc.ramechhap@hrrpnepal.org	Click Here for Field Visit Report
R55 4w	Mohammad Jawed im.ramechhap@hrrpnepal.org	Click Here for 4w
Training Database	Mohammad Jawed im.ramechhap@hrrpnepal.org	Click Here for Training Database
Contact list update	Mohammad Jawed im.ramechhap@hrrpnepal.org	Click Here for Contact list
Coordination with New NRA chief and discussion about the reconstruction status of District. Also discussion about the general coordination meeting.	Prakash Bishwakarma dc.ramechhap@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
General Coordination Meeting		Prakash Biswakarma dc.ramechhap@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with techcord.ramechhap@hrrpnepal.org by COB Wednesday of each week.

News & Updates

- MoFALD DLPIU/EHRP is going to organize two day's interaction and workshop for the organization working in the reconstruction and recovery/NRA from 11-12 May 2018 at District Coordination Committee (DCC) hall Manthali Ramechhap.

Field Visit Report

Date	Location	Participants																						
7 th – 9 th May 2018	Likhu Tamakoshi Rural Municipality	HRRP Ramechhap Tulas Ram Lamichhane, Technical Coordinator HRRP Ramechhap Prakash Bishwakarma, District General Coordinator																						
Objective(s)	- Conduct Monitoring visit to Likhu Rural Municipality - Update the progress and challenges of wards of the palika - Interaction with beneficiary and community people - Observation housing typology																							
Summary	Likhu Rural Municipality is one of the gaupalika of Ramechhap district. During the two days monitoring visit, Bijulikot and saipu village (Ward 2, 3 and 4) was targeted to understand the actual reconstruction scenario of the rural municipality. Bijulikot and Saipu were visited during the visit.																							
Gaupalika Profile																								
Ramaechhap District is part of Province No 3 is one of the seventy seven districts of Nepal. The district with Manthali as it district headquarters covers an area of 1,567.69 and has a population (2011) of 202,646. The district was severely affected by an earthquake. Housing Recovery and Reconstruction Platform (HRRP) is working in Nepal to support Government of Nepal (NRA, MOUD/DUDBC, and MOFALD) in coordination, Strategic planning, facilitating cooperation with the national and international organizations, the private sector and public associations involve in recovery and reconstruction. In this regard Field monitoring visit to Likhu Tamakoshi Rural Municipality, Ramechhap District has been conducted and successfully completed on 7-9 May 2018. Name : Likhu Rural Municipality, Ramechhap Gaupalika Office : Dhobi Bazzar ward No:3 Total population: 23109 Ward Division: <table border="1"> <thead> <tr> <th>VDC</th> <th>Current Ward</th> </tr> </thead> <tbody> <tr> <td>Duragaun (1-9)</td> <td>1</td> </tr> <tr> <td>Saipu (1-9)</td> <td>2</td> </tr> <tr> <td>Bijulikot(1-9)</td> <td>3-4</td> </tr> <tr> <td>Nagdaha (1-9)</td> <td>5</td> </tr> <tr> <td>Khimti (1-9)</td> <td>6</td> </tr> <tr> <td>Tiplung (1-9)</td> <td>7</td> </tr> </tbody> </table> Reconstruction Status of Gaupalika : <table border="1"> <thead> <tr> <th>Total Beneficiaries</th> <th>Frist Tranche</th> <th>Second tranche</th> <th>Third Tranche</th> </tr> </thead> <tbody> <tr> <td>5342</td> <td>5210</td> <td>3684</td> <td>1015</td> </tr> </tbody> </table>			VDC	Current Ward	Duragaun (1-9)	1	Saipu (1-9)	2	Bijulikot(1-9)	3-4	Nagdaha (1-9)	5	Khimti (1-9)	6	Tiplung (1-9)	7	Total Beneficiaries	Frist Tranche	Second tranche	Third Tranche	5342	5210	3684	1015
VDC	Current Ward																							
Duragaun (1-9)	1																							
Saipu (1-9)	2																							
Bijulikot(1-9)	3-4																							
Nagdaha (1-9)	5																							
Khimti (1-9)	6																							
Tiplung (1-9)	7																							
Total Beneficiaries	Frist Tranche	Second tranche	Third Tranche																					
5342	5210	3684	1015																					

Mason Trained people of Gaupalika:

Total	Mason	Carpenter
616	7 days trained 293 50 days trained 269	54

- A total of 616 people is trained in mason and carpenter in Likhu Tamakhusi Rural Municipality of Ramechhap District. Among them 293 are 7days mason trained, 269 are 50 days trained and 54 are carpenter trained.
- HELVATAS, MEDIAR, KAM FOR SUD, CSIDB, DUDBC , PAF and SABAL have provided Manson and Carpenter training.

Ward level Updates:

Ward 2

Reconstruction Status:

Total Beneficiaries	1 st tranche	2 nd tranche	3 rd tranche
757	757	680	287

Reconstruction status and observation:

- A total of 105 beneficiaries are equipped through the mason (7days and 50 days), carpenter, electrician and plumber training. Among them 96 beneficiaries were trained through the KAM FOR SUD and 9 beneficiaries were trained by SABAL program.
- DLPIU engineer and ward chair person was not present there for it is difficult to find out the actual reconstruction data while field visit. With the support of the KAM for Sud technical person support we are able to get data of reconstruction of Ward 2.
- Kam for Sud organization is working in the ward for technical support along with the DLPIU engineer. Similarly, to this KAM for SUD organization also supporting to build one health post and 2 secondary school. Active presence of Technical person of KAM for SUD technical support at the door reconstruction status of the ward is satisfactory.
- Comparison to another ward house reconstruction of the Gaupalika most of the houses were built with brick cement mortar in ward 2. This is happen due to the shortage of stone. On the other side expenditure comparison with stone and brick is similar.
- 60-70 household is still yet to start in ward no 2. This was happening due to the beneficiaries in the village or single women disable etc.

Recommendation and way forward:

- For the housing reconstruction phase of ward 2 transportation should be regular in the rainy season. This shall be only happening if local representative and community people have time to interaction, work together and assist road authority for improvement the road.
- Government shall release government housing grant little quicker which will encourage beneficiaries to completed house soon. This will only be happening if everyone will work hundred percent from their side.

Update of wards

Ward 3 &4

Reconstruction status:

Total Beneficiaries	1 st tranche	2 nd tranche	3 rd tranche
1296 (33 grievance)	1272	1069	506

Reconstruction status and observation:

- Timely assistance through DLPIU engineer and Madiar/CDS is expending the reconstruction rate.
- A total of 94% of houses are being constructed in Ward no 3 & 4 of Likhu Tamakhosi Rural Municipality.
- MEDIAR/CDS is supporting technical assistant (Technical support, orientation and demo houses)
- A total of 277 beneficiaries are trained as mason but only few masons are currently working. Mason unavailability is one of the major reconstruction challenges in the Palika.
- 9 of the Retrofitting beneficiaries have applied to switch to reconstruction beneficiary.

Recommendation and Way Forward :

- Due to the deadline of government reconstruction grant beneficiaries are little bit show in reconstruction. Donors, Partners, NRA and DLPIU Engineer have to organize regular general and technical coordination meeting with beneficiaries in regard to motivate and technical support to the beneficiaries.
- Coordination mechanism needs to be established and strengthen as there is lack of regular coordination between local representative and local level. Coordination facilitation is required to organize regular and technical coordination meeting.
- The phase of reconstruction rate is good due to the technical support of MEDIAR/CDS. This should regular and have good coordination among the NRA and local representative at local level.

Photos



HRRP Technical Coordinator is inspection the newly building at Bejulikot ward-3 Likhu Tamakoshi Rural municipality.



Beneficiaries are still living in their old house even they have built their new house.



Trained mason are engaged in building new house at Saipu ward-2 Likhu Tamakoshi Rural Municipality.



Beneficiaries of Bajulikot ward-3 Likhu Tamkoshi Gaunplika involved in constructing toilet.

Housing Typology Report



House Owner:

Address: Bejulikot -3, Likhu Tamaokhosi Rural Municipality

Building Typology: RC Frame structure. This house has received second tranche and has been inspected for third.



House Owner:

Address: Bejulikot-4, Likhu Tamakhosi Rural Municipality

Building Typology: Stone in mud mortar. RC bands is provided in the house. This house has received 2nd tranche and has been inspected for third.



Bejulikot-4, Likhu Tamakhosi Rural Municipality

Building Typology: The house constructed using stone in mud mortar providing RC bands. The house owner has received all the tranches of reconstruction grant.



Bejulikot-4, Likhu Tamakhosi Rural Municipality

Building Typology: Stone in mud mortar. RC bands is provided in the house. The house is being inspected for the third tranche of reconstruction grant.



Bejulikot-4, Likhu Tamakhosi Rural Municipality
Building Typology: Stone in mud mortar. RC bands are provided in the house. The house has received third tranche of reconstruction grant.

Prakash Bahadur Sunwar , resident of Saipu ward-2 Likhu Tamakoshi Rural Municipality, has completed his house with brick cement mortar and steel truss. The house owner has received 2nd tranche of government grant and documents have been forwarded for 3rd tranche. The floor height of the building has exceeded 9' and has been forwarded to DSE as non-compliance structure.



Gunja Bahadur Sunwar , resident of Saipu ward-2 Likhu Tamakoshi Rural Municipality, being constructed by using bricks with cement mortar. The house owner has received 2nd tranche of government grant. RC bands have been provided to the house.

The house being corrected as per Correction /Exception manual at Bijulikot ward-3 of Likhu Tamakoshi Rural Municipality.