

District Report

Okhaldhunga

8-19 July 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
4w has been updated and uploaded in the google drive.				ttam Parajuli Im.okhaldhunga@hrrpnepal.org	please Click Here
Contact list has been updated and uploaded in the google drive.				Uttam Parajuli Im.okhaldhunga@hrrpnepal.org	Please Click here
Enrollment Matrix has been updated and uploaded in the google drive noticeable amount of tranche receiving beneficiaries has been increased.				Uttam Parajuli Im.okhaldhunga@hrrpnepal.org	please click here
Joint monitoring with NRA Section Officer and Red Cross members in the working area Molung Rural Municipality. The visit report is attached in the section	29 th June 2018	4	1	techcord.okhaldhunga@hrrpnepal.org	Joint Monitoring Report
Palika Level Coordination Meeting has been accomplished at Maney Bhanjang rural municipality with the chairmanship of Palika chief Moti RaJ Rai and Special guest NRA GMALI Section officer Bedh Prasad Acharya. Key Points of the meetings 1)The problem occurs on difference in PA number with correspond beneficiaries at ward 6 and 9 of the palika will short out from enlisting the affected beneficiaries from recommendation of ward level and Palika level to the GMALI MIS expert with in this week, if this problem cannot be solved from District GMALI then the recommended list of the	3 rd July 2018	25	5	prakash@hrrpnepal.org	Meeting Minute Will Share soon

Summary of events during this period

beneficiaries will send to the Central NRA MIS expert team. 2) The Non Compliance issues of the Palika will address after enlisted all the houses from palika and palika will forward the list to the GMALI within a week. GMALI will forward this file to the DLPIU and DSE will look forward with the possible solution with in a week.					
Joint monitoring with CLPIU Monitoring Officer has completed in the Maney Bhanjang RM, Ward 5,7 and 8	3 rd and 4 th July 2018	6	0	Sagar Adhikari techcord.okhaldhunga@hrrpnepal.org	Report will share in next fortnightly report

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
General and Technical Coordination Meeting	31 th July 2018 NRA Meeting	HRRP Okhaldhunga	prakash@hrrpnepal.org
TOT Training	5 th August to 11 th August 2018	CRS, HRRP Okhaldhunga	prakash@hrrpnepal.org

To include details of upcoming events and meetings in the next bulletin, please share details with dc.okhaldhunga@hrrpnepal.org by COB **Wednesday of each** week.

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
3 rd of July 2018	Maney Bhanjhang Rural municipality ward 4,5,6,7 & 8	techcord.okhaldhunga@hrrpnepal.org prakash@hrrpnepal.org , Bedh prasad Acharya (Section officer GMALI), Kiran Kumar Mahat Monitoring Officer CLPIU,
Objective(s)	- To observe the level of technical assistance and ongoing reconstruction work. - Conducting the Palika level meeting - Joint Monitoring Visit with CLPIU to observe the private house reconstruction.	
Summary	HRRP conducted a joint Monitoring field visit at Manebhanjyang Rural municipality of Okhaldhunga and had a Coordination Meeting at Manabhanjyang Rural Municipality with the concerned stakeholders under the Chairmanship of Gaunpalika Chair Person Moti Raj Rai. Discussion was very fruitful as it was mainly focused on two agendas. - Regarding correction of beneficiaries' name list and PA number. - Resolving of noncompliance issues in the respective palika and how to provide tranches to them.	

Here in Manebhanjyang Rural Municipality at ward no 6 Madhavpur and ward no 9 Thakle tranches of 21 beneficiary has been transferred to other beneficiary account and these 21 beneficiaries are not able to receive their second tranche due to some mistake in Name and Pa No so it was concluded that HRRP will coordinate with the GMALI GIS expert to rollout this issue .

Secondly those houses which are noncompliance and are not getting the further tranches it was concluded that the technical person working in the respective wards of the palika will prepare the list of each noncompliance houses and these file will be forwarded to the DUDBC district support engineers to resolve these issues and provide the possible solution so that these noncompliance issues will be short out and the beneficiaries will get the further tranches.

Photos



Ward 7, Maney Bhanjhang Rural municipality, Okhaldhunga: Maney Bhanjhang Vice Chairperson Sabita Rai briefing about challenges way forwards during the palika level coordination meeting.



Ward 4, Maney Bhanjhang Rural municipality, Okhaldhunga: Maney Bhanjhang palika Chief, NRA section officer Okhaldhunga, Bedh Prasad Acharya, and CLPIU monitoring officer Kiran Kumar Mahat presenting during the palika level coordination meeting.

Visit 2

Date	Location	Participants from HRRP and stakeholders
11 th July 2018	Siddhicharan Municipality-3	Bijaya Muni Bajracharya DE, Bibek Basnet DSE, Bhalman BK Transparency international, Prabesh Gupta DLPIU Engineer, Durgesh Jha NRA Engineer, Divya Dahal Ast, Engineer NRA, techcord.okhaldhunga@hrrpnepal.org
Objective(s)	- Observing the reconstruction typologies and status of the reconstruction. - Giving the on-spot solution to the non-compliance structure through DSE.	

Summary	Transparency Nepal organized the visit including all the stake holders working on the reconstruction. Bijaya Muni Bajhracharya DE GMALI and the team had concluded to visit siddhicharan-3 Andheri. As we know this ward include beneficiaries who has not received the third tranche. The unformal meeting also held with the ward chairperson and the engineers working on this ward. During the meeting ward chairperson raised the issue regarding the problem faced by people to receive the third tranche. As discussed with newly appointed engineers they told us those houses which are constructed before the reconstruction guidelines have faced to get third tranche. Also, he indicated the improper supervision and direction towards beneficiaries to construction the houses given by the engineers who had left the job leads the problem this way. Most of the house has constructed with stone in mud with wooden bands and two stories. Many of house had missed lintel bands vertical reinforcement and two stories in wooden bands, it seems that correction procedure to receive the third tranche is costlier.														
	Reconstruction status of the Ward-3														
	Total Beneficiaries: - 194														
	First Tranche Received: - 180														
	Second tranche Received: - 148														
Third Tranche Received: - 55															
<table><tr><th>Challenges / Issues Identified</th><th>Action Required</th><th>Responsible</th><th>Timeframe</th></tr><tr><td>2/3 of the total beneficiaries of the ward 3 could not able to receive third tranche. Only 55 out of 148 beneficiaries has received third tranche</td><td>Correction implementation</td><td>DSE, DLPIU Engineers. Beneficiaries.</td><td>15th January 2019</td></tr><tr><td>Most of the house who has not received third tranche was constructed before the reconstruction Guidelines</td><td>Correction implementation</td><td>DSE, DLPIU Engineers. Beneficiaries.</td><td></td></tr></table>				Challenges / Issues Identified	Action Required	Responsible	Timeframe	2/3 of the total beneficiaries of the ward 3 could not able to receive third tranche. Only 55 out of 148 beneficiaries has received third tranche	Correction implementation	DSE, DLPIU Engineers. Beneficiaries.	15th January 2019	Most of the house who has not received third tranche was constructed before the reconstruction Guidelines	Correction implementation	DSE, DLPIU Engineers. Beneficiaries.	
Challenges / Issues Identified	Action Required	Responsible	Timeframe												
2/3 of the total beneficiaries of the ward 3 could not able to receive third tranche. Only 55 out of 148 beneficiaries has received third tranche	Correction implementation	DSE, DLPIU Engineers. Beneficiaries.	15th January 2019												
Most of the house who has not received third tranche was constructed before the reconstruction Guidelines	Correction implementation	DSE, DLPIU Engineers. Beneficiaries.													
Photos															
															
Ward 3, siddhicharan municipality, Okhaldhunga: Bijaya muni Bajracharya DE GMALI and visiting team discussion with the beneficiaries regarding the noncompliance issues of her house.		Ward 3, siddhicharan municipality, Okhaldhunga: Bijaya muni Bajracharya DE GMALI and visiting team during unformal meeting with ward president Mr. Rahar Man Rai													

Housing Typology Report



Ward 7, Maney Bhanjhang Rural municipality, Okhaldhunga: Hari Maya Dhamala is the house owner. The two stories structure has been constructed in Stone masonry in cement mortar providing with the concrete horizontal band and flexible roof. The house owner has received only first tranche because of being noncompliance issues. The structure consists of 7 RCC pillars of size 10*10 feet.



Ward 7, Maney Bhanjhang Rural municipality, Okhaldhunga: Ganesh Kumar Gautam is the house owner. The house has constructed in Stone in cement mortar with the concrete horizontal bands. The house owner has received second tranche and approved the file for third tranche.



Ward 7, Maney Bhanjhang Rural municipality, Okhaldhunga: Padma Kumari Gautam is the house owner. The house has received only first tranche. The RCC frame structure is noncompliance and has problem on footing and Grid of the Column. The RCC structure has been constructed in eccentric footing and improper grid of the column.



Ward 7, Maney Bhanjhang municipality, Okhaldhunga: Karuna Nithi Gautam is the house owner. He has received second tranche and approved the file for third tranche. Two stories structure has been constructed in stone in cement mortar and concrete horizontal bands.



Ward 6, Maney Bhanjhang Rural municipality, Okhaldhunga: Chiranjivha Rai is the house owner. The house has been constructed in Stone masonry in mud mortar, providing with the concrete horizontal band and flexible roof. The house owner has received second tranche and approved the file for third tranche.



Ward 8, Maney Bhanjhang municipality, Okhaldhunga: Lila Nath Timalisina is the house owner, He has received second tranche and forwarded the file for third tranche. The house has constructed in stone in mud providing concrete horizontal bands and flexible roof



Ward 8, Mana Bhanjang Rural municipality, Okhaldhunga: Tanka Natha Bastola is the house owner. The two plus attic structure has been constructed in Stone masonry in Mud mortar providing with the wooden horizontal band and flexible roof. The house owner has received Second tranche and rejected for third tranche because of having two stories in mud mortar.



Ward 8, Maney Bhanjhang municipality, Okhaldhunga: Bimala Magar is the house owner. she has received second tranche and forwarded the file for third tranche. The house has constructed in stone in mud, providing concrete horizontal bands and flexible roof