


FACTS AND FIGURES



Damage Status - Private Structures

MAJOR HOUSING TYPOLOGIES

Typology	Municipal	District
Stone and Mud Mortar Masonry	95.67%	82.76%
Reinforced Cement Concrete (RCC) Frame	1.23%	3.23%
Brick and Mud Mortar Masonry	1.21%	3.00%
Timber Frame Structure	0.59%	0.88%
Others	1.29%	10.14%

CBS damage assessment survey, 2015

HOUSING RECONSTRUCTION & RETROFIT UPDATES

Reconstruction Status

Total Eligible HHs	6,836
PA Agreement	6,615
I st Tranche received	6,615
II nd Tranche received	6,313
III rd Tranche received	5,114

Houses

Under Construction: 1,199

Completed: 5,114

Retrofitting Status

Total Eligible HHs	168
PA Agreement	32
I st Tranche received	35
II nd Tranche received	0

Grievances

Registered: 941

Addressed: 336

Non-compliances

Registered: 100

Addressed: 70

Data Updated on: 2019-05-27 00:00:00

P0 Presence

Active: No POs Reported

Phased Out: CA (Shelter), CA (Hygiene), CRS (Agriculture), CRS (Livelihood), CRS (Shelter), DCA (Shelter), DCA (Hygiene), FCA (Education), GON-PAF (Shelter), JICA (Shelter), NDS (Shelter), NYF (Education), NYF (Shelter), OXFAM-GB (Shelter), SCI (Education), SCI (Livelihood), SCI (Health), SCI (Shelter), SCI (Social Protection), SCI (Hygiene), UNDP (Shelter)

OTHER SECTORS



Schools

Damaged: 79
Under Construction: 53
Construction Completed: 53



Health Posts

Damaged: -
Under Construction: -
Construction Completed: -

STATUS OF CONSTRUCTION MATERIALS

Materials	Unit	Req. Quantity*	Ava.	Cost (NRs.)**
Stone	m ³	144,862	Y	5,000
Aggregate	m ³	146,290	Y	14,000
Sand	m ³	15,446	Y	10,000
Timber	cu. ft.	17,745	-	-
Cement (PPC)	Sack	-	Y	900
Cement (OPC)	Sack	484,993	Y	1,000
Rebars	kgs.	1,573,658	Y	98
Tin	bundle	19,817	-	-
Bricks	pcs.	1,584,962	Y	20

Types of Workers

1. Skilled mason
2. Labourer

Avg. daily wage (NRs.)

1,000 /-
700 /-

KEY CONTACTS

Municipal Office

Ishwor Pandey
Chairman
9851099699

Municipal Office

Binod Luitel
Focal Person
9841078175

Municipal Office

Binu Wagle
Deputy Chairman
9846088345

GMAI/NRA

Ram Sharan Acharya
NRA Chief-District
9856042637

Municipal Office

Dhaneswor Paudel
Chief Administration Officer
9856010045

DLPIU-Building

Sunita Shrestha
DUDBC.DLPIU Chief
9841632087

HHs WITH LAND ISSUES

No Reported Land Issues

STATUS OF TECHNICAL STAFF


Staff	Available Nos.	Additional Req. Nos.
Engineers	8	-
Sub-Engineers	6	2
Asst. Sub-Engineers	4	4
Masons	200 (7 days) 200 (50 days)	300 (7 days) 500 (50 days)

Source: Municipal survey

MASON TRAINING


Trainings (# out of total required)

7 days Training



Reached


50 days Vocational Training



Remaining

Source: HRRP Analysis

TA ACTIVITIES MAP



FAQs

Q: What documents are required for enrolment in the GoN housing reconstruction programme?

A: Two copies of passport size photos and original copy and photocopy of land ownership card and citizenship card. Local officials at the Rural / Urban Municipality will be able to provide information and support and households can enrol at the Rural / Urban Municipality.

Q: Do we need to pay the engineers when they come to conduct inspections or provide technical assistance?

A: No, you do not have to pay the engineers, or any other staff, conducting inspections or providing technical assistance. If any field staff request payment for conducting inspection or providing technical assistance you should report it to the Rural / Urban Municipality officials.

For further information 1. Chandra Gurung (District Coordinator) 2. (District Technical Officer) 3. Manisha Rai (District Information Management Officer)
9841478742 9842062006