

Makwanpur

28 September – 11 October 2018

[illegible]

Summary of events during this period

Palika Meeting: Kailash RM HRRP Makwanpur, in association and coordination with DLPIU-GMaLI, has organized Palika/Ward level meeting in Kailash Rural Municipality. The details of meeting is given in meeting minute (link provided).	Date: 3 rd October, 2018 Time: 12:30PM Venue: Ward Office, Ward 3.	9	2	dc.makwanpur@hrrpnepal.org	Meeting Minute https://drive.google.com/drive/u/0/folders/0B1qABhotx8FSbzByUXZ2SGIFdXc
Palika Meeting : Thaha Municipality HRRP Makwanpur, in association and coordination with DLPIU-GMaLI, has organized Palika/Ward level meeting in Thaha Municipality. The details of meeting is given in meeting minute (link provided).	Date: 4 th October, 2018 Time: 11:00PM Venue: Ward Office, Ward 6	10	1	dc.makwanpur@hrrpnepal.org	
Palika Meeting: Bhimfedi RM HRRP Makwanpur, in association and coordination with DLPIU-GMaLI, has organized Palika/Ward level meeting in Bhimfedi Rural Municipality. The details of meeting is given in meeting minute (link provided).	Date: 5 th October, 2018 Time: 11:30PM Venue: Ward Office, Ward 6	6	0	dc.makwanpur@hrrpnepal.org	
Field Monitoring visits (GMaLI/HRRP): Date: 3 rd Oct, 2018 Time: 8:00AM onwards Location: Kailash Rural Municipality Participants: GMaLI, HRRP team, Local Government, NRA technicians & Beneficiaries. Date: 4 th Oct, 2018 Time: 8:00AM onwards Location: Thaha Municipality-6 (Previous Bjrabarahi VDC) Participants: GMaLI, HRRP team, Local Government, NRA technicians & Beneficiaries.	3 rd & 4 th Oct, 2018			teammakwanpur@hrrpnepal.org	Report & Photos

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Date	Location	Participants from HRRP and stakeholders
3 rd & 4 th Oct, 2018	Kailash Rural Municipality and Thaha Municipality-06 (Previous Bjrabarahi VDC)	GMaLI and HRRP team, ward presidents, ward technicians
Objective(s)	- To organize interaction program, carried out field visit, know the current reconstruction status & collect housing typologies. - Discuss about the verify name list of vulnerable HHs, latest re-construction rate. - Observe & give necessary feedback, solution procedure for correction exception about the non-compliance issues.	

Summary	We have conducted interaction program and carried out field monitoring visit in Kailash rural municipality and Thaha Municipality-06 previous Bajrabarahi VDC. We discussed agendas were latest published notice of National Reconstruction Authority; verify vulnerable HHs and how to finalize the private housing reconstruction works in this fiscal year. Now days reconstruction progress is slow due to rainy season. Also we discussed progress of reconstruction, timely inspection, supervision or not, challenges in correction & exception. Also we have carried out field visit and observe constructed houses and to collected housing typologies. <u>Latest reconstruction progress</u> The latest reconstruction rate is here in tabular form. <table><tr><th>Kailash Rural Municipality</th><th>Thaha Municipality</th></tr><tr><td>First tranche received HHs- 1943 Second tranche received HHs- 1575 Third tranche received HHs- 1060 Total constructed HHs- 795</td><td>First tranche received HHs- 5966 Second tranche received HHs- 4536 Third tranche received HHs- 2521 Total constructed HHs- 2020</td></tr></table>			Kailash Rural Municipality	Thaha Municipality	First tranche received HHs- 1943 Second tranche received HHs- 1575 Third tranche received HHs- 1060 Total constructed HHs- 795	First tranche received HHs- 5966 Second tranche received HHs- 4536 Third tranche received HHs- 2521 Total constructed HHs- 2020
	Kailash Rural Municipality	Thaha Municipality					
	First tranche received HHs- 1943 Second tranche received HHs- 1575 Third tranche received HHs- 1060 Total constructed HHs- 795	First tranche received HHs- 5966 Second tranche received HHs- 4536 Third tranche received HHs- 2521 Total constructed HHs- 2020					
	<u>Field observed</u> During visited, we observed different typologies of housing. There are RCC frame structures, stone in mud mortar and brick in cement mortar. We collected the some example of housing typologies. Now days reconstruction progress is slow. We discussed further planning of reconstruction and meet to government time frame and complete all housing reconstruction in this fiscal year.						
Challenges / Issues Identified	Action Required	Responsible	Timeframe				
Gap maintain between second and third tranche and complete housing reconstruction till to this fiscal year.	This season is rainy season so reconstruction progress is slow. We are planning to organize meeting for all technicians in district till to Kartik last and after, from Mangsir, we mentally prepare, flow up action plan for to complete all housing reconstruction till this fiscal year.	Local government/Ward technicians /DLPIUs/M&E specialist/DSE/HRRP team	Regular				

Photos



Figure 1: Interaction program has been organized in Kailash Rural Municipality; the agendas were vulnerable HHs, latest publish NRA notices, latest reconstruction status, action plan and target to meet complete housing reconstruction in this fiscal year.



Figure 2: Brick in cement mortar, two rooms with RCC band, flexible roof. Sun Maya Tamang, Kailash rural municipality-10. She received all government tranches of housing grant.

Housing Typology Report



Figure 3: stone in mud mortar with RCC band, two room and flexible roof with light gable material. Chepang community, House owner: Goma Praja, Kailash Rural Municipality-03. She received all government grants. The tentative construction cost is around 3.5 lakh excluding their contribution.



Figure 4: stone in mud mortar with RCC band, two room and flexible roof with light gable material. Chepang community, House owner: Bhim Bdr Praja, Kailash Rural Municipality-03. He received second tranche and verified for third tranche.



Figure 5: Stone in mud mortar with wooden band. Provided all vertical post, flexible roof and two rooms. This house is eligible for third tranche. House owner: Durga Thing, Kailash-03. She received 2nd tranche and verified for 3rd tranche.



Figure 6: Thaha Municipality-10, brick in cement mortar with RCC band, two rooms with flexible roof. The total construction cost is around 7.5lakh.

Challenges and Way Forward

Challenge	Way Forward
Complete housing reconstruction till to this fiscal year. Gap maintain between tranche distribution	-We have conduct regular field visit, interaction program in ward level. -We are planning to organize quarterly meeting with involve of all field base technicians in district.