

District Report

Nuwakot

3 May 2018

Activity Summary

Activity	Contact Person	Reference Document
District Coordination Meeting: Highlighted that there is a significant gap in the proportion of households who received the second tranche and those that have received the third tranche. This gap might widen in view of the upcoming monsoon season and challenges in getting reconstruction materials on time. Concerns regarding the relocation and resettlement of the beneficiaries who took the first tranche and built houses in vulnerable areas were also raised in the meeting. Other concern raised was of 23 households of Manakamana VDC who received the housing reconstruction grant from both POs and the Government.	dc.nuwakot@hrrpnepal.org / lm.nuwakot@hrrpnepal.org	Meeting Minutes
4w Update	lm.nuwakot@hrrpnepal.org	
Contact list update	lm.nuwakot@hrrpnepal.org	
District Level Exhibition	dc.nuwakot@hrrpnepal.org / lm.nuwakot@hrrpnepal.org	Exhibition Report
Participate in National Level Exhibition	dc.nuwakot@hrrpnepal.org , lm.nuwakot@hrrpnepal.org	Photos
Field visit to Boidur-6, Dhungentar – See the progress of PO ICIMOD.	dc.nuwakot@hrrpnepal.org ,	Detailed in below.

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Joint Field visit / Palika Level Meeting	7 May, 2018, 07:30 AM, Kispang Rural Municipality, Salme	dc.nuwakot@hrrpnepal.org , lm.nuwakot@hrrpnepal.org

News & Updates

रेडक्रस सहयोगको पुनःनिर्माण अन्तिम चरणमा

<http://dabalikhabar.com/headlines/2824/>

Field Visit Reports

Date	Location	Participants	
2 May 2018	Bidur Municipality, Ward no 6&12, Dhungentar	• Badri Pyakurel • Deepak Singh (Oxfam) • Govinda Joshi (ICIMOD) • Basuram Rijal (SSS)	
Objective(s)	• Objective 1 To understand the field challenges • Objective 2 To fill the survey form related to Temporary shelter • Objective 3 To know the reconstruction trend and highlighting the issues related to government grant		
Summary	ICIMOD is working on Resilient Mountain village: Dhungentar Reconstruction Project Since earlier of January 2017. It has plan to support on reconstruction of 96 household of deprived people of the locality. Now it has completed about 94 hh. Most of them are using CSEB technology. It is economy on construction and promote to use locally available Materials. The organization has integrated type of support to the community, these are support on renewable energy installation (Bio gas and solar plant), toilet construction, and agro based income generation training programs. It has support on traditional agriculture improvement program through tunnel construction and improved seed distribution to the farmers.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Slow reconstruction due to lack of worker and water supply	Need more Masons training	GoN,	
Quality Assurance	Regular monitoring	Support organization, Government Engineers	
Release of second tranche took long time (2 to 3 months)	Need to push DLPIU	Ward chair	

Photos



Address: Bidur Municipality ward no 6, Karamphedi
Mr Ram Bahadur Mijal has completed his house with in one months with support of ICIMOD. He shares his happiness to us as well.



Newly Constructed house of Archle using CSEB.



Awareness and support to sanitation improvement.



Address: Bidur Municipality ward no 6, Archale
Mr. Dasararatha Sunar and his wife (Son less couple) get new house though they don't have the name on beneficiary list. So they don't get NRA Grant. They openly show their happiness to us as well.



Traditional House of Archale
Newly constructed trail to Archale



COORDINATION MEETING HELD ON 26 April 2018



Address: NRA Meeting Hall, Bidur

Event: District General Coordination Meeting

Challenges and Way Forward

Challenge	Way Forward
Cash disbursement delayed by bank? (2 to 3 months). People from Kakani Gaupalika 1, Okharapauwa as reported that Bank delayed 2-3 months to pay their tranche by saying they have no money.	As per NRA Nuwakot it is a serious problem of all districts that banks hold the money for a long time. He assured for the meeting to the banks.
Lack of technical assistance in the field. NRA engineers are not in regular monitoring to the house. When they visited for the inspection, they only commented for non-compliance.	MOUD-DLPIU should monitor the engineer and instruction for regular visit.
Delay in addressing the grievance. Real victims from the earthquake have not been addressed as beneficiaries. They have applied for grievance many times but not addressed.	NRAs should address as soon as possible by the help of local elected persons, like ward chair and other members.
When will retrofit start? People don't have trained manpower for the retrofit, they are waiting the response from NRA side.	Training and other technical issues with proper communication to the common people should be done before monsoon starts.