

District Report

Kathmandu Valley

26 Oct - 2 Nov 2017

Activity Summary

Activity	Contact Person	Reference Document
Meeting coordination meeting at NRA Lalitpur	Sweata Sijapati techcord.ktm@hrrpnepal.org	
Update of the 4W	im.national@hrrpnepal.org	
Technical meeting with NRA, DLPIU chief and DLPIU engineers	Sweata Sijapati techcord.ktm@hrrpnepal.org	
Field visit to Machhegaun, Chandaragiri Municipality	Sweata Sijapati techcord.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Monthly coordination meeting at NRA (Kathmandu)	NRA office, Kathmandu on 3 November 2017	Sweata Sijapati
Collection of hollow block sample	13- 15 November 2017	Sweata Sijapati

To include details of upcoming events and meetings in the next bulletin, please share details with techcord.ktm@hrrpnepal.org by COB Wednesday of each week.

News & Updates

- The resurvey and reverification of the grievances is ongoing in Kathmandu, Bhaktapur and Lalitpur district. As per date 1821 grievances has been listed in the beneficiary list whereas 3194 has been forwarded for the resurvey in Lalitpur district.
- NRA has planned for 3 masons training has been planned in each districts. The details of the training (Date and Location) will be shared in later date.
- Reconstruction update of Bhaktapur district**

Municipality	No. of Beneficiary	Grant Agreement	1st Tranche	Reconstruction started	2nd tranche requested	2nd tranche- Compliance cases	2nd tranche- Non-compliance cases	Ready for inspection- 2nd tranche	3rd tranche requested	3rd tranche- Compliance cases	3rd tranche- Non- Compliance cases	Ready for inspection- 3rd tranche	Reconstruction completed
Bhaktapur	6888	4868	4860	1400	664	317	5		48	0			
Changunarayan	10203	8306	8231	1356	687	359	60	192	220	27			
Suryabinayak	6721	6247	6222	1191	541	346	93	37	165	0			
Madhayapur Thimi	2254	1816	1014	211	153	144	25		52	33	5		25
Total	26066	21237	20327	4158	2045	1166	183	229	485	60	5	0	25

Field Visit Reports

Date	Location	Participants	
27 October 2017	Machhegaun, Chandragiri Municipality	Local elected bodies, M&E consultant-Kathmandu, Lumanti (field staffs), DLPIU engineers of Chandragiri Municipality	
Objective(s)	- Monitor the ongoing reconstruction supported by Lumanti Support group of shelter - Discuss on the issues (technical and social) that has hindered the reconstruction process		
Summary	A joint field visit of HRRP Kathmandu valley and monitoring and evaluation consultant-Kathmandu was conducted on October 27, 2017 to Machhegaun, ward no 9, Chandragiri Municipality, Kathmandu. Before conducting the field visit a brief meeting with the ward chief, ward member, Women’s’ cooperative group, DLPIU engineers, Monitoring and evaluation consultant – Kathmandu, HRRP and Lumanti staffs was conducted. The issues of the bylaws in the area (mostly the houses which couldn’t get the building permit) were discussed. Also, the way to motivate the beneficiaries to build an earthquake resistant houses were briefly discusses. The ward chief further added that all the issues that have been affecting the construction process will be added as an agenda for the meeting with the Municipality. Lumanti has been supporting the reconstruction of 115 houses among them 40 houses are under construction. Due to small land size 13 houses under construction are load bearing structure with eccentric footing. Due to this the building are considered non-compliance. The way forward to solve the issue and address the non-compliance cases so that the beneficiaries will be eligible for the 2nd tranche.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Bylaws issue in the core areas	Municipality and local bodies must take action to address the issues.		
Load bearing structure with eccentric footing	Structural analysis needed	Engineers from Lumanti with support of District support engineers and CLPIU	
Photos			
			
Machhegau Ward no 9, Changdragiri Municipality, 1		Lumanti Chandragiri office, Meeting with the local elected	

storey Load bearing structure. Beneficiary has received 1st tranche.

bodied, M&E consultant and Lumanti staffs to address the issues and challenges in the reconstruction process



Machhegau Ward no 9, Changdragiri Municipality, 2 storey Load bearing structure with eccentric footing. Beneficiary has received 1st tranche.



Machhegau Ward no 9, Changdragiri Municipality, 3 storey RCC structure. Beneficiary has received 1st tranche and requested for the remaining tranche.

Housing Typology Report



Shankharapur Municipality, Ward no 7, 3.5 storey RCC structure with traditional architect. Beneficiary has received 1st tranche and have requested for the 2nd tranche.



Konjyosom Rural Municipality, Bhardev Ward no 5, 2.5 storey RCC structure. Beneficiary has received 1st tranche and have requested for the 2nd tranche.

Challenges and Way Forward

Challenge	Way Forward
The non-compliance cases has not been forwarded by Bhaktapur Municipality	NRA Chief and DLPIU Bhaktapur have been on talk with the municipality regarding this issue.
The building permit has been stopped in Chandragiri Municipality due to which beneficiaries haven't been able to request for the 2 nd tranche.	Several meeting has been conducted to address the issue but no firm decision has been made.