

HRRP District Coordination Meeting Minutes

Meeting Purpose:	General Coordination Meeting		
Meeting Date:	6 July 2018 (22 Ashad 2075)		
Meeting Time:	11:00 AM		
Meeting Location:	DLPIU NRA GMaLI office, Bhaktapur		
Meeting Facilitator:			
Minutes Taken By:	Ambika Amatya (HRRP)		
Summary of participants:	Total: 35	Female: 27	Male: 8

Discussion: (Items/Knowledge Shared)

Agendas:

- Welcome and sharing of objective
- Reconstruction updates from Municipalities
- Discussion on reconstruction issues/challenges
- AOB

Agenda 1

- **Welcome and sharing of objective**

The general coordination meeting of, DLPIU NRA-GMaLI, DLPIU NRA-Building Bhaktapur was held on 06 July 2018 at DLPIU NRA GMaLI Office, Bhaktapur. The coordination meeting was chaired by Mr. Dhruba Gaida, Chief, DLPIU NRA GMaLI Bhaktapur office in presence of Mr. Mahesh Chitrakar, Chief, DLPIU NRA Building Bhaktapur, other members of DLPIU NRA GMaLI; M & E Consultant, CLPIU NRA Building; HRRP Kathmandu valley team and reconstruction engineers working in 4 municipalities of Bhaktapur. The main agenda of the meeting was to share the reconstruction updates of Bhaktapur district.

Agenda 2

- **Reconstruction updates from municipalities**

- **Madhyapur Thimi Municipality**

Out of total 2,333 identified beneficiaries in Madhyapur Thimi Municipality, 2,000 has signed PA agreement and received 1st tranche, 464 houses are in reconstruction phase, while 437 beneficiaries have been inspected for 2nd tranche and 390 were verified for 3rd tranche. There has been increasing trend of illegal addition of storeys apart from the number being approved in the building permit. The additional storeys were mostly found in houses with 9"x9" and 9"x12" pillars and even in houses that were considered unsafe from structural analysis. In response, Madhyapur Thimi Municipality has been charging certain amount as penalty from such households. Engineers have been receiving inspection request of houses in reconstruction phase from beneficiaries who intends to add storeys but tranche claim of such houses are in pending stage. There are around 20 non compliances case in Madhyapur Thimi Municipality.

- **Bhaktapur Municipality**

Out of total 7,619 identified beneficiaries in Bhaktapur Municipality, 5,467 has signed PA agreement and received 1st tranche, 1,358 houses are in reconstruction phase, while 1133 beneficiaries have been inspected for 2nd tranche and 849 were verified for 3rd tranche. Bhaktapur Municipality has also received tranche claim and inspection requests from houses that intends to add storeys. Structural analysis also have declared unsafe for additions of storeys in such houses, because of which 2nd tranche has not been forwarded and are in pending stage. Bhaktapur municipality has received 3 such non-compliance cases where house having 9"x12" pillar targets to add storeys upto 4.5. There are around 10 non-compliances in Bhaktapur.

In Bhaktapur, though 20-25 houses already received building permit, they have yet not started reconstruction stating the reasons of rainy season. Engineers have ensured efforts to suggest them to initiate till DPC level to meet deadlines of Ashad 2075. There have been rising cases of

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

selling and buying of the houses in reconstruction phase. Beneficiaries who want to transfer from reconstruction to retrofitting list and vice versa are also increasing, this reason has delayed in taking forward reconstruction process. Similarly, houses dealing with eccentric footing are also facing delays in reconstruction. There are also trends of converting the residential buildings into commercial ones.

- **Changunarayan Municipality**

Out of total 10,934 identified beneficiaries, 9,352 have signed PA agreement and received 1st tranche, 2,313 houses are in reconstruction phase while 1,786 beneficiaries have been inspected for 2nd tranche and 1,691 for 3rd tranche verification. There has been need of additional engineers in Changunarayan Municipality due to large number of beneficiaries. Plenty of houses are going through reconstruction phase without building permit, which they intend to take during on-going reconstruction so the tranche claim of such beneficiaries are in pending stage. There are around 100 non-compliances cases recorded.

- **Suryabinayak Municipality**

Out of the total 7,416 identified beneficiaries, 6,747 have signed PA agreement along with 1st tranche, 1,434 houses are in reconstruction phase while 1,472 beneficiaries have been inspected for 2nd tranche and 1,354 for 3rd tranche verification. There are around 10 non-compliances cases in Suryabinayak Municipality.

Miscellaneous Items / AOB:

Chief, DLPIU NRA GMaLI:

According to GMaLI Chief, Bhaktapur district, administration and planning unit of Municipalities should discourage beneficiaries in adding extra storeys as such addition will increase risk of buildings with 9"x9" and in 9"x12" pillars. Property transfer of houses in reconstruction phase from the beneficiary to non-beneficiary is legally impossible. Such transactions will withdraw further grant approval processes of beneficiary and PA number cannot be transferred to the buyer. For cases of houses that kept on transferring from reconstruction to retrofitting list and vice versa, such houses should be referred to the central grievances committee at NRA, Singhdurbar. Such houses will further be inspected from engineers for verification. For solving cases of private houses that were later turned into commercial buildings, Municipality holds authority to forward control mechanisms to address such houses. Such cases cannot be solved by DLPIU NRA GMaLI. Chief of DLPIU NRA GMaLI Bhaktapur informed all concerned engineers to handle the documents from beneficiaries whereby abiding the territory of regulations and guidelines upto Ashad end 2075.

Chief, DLPIU NRA Building:

Chief of DLPIU NRA Building Bhaktapur emphasized that handling the issues of residential houses only is under the authority of DLPIU Building and DLPIU NRA GMaLI.

M & E Consultant, CLPIU NRA Building:

M & E Consultant, CLPIU NRA Building, emphasized that houses that have received complete tranche cannot be considered as completed houses. If the houses that has successfully taken third tranche and claims for construction completion certificate, given the case of such houses have met minimum and basic requirements then Annex 16 & 17 should be filled. Such Annex 16 & 17 should be forwarded to Chief Administrative Officer of concerned municipality for verification. In order to take construction completion certificate, the houses must be as per the drawing and should align with the building permit.

MIS Specialist, DLPIU NRA GMaLI Bhaktapur:

In case of Bhaktapur district, there has been addition of earthquake beneficiaries after grievances. If the engineers in concerned municipality receives further grievances, then such new beneficiaries can apply to central grievances committee at NRA Singhdurbar. Any concerned ones can access

HRRP District Coordination Meeting Minutes

Miscellaneous Items / AOB:

grievances format from DLPIU NRA GMaLI Office Bhaktapur office.

Decisions Made: (What, Why, Impacts)

- DLPIU NRA GMaLI Bhaktapur monthly coordination meeting of Bhaktapur district will be on regular basis. The date of the meeting will be shared later.
- DLPIU NRA GMaLI Bhaktapur informed all concerned engineers to handle the documents from beneficiaries whereby abiding the territory of NRA regulations and guidelines upto Ashad end 2075.

Next Steps/action points:	Person(s) Responsible	Due Date
Review meeting	DLPIU NRA GMaLI, Bhaktapur	To be informed in Shrawan 1 st week 2075

Attendees	Gender	Organization	Designation	Phone No.	Email
Dhruba Gaida	Male	DLPIU NRA GMaLI, Bhaktapur	Chief		
Mahesh Chitrakar	Male	DLPIU NRA GMaLI, Bhaktapur	Chief		
Uddhar Prasad Guragain	Male	DLPIU NRA GMaLI, Bhaktapur	Deputy Chief		
Bhojraj Bhatt	Male	DLPIU NRA GMaLI, Bhaktapur	MIS Specialist		
Narakanta Sapkota	Male	CLPIU NRA Building	M & E Consultant	9851090721	aashrayasap@gmail.com
Prabesh Adhikari	Male	DLPIU NRA Building, Bhaktapur	District Support Engineer	9846037890	prabeshadhikari@gmail.com
Ajay Gelal	Male	DLPIU NRA GMaLI, Bhaktapur	Engineer		
Prabha Aryal	Female	DLPIU NRA GMaLI, Bhaktapur	Section Officer		
Ambika Amatya	Female	HRRP Nepal	District Coordinator, HRRP	9841356409	dc.ktm@hrrpnepal.org
Herambha Adhikari	Male	DLPIU NRA GMaLI, Bhaktapur	Social Development Expert		
Sweta Acharya	Female	Suryabinayak Municipality	Engineer		
Jeena Suwal	Female	Suryabinayak Municipality	Engineer		
Rajani Shrestha	Female	Suryabinayak Municipality	Sub Engineer		
Pramila Shrestha	Female	Changunarayan Municipality	Assistant Sub Engineer		
Samjhana Shrestha	Female	Bhaktapur Municipality	Sub Engineer	9841925654	Stha_samjhana11@yahoo.com
Samjhana Rijal	Female	Changunarayan Municipality	Engineer	9841564873	Rijal.samjhana011@gmail.com
Manita Shrestha	Female	Changunarayan Municipality	Engineer		
Sangita Chinkabanjar	Female	Changunarayan Municipality	Engineer		

HRRP District Coordination Meeting Minutes

Attendees	Gender	Organization	Designation	Phone No.	Email
Nilam Moktan	Female	Changunarayan Municipality	Assistant Sub Engineer		
Saru Chansi Shrestha	Female	DLPIU Bhaktapur	Engineer	9849128662	Chansi.saru@gmail.com
Bibha Sainju	Female	DLPIU Bhaktapur	Engineer	9843706842	Bibha.sainju@gmail.com
Anugya Pant	Female	Madhyapur Thimi Municipality	Engineer	9841342353	Anugya.pant@gmail.com
Sanjala Paudel	Female	Madhyepur Thimi Municipality	Engineer	9867129777	paudelsanjala@gmail.com
Supriya Pyakurel	Female	Madhyepur Thimi Municipality	Engineer		
Sandhya Dhakal	Female	DLPIU Bhaktapur	Engineer	9841551606	sandhyadhakal@yahoo.com
Ashmita Shrestha	Female	DLPIU Bhaktapur	Engineer		
Pratima Neupane	Female	Suryabinayak Municipality	Engineer	9803124538	Neu.pratima@gmail.com
Sujata Goit	Female	Surya Binayak Municipality	Engineer		
Deepa Shrestha	Female	Bhaktapur Municipality	Engineer	9818354329	Deepa0014@yahoo.com
Samjhana Manandhar	Female	Bhaktapur Municipality	Engineer	9849269954	Samjhanamanandhar9@gmail.com
Reeja Hachethu	Female	Bhaktapur Municipality	Engineer	9803376085	Reeja.hac@gmail.com
Rabina Shrestha	Female	Suryabinayak Municipality	Engineer		
Rita Prajapati	Female	Changunarayan Municipality	Engineer		
Archana Prajapati	Female	Changunarayan Municipality	Engineer		
Manju Sukhupayo	Female	Changunarayan Municipality	Engineer		
Alina Bajracharya	Female	Changunarayan Municipality	Engineer		