

HRRP District Coordination Meeting Minutes

Meeting Purpose:	HRRP General Coordination Meeting		
Meeting Date:	11/12/2018 (11 th Dec 2018)		
Meeting Time:	11am – 2pm		
Meeting Location:	Devkota Chowk, Manthali DTO Meeting Hall, Ramechhap		
Meeting Facilitator:	Prakash Bishwakarma		
Minutes Taken By:	Prakash Bishwakarma / Javeed Mohamad		
Summary of participants:	Total: 16	Female:1	Male: 15

Discussion: (Items/Knowledge Shared)

GMaLi/HRRP Ramechhap General coordination meeting was chaired by Mr. Krishna Lal Piya – GMALI Office Chief, Ramechhap and chief guest was Mr. Shanti Prasad Paudel Provincial member of parliament province 3.

Agenda:

- Welcome/Introduction
- Follow up of previous month's meeting discussion and parking lot
- POs update – please share your update packs (PPT) so that can be shared in the meeting minute
- AOB

Discussion

➤ **Welcome and Introduction:**

Mr. Prakash Bishwakarma- District Coordinator- HRRP welcomed all the participants participated in the General coordination meeting and had a round of the introduction with each other. He also shared the objective and agenda of the General coordination meeting to be discussed in the meeting.

- **HRRP updates:** Mr. Prakash Bishwakarma- District coordinator have a presentation on What HRRP is doing and What HRRP is? Housing Recovery and Reconstruction Platform (HRRP) is working in Nepal to support Government of Nepal (NRA, MOUD/DUDBC, MOFALD) in coordination, Strategic planning, facilitating cooperation with the national and international organizations, the private sector, and public associations involve in recovery and reconstruction after Earthquake in Nepal. In the following ways HRRP Work.

-General Coordination

-Technical Coordination

-Information Management

- Collecting 5w data
- Manage Training Database
- Generate Maps

➤ **Partners Update**

In Ramechhap District there are 6 partner's organization are actively working in the district based on the reporting to GMALI/HRRP.

Nepal Red Cross Society	Nepal Red Cross Society is working in Manthali Municipality ward-2 and Ramchhap Municipality ward-5 Rampur of Ramechhap District as a Recovery Programming starting from 1st January 2016. Recovery Programming
--------------------------------	--

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
(NRCS) Ramech hap	• Hard and soft components • The components of the integrated package – 4+1 • Additional elements – Public infrastructures (Schools+ Health posts) • Joint responsibility, light co-ordination, swift decision making ➤ Integrated Earthquake Response Operation Priority Action Shelter 1. Training in masonry and carpentry 2. Provision of cash grants for shelter 3. Participatory approach to safe shelter awareness (PASSA) training and roll-out 4. Involvement of communities in clearing debris Wash 1. Training in hardware and software (plumbing, water management), CBHFA, PHAST 2. Construction/rehabilitation of water points/water systems (approx. 800) and sanitation facilities at household and community levels 3. Hygiene promotion Health 1. Rehabilitation/construction/equipping of health facilities (that includes health post, hospital and blood centres) 2. Training in CBHFA/psychosocial support (PSS) 3. CBHFA and psychosocial activities in the communities 4. Support or work together with authorities to achieve total immunisation by 2017 5. Institutional capacity building: light ERU, CP, training and mobilisation Livelihoods 1. Training in agriculture, vocational skills, business planning and management etc 2. Distribution of cash grants for small business or agriculture 3. Support to small enterprises 4. Provide short term income generation opportunities (such as cash for work) Institution Capacity Building (ICB) 1. Rehabilitation of Nepal Red Cross facilities and provision of equipment in the targeted districts 2. Training volunteers 3. Strengthening physical infrastructures: warehouse, blood bank 4. Pre-positioning of relief and response stocks

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

5. Establishing/strengthening systems (information management, finance, resource mobilization, information technology, etc)

Shelter

Shelter Initial target -1069

Beneficiary: Ramechhap Municipality-5 = 647 & Manthali Municipality – 2 = 372

Mason Training: Rampur = 150 & Manthali Municipality – 2 = 91

Carpentry Training: Rampur = 20 & Manthali Municipality – 2 = 20

Earthquake Resistant building construction TOT to 80 shelter technical person including 40 from CLPIU/DLPIU

Reconstruction status

1st Tranche: Rampur = 637 & Manthali Municipality – 2 = 372

2nd Tranche: Rampur = 575 & Manthali Municipality – 2 = 305

3rd Tranche: Rampur = 534 & Manthali Municipality – 2 = 214

Most Vulnerable Socio Technical Assistance

Palika	VHHs	1st	2nd	3rd
Gokulganga	141	129	83	41
Umakunda	82	81	55	6
Rampur	162	156	113	47
Manthali	23	23	21	12

Additional:

Supporting 1263 Most Vulnerable household.

As defined by NRA most vulnerable group identification guidelines,

Most vulnerable are:

- Those senior citizens above 70
- People with disability
- Single women of 65 above
- And children under the 16 years
- As per the agreement with NRA, NRCS Ramechhap collected data on the status of the most vulnerable data of 1263 house.
- As Helvetas and other INGO/NGO covering the area with the similar or with top-up support, discussion was held and stakeholder meeting decided to let the organization already working in the field to carryout and NRCS to cover the left out area (remote rural area- Umakunda, Gokulganga, Ramechhap, Chanakhu-Manthali)

WASH: Initial WSS target 16

- 6 Water Supply Scheme (WSS) Constructed. Aitebare WSS, Chharchare WSS and Nirmal WSS (partial support), Balkanya WSS, Dhusine WSS, Lina WSS
- 2 WSS are in Construction phase Kanchan, Jaldevi,

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	Toilet: • 567 EQ resistant household toilets in Rampur and Manthali • 5 CGD toilet in Rampur • ODF declaration support in Rampur and Manthali Training: • 11 Junior Engineers trained in Technical WASH, 26 members of WSS trained on Water Safety Plan and Quality Testing & 23 SM, Volunteer trained on Total Sanitation Training, Campaigning for total sanitation. • 33 people trained in Hand Washing Facilitator training and provided hand washing kit. • 9 community waste disposals constructed in Ramechhap Municipality-5 • 1 Drainage construction completed in Rampur • After ODF declaration provided with Total sanitation TOT and campaigning preparing for Total sanitation declaration Livelihoods • 265 locals of target area trained in commercial goat farming training and 405 Beneficiary were oriented on goat shed management (Training provided by District Women and Children Offices) • 23 locals of target area trained in Commercial pig farming • A total of 4808 livestock's have been insurance in target area • 670 goats shed constructed in Rampur and Manthali • 13 He goat distribution for improved breeding. • 49 locals of Rampur trained on Off Seasonal Vegetable farming and 123 farmers oriented on commercial vegetable farming and provided with conditional cash grants • Two small irrigation cannels were restored/Rehabilitated in Rampur • 2 Soil tests planned one completed in Rampur and one is yet to complete in Manthali • Cash for work (NPR. 17,000/-) to debris clearance for 322 households(Plan) 285 people received and 40 beneficiaries are yet received Health • Full Immunization of Manthali Municipality • Birthing Center establishment and 1 set of equipment/Placenta pit in Rampur • Long Lasting Insecticidal Net (LLIN) distributed in Rampur (54) & Manthali Municipality (390) to pregnant women and lactating mother • WAKA WAKA Power+ and Compact Solar Lamp & Charger distributed to FCHVs: Rampur = 14 and Manthali Municipality – 2 = 6 • 388 students trained on HIV prevention (Manthali Municipality – 2) • 414 sanitary pads were distributed to girl students of Shree Janata Higher Secondary School, Rampur—2 & Bhimeshwor Secondary School, Rampur—7

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

- Mother baby kit distribution: Rampur:57 & Manthali Municipality -2:207
- 48 volunteers and SM trained on Basic First Aid
- CRP Tiffin box, Stretcher, revolving fund for community health activities

Institution Capacity Building:

Rehabilitation of NRCS facilities and provision of equipment in the targeted districts
Retaining Wall behind the existing NRCS Ramechhap Building

- Training volunteers DDRT/Capacity assessment
- Ware House Building tender award awarded to Kailash Nirman Sewa.
- Pre-positioning of relief/response items

CEA, GESI, PMER-IM

- GESI orientation to NRCS Ramechhap DC
- Training on minimum standards of GESI conducted for NRCS Ramechhap.
- CEA: Message box installed in target area, Message through social media, Message conveyed to locals of target area, Miking, hotline number 1130
- PMER-IM: PMER Officer trained in PMER Training, Data Analysis and Information Management

OTHERS

- Distribution of 7173 Solar Home System in 13 VDCs of Ramechhap: Bhirpani, Rakathum, Kubukasthali, Gumdel, Gupteshor, Pinkhuri, Makadum, Daduwa, Bhujj, Hiledevi, Majhuwa, Duragaun & Dimipokhari
- Distribution of 1306 Improved Cooking stove in 3 VDCs of Ramechhap: Bhirpani, Gupteshor & Majhuwa

challenges/constraints and suggested solution

- Procedure and decision process.
- Due to difficult geographical terrain, Construction materials are not easily transported.
- Shifting to partial to full/ retrofit
- Movement of trained and experienced Technical person/Mason.
- Water as the burning Issue and huge amount of water is needed for shelter construction.
- Rigid policy (Frequent changes in NRA policy)
- Rainy season.
- Community complain to us as the real victim is in grievance list and houses with minor effect received tranches.
- Need to balance Local/Social Leader as the community listen and believe them.

lessons learned and best practices

- Coordination among stakeholder and Inter-sectoral coordination for swift running of activity
- Proper planning and M & E for sustainability of activity
- Local committee be empowered

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	- Mobilization of members of Red Cross Volunteers, Junior Red Cross & Youth Red Cross Circle - Regular planning and review meeting among staff
HELVAT AS/SCO OT WILSON	<u>Brief Introduction to EFSR II Project</u> Financial Aid: Swiss Agency for Development and cooperation, Swiss Humanitarian Aid Program Duration: January 2018 to June 2020 Total budget: 3 Million CHF (Budget for Ramechhap yet to finalized) Implementing Partners: Self, Scott Winson Nepal, Few private sector Training and Employment providers Geographic coverage: Total 15 local levels of Ramechhap, okhaldhunga and Khotang(Ramechhap: Dorumba, Khadadevi, Likhu Tamakhosi, Sunapati, Manthali and Ramechhap) Programme Outcomes and Outputs Outcomes 1: Skilled women and men construction workers from poor and disadvantaged groups are employed to reconstruct houses using earthquake resilient techniques. Output 1.1: Skills training Women and men representing poor and disadvantaged groups from the disaster affected areas have access to skills training on Masonry and carpentry. Output 1.2: Graduates have received satisfactory employment placement including houses-building supports by T&Es. Output 1.3: Training modalities are updated to realistically recognized and respond to gender issues in women skills training for reconstruction works Outcome 2: Earthquake affected homeowners in Ramechhap, Okhaldhunga and Khotang have rebuilt safe houses according to rules and regulations prescribed in the government of Nepal's Rural Housing Reconstruction Programme (HRRP). Output 2.1: Earthquake affected homeowners have received information and engineering supports to build their houses back better and safer according to the rules and regulations of the GON/National Reconstruction Authority. Output 2.2 Local governments (Palikas) and National Reconstruction Authority (NRA) have received supports to regularly monitor housing reconstruction activities and implement the GON Rural Housing Reconstruction Programme (HRRP) <u>Activity and Targets</u>

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Outcome 1

1. 50-day onsite Mason Training – 400
2. 7-day Construction Carpentry Training-50
3. Technical Refresher Training to women Mason-40
4. Soft Skills Training to women Mason -60
5. TOT training to Women-25

Outcomes 2

1. Door to door engineering and information supports -10000
2. Information and Access to all 3-tranche grant-7500

Working Approach

- Door to door engineering, information and procedural support
- Technical Assistance in an intensive way
- Information, awareness and Motivational Activities
- Cluster approach- based on 'construction starting time'
- Working closely with NRA at Wards, wards and Palika authorities, DLPIUs and NRA at district
- Targeting to Vulnerable groups
- Private Sector Partnership for training and employment

Progress Update

Outcome 2: Technical Assistance to Earthquake Affected Homeowners

S N	Local Level	Total Updated Beneficiary	Enrolled	Const. Completed	Const. not started	Const. Ongoing
1	Doramba	4,369	4,047	2,544	1,156	669
2	Khadadevi	4,074	4,016	2,994	427	653
3	Likhu-Tamakoshi	3,541	3,437	2,488	659	394
4	Sunapati	4,337	4,267	1,995	776	1,566
5	Manthali	10,047	9,112	5,837	1,637	2,573
	Total	26,368	24,879	15,858	4,655	5,855

Outcome 2: Technical Assistance to Earthquake Affected Homeowners

Tranche Received Status:

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

SN	Local Level	Total Updated Beneficiary	1st Tranche	2nd Tranche	3rd Tranche
1	Doramba	4,369	3,894	2,867	1,708
2	Khadadevi	4,074	3,775	3,546	2,703
3	Likhu-Tamakoshi	3,541	3,235	2,766	2,157
4	Sunapati	4,337	4,267	3,539	1,665
5	Manthali	10,047	9,112	8,178	4,986
	Total	26,368	24,283	20,896	13,219

Outcome 2: Technical Assistance to Earthquake Affected Homeowners

Vulnerable status

SN	Previous VCDs	Total Vulnerable HHs	Completed	Const Ongoing	Construction not started	Halted	EFSR TA Coverage
1	Doramba	158	38	22	98	7	30
2	Khadadevi	78	37	14	27	6	26
3	Likhu-Tamakoshi	133	60	23	50	6	38
4	Sunapati	132	57	53	22	-	22
5	Manthali	246	124	57	71	-	84
	Total	747	316	163	268	19	200

Outcome 2: Technical Assistance to Earthquake Affected Homeowners

Helvetia's TA coverage

S N	Local Level	Total TA Coverage	Total TA ongoing	Ongoing										Ongoing RCC+ Block, TA not provided
				M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	
1	Doramba	1021	629	9	4	3	456	63	36	35	19	4	392	15
2	Khadadevi	1450	641	4	1	1	406	38	32	74	83	2	809	
3	Likhu Tamakoshi	668	372	33	8	4	244	22	13	26	18	4	296	6

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

4	Sunapati	804	379	30	18	3	68	38	38	108	54	22	425	
5	Manthali	2328	1253	17	8	10	598	61	65	242	133	119	1075	
	Total	6,271	3,274	93	39	21	1,772	222	184	485	307	151	2,997	21

Outcome 1: Earthquake Resilient Construction Training to women and DAGs

- Selection of partners training and employment service providers (T&Es)
- Orientation to Partners on working modality and contractual obligation
- Rapid Market Assessment done, waiting for survey result on
- Vulnerable Assessment

Issue and Challenges:

- Landless and vulnerable beneficiaries-further financial supports require
- Beneficiaries not residing at village-labour migration
- Scattered HHs
- Workers not following the norms and standards, overconfidence
- Gap in construction completion and inspection, causing delay in tranche release
- Houses build in other districts,
- Ward Chairperson lacking information regarding NRA circulars and less ownership on reconstruction agenda

MEDIAR

MEDIAR is working at Likhutamakhusi Rural Municipality (Bijulikot) with it implementaing Partner Community Development Society (CDS) in Two phase.

Phase 1- 2016 January to 2016 July

Phase 2- 2016 July to Present

Working Area: Ramechhap District, LikhuTamakhosi Rural Municipality (Bijulikot, Sanghutar, Himganga)

SN	Description of Activity	Status	Remarks
1.	Technical Assistance/ Training	-5 days PASSA training was provided to 150 individuals of 3 VDCs and 1-day safe shelter awareness message delivered to 1,595 individuals. -7 days Mason training was provided to 94 Masons of 3 VDCs	PASSA Member (67 female and 83 male) Sanghutar= 34 Himganga= 31 Bijulikot=29

Phase II (July 2016 to Present, ongoing)

- NPL103 (July 2016 to June 2018)-Completed
- NPL104 (May 2017 to February 2019)-Ongoing

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Phase II (NPL103)- Recovery- Private Housing Assistance (310 HHs), Ramechhap district (July 2016 to June 2018)- Completed project

Assistance provided: -

- 1. CASH (NPR 300000)*
- Phase wise*
- NPR 50000 for beginning of work*
- NPR 150000 after Plinth Band*
- NPR 100000 after house has been completed*
- 2. Demolition support*
- 3. Technical Assistance- Door to Door*
- 4. Social Mobilization Support (Cluster approach)*
- 5. Transportation support*
- Materials like cement, sand, steel, CGI sheet (35 KM off road)- 3 trips each beneficiary*
- 6. Latrine construction materials support – NPR 7000 per HHs*
- 7. Capacity Building on safe shelter and sanitation- software activities- (video presentation, IEC materials, earthquake safety day celebration, awareness rallies for safe shelter and sanitation, hygiene Training, PSA broadcast on safe shelter)*
- 8. Declaration of ODF – Whole VDC*
- 9. Mason training- (7 days and 50 days)*

PHASE II- Bijulikot VDC (2016 June – 2018 June) Detail Activity of 310 HHs Reconstruction Contd.

SN	Description of Activity	Status	Remarks
1	District level project presentation at Manthali and VDC level presentation at Bijulikot	Done (August 2016)	Follow up review district and VDC level project presentation was conducted on May and June 2017 respectively
2	Form clusters	28 Clusters formed	28 Clusters include 310 HHs (7-12 HHs)
3	Distribution of demolition toolkits (per 7 Households, demolition toolkits, safety toolkit, Medical toolkit, wheel barrow, rebar bending die and ladder)	28 Sets distributed to clusters	
4	Provide orientation on safe demolition to the community/household members (by Medair Technical Team) and demolition of unsafe houses	28 clusters oriented	Till date 157 HHs demolished and no any major or minor injuries occurred

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)				
	5	Provide first, second and third Instalments to homeowners	309 First Inst, 304 second Inst and 300 third Inst provided	4 beneficiaries out of contact and not willing to start after taking second instalment
	6	Provided logistics support for HHs-930 trips of materials transport support	Completed	926 trips done
	7	Technical supervision of housing reconstruction	300 household completed	Project handover completed
	8	Conduct post distribution monitoring survey	First PDM in December 2016, and mid-term PDM in July 2017 final PDM in May 2018	
	9	First PDM in December 2016, and mid-term PDM in July 2017 final PDM in May 2018	30	30
	10	Conduct on the Job Mason training (50 days)	175	175
	11	Facilitate formation/reformation of PASSA committees at VDC/cluster level and Strengthen PASSA committee/ward level on earthquake resistant techniques	Done	44 members were formed
PHASE II (2016 June – 2018 June) Detail Activity of 310 HHs Reconstruction Contd.)				
	SN	Description of Activity	Status	Remarks
	12	Develop and distribute IEC materials	Done	9 Hoardings board on 10 key messages installed in 9 wards
	13	Support in broadcasting key message through local media	Completed	Broadcasted in consultation with NRA and DUDBC about safe building practices
	14	Mobilize local community groups to promote awareness i.e. celebrating earthquake safety day	Done	2 events completed in January 2016 and January 2017

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)				
	15	Conduct orientations on earthquake resistant techniques to the communities - Video presentation	Done	Video presented in all 9 wards 736 beneficiaries benefitted
	16	Coordination meeting with government officials and Joint monitoring with NRA, DUDBC, DDRC, local journalists, etc.	Completed	January 2017, April 2017, August 2017, Jan 2018, May 2018
	17	Support targeted households with construction of toilets	300 HHs have completed construction of latrines	PAN, 2 bags cement, 8 mm steel- 24 kg, 3 pcs CGI sheet, 5 ft Pipe
	18	Orientation to community on how to build, maintain and use toilets	9 events organized	More than 450 people benefitted
	19	treet dramas to raise awareness on personal hygiene and environmental sanitation (through child clubs) in the community and at school	3 events organized	More than 250 participants benefitted
	20	Produce IEC materials and distribute (sanitation)	Hoarding boards in schools and community was posted	8 hoarding boards posted in schools targeting students and 9 hoarding boards in community
	21	Video presentation on use of toilets, effects and benefits, hand washing techniques	Done in 9 wards	More than 450 beneficiaries benefitted
	22	Training to community members on improving hygiene practices	Done 3 events	75 Participants were trained on 3 days training
	23	Awareness rallies at community (by child clubs, community members) on use of toilets and waste management promotion	Community cleaning rally done in world environment day	June 5, Clearing Campaign conducted at Dhobi in coordination with rural municipality
Phase II (NPL104)- Recovery- Private Housing Assistance (953 HHs), Ramechhap district (May 2017 to Feb 2019)- Ongoing Project Contd.				
	SN	Activities	Status	Remarks
	1	Hold mass presentations at district to explain project	On May 2017, DPAC on March 2018	Ongoing activity
	2	Hold mass presentations in VDC to explain project	June 2017, Social Audit on Nov 2018	Ongoing activity

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)				
	3	Arrange community meetings for awareness-raising of the project and for explaining and agreeing on activities	21 activities completed	A total of 21 events (three events in each wards) were conducted where more than 1,130 beneficiaries have participated. - Completed
	4	Form inclusive Owner Driven Community Reconstruction Teams, known as 'clusters'	95 Clusters have been formed	Completed
	5	Provide Bag/stationeries to PASSA member	Completed	
	6	Connect with previous PASSA attendees and get updates on the status of each cluster's action and monitoring plan	14 meetings have been conducted	Completed
	7	Mobilize local community groups to promote awareness on earthquake on earthquake safety day celebration	Jan-18	
	8	Conduct sensitization orientations on earthquake-resilient techniques to communities - Video presentation	14 activities	7 activities remaining
	9	Develop and distribute IEC materials	9 hoarding boards in 9 wards	Completed
	10	PSA recording and broadcast on safer building techniques through local radio	Ongoing Activity	Ongoing
	11	Distribution of demolition toolkits to clusters	90 Demolition toolkits have been distributed to all clusters	Completed
	12	Train cluster teams in construction health & safety and safe demolition	90 events have been completed	Completed
	13	Demolition activities at HH level within clusters	289 unsafe houses has been demolished	Ongoing activity
	14	Start of Household for reconstruction	930 household out of 986 have started	56 houses have not started and are not in contact or either dead.
	15	Provide on-site technical support during construction	930 are receiving on-site technical assistance	Ongoing

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)				
	16	Arrange for DUDBC official sign-off at first stage of construction (plinth)	927 forwarded and 926 received	926 second Installments documents has been verified and approved and till date 889 beneficiaries have received second Installment from Nepal Government.
	17	Arrange for official sign-off at Final stages of construction (Completion)	758 forwarded and 739 received	765 houses have completed
	18	Assist clusters/HHs with transport of construction materials (Added including grievances total beneficiary)	2138 trips have been transported out of targeted 2919	
	19	Conduct PDM survey of all completed houses	2 PDM has been carried out	December 2017 and September 2018, whereas Last PDM survey will be carried out on Jan 2019.
	20	Train identified ward masons in seismic construction -7 days DUDBC Curriculum/Training	3 trainings has been carried out and 93 masons has been trained	
	21	Provide ongoing project monitoring to ensure on-the-job training of new masons is being carried out	159 masons has been trained	
	22	Invite DUDBC, DDC, NRA, district level officials to visit at project areas	3 visits have been made from district and central level governmental agencies	Frequent visits has been made from District level officials at project sites and have provided compliments on the JOB that has been made at fields and suggestions that needs to be improved in coming days
	23	Orientation to community on how to build, maintain and use of toilets	14 events have been completed	Completed
	24	Community construction of latrines	765 latrines have been completed.	Ongoing

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)				
	25	Training on improved sanitation/ hygiene promotion and refresher training		Remaining activity for refresher training
	26	Identify Champions in community on Sanitation/ Hygiene promotion for motivation/ continued awareness raising	Seven activity has been completed at 7 different wards	
	27	Organise street drama to raise awareness on personal hygiene and environmental sanitation (through children's clubs)	One street drama has been provided through the previously trained artist to raise awareness on sanitation	completed
	28	Celebrating world toilet day (Nov 19) and world environment day June 5 - conducting rallies and different extracurricular activities among school students and Cleaning campaign followed by Dustbin distributions in three places (Dhobi, Kangba & kalleri)	World environment day has been completed and world toilet day has been planned on Nov 2018	
	29	Awareness training and Video presentations on use of toilets, effects and benefits of hand washing techniques	14 Video presentations has been completed	Completed
	30	Execute ODF declaration ceremony	ODF has been declared at Bijulikot VDC in co-ordination with DWSSO, DWASHCC, Rural Municipality and other relevant stakeholders on March 2018	
	31	ICS training to cluster member	Total 18 person participated for 6 days ICS training on June 2018	More than 100 ICS has been constructed by trained promoters
Progress till date – Details of Reconstruction Progress Total ward 3 and 4				
Summary of Reconstruction of Bijulikot VDC, Ramechhap- Likhu RM- 3 and 4				
Technical Assistance provided by:- Medair/CDS				
			Date: - 13-11-2018	
Description		Target and achieved	Remarks and Percentage	

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Total target	1296	33 from grievances and 65 Vulnerable people
Total House Started	1234	95%
First Instalment received	1272	98%
Second Instalment Received	1230	94.9%
Third Instalment Received	1020	78.7%
Total House Completed	1065	82.2% (out of this 40-vulnerable people completed construction)
Total House Demolition	446	34.4%

Issues and Challenges

- Insufficient Masons and labours
- Insufficient quality local materials (stones, timber)
- Limited or damaged road access to sites and even worst road condition during monsoon
- Excessive materials demand- shortage and inflation of rates
- Home owner's preference for own design (2 storied stone mud mortar)
- Rate of Mason charge increasing- NRs 700 to Nrs 1000 and even Nrs 1400 sometime

Best Practices:

- Working through clusters system aarma parma
- Select mason on mason training through community members (PASSA) meeting
- Use of local materials and salvage materials after demolition of houses
- Transportation support
- Door to door technical assistance
- Financial advice (estimate of house) before reconstruction of houses
- On the Job training- benefitted not only the working VDC but adjoining VDCs and districts.

KAM for SuD

Kam For Sud Nepal is working in Ramechhap through its project Post-earthquake reconstruction from January 2016 to December 2018. Kam For Sud is working for technical support to 742 household and after 66 household from grievances. Beside this KFS also supporting to construct school and health post at Saipu. The following below are the highlights of the KAM FOR SUD program achievement till date:

- In collaboration with a CTEVT-accredited training institution, 68 masons and 20 carpenters have been trained for 50 days on earthquake-resistant building techniques, based on stone masonry with mud mortar and wooden reinforcements.

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	Among them, 10 carpenters have received additional training on bamboo treatment and 10 masons have been trained in stone masonry with cement mortar and reinforced cement concrete (RCC) technology that is used for the health post and the schools. ▪ A technical support and monitoring of the building sites has been initially provided to 200 households and is on-going for another 400 households plus, until the end of 2018. This consists of training social mobilizers in each ward and providing technical follow up at the building sites through skilled instructors. Altogether about 600 houses have been reconstructed and are under building process, so far ▪ Two schools and one health post with maternity ward are under construction and about 90% of work has been completed in Saipu. ▪ Remaining task of school (Shree chandeshwori secondary school) ▪ Installation of windows, doors and eaves board. ▪ Ventilation of work to be installed. ▪ Plumbing and sanitary work. ▪ Finishing work of roofing and gutter fixing. ▪ Colouring on windows and doors Remaining Task (Shree Shahid Smriti Secondary School) : ▪ Completion of toilet work. ▪ Installation of windows and doors. ▪ Ventilations are to be installed. ▪ Plumbing and sanitary work. ▪ Colouring on inner and outer wall. ▪ Coloring on windows and doors. ▪ Final finishing work. Remaining task (Saipu Birthing and Health centre structure) ▪ Site clearance ▪ Final finishing work. Challenges: ▪ Unavailability of manpower for a long time is the most challenging issue for the projects to get completed on time. ▪ Limited means of transportation has delayed the process of construction. ▪ Deteriorating and Fragile road condition. ▪ Frequent increases in price of construction material and transportation fare. ▪ Lack of worker in the village during the festivals.

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

	Due to above mentioned and other various reason, project is not completing within projects completion time frame which has affected the cost. Thus, extension of project period I required.
Transparency International	TI Nepal is working in Ramechhap District to support in Reconstruction. They are working in software program such as conducting public hearing, to identify gap regarding reconstruction and provide information to related stakeholders.

Guest Remarks: Mr. Shanti Prashad Paudel Member of Parliament Province no 3 was the guest in the meeting. He thanks all the partners organization working in Ramechhap district to support in earthquake recovery and reconstruction. He also added that please work on to identify the real beneficiaries of the earthquake in ramechhap. Through the presentation of the Partners organization lots of organizations are completing their project in December 2018. He requests all the organization if possible them please extend the project till July 2019 because support government of Nepal in reconstruction till the end of coming year. At end he was satisfaction on the status and progress of the organization.

Decisions:

PARKING LOT: [Describe any items that have been deferred for a later discussion]

- Focal Person Confirmation for Reconstruction

The meeting has entered the topic but cannot conclude it this time.

N/A

Miscellaneous Items / AOB:

N/A

Decisions Made: (What, Why, Impacts)

Next Steps/action points:

[Insert next step]

[Insert next step]

Person(s) Responsible

Due Date

SN	Attendees	Gender	Organization	Designation	Phone No.	Email
1	Krishna Lal Piya	M	NRA/Gmali	Office chief	9854043491	Klpiya057@gmail.com
2.	Shati Prashad Poudel	M	Province 3	Member		shantipaudel@gmail.com
3.	Prem Bahadur Tamang	M	Khadadevi RM	Chairperson	9854040168	N/A
4	Surendra Yadav	M	Gmali	MIS specialist	9841333749	ipsurendra159@gmail.com
5	Deepak KC	M	TI Nepal	District officer	9860985313	deepak@tinepal.org
6	Rajan Aran	M	CDS	Sr. Livelihood officer	9841891443	rajanarans@gmail.com
7	Jay ram Basnet	F	Redcross	District Coordinator	9841653249	jairam@gmail.com

HRRP District Coordination Meeting Minutes

8	Nabinda Thapa	F	HELVETAS/E PSRII	Cluster Coordinator	9856040887	Nabinda.thapa@helvetas.org
9	Hom Prashad Ghimire	M	Gmali	Computer operator	9843112098	ghimireah@gmail.com
10	Damoder Prd Ghimire	M	Gmali	Na.Su	9843112098	ghimireah@gmail.com
11	Bikash Tejali	M	KFSN	Site Engineer	9849126185	btejali@gamil.com
12	Jeevesh karna	M	SW Nepal/EFSR II	Field Coordinator	9851017906	jeeveshkarna@gmail.com
13	Saugat Upatari	M	MEDAIR	Sr. STO	9841012801	Shelte07-npl@medair.org
14	Prakash Bishwakarma	M	HRRP	DC	9841720436	dc.ramechhap@hrrpnepal.org
15	Tulsi ram Lamichhane	M	HRRP	DTC	9851213610	Techcord.ramechhap@hrrpnepal.org
16	Md. Javeed	M	HRRP	IMO	9862298704	Im.ramechhap@hrrpnepal.org

Photos:



Mr. Shanti Parshad Poudel Member of parliament of Province 3 putting this remarks to the participants in the coordination meeting at DTO meeting hall.



Participants discussion at district coordination meeting at DTO meeting Hall Ramechhap



Mr. Bikash Tejuli Kam For Sud updating the status of reconstructing and progress to the meeting participants at Coordination meeting.



Gmali /NRA Chief Mr. Krishna Lal Piya putting his motivational remarks to the General coordination meeting participants.