

District Report

Kathmandu Valley

2 – 8 March 2018

Activity Summary

Activity	Contact Person	Reference Document
A joint monitoring visit by M&E Consultant, HRRP team was conducted to Jaukhel ward no 3 and Sudal ward no. 8, Changunarayan Municipality in district 5-6 March 2018.	Sweata Sijapati techcord.ktm@hrrpnepal.org	
A joint monitoring visit by DSE, DLPIU and engineers were conducted in Bagmati Rural Municipality (Pyutar, Malta, Ashrang and Gimdi), Lalitpur district 5-6 March 2018.	Sweata Sijapati techcord.ktm@hrrpnepal.org	A detail report is being prepared.
A joint monitoring visit in Konjosyom Rural Municipality (Nallu and Bhardeu area), Lalitpur district by team members including from HRRP, MOUD CLPIU and engineers on 7 March 2018.	Sweata Sijapati techcord.ktm@hrrpnepal.org	
Focus Group Discussion involving skilled and unskilled women masons conducted by NSET at Nagarjun and Chandragiri Municipality on 7 March 2018.	Parbati Motra, NSET parbatimotra@nset.org.np	
A meeting of NRA, Local representative of Mahalaxmi Municipality, DLPIU-Lalitpur and engineers were organized at NRA office, Lalitpur on 6 March 2018 to discuss on the challenges and issues on the ongoing reconstruction in the Municipality.	Smrita Pokhrel smrita.pokhrel@gmail.com	
Infopack distribution to DCC Bhaktapur, Ward office – wards no 3 and wards no 6 of Changunarayan Municipality, Bhaktapur and Kritipur Municipality office, Kathmandu	Ambika Amatya dc.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
A joint field monitoring visit by team members including from HRRP, MOUD CLPIU and engineers, along with HRRP Survey.	9 March, 9.30 AM onwards, Bagmati Rural Municipality	Sweata Sijapati techcord.ktm@hrrpnepal.org
A joint field monitoring visit by team members including from HRRP, MOUD CLPIU and engineers, along with HRRP Survey.	9 March, 9.30 AM onwards, Nagarjun Municipality	Ambika Amatya dc.ktm@hrrpnepal.org
A joint field monitoring visit by team members including from HRRP, MOUD CLPIU and engineers, along with HRRP Survey.	12-13 March, 9.30 AM onwards, Tarkeshwor Municipality	Ambika Amatya dc.ktm@hrrpnepal.org
HRRP survey to collect samples on T-shelters, Women in Reconstruction and of CRC.	14 March, 10 AM onwards, Madhyepur Thimi Municipality	Ambika Amatya dc.ktm@hrrpnepal.org

Upcoming Events & Meetings

Monitoring visit by NRA Kathmandu on POs area of Kathmandu district.	Status: suitable dates in Falgun and Chaitra 2074	Mr. Prem Prasad Ghimire, NRA Chief, Kathmandu ghimirepp2011@yahoo.com 9841637299
To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.		

News & Updates

Reconstruction of Bagmati Rural Municipality, Lalitpur

Area	Ward No	Total Beneficiary	PA Agreement	1 st Tranche	2 nd Tranche	3 rd Tranche
Ghusel	1	384	313	298	143	125
Malta	2	541	408	406	125	42
Bhattedanda	3	570	503	458	280	120
Pyutar	4	329	319	315	55	11
Ikudol	5	525	479	475	159	39
Ashrang	6	251	167	167	100	25
Gimdi	7	591	561	561	450	73

Field Visit Reports

Date	Location	Participants
2 and 5 March 2018	Jhaukel, Ward no. 3 and Sudal, Ward no. 8, Changuarayan Municipality	- Narakanta Sapkota (M & E Consultant, CLPIU-MOUD) - Anu Prasai Lama (National Coordination officer, HRRP) - Laxmi Prasad Bhatt (National Technical Coordinator Officer) - Deepak Saud (DMT-Technical Coordinator) - Sweata Sijapati (District Technical Coordinator- Kathmandu Valley, HRRP) - Ambika Amatya (District Coordinator- Kathmandu Valley, HRRP)
Objective(s)	- HRRP surveys including Women's experience in Reconstruction, Temporary Shelter, and Community Reconstruction committee. - Monitoring of the ongoing reconstruction in the area - Interaction with the local representatives.	

Summary	Monitoring and Evaluation consultant, DLPIU engineers and HRRP team jointly conducted a visit to Changuarayan Municipality, Jaukhel Ward no 3 and Sudal ward no 8 of Changuarayan Municipality Bhaktapur on 2 and 5 March 2018 respectively, targeting HRRP survey of Women's experience in Reconstruction, Temporary Shelter, and Community Reconstruction committee. An informal meeting with the Mr. Shyam Sundar Dhimal (Ward Chief, ward no-3) and Mr. Parasar Sapkota (Ward Chief, ward no-8) was conducted. As per the reconstruction update provided by the ward chief: • Mr. Shyam Sundar Dhimal (Ward Chief, ward no-3) Among 1300 beneficiaries about 1100 have signed the PA agreement and received 1st tranche. The remaining beneficiaries have not been able to sign the PA agreement due to land issues such as land ownership documents, residing in public land. About 100 beneficiaries have not been able to start reconstruction due to the smart city plan. 22 prefab houses are under construction and about 15 houses were completed before the NRA guidelines. The non – compliance cases in the size of the house, missing bands, building not as per the design. The reconstruction rate was very low but after the announcement of government deadline, beneficiaries have started the reconstruction but due to the difficulty in getting building permit from the municipality, beneficiaries are not able to request for the 2nd tranche. • Parasar Sapkota (Ward Chief, ward no-8) Among 1700 beneficiaries about 150 have received 2nd tranche and 50 are in the process for the 2nd tranche. The major issue behind the slow reconstruction is due to land issues such as land ownership documents, residing in public land, multiple beneficiaries and family issues. Beneficiaries have misconception that only RC house is earthquake resistant so need of community orientation on the building typology is required. During the monitoring visit of the ongoing reconstruction, 7 houses were observed in Sudal. Municipality. The team also visited Pariyar tole where almost 40 beneficiaries could not sign the PA agreement due to land right issues.
----------------	---

Challenges / Issues Identified	Action Required	Responsible	Timeframe
The beneficiaries want to build their house but there is misconception in the area that only RC structure will be receiving government grant.	Community orientation needs to be conducted in the area regarding the government grant process and the building typologies.	NRA, DLPIU, DLPIU engineers	As soon as possible
The municipality has also been promoting RC structure in the municipality and holding the permit process for load bearing structures.	Local representative should be responsible in solving the issues and facilitate beneficiaries to get the building permit for load bearing structure	Local representatives, NRA	As soon as possible
The real beneficiaries are not able to sign PA agreement due to land right issue and missing landownership documents.	Local representative should take initiative in solving such issues in coordination with responsible government authorities and facilitate beneficiaries through public deed of inquiry or relocation of the beneficiaries.	Local representatives, NRA	As soon as possible

Photos



Jhaukel Ward no-3, Changunarayan Municipality, Bhaktapur District. RC structure with brick infill. At the time of visit masons were doing the concreting of RC slab. The beneficiary has requested for the 2nd tranche.



Jhaukel Ward no-3, Changunarayan Municipality, Bhaktapur District. RC structure with brick infill. At the time of visit, DPC level of the house was completed. The beneficiary has requested for the 2nd tranche.

Field Visit - 2

Date	Location	Participants
		- Shankhar Pokhrel (District Support Engineer, Lalitpur) - Smrita Pokhrel (DLPIU engineer, Lalitpur) - Karishma Chand Thakur (IM officer, HRRP) - Sweata Sijapati (District Technical Coordinator- Kathmandu Valley)
Objective(s)	- HRRP surveys including Women's experience in Reconstruction, Temporary Shelter, and Community Reconstruction committee. - Monitoring of the ongoing reconstruction in the area - Interaction with the local representatives.	
Summary	District Support Engineer- Lalitpur, DLPIU engineer and HRRP team jointly conducted a visit to Bagmati Rural Municipality, Ward no 2,3,4,6 and 7 respectively from 5-6 March 2018. The field visit was conducted targeting HRRP survey of Women's experience in Reconstruction, Temporary Shelter, and Community Reconstruction committee. Along with the survey, the ongoing reconstruction works in the rural municipality were observed. A brief meeting with the ward chief was conducted to know the challenges and issues in their respective wards and the way forward. <i>Note: Detail report of the field visit is being prepared and will be shared shortly.</i>	

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Most of the houses that have not started reconstruction are facing the land issues as they don't have the land ownership documents.	Local representatives should address this issue in coordination with the rural Municipality.	Local representatives, Rural Municipality representatives	As soon as possible
In some of the area DLPIU deployed engineer have not been visiting the sites even after the request from the beneficiaries.	Local representative as well as DLPIU should take actions against those engineers.	Ward Chief, DLPIU-Lalitpur	As soon as possible

Photos



Ashrang ward no. 6, Bagmati Rural Municipality, Lalitpur District. HRRP staff during the HRRP survey of Temporary shelter. Tej Prasad Dahal has been living in temporary shelter made from CGI sheets after the earthquake. He has started the reconstruction and have requested for the 2nd tranche. The house under reconstruction is one story stone in mud mortar structure with cement bands.



Gimdi ward no. 7, Bagmati Rural Municipality, Lalitpur District. Ram Bahadur Ghimire has completed the reconstruction and has received full tranche. He has been living in the newly constructed house. The house one story and attic stone in mud mortar structure with cement plaster and CGI roof.

Housing Typology Report



Nagarkot Ward no. 6, Changuarayan Municipality, Bhaktapur, one storey structure using interlocking blocks. The design is based on the alternative material of the design catalogue Vol II published by MOUD. Bil Bahadur Lama Tamang has received the 1st tranche and is living in temporary shelter. He has submitted the documents for the building permit in the municipality.



Ward no. 1, Gagalphedi, Kageshwori Manahara Municipality, Kathmandu district. The two houses under reconstruction belong to bothers. The structure is one storey load bearing structure with brick in cement mortar. The salvage material from the damaged house has been used. The beneficiaries have proceeded for the 2nd tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
What is the deadline for requesting the 2 nd tranche?	Beneficiary	The request for the second tranche must be made before the end of Chaitra 2074. (DLPIU engineer)
My house was constructed immediately after the earthquake using the stone in mud mortar but is not as per the government guideline for the grant. Will I be able to receive the remaining 2 nd and 3 rd tranche?	Beneficiary	Engineers will be checking the case in detail and recommend the repair or correction measures for the tranche. Please consult the engineers as soon as possible(DSE- Lalitpur)
Is there any additional support for the single women as its difficult for us single women to manage the cost for the reconstruction?	Beneficiary	NRA has provision of providing top up support to mainly under four categories: 1. Elderly above 75 2. Red card listed Specially disabled people 3. Orphan below 16 4. Widows above 60 (Condition: There should be no other family members between 16 to 59) For further assistance regarding the matter visit the ward chief. (DLPIU engineer)

Challenges and Way Forward

Challenge	Way Forward
Changunarayan Municipality has been promoting RC structure so the beneficiaries wanting to construct load bearing structure are facing difficulty in getting building permit.	A meeting between the local elected representative and the official of the metropolitan should be conducted to address the issues and take necessary action.
DLPIU engineers have not been visiting the site especially the uphill areas of Bagmati rural municipality. Due to this, the reconstruction process has affected as inspection of the houses has not been conducted.	DLPIU Bhaktapur should be strict in mobilizing engineer in wards and conduct community orientation. Action must be taken to those engineers who fails to do so.
Majority of the people are living in unregistered land which is delaying the reconstruction process.	Reconstruction in such land should not be promoted and beneficiary should be requested to start reconstruction in other land or buy a land incase no other land are available.
Some of the beneficiaries have still not received the 2 nd tranche even after 5-6 months of inspection. The beneficiaries who have conducted the inspection have already received the tranche.	EHRP-MOFALD must check the files of those beneficiaries and inform the relevant beneficiaries about the status of the tranche.