

District Report

SINDHULI

21 December 2018 – 3 January 2019

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
1. Support to DLPIU-Building for management of Inspection data	Ongoing since 5 th December 2018 and onwards			Sachin Malego	
2. District Coordination Meeting at GMaLI with Partner Organizations	21 st December 2018	13	2	Lekhnath Paudel Sachin Malego	Meeting Minutes 1 Meeting Minutes 2 Meeting Photos
3. NRA Review Workshop	25 th December 2018 – 26 th December 2018	55	10		NRA Review Workshop
4. Training on Light Timber/Steel Frame Structure Manual	26 th December 2018 – 27 th December 2018	47	2	Kuber Bogati Lekhnath Paudel Sachin Malego	Photos Videos Presentations Seismic Calculation Excel Sheet (Timber/Steel Frame Structure)
5. Field Visit to Bhiman, Kamalamai Municipality	27 th December 2018			Lekhnath Paudel Sachin Malego	
6. New Contact List Updated in GD	31 st December 2018			Sachin Malego	Contact List
7. Field Visit to Dhunrebas, Dhuraphat with Swisscontact M&E and HRRP	31 st December 2018			Lekhnath Paudel Er. Kiran Mahat Subash Ghimire	
8. Ward Level meeting at Dudhouli Ward no. 7	1 st January 2019			Lekhnath Paudel Sachin Malego Er. Kiran Mahat (M&E DLPIU-Building) Dinesh Sanjel (DSE) Praveen Kumar Thakur (Engineer) Santosh Kapar (Engineer) Dinesh Sardar (Sub-Engineer)	
9. Ward Level meeting at Dudhouli Ward no. 8	1 st January 2019	7	0	Lekhnath Paudel Sachin Malego	

Summary of events during this period

				Er. Kiran Mahat (M&E DLPIU- Building) Dinesh Sanjel (DSE) Praveen Kumar Thakur (Engineer)	
10. Joint Monitoring at Dudhouli Ward no. 7 and 8	1 st January 2019			Lekhnath Paudel Sachin Malego Er. Kiran Mahat (M&E DLPIU- Building) Dinesh Sanjel (DSE) Praveen Kumar Thakur (Engineer)	
11. Joint Monitoring at Dudhouli Ward No. 13	2 nd January 2018			Lekhnath Paudel Sachin Malego Er. Kiran Mahat (M&E DLPIU- Building) Dinesh Sanjel (DSE) Praveen Kumar Thakur (Engineer)	
12. Joint Monitoring at Dudhouli Ward no. 9, 10, 11, 6	3 rd January 2018			Lekhnath Paudel Sachin Malego Er. Kiran Mahat (M&E DLPIU- Building) Dinesh Sanjel (DSE) Praveen Kumar Thakur (Engineer) Santosh Kapar (Engineer) Himod Sah (Sub-engineer)	

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
1. Field Visit to Dudhauri Municipality	1 st January 2019 – 4 th January 2019	HRRP-Nepal	Lekhnath Paudel Sachin Malego
2. Palika Level Meeting at Dudhauri Municipality	If possible at all ward levels	HRRP-Nepal	Lekhnath Paudel Sachin Malego
3. 5W Workshop to PO's	Planned not finalized	HRRP-Nepal	Lekhnath Paudel Sachin Malego
4. District Coordination Meeting	Planned not finalized	HRRP-Nepal	Lekhnath Paudel Sachin Malego

News & Updates



News coverage in a Local National Daily Newspaper of the NRA Review Program.




Photo: Mr Dhunne Raj Nepali and Rita Nepali, vulnerable from Kamalamai, Sindhuli were provided with the land certificates for housing construction in the initiative of PO (CSRC). They were jointly provided with the land certificate of 8 dhur during the NRA Review program at Prayas Hotel in Sindhuli.




Photo: Engineers from DLPIU-Building Sindhuli, during the practical Training session in Ranibas-Bhiman, collecting information on the Timber constructed houses and gaining information on the process of D.O.T (Disodium Octaborate Tetrahydrate) Spray Technique and filling inspection form for timber framed structure.

Tranche Status									
Rural /Municipality	Dudhauri Municipality	Ghanglekh RM	Golanjor RM	Hariharpurghadi RM	Kamalimai Municipality	Marin RM	Phikkal RM	Sunkoshi RM	Tinpatan RM
Total HHs Surveyed	14607	2834	4330	5046	15479	5465	3474	5745	7935
Total HHs Eligible	4650	2068	2779	2392	7863	3340	2173	4723	4281
Total HHs Enrolled	4646	2068	2098	2392	7850	3340	2173	4237	4281
First Tranche	4646	2068	2098	2392	7850	3340	2173	4237	4281
Second Tranche	2615	1357	2421	1916	4588	2173	2007	4162	4109
Third Tranche	855	871	1741	338	2024	823	1358	2697	1579
Total HH Constructed	612	865	1607	308	1738	786	1274	2344	1352
Grievance Registered	11157	785	1614	2531	7018	2303	1294	1067	5491
Grievance Addressed	9449	781	1598	2487	6831	2235	1292	1045	4827
RF HH Eligible	3493	530	667	1538	1768	1266	923	327	2499
RF HH Enrolled	288	97	95	0	278	59	6	0	316
RF 1 st Tranche	288	97	95	0	278	59	6	0	316
RF 2 nd Tranche	0	0	0	0	0	0	0	0	0
Non-Compliance Registered	13	8	11	8	10	4	6	5	11
Non-Compliance Addressed	0	4	0	0	0	0	0	2	3


Graph of Tranche Status:



Graph for Retrofitting Status:



Graph for Grievance Status:



Field Visit /Joint Field Monitoring Visit Reports

Visit : Bhiman, Kamalamai Municipality

Date	Location	Participants from HRRP and stakeholders
27 th December 2018	Bhiman, Kamalamai	Lekhnath Paudel Sachin Malego

Objective(s)

- Technical Assistance to timber framed structure houses

Summary

- Field visit was conducted for the technical assistance to timber framed structure houses constructed in Bhiman, Kamalamai
- Some of the houses visited were non-compliance which were constructed before the deployment of DLPIU Engineers
- Beneficiary who had signed PA agreement in Elani land still could not start the reconstruction
- Kamalamai Municipality ward no-09, Bhiman Chairperson Mr. Dev Raj Paudel said that more than 60 % houses constructed are timber framed structure

Housing Typology Report



The houses owner is the permanent residence of Bhiman, Kamalamai Municipality ward no - 09, Sindhuli. He has received 2nd tranche of GON housing grant. Construction of the house is completed. The house is timber framed structure with ground floor brick in cement mortar (BMC) and first floor light structure material. Second inspection of the house is not done.




The houses owner is the permanent residence of Bhiman, Kamalamai Municipality ward no - 09, Sindhuli. He has received 2nd tranche of GON housing grant. Construction of the house is completed. The house is timber framed structure with ground floor opened (Bared framed structure) and first floor light timber planks structure material. Second inspection of the house is not done.



The house belongs to Mr. Bal Ram Shrestha, permanent residence of Dhungebas, Kamalamai Municipality ward no -04, Sindhuli. He has received 2nd tranche of GON housing grant. Swisscontact (SSRP) Sindhuli had supported to construct this house as vulnerable top-up program. The house is in under construction and is constructed up to roof band using Brick in Cement Sand Mortar (BMC).

The house owner is the permanent residence of Jarayotar, Kamalamai Municipality ward no – 11, Sindhuli. He has received 3rd tranche of GON housing grant. Construction of the house is completed, and the beneficiary is waiting to receive completion certificate. The house is constructed using Brick in Cement Sand Mortar (BMC).

Case Study



Ms. Kalpana Majhi wife of Mr. Pushna Majhi, resident of Jhuga-3, Dudhouli Municipality, had not received her first tranche since her PA agreement signed in 23rd August 2017, which her husband had done two years earlier in his name. The core reason for not receiving the first tranche remained to be the death of her husband after he signed the PA agreement and the arduous official procedure.

It took her more than two years to clear the documentation and receive letter from GMAI - Sindhuli to receive her first tranche. Although, she had all the necessary documents to claim her identification as the valid next to kin of the beneficiary, it took time because of the uncertainty in the process and the requirement for meeting official procedures.

Even after she received the letter for first tranche from GMAI - Sindhuli. It is still uncertain that if she will be eligible to receive the remaining 2nd and 3rd tranche as the bank account number will be changed as the name of beneficiary changes. This upholds a big question as the rigorous official process that she has been going through in the past two years will continue or come to an end and she will receive a hassle-free service for later tranches.

