

[Media Digest](#) | [FAQ](#) | [Briefing Pack](#) | [Meeting & Events](#) | [4W](#) | [Housing Progress](#) | [Housing Typologies](#)

WEEKLY BULLETIN

30 October 2017



[Punu Tamang, from Jethal, Sindhupalchowk, who received support from the USAID SABAL project to avail of government-allocated funds to establish tunnel farming so that she can grow vegetables.](#)

Punu uses the additional income she earns from selling tomatoes to pay for her son's education, increase her savings, and improve her family's economic status. Previously the norm had been to survive on the small amount of grain the land could grow. The adverse weather conditions and widespread poverty made it impossible to risk investing in more profitable vegetable farming. With many men from Jethal working abroad, women are the head of their households. Jethal was badly damaged in the 2015 earthquake; 87% of houses were partially or fully destroyed and 680 households are eligible for the GoN reconstruction grant.

Highlights

- [Newly appointed CEO of the National Reconstruction Authority, Mr. Yubaraj Bhusal, has stated that the NRA will expedite reconstruction.](#)
- [NRA Progress Report, 13 January – 17 October 2017 \(unofficial translation\)](#)
- [Inter-Agency Common Feedback Project Report, October 2017, Reconstruction and Protection](#)
- HRRP seeking [National Information Manager, Data Analyst, National Information Management Officer \(2 positions\)](#). Closing date for applications is 2 November.

UPDATES & REQUESTS

National

Job Openings with HRRP National Team: four positions open; [National Information Manager](#), [Data Analyst](#), [National Information Management Officer \(2 positions\)](#). Closing date for applications is 2 November.

MoFALD CLPIU Enrolment Data, 29 October (Nepali):

S. N.	Districts	No. of Eligible HHs	No. of beneficiaries added after grievances redressal	Total no. of beneficiaries	No. of HHs with grant agreem	No. of HHs received 1st tranche			No. of HHs received 2nd tranche			No. of HHs received 3rd tranche			No. of grievan ces register ed	No. of grievances cleared	No. of beneficiaries eligible for retrofitting grant
						GoN	I/NGO	Total	GoN	I/NGO	Total	GoN	I/NGO	Total			
1	2	3	4	5	6	7			8			9			10	11	12
Cluster 1- Highly affected 14 Districts																	
1	Sindhupalchok	78537	5126	83663	75304	70737	4455	75192	11680	1574	13254	1155	810	1965	14447	10838	376
2	Okhaldhunga	19819	346	20165	18794	18485	505	18990	4754	215	4969	1816	67	1883	8019	7810	1643
3	Nuwakot	65773	3516	69289	62825			63187			11020			1028	11503	11416	936
4	Ramechhap	43609	1431	45040	42015	40716	1282	41998	7442	610	8052	332	430	762	14005	13972	2149
5	Dolakha	51940	10893	62833	52594	49933	1679	51612	11067	1159	12226	1718	844	2562	24379	24379	637
6	Gorkha	58503	2813	61316	54521	54627		54627	8737	546	9283	1822	326	2148	1164		2019
7	Dhading	70581	2759	73340	66682	66651		66651	7414		7414	35		35	17044	16577	1494
8	Kavrepalanchok	67731	4689	72420	64012	61598	2414	64012	6444	502	6946	15	213	228	23939	23486	2415
9	Rasuwa	11236	397	11633	10700	8875	1023	9898	1218	581	1799	430	470	900	1418	1288	117
10	Sindhuli	34269	719	34988	30288	29425	863	30288	3908	453	4361		182	182	28627	28627	2408
11	Makwanpur	30238	1579	31817	23226	21006	1359	22365	3963	844	4807		705	705	23961	23919	4150
12	Kathmandu	42500	3300	45800	36559	36455	107	36562	1675	0	1675			0	11296	11296	575
13	Lalitpur	25892	1821	27713	22071	20348	756	21104	614	532	1146		427	427	7004	5882	667
14	Bhaktapur	26066	1578	27644	22175	21638		21638	985		985	19		19	6340	6330	280
Sub-total		626694	40967	667661	581766			578124			87937			12844	193146	185820	19866
Cluster 2 - Less affected 17 Districts																	
1	Sankhuwasabha	1953		1953	1583	1201		1201			0						326
2	Bhojpur	6202		6202	4500	3082		3082			0				8000		453
3	Dhankuta	2866		2866	2252	2252		2252			0						70
4	Khotang	8443		8443	7200	7200		7200			0						253
5	Solukhumbu	10794		10794	8095	6021		6021			0						456
6	Chitwan	7335		7335	4000	1426		1426									593
7	Nawalparasi	872		872	814	708		708			0				139		8
8	Tanahu	14287		14287	10145	9595		9595			0						466
9	Lamjung	13959		13959	12202	8502	200	8702		75	75				3042		539
10	Baglung	2375		2375	1107	1109		1109			0						82
11	Syangja	8549		8549	5342	4340		4340			0						567
12	Palpa	4652		4652	3500	1946		1946			0						384
13	Parbat	5269		5269	4138	4070		4070			0						417
14	Gulmi	4144		4144	2877	2068		2068			0						195
15	Kaski	6026		6026	1770	1770		1770			0						242
16	Arghakhachi	1036		1036	850	591		591			0						67
17	Myagdi	868		868	645	645		645			0						7
Sub-total		99630		99630	71020	56526	200	56726	0	75	75	0	0	0	11181	0	5125
Total		726324	40967	767291	652786	56526	200	634850	0	75	88012	0	0	12844	204327	185820	24991

NRA 5W Reporting: to date 144 out of 148 (97%) POs have reported to the NRA 5W. We understand that many POs who have already reported are having issues with logging in to, and using the reporting system. HRRP is working with NRA to address these issues. If your organisation is facing any issues reporting to the 5W, please contact Keshab Shrestha (im.national@hrrpnepal.org). Once the NRA 5W is fully up and running the HRRP 4W will be phased out.

Districts

NRA Technical Committee Field Visit, Sindhuli and Okhaldhunga, 25-28 October: the team included representatives from JICA, HRRP, and NRA (NRA Chief and District Support Engineer). The team visited timber framed infill houses being constructed in Sindhuli and Okhaldhunga. The infill materials are either stone, brick, or hollow concrete masonry on the ground floor and timber planks in the upper floors. The team collected detailed building dimensions and the specifications of material used and will now be working to develop a manual and inspection forms for timber infill structures which will be used by engineers working in the field. It is expected that it will take a maximum of 3 months to complete the manual.



Kamalamia Municipality, Viman, Sindhuli: two storey timber framed structure with stone and cement mortar masonry infill up to sill level, hollow concrete block infill from sill level to ceiling in ground floor, and timber planks for the first floor. The home owner has received the first tranche. The home owner has filed a request for the second inspection with NRA/MoUD DLPIU but the engineers are unable to carry out the inspection at the moment as the existing inspection forms do not cover this form of construction.



Dudhauri Municipality, Ward-1, Bhaluwai, Sindhuli: two storey, timber framed structure with stone and cement mortar masonry infill on the ground floor and timber planks on the first floor. The home owner has received the first and second tranches of the reconstruction grant. The home owner has filed their request for the final inspection with NRA/MoUD DLPIU but the inspection has not taken place yet as the compliance requirements and inspection forms need to be developed.



Dudhauri Municipality, Ward-1, Bhaluwai, Sindhuli: one storey, timber framed structure with stone and cement mortar masonry infill. The home owner has received the first and second tranches of the reconstruction grant. The home owner has filed their request for the final inspection with NRA/MoUD DLPIU but the inspection has not taken place yet as the compliance requirements and inspection forms need to be developed.

District Training for Social Mobilisers on Earthquake Safer Reconstruction: the three day training has already been delivered for PO and GoN staff in Nuwakot, Dhading, and Dolakha through the NSET Baliyo Ghar programme, and in [Kathmandu](#), Makwanpur, Kavre, Sindhupalchok, Dolakha, and Nuwakot through HRRP District Coordination Teams (DCTs). The HRRP DCT will be running the training in Okhaldhunga from 1-3 November, in Rasuwa from 7-9 November, in Ramechhap and Sindhuli from 8-10 November, in Sindhupalchowk (second round of training) from 13-15 November, and in Gorkha from 14-16 November.

HRRP District Coordination Team Makwanpur, Weekly District Report, 19-26 October 2017



Hetauda, Sub-Metropolitan City-19: RCC frame structure with brick masonry. The home owner has received the second tranche and the third tranche is currently being processed.

[HRRP District Coordination Team Dhading, Weekly District Report, 19-26 October 2017](#)



Chatredurali VDC, Dhuni Besi Rural Municipality: hybrid structure with stone and cement mortar masonry on the ground floor and CGI sheets and timber frame on the first floor. The home owner has received the second tranche.

[HRRP District Coordination Team Kathmandu, Weekly District Report, 19-26 October 2017](#)



Shankharapur Municipality, Ward-7: 3.5 storey RCC structure using traditional architecture. The home owner has received the first tranche and has applied for the second tranche.

Requests for Partner Support

Financial Inclusion Week, 30 October – 3 November: an initiative of the [Centre for Financial Inclusion at Accion](#), the event aims to strengthen the diverse community of players involved in building a more inclusive financial ecosystem. During the week, organisations around the globe will hold conversations focused on how new products and partnerships are advancing financial inclusion, not just access. With 792,282 households required to have bank accounts to receive the reconstruction / repair grant, financial inclusion (beyond just access) is an important part of the reconstruction. Especially when Common Feedback Project reports indicate that of the households that have completed reconstruction, 75% have taken loans to do so, and HRRP data collection indicates that the average interest rate is 25% annually but many households are paying up to 43% annually.

3rd Nepal Architecture Festival 2017, 2-4 November: hosted by the Society of Nepalese Architects, the event is taking place at the Yak and Yeti Hotel.

UK Shelter Forum 21, 17 November, British Research Establishment (BRE): the focus of this year's event is 'Sustainability and Resilience'. The focus has been selected to bring focus to the connections between emergency responses, transitional solutions, and longer term solutions. Presentations at the event may be done remotely, as well as in person, and anyone interested to present can register [here](#). If you are able to attend in person you can register to do so [here](#).



The poster for UK Shelter Forum 21 is split into two main sections. The left section has a teal background with white text. It features the UK Shelter Forum logo at the top, followed by the title 'UK Shelter Forum 21' in large white letters. Below this is the theme '“SUSTAINABILITY AND RESILIENCE”'. The dates '17 November 2017' and time '9am-5:30pm' are listed, along with '21th UK SHELTER FORUM' and 'Request for Presentations'. An email address 'ukshelterforum2013@gmail.com' is provided for requests. For the following day, '16 November 2017', it lists 'Side Meetings' and the same email address. The location is given as 'BRE (Building Research Establishment), Bucknalls Lane, Watford, WD25 9XX'. The right section of the poster is a photograph of a traditional building with a thatched roof and a person sitting on a bench in the foreground.

UK Shelter Forum 21

“SUSTAINABILITY AND RESILIENCE”

17 November 2017
9am-5:30pm
21th UK SHELTER FORUM
Request for Presentations
Send requests to ukshelterforum2013@gmail.com

16 November 2017
Side Meetings
Send requests to ukshelterforum2013@gmail.com

Location
BRE (Building Research Establishment)
Bucknalls Lane, Watford, WD25 9XX

National WASH Cluster Meeting, Water Quality Hall, DWSS, 3pm, 31 October: the meeting will be focused on preparations for the upcoming [Joint Monitoring Visits](#) to flood affected districts.

Sphere Handbook 2018, Draft 2: a new draft of the Sphere Handbook 2018 – for the first time in its entirety – is now available for you to download and review.

Festival of South Asian Documentaries, Yalamaya Kendra, 2-5 November: more than 60 documentaries will be shown during the festival.

DOCUMENTS & PRODUCTS

Government of Nepal

[NRA Progress Report, 13 January – 17 October 2017](#)

Progress made in the past 9 months, Statistics show that reconstruction is gaining pace, Support from every sector is imperative in reconstruction.

National Reconstruction Authority Progress report of the National Reconstruction Authority of the last nine months

S.N.	Description	As of 13 Jan, 2017	As of 17 Oct, 2017
1.	Total survey	824,123	996,162
2.	Beneficiaries eligible for cash grant	626,036	767,703
3.	No. of beneficiaries with grant agreement	342,177	641,310
4.	No. of beneficiaries who have received 1st tranche	473,333	620,646
5.	No of beneficiaries who applied for 2nd tranche in 14 most affected districts	-	106,734
6.	No of beneficiaries verified for 2nd tranche in 14 most affected districts	-	96,673
7.	No. of beneficiaries who have received 2nd tranche	0	83,332
8.	No. of beneficiaries who have been approved & received 3rd tranche in 14 most affected districts	0	18,225 & 12,726
9.	No. of houses under construction	17,099	147,372
10.	No. of houses reconstructed	11,871	62,188
11.	No. of grievances cleared	0	203,384 40,967 (Additional beneficiaries)
12.	Educational institutions	200	2,436 Construction completed 1,286 Under construction
13.	Health institutions	200 (Prefab)	232 Construction completed 119 Under construction 371 Agreement signed
14.	Government buildings	32 (Prefab)	98 Construction completed 128 Under construction
15.	Heritage structures	13	61 Construction completed 111 Under construction
16.	Production of human resources	3,433	32,479 Short Training 13,643 OJT
17.	No. of beneficiaries eligible for retrofitting grant	0	24,991
18.	Reconstruction of water supply infrastructures	237	904 Construction completed

HRRP

[FAQs Section of HRRP Website Updated \(Nepali & English\)](#): please share any feedback on the FAQs, or additional questions for inclusion, to info@hrrpnepal.org.

[HRRP 4W R42, 25 October](#)

Technical Assistance Coverage Maps: based on the latest round of HRRP 4W data.

[Coverage of 7 Technical Assistance Activities](#)

[Areas with no Technical Assistance with Damage Overlay](#)

[Masons Short Training Coverage](#)

[Masons Vocational Training Coverage](#)

HRRP District Profiles: based on HRRP 4W R41, 10 October (from next month the district profiles will be available in English and Nepali)

[Bhaktapur](#)

[Dhading](#)

[Dolakha](#)

[Gorkha](#)

[Kathmandu](#)

[Kavrepalanchok](#)

[Lalitpur](#)

[Makwanpur](#)

[Nuwakot](#)

[Okhaldhunga](#)

[Ramechhap](#)

[Rasuwa](#)

[Sindhuli](#)

[Sindhupalchok](#)

Partners

Inter-Agency Common Feedback Project Report, October 2017, Reconstruction and Protection: the latest report from CFP is the result of 2100 surveys completed with randomly selected households throughout the 14 priority affected districts, between September 5-26, 2017. This information is also supplemented by some qualitative data, collected in Sindhupalchok. The report makes two recommendations based on the survey findings:

- **Facilitate access to finance at reasonable interest rates.** Most survey respondents understand, and accept, that the housing grant will not cover the total construction costs. However, this leaves people with two options; saving until they have enough to build, or borrowing. **Of the 25 percent of survey respondents who claim to have already completed their reconstruction, 75 percent have taken loans to do so.** If access to finance can be facilitated it is likely that the rate of reconstruction would go up.
- **Invest in face-to-face communications methods to communicate complex concepts,** such as the grant process, or how to rebuild safely. Most people report getting their information through another person in their community, be it family member, neighbour, or community leader. It is not possible for reconstruction actors to control the information that travels that way, or verify if it is correct. However, **if investments are made in social mobilisers within communities who can communicate correct information, it could go a long way towards stopping the spread of misinformation, and facilitating the progress of the reconstruction process.**

You can watch a short video summarising the reconstruction findings [here](#), and summarising the protection findings [here](#).

What do you understand about the grant process?

First Tranche
50,000

50,000 is first
tranche (91%)

Second Tranche
150,000

150,000 is second
tranche (69%)

Third Tranche
100,000

100,000 is third
tranche (51%)



Government
approves house
design (33%)



Second tranche
after
foundation
(33%)



17 models
(28%)



Engineer
inspect and
sign off each
tranche (22%)

Milijuli Nepali, Episode 774: this episode incorporates stories from Makwanpur, Sindhuli, and Sindhupalchowk. The first story is about collecting and arranging the construction materials to rebuild a new house. The second story is about the documents required to change the name on the list of households eligible for the GoN reconstruction / repair grant. The third story is about a woman who has planned to build her house with the government grant money in addition to using material salvaged from her damaged house. She said she will be consulting with the engineer for advice on reconstruction issues.

[The Asia Foundation, Independent Impacts and Recovery Monitoring Nepal \(IRM\) Project, Fourth Round Reports:](#)

the project is intended to track effectiveness of aid delivery and its impact on recovery in the aftermath of the earthquakes in 2015. The IRM research uses a mix of quantitative and qualitative research methods and focuses on five key areas: aid delivery and effectiveness; politics and leadership; social relations and conflict; protection and vulnerability; and economy and livelihoods. The first round of field data collection was completed two months after the quakes. The second round of research was conducted in February and March 2016, the third round in August and September 2016, and the fourth round took place in April 2017. Three reports from the fourth round of research are now available:

- [Quantitative survey of 4,854 respondents randomly selected across 11 districts of varying earthquake impact levels,](#)
- [Qualitative monitoring in four of the districts,](#) and
- [Synthesis report summarizing the findings from the quantitative and qualitative reports.](#)

[Water Aid Briefing Note, 'Mass Behaviour Change Campaigns - What Works and What Doesn't](#)

[Local Election Public Perception Survey, April 2017, Rooster Logic:](#) the biggest priority for voters was addressing pollution (75% of respondents). 65% were voting as they felt assured that their vote would matter, but unfortunately 75% of respondents in the 18-25 age bracket reported that they may not vote.

[International Journal of Hygiene and Environmental Health, 'Livestock Ownership and Microbial Contamination of Drinking-Water: Evidence from Nationally Representative Household Surveys in Ghana, Nepal and Bangladesh'](#)

[Media Digest](#) | [FAQ](#) | [Briefing Pack](#) | [Meeting & Events](#) | [4W](#) | [Housing Progress](#) | [Housing Typologies](#)