

District Report

Makwanpur

15 March – 11 April 2019

Summary of events during this period

Name of activity/event	Event date & Venue	Participant Summary		Contact Person	Reference Document
		M	F		
District General Coordination Meeting Chaired by: Raghunath Khulal, Chief, DCC Participants: Members of DRFC and POs Facilitated by: Raghunath Khulal, Chief, DCC Minute taken by: Nirmal Nepali, DIMO Agenda: 1. Landless beneficiaries not addressed by the latest NRA provisions made to address landlessness issue. 2. Acquisition of land for landless beneficiaries 3. Initiation of reconstruction of shelters of landless beneficiaries Decision 1: For those beneficiaries who are unable to submit the bill of electricity or drinking water supply, etc., the meeting agreed to accept other authentic documents, such as, Voter's Card, Voter's Name-List and public pleadings, etc. as the evidences of their belongingness of the land for the further process of shelter reconstruction. Decision 2: Based on the report of sub-committee formed for the investigation of housing lands proposed to be purchased by different groups of landless beneficiaries, the meeting decided to urge relevant offices to initiate the process of release of grants for purchase of land to all of the beneficiaries (applicants) except that of Pratappur, Ward No. 7 of Manahari Rural Municipality. Decision 3: For the beneficiaries who have not submitted necessary documents, such as, Site-plan, Location Plan and Self-Declaration Letter, etc., the meeting has urged to ensure that each and every beneficiary has submitted all of necessary documents prior to receiving the second tranche. The meeting also decided to immediately initiate the process of construction shelters of those	11 th April 2019 DCC Meeting Hall, Hetauda, Makwanpur	32	9	techcord.makwanpur@hrrpnepal.org	Minute available at: https://drive.google.com/drive/u/2/folders/12v2VjDD7XiDXZvjDrasJJ

Summary of events during this period

beneficiaries who have submitted complete necessary documents of the land they been cultivating from long past where they want to build new shelters.					
Technical Coordination Meeting in Palika level and Joint Field Monitoring Visit Participants: M&E CLPIU Specialist, DSE, HRRP team, Ward representatives, local technicians and Beneficiaries.	10th April 2019: Thaha Municipality			techcord.makwanpur@hrrpnepal.org	
Technical Coordination Meeting in Ward level and Joint Field Monitoring Visit Participants: M&E CLPIU Specialist, DSE, HRRP team, Ward representatives, local technicians and Beneficiaries.	9th April, 2019: Bhimfedi Rural Municipality-05,06			techcord.makwanpur@hrrpnepal.org	
District General Coordination Meeting Chaired by: Raghunath Khulal, Chief, DCC Participants: Members of DRFC and POs Facilitated by: Raghunath Khulal, Chief, DCC Minute taken by: Hari Thalang, DC Agenda: 1. Reconstruction progress review in line with the decisions of last meeting 2. AoB Decision 1: The meeting was concentrated on in-depth analysis of progress updates presented on behalf of DLPIUs (GMAII), and finally urged all of the relevant parties to work harder together to ensure the enrollment of all of the beneficiaries by the end of current fiscal year (FY 2075/76).	3 rd April 2019 DCC Meeting Hall, Hetauda, Makwanpur	13	6	techcord.makwanpur@hrrpnepal.org	Minute available at: https://drive.google.com/drive/u/2/folders/12v2VjDD7XiDXZvjDraf39Bbb5QsJJ
Technical Coordination Meeting in Ward level and Joint Field Monitoring Visit Participants: DSE, HRRP team, Ward representatives, local technicians and Beneficiaries.	28th Mar, 2019: Thaha Municipality -9, 10			techcord.makwanpur@hrrpnepal.org	
District General Coordination Meeting Chaired by: Raghunath Khulal, Chief, DCC Participants: Members of DRFC and POs Facilitated by: Raghunath Khulal, Chief, DCC Minute taken by: Hari Thalang, DC Agenda: 1. Additional Grants for purchase of housing land 2. AoB	19 th March 2019 DCC Meeting Hall, Hetauda, Makwanpur	12	4	techcord.makwanpur@hrrpnepal.org	Minute available at: https://drive.google.com/drive/u/2/folders/12jHCOBDIIZLKmn-pmzJY54vyZ3tEG3YS

Summary of events during this period

Decision 1: The meeting has decided to form a Committee for the final evaluation of the Technical and Price appropriateness of the housing land proposed to be purchased by the 65 landless beneficiaries. The details of the committee is as follows: 1. Coordinator: Engineer Saroj Koirala, GMaLI 2. Member: Revenues Officer, Land Revenues. 3. Member: Survey Officer, Survey Office 4. Member: Pramila Thing, District Officer, Transparency International. 5. Member: An officer of respective local body. Necessary steps to be taken on the basis of the report submitted by the committee.					
District General Coordination Meeting Chaired by: Raghunath Khulal, Chief, DCC Participants: Members of DRFC and POs Facilitated by: Raghunath Khulal, Chief, DCC Minute taken by: Hari Thalang, DC <i>Agenda:</i> 1. Reconstruction progress review in line with the decisions of last meeting 2. New provisions of Guideline on Distribution of Private Housing Tranches (2nd Amendment) 2075 Decision 1: Based on the progress updates presented on behalf of DLPIUs (GMaLI and Education), the following action points have been drawn - a. Instruct relevant office/s to take necessary action for effective monitoring and mobilization of Engineers, Sub-Engineers, Asst. Sub-Engineers. b. Encourage and cooperate the 10 Cat III beneficiaries of Namtar and huge number of landless beneficiaries of Raksirang Rural Municipality willing to resettle in Manahari Rural Municipality be able to develop Integrated Settlements so that they could be able to get benefit of additional grants provisioned for infrastructure development of such integrated settlements (@NRs. 400,000 per beneficiary).	14th March 2019 DCC Meeting Hall, Hetauda, Makwanpur	25	8	techcord.makwanpur@hrrpnepal.org	Minute available at: https://drive.google.com/drive/u/2/folders/12iHCOBDIIZLKmn-pmzJY54vyZ3tEG3YS

Summary of events during this period

Decision 2: The meeting decided to inform in writing to the local bodies about the new provisions made through the second amendment of Guidelines on Distribution of Private Housing Tranches suggesting them to take immediate necessary action accordingly.					
On-site Evaluation of Housing Land of Landless Beneficiaries: District General Coordination Meeting (the meeting of district reconstruction facilitation committee) held on 19 th March, 2019 had decided to form a sub-committee to carryout on-site evaluation of housing lands proposed by 65 landless beneficiaries. HRRP had played vital role for the mobilization of this committee to carryout on-site monitoring to evaluate the proposed lands in terms of technical and price appropriateness. Final report was submitted to the extended meeting of district reconstruction facilitation committee held on 11 th April, 2019.	2-11 April, 2019				
Orientation on Hollow Cement Block Manual: HRRP District Technical Coordinator and IM Officer have successfully organized two sessions of orientation on Hollow Cement Block Manual on 13 th and 18 th March 2019 at Manahari and Hetauda respectively. The orientation programs were aimed at providing sufficient know-how on Hollow Cement Block Manual to the palika and ward level Engineers, Sub-Engineers and Asst. Sub-Engineers. The program was organized in Manahari and Hetauda only because the prevalence of Hollow Cement Block is significant in those areas.	13 th and 18 th March, 2019				
IM Orientation to Engineers: HRRP Makwanpur has orientation sessions to orientate Engineers, Sub-Engineers and Asst. Sub-Engineers on the Information Management System of Reconstruction in the district. The sessions were the part of Orientation on Hollow Cement Block Manual organized on 13 th and 18 th March 2019 in Manahari and Hetauda respectively.	13 th and 18 th March, 2019				
Palika Interaction on New Provisions for Landless Beneficiaries: NRA has just reinforced new provisions for such beneficiaries granting them the opportunity to construct private shelters in the	4 th Apr, 2019: Bagmati RM 5 th Apr, 2019: M'Gadhi RM	156	26		Event Report available at: https://driv

Summary of events during this period

unregistered lands (Ailani Land) they have been occupying from long past with few important supporting documents – such as – bill of electricity, drinking water, voters' card or any other authentic evidence of belongingness of the land. DLPIU-GMaLI and HRRP Makwanpur have successfully organized "Palika Interaction on New Provisions for Landless Beneficiaries" in 5 rural municipalities of the district where the prevalence of issue of landlessness is high and a big number of beneficiaries have been suffering from many difficulties caused by lack of land title documents and the reconstruction of private shelters is lagging behind.	9th Apr, 2019: Manahari RM 10th Apr, 2019: Bakaiya RM 11th Apr, 2019: Raksirang RM				e.google.com/drive/u/2/folders/13evrR4Vpu cgNsPlerH0 d9a2VB-q W-ek
Joint Field Monitoring Visit: Participants: DSE, HRRP team, ward no. 09, 10, technicians and Beneficiaries.	28th Mar, 2019 Thaha -9, 10			techcord.makwanpur@hrrpnepal.org	Field Report available below
Joint Field Monitoring Visit Participants: DSE, HRRP team, Ward representatives, local technicians and Beneficiaries.	9th Apr 2019: Bhimfedi, Kogate 10th Apr 2019: Thaha Municipality			techcord.makwanpur@hrrpnepal.org	Field Report available below

Field Visit /Joint Field Monitoring Visit Reports

Visit 1		
Date	Location	Participants from HRRP and stakeholders
28 th March, 2019	Thaha Municipality- 09 & 10	Joint Monitoring Visit; DSE, HRRP team, Ward technicians and beneficiaries.
Objective(s)	- To organize technical coordination meeting in ward level with including following agendas; know the present status of reconstruction, progress of LUMANTI Nepal, present scenarios of final inspection and CS entry. - To carry out field monitoring visit; collecting the housing typology, interaction with beneficiaries. - Solve the technical problems and suggest feedback for noncompliance issues and recommendation for measures and also collected if any major issues.	
Summary	First of all we are regular planning to organize technical coordination meeting in ward level same as in Thaha Municipality, we have organized technical coordinate meeting with including some agendas such as; current reconstruction status, completion progress of LUMANTI Nepal and other problems and issues. FY 0743/074 was being more hopeful for reconstruction and huge progress of reconstruction as compare than FY 074/075 in the district. Smoothly running of housing reconstruction as part of third	

tranche and final inspection but as per compare to total beneficiaries, it is not sufficient. We strongly put the agenda; when do we finish the reconstruction of housing? But this questions answer is unknown in grass root level. President, ward no 9 say, “we are planning to filtration the actual earthquake victim beneficiaries or filtration, receives the first tranche but construction not started yet and formally notified them with in certain time line. In the field, also big issues of retrofitting for don’t convince to the retrofitting beneficiaries as in case of economic, financial and managerial.

LUMANTI Nepal has been handover the housing reconstruction program to the local government with following progress.

TYPES OF HOUSES CONSTRUCTED by LUMANTI Nepal

RCC Frame Structure- 47

Brick Cement- 53

Brick Mud- 3

Stone Mud- 14

Confined Masonry- 2

Total selected HHs: 125 among them constructed houses: 119

The progress of housing reconstruction is as follows with tabular forms;

1 st tranche received HHs	Verified for 2 nd tranche HHs	Received 2 nd HHs	Verified for 3 rd tranche	Third tranche received HHs	Completed HHs	Remarks
481	350	345	311	275	300	Thaha Municipality- 9,10

Non-compliance issues

Technicians are facing more challenges in retrofitting. They (Beneficiaries) do not have convinced about the retrofitting with economic, methodology and managerial parts. During field visit also we have collected the different typologies of housing reconstruction.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
- Filtration the actual earthquake victim beneficiaries/filtration, receives the first tranche but construction not started yet except Vulnerable HHs. - Final inspection and CS entry	- Formally notified the first tranche received but construction not started yet beneficiaries give certain time line for construction start. If they have not started the construction except vulnerable HHs request to cancel their PA signed to NRA for with coordination of district agencies. - Smoothly progress in CS entry but it is not enough so, it should be regularly during period of inspection.	Local government, Ward technicians	Regular

Photos



Figure 1: Technical coordination meeting has been organized in Thaha Municipality-09 during field visit. There were around 12nos. of participants participated in meeting from local government, field technicians and beneficiaries.



Figure 2: This house location is Thaha Municipality-10, from the technician's side; this house became a noncompliance due to near the front side of building landslide problem. From the beneficiary's side we took suggestion before start the construction. Now actually in field from structurally view point in structure all components provided as proper in location. The outer location field is poor and vulnerable. He received only first tranche but remaining tranche have not recommended by ward technicians. He already has planned to construct wall at base lower point of surface. Our suggestion was also to construct retaining wall/Gabion wall for around 5m height or 5layer gabion. After that filling the soil take from another place, maintain the slope and work out for bioengineering like as; plantation of grass or other types of plants. The plants should be temporary and permanent types as according to their life age.

Housing Typology Report



Figure 3: Thaha Municipality-09, House owner; Bishnu Basnet; Load bearing brick in cement mortar with RCC band and vertical reinforcement and he received all tranche of government grant, one storey, two rooms and also he has constructed toilet.



Figure 4: House owner; Pyari Maya Shertha, yhe location of house is Thaha Municipality-09, Makwanpur. Load bearing brick in cement mortar with all vertical and horizontal components provided. She received only first tranche but this house don't have recommended for remaining tranche because of technicians confusion in partition wall. After we visited the site and as per DSE suggestion this house recommendation for second and third tranche.3 rooms with one storey and have toilet.



Figure 5: House owner; Youb Raj Lamichane, Thaha Municipality-10. Load bearing brick in cement mortar with all vertical and horizontal components provided. He received first and second tranche. this house is under constructing for two room with one storey.



Figure 6: House owner; Rajan Lamichane, the location of building is Thaha Municipality-10, RCC frame structure with 4rooms, one storey, all horizontal and vertical reinforcements provided. He received all tranches of government grants.



Figure 7: House owner; Bishnu Thapa, Thaha Municipality-10, Makwanpur. Load bearing brick in cement mortar with vertical reinforcement and horizontal members. He received all tranches of government grant. Total construction cost is around 17lakh.



Figure 8: House owner; Sanu Bhai Thapa, RCC frame structure with all earthquake resistant elements, 4rooms and one storey. Also he has constructed toilet. He received all tranche of government grant. The construction cost is around 21lakh.

Challenges and Way Forward

Challenge	Way Forward
Filtration the actual earthquake victim beneficiaries/filtration, receives the first tranche but construction not started yet except Vulnerable HHs.	Formally notified the first tranche received but construction not started yet beneficiaries give certain time line for construction start. If they have not started the construction except vulnerable HHs request to cancel their PA signed to NRA for with coordination of district agencies.