

District Report

Kathmandu Valley

25 May-7 June 2018

Activity Summary

Activity	Contact Person	Reference Document
A General Technical Coordination Meeting of DLPIU NRA Building, Bhaktapur was organized on 1 June 2018. The meeting was chaired by Chief Divisional Officer and Deputy Chief, DLPIU NRA Building Bhaktapur. Along with them, the meeting was participated by M & E Expert, NRA Central, M & E Consultant CLPIU NRA Building and DSE, Bhaktapur, HRRP and DLPIU deployed engineers in four municipalities of Bhaktapur. The objectives of meeting were – - To share the reconstruction updates from the municipalities. - To discuss on the issues of reconstruction of each municipality, - To strengthen the linkages between municipalities and DLPIU deployed engineers. Key highlights of the coordination meeting are as follows- - Concerned municipalities should clearly cross check and fill the relevant checklist forms that whether the reconstructed house is compliance or noncompliance. - Engineers deployed at municipalities should properly inform beneficiaries about procedures involved in forwarding the file from inspection to grant approval. - DLPIU Engineers working in municipalities should verify with the beneficiaries regarding all relevant and required documents (copies of citizenship photo, PA document, pictures of houses and signatures as well) to be included while forwarding to DLPIU for further checking. - Regarding the cases of houses with truss, if the houses have met all important minimum requirements from DPC level works then such houses are eligible to receive 2nd tranche, while the those houses that have used heavy material (stones, bricks etc.) at Sil level to connect the roof then 2nd tranche of such houses cannot be passed. - DLPIU NRA Building will strengthen and increase coordination with municipalities in Bhaktapur district as well as with other concerned agencies to mutually solve the issues of reconstruction in Bhaktapur district. - DLPIU NRA Building will increase cooperation with all concerned from district to central level (NRA and CLPIU) for solving concerns of houses that intended retrofitting	Narkanta Sapkota M & E Consultant Bhaktapur and Kathmandu district CLPIU NRA Building 9851090721	

Activity Summary

measures as well as of the houses that has shifted its categories from completely damaged to partially damaged and vice versa. DLPIU NRA Building will cooperate with NRA and CLPIU for organizing relevant capacity building orientations particularly on retrofitting measures etc. for engineered deployed in 4 municipalities.		
Updated 4W database, contact list of all 3 districts in KTM Valley. Digitized the participants' details of mason training database conducted by MoUD/DLPIU, Bhaktapur.	Manisha Rai im.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building and NRA conducted field visit at Ward no. 1, 3, 4 & 10 of Bhaktapur Municipality, Bhaktapur District on 29 May 2018.	Manisha Rai im.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from NRA-GMaLi/Building, DLPIU engineer conducted field visit at Ward no. 9, 10 and 13 of Godawari Municipality, Lalitpur district on 28-29 May 2018.	Sweata Sijapati im.ktm@hrrpnepal.org	
HRRP Kathmandu valley team with a monitoring team from NRA-GMaLi/Building, DLPIU engineer conducted field visit at Ward no. 9, at Ward no. 5 of Lele, Godawari Municipality, Lalitpur district on 31 May 2018.	Ambika Amatya dc.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Joint monitoring visit by HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building to Dakshinkali Municipality, Kathmandu district.	11 June 2018	Ambika Amatya dc.ktm@hrrpnepal.org
Joint monitoring visit by HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building to various Municipalities, Kathmandu district.	Status: TBD on dates on week of 10 June	Ambika Amatya dc.ktm@hrrpnepal.org
General Coordination meeting of NRA-Kathmandu and POs at DCC Kathmandu.	11 June 2018	Sweata Sijapati im.ktm@hrrpnepal.org

News & Updates

Reconstruction update: Kathmandu Valley (As of 4 June 2018)

District	Total Beneficiaries	PA %	I tranche %	II tranche %	III tranche %
Kathmandu	45800	87.17	99.66	21.02	12.36
Lalitpur	27714	85.87	96.83	28.89	14.35
Bhaktapur	27644	84.79	100	17.83	15.28

Field Visit Report-1

Date	Location	Participants	
28 May 2018	Ward no. 9, Burunchuli, Godawari Municipality	- Yam Nath Giri, M & E Consultant/ NRA-GMALI, Lalitpur - Shankhar Pokhrel, DSE, Lalitpur - Prakash Pokhrel, First class gazette officer, NRA-GMALI, Lalitpur - Binita Gaihre, Accountant, NRA-GMALI, Lalitpur - Sweata Sijapati, Technical Coordinators, Kathmandu Valley, HRRP - Jeena Shrestha (Engineer, Godawari Municipality, Lalitpur district)	
Objective(s)	- To observe the houses constructed by Rotary club of Manjushree, Lalitpur. - To identify the cases of duplication in the area.		
Summary	HRRP Kathmandu valley team with a monitoring team from NRA GMALI, Building conducted field visit at Burunchuli area, Ward no. 9, Godawari Municipality, Lalitpur. In total construction of 49 houses were supported by Rotary Club of Manjushree, Lalitpur. Multiple donors from such as Rotary club of Canada, Japan, Gabanaji, Hongkonk, South Caribbean, Italy, Dusikova, Bhutan and individuals donors Hiroshi Takashu and Tomaaki Tsujimoto have supported the reconstruction process. The organization worked in the same area during the relief period and distributed CGI sheets and constructed temporary toilets. The houses constructed were load bearing structure using interlocking bricks of mostly 2 to 4 room structures based on the land and family size. The 49 houses were officially handed over to the beneficiaries in February 2018 (Falgun 2074) but no coordination was made with the government’s bodies such as NRA, DLPIU (MOUD/MOFALD). Due to these cases of duplications were observed in the area as most of the beneficiaries have signed the grant agreement with the government and received the 1st tranche. As per the conversation with the beneficiaries, material support of about 350,000 – 500,000 and technical assistance has been provided during the reconstruction process. Technically, there are no issues with the structure and all the houses are compliance as per the government guidelines. For further details on the construction cost, materials and design approval, NRA-GMALI will be contacting the organization. Apart from the houses supported by rotary club, houses under government grant support were also monitored. The houses observed were mostly non-compliance with issues of missing bands.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
There are cases of duplication as the beneficiaries whose house were constructed by the Rotary club has also received 1 st tranche from government side	An interaction meeting with the representative from the rotary club of Manjushree Jawalakhel, NRA GMALI, NRA Building, representative from Municipality and local representative must be conducted to address the issues.	NRA GMALI, Building, DCC	As soon as possible

Technical inspection of the houses constructed by the rotary club has not been conducted by the DLPIU Building.	DLPIU, Building should follow up with the organization and take necessary action. Similarly, the organization must submit the approved design and technical specification to the DLPIU Building	NRA DLPIU, Building, DLPIU engineers	NRA GMALI, Building, DCC
---	---	--------------------------------------	--------------------------

Photos



49 houses constructed by Rotary club of Manjushree, Jawalakhel in Burunchuli, Ward no 9, Godawari Municipality, Lalitpur. The houses were officially handed over to the beneficiaries in February 2018 (Falgun 2074). The houses are constructed using interlocking bricks.

Burunchui, Ward no 9, Godawari Municipality, scenario showing the damage of the area due to 2105 earthquake and the newly constructed house of Nabin Tamang. The house has been by the Rotary club of Manjushree, Jawalakhel.

Field Visit Report-2

Date	Location	Participants
29 May 2018	Ward no. 1, 3, 4, 10, Bhaktapur Municipality, Bhaktapur	- Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building - Sudip Hada, M/E Expert, NRA - Manisha Rai, IMO, Kathmandu Valley, HRRP - Prabesh Adhikari, DSE, Bhaktapur - Asmita Shrestha, Sandhya Dhakal, Engineers, DLPIU Bhaktapur 4 engineers from Bhaktapur Municipality, Bhaktapur district
Objective(s)	- To observe the reconstruction status of the beneficiaries. - To verify and inspect the non-compliant structures which were pending to forward for tranches - To assess the problems/issues as per requested by beneficiaries	

Summary

HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building and NRA conducted field visit at Bhaktapur municipality area, Ward no. 3, 4 & 10, Bhaktapur district. 1268 beneficiaries have been approved to receive 2nd tranche and 945 beneficiaries are approved for 3rd tranche in Bhaktapur Municipality. Among the observed houses, 2 were identified as administrative issues for further process, and others were non-compliance which was not forwarded for tranche approval. The major reconstruction issues of the houses identified in the monitoring visit were reinforcement and bands missing and more storeys (3 plus) in the load bearing and wall system structure.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Multiple beneficiaries claim for tranche who were living in a single structure but separate kitchen.	Local authorities need to verify those beneficiaries if they are real victims.	Beneficiaries, local bodies	
Beneficiaries added more storeys than building permit/drawing in load bearing structure	Local authorities should discourage and should act strongly not only take fine.	Beneficiaries, Local authorities	

Photos



Hari Prasad gyamaru, Kamalbinayak, 10 Bhaktapur Municipality. Brick masonry mud mortar. His mother is listed as beneficiary eligible for full housing grant as fully damaged structure. The 3 sons are claiming to be eligible for housing grant as fully damaged structure separately though they had not separate house before earthquake but were living separate



Sumati Salchu, ward no. 1, Bhaktapur Municipality. Constructed beyond as per Building permit. 3.5 stories on drawing but constructed 4.5 stories and 9"X12" column. No received II and III tranches (Blue colored building)



Bhaktapur Municipality. ward no. 3, all Tranche received



Tekhacho ward no. 3, Bhaktapur Municipality. RCC structure, 3.5 storey, traditional architect. All Tranches received

Field Visit Report-3

Date	Location	Participants
29 May 2018	Ward no. 10 and 13, Godawari Municipality	- Yam Nath Giri, M & E Consultant/ NRA-GMALI, Lalitpur - Prakash Pokhrel, First class gazette officer, NRA-GMALI, Lalitpur - Renuka Pandey, Section Officer, NRA-GMALI, Lalitpur - Sweata Sijapati, Technical Coordinators, Kathmandu Valley, HRRP - Jeena Shrestha, Engineer, Godawari Municipality, Lalitpur district - Navaraj Deuja, Assistant Project Manager, SVTC, Shangri-La Orphanage Home
Objective(s)	- To observe the houses constructed by Shangri-La Orphanage Home. - To identify the cases of duplication in the area.	

Summary

HRRP Kathmandu valley team with a monitoring team from NRA GMALI, Building conducted field visit at Goratar, Salyan, Bulu, Neupane gaun, Bista Gaun, Ghampe Danda area, Ward no. 10 and Jharuwarashi Ward no. 13, Godawari Municipality, Lalitpur. In total construction of 63 houses were supported by the organization in Godawari Municipality, Lalitpur. The houses constructed were load bearing structure using cement bricks of mostly 2 to 3 room structures based on the land and family size. The design for the houses has been approved by CLPIU-MOUD and the strength of the cement bricks had been tested. The organization has provided material support and technical assistance has been provided during the reconstruction process. Among the total number of structure 32 houses were visited to identify the cases of duplication in the area. Shangri-La Orphanage Home had started the reconstruction process before the government grant process. The organization constructed the houses for the students who have been attending the school run by the organization whereas in the government list their parents/grandparents have been listed as beneficiary. Due to these cases of duplications were observed in the area as most of the beneficiaries whose house are reconstructed have signed the grant agreement with the government and received the 1st tranche while few have even applied for the remaining tranche.

The issues had been raised before and discussed with the organization, local representatives, Municipality and decided that beneficiary can request for the government grant as the houses were reconstructed before the NRA decision of grant support.

NRA-GMALI has immediately stopped the tranche process of those beneficiaries whose house has been built by the organization.

Technically, there are no issues with the structure and all the houses are compliance as per the government guidelines.

NRA-GMALI will be organizing a meeting involving the organization, NRA central, Local representatives, Ward representatives to discuss on the issues and the way forward.

Apart from the houses supported by organization, houses under government grant support were also monitored.

Interaction with the local representative:

A brief meeting with the acting ward chief, Mr. Chandra Prasad Neupane was conducted at the ward office, ward no. 10, Godawari Municipality, Lalitpur. He highlighted that the reconstruction process has been triggered by the government deadline of Asar 2075. As for the reconstruction supported by the Shangri-La Orphanage Home, he appreciated the effort of the organization and said that he has been to those houses during the monitoring visit. When asked about the duplication cases, he assured that the ward office will fully support NRA-GMALI to identify such cases and in action to be taken to solve such cases. The ward chief also joined the team for the monitoring visit.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
The organization constructed the houses for the students who have been attending the school run by the organization whereas in the government list their parents/grandparents have been listed as beneficiary. So there are cases of duplication.	An interaction meeting with the representative from the organization, NRA GMALI, NRA Building, representative from Municipality and local representative must be conducted to address the issues.	NRA GMALI, Building, DCC, Municipality, Local representatives	As soon as possible
Beneficiaries have been showing the houses constructed by organization to get the 2 nd and 3 rd tranche.	The files of the beneficiaries whose houses have been constructed by the organization must be verified and the tranche release should be stopped immediately.	NRA DLPIU, Building, DLPIU engineers	Immediately

After receiving the complete tranche additional storey to the house without proper reinforcement, bands has been observed which makes the structure more vulnerable.	Government should come up with a modality to solve such issues. Beneficiaries should be made aware of the consequence of such construction practice	NRA DLPIU, Building, DLPIU engineers	As soon as possible
--	---	--------------------------------------	---------------------

Photos



Beneficiary Name: Bhiswanath Rawat, Ward no 10, Goretar, Godawari Municipality. Load bearing structure using cement bricks. The house was constructed by Shangri-La Orphanage Home.. Beneficiary has also received 1st tranche from the government side.



Beneficiary Name: Manju Rai, Ward no 10, Goretar, Godawari Municipality. 2 room single storey prefab house. The house was constructed by Shangri-La Orphanage Home. Beneficiary has also received 1st tranche from the government side.



Beneficiary Name: Manisha Tamang, Salyan, Ward no 10, Godawari Municipality. Load bearing structure using cement bricks. The house was constructed by Shangri-La Orphanage Home. Beneficiary has also received 1st tranche from the government side and has requested for the remaining tranche showing the same house The tranche release of the house was stopped from the site and the beneficiary was notified that they are not eligible for the government grant.



Beneficiary Name: Ramesh Sunwar, Jharuwarashi, Ward no 13, Godawari Municipality. Load bearing structure using cement bricks. The house was constructed by Shangri-La Orphanage Home. Beneficiary has added a storey to the house after the handover process from the PO. Bricks have been used in the upper structure but there are not reinforcement used which has made the house more vulnerable to earthquake.

Field Visit Report- 4

Date	Location	Participants	
31 May 2018	Ward no. 5, Godawari Municipality, Lalitpur district	• M & E Expert, NRA Central • Roshan Raj Giri, M & E Consultant/ CLPIU NRA-Building • Yam Nath Giri, M & E Consultant, MOFALD CLPIU GMaLI • Rahul Raj Pandey, Engineer, Godawari Municipality • Nawaraj Deuja, Representative, Shangrila Orphanage Home, Nepal • Ambika Amatya, HRRP Kathmandu Valley	
Objective(s)	• To observe the reconstruction status of the beneficiaries. • To observe the reconstruction support put forward by Shangrila Orphanage Home at Ward no. 5, Lele, Godawari Municipality. • To provide inputs to the beneficiaries in regards of housing reconstruction and for grant access process.		
Summary	HRRP Kathmandu valley team with a monitoring team from NRA GMaLI/Building Lalitpur conducted field visit at Faidol and Majhuwa Tole, Ward no. 5 of Godawari Municipality, Lalitpur district. The main objective of the monitoring visit was to observe the reconstruction status of houses that were supported by Shangrila Orphanage Home, Nepal, non-governmental organization through a project named- Shangrila Reconstruction and Development Project The monitoring team interacted with beneficiaries on the support provided from project. Nearly 18 houses were observed by the monitoring team. The Partner Organization reconstructed the houses in the name of children belonging the beneficiary’s households though each reconstructed households have done PA agreement with Government of Nepal. It was found that majority of observed houses were completed with construction with installation of improved cooking stoves and eco san toilets. Two roomed houses were found to be compliance and met minimum requirements of national building code. Majority of beneficiaries are still going through phases of receiving building permit for which they have submitted necessary documents at Godawari Municipality.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Though the reconstructed houses under the POs support are compliance, beneficiaries are yet to receive successive tranche due to lack of building drawing permit.	Ward office along with technical staffs from municipalities should notify POs along with beneficiaries in respective areas for taking forward building permit approval process as early as possible in order to claim successive tranche in time.	Beneficiaries, local bodies, DLPIU engineers.	As soon as possible or before end of Ashad 2075

Photos



Beneficiary Name: Bhimsen Silwal, Ward no 5, Majhuwa Tole, Godawari Municipality. 2 room single storey house with wall system structure. The house was properly tied corner stitch. Beneficiary has followed up with municipality for taking building permit. Beneficiary has received 1st tranche only.



Beneficiary Name: Shyam Bahadur Damai, Majhuwa Tole, Ward no. 5, Godawari Municipality. Single storey wall system house with 2 room. The house were found to be compliance. Beneficiary has followed up with municipality for taking building permit. Beneficiary has received 1st tranche only.



Beneficiary Name: Kamala Pariyar, Faidol, Lele, Ward no. 5, Godawari Municipality. 1 storey, 2 room with wall system structure house were found to be compliance according to technical observation. Beneficiary has received 1st tranche and file has been forwarded for 2nd tranche.



Beneficiary Name: Roshan Nagarkoti, Faidol, Lele, Ward no. 5, Godawari Municipality. 1 storey, 2 room with wall system structure house were found to be compliance according to technical observation. Beneficiary has received 1st tranche and file has been forwarded for 2nd tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Can I apply for the government tranche showing the house constructed by the POs?	Beneficiary	No, beneficiaries can either get housing support from NGO/INGO or Government. (NRA-GMaLi)
My one house was constructed by PO so; can I construct another house and get government tranche?	Beneficiary	No, beneficiary who already have one house are not eligible for the government housing grant. (NRA-GMaLi)

My house was constructed by POs so do I need to get building permit for the house?	Beneficiary	Yes, it's a mandatory that all the houses constructed in Municipalities must have a building permit. (NRA GMaLI)
--	-------------	--