

District Report

Makwanpur

29 December 2017 – 4 January 2018

Activity Summary

Activity	Contact Person	Reference Document
HRRP Makwanpur has successfully completed half day orientation program on “Repair and Retrofitting Manual and Hybrid Structure Manual” on 28 th December, 2017.	techcord.makwanpur@hrrpnepal.org	Photo: link
Field visit carried out in Indra Sarowar Rural Municipality for supervision and monitoring of housing reconstruction works in Indra Sarowar RM (previously Marphu VDC).	techcord.makwanpur@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
Technical coordination meeting in ward level 1, 2, 3 (Previous VDC).	4 th December, 2018, 10:00am onwards in Raigaun (Previous VDC).	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org lm.makwanpur@hrrpnepal.org
Supervision and monitoring of housing reconstruction works.	5 th December, 2018, 7:00am towards in Fafarbari, Raigaun (Previous VDCs).	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org lm.makwanpur@hrrpnepal.org
District Coordination Meeting	9 th January, 2018 at 11:00am onwards at Hetauda	jsss.makwanpur123@gmail.com dc.makwanpur@hrrpnepal.org techcord.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org

News & Updates

More...

जिल्ला	पहिलो गरीएका जम्मा लाभग्राही	अनुदान सन्धीवा सम्पन्न लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको घरसंख्या	दोश्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोश्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोश्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
SINDHUPALCHOK	83663	75765	75652	39946	26353	25854	527	4809	4461	196	8272
DHADING	73340	68104	66732	18797	16791	12177	1149	7095	3812	0	15428
KABHREPALANCHOK	72420	65773	65773	14809	12750	12067	504	5330	4541	229	4831
NUWAKOT	69289	63752	63665	27239	21810	19394	76	3855	2921		5479
DOLAKHA	62833	55192	54654	23398	18590	17238	489	6634	5384	67	15351
GORKHA	61316	54521	54521	27121	17694	16886	123	6337	5906	0	9087
KATHMANDU	45800	37878	37758	6057	4743	3471	272	1855	1447	89	2833
RAMECHHAP	45040	42632	42579	18241	14826	12958	627	5376	4189	138	8065
SINDHULI	34988	32009	32009	7815	6085	5854	233	1039	982	66	2637
MAKAWANPUR	31817	23580	22738	7759	5904	5851	250	1344	1340		2303
Total	667662	595347	588780	213938	163766	148404	5508	51249	41837	982	82292

Latest data of MoUD/CLPIU is here also we can refer data of Makwanpur district.



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय आयोजना कार्यन्वयन इकाई
भूकम्पीय आवास पुर्ननिर्माण आयोजना
निजी आवास पुर्ननिर्माणको अपडेट

मिति : २०७४/०९/१४

सि.नं	जिला	सर्वेक्षणबाट पछि बाँकी भएका कुल लाभग्राही	गुनखे फछवैटपछि बाँकी भएका लाभग्राही	जम्मा लाभग्राही संख्या	न्युनान सम्झौता सम्पन्न कुल घरधुरी	प्रथम किराता प्राप्त गर्ने संख्या			दोस्रो किराता प्राप्त गर्ने संख्या			तेस्रो किराता प्राप्त गर्ने संख्या			गुनखे रद्दा	गुनखे फछवैट	सामग्राही संख्या			
						नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा						
१	२	३	४	५	६	७			८			९			१०	११	१२			
कलक्टर नं. १ (भूकम्प बलि प्रभावित १४ जिला)																				
१	सिन्धुपाल्चोक	७८५३७	५१२६	८३६६३	७५७६५	७११९७	४४५५	७५६५२	१९५३२	२०६६	२१५९८	२९९९	११११	४०३०	१४४४७	१०८३८	३७६			
२	ओखलढुंगा	१९८१९	३४६	२०१६५	१८९७९	१८४३८	५०५	१८९४३	७७३५	२९४	८०९९	१९६८	१९१	२१५९	८०९९	७८१०	१६४३			
३	नुवाकोट	६४७७३	३५१६	६९२८९	६३७५२	६१४१६	२६३७	६४०५३	१२०८५	१६१२	१३६९७	८५२	१०९५	१९४७	११४०३	११४१६	९३६			
४	रामेछाप	४३६०९	१४३१	४५०४०	४२६३२	४१२९४	१२८५	४२४७९	११२१८	७०४	११९२२	२३४६	४९४	२८४०	१४००५	१३९७२	२१४९			
५	बोलेख	५१९४०	१०८९३	६२८३३	५५१९२	५२९४२	१७१२	५४६५४	१४९०३	१६४७	१६५५०	३६०८	१३१२	४९२०	२४३७९	२४३७९	६३७			
६	गोरखा	५८५०३	२८१३	६१३१६	५४५२१	५५३३६		५५३३६	१२०३०	५६४	१२५९४	३९४८	३८५	४३३३	११६४		२०१९			
७	धौलागिरी	७०५८१	२७५९	७३३४०	६८१०४	६६७३२		६६७३२	८२२५		८२२५	९१३		९१३	१७०४४	१६५७७	१४९४			
८	काभ्रेपलाञ्चेक	६७७३१	४६८९	७२४२०	६५७७३	६३१९६	२५७७	६५७७३	८६२९	६८३	९३१२	२५७४	३३१	२९०५	२३९३९	२३४८६	२४१५			
९	रसुवा	११२३६	३९७	११६३३	११६२९	८८७५	१०२३	९८९८	१६९६	७४३	२४३९	७५६	५६६	१३२२	१४१८	१२८८	११७			
१०	सिन्धुली	३४२६९	७९९	३४९६८	३२००९	३११४६	८६३	३२००९	४९५२	५९८	५५५०	९५८	३३२	१२९०	२८६२७	२८६२७	२४०८			
११	मकवानपुर	३०२३८	१५७९	३१७९७	२३५८०	२१३७७	१३६१	२२७३८	४६२०	८४७	५४६७	५६६	७०७	१२७३	२३९६१	२३९६१	४१५०			
१२	काठमाडौं	४२५००	३३००	४५८००	३७८८८	३७६५१	१०७	३७८८८	२५२१	०	२५२१	४१२		४१२	११२९६	११२९६	५७५			
१३	ललितपुर	२५८९२	१८२१	२७७१३	२२९९७	२०७८३	८४५	२१६२८	१२६०	६३८	१८९८	२१२	५५६	७६८	७००४	५८८२	६६७			
१४	भक्तपुर	२६०६६	१५७८	२७६४४	२२५३६	२२२३१	०	२२२३१	१५९७	०	१५९७	४२१	०	४२१	६३४०	६३३०	२८०			
Sub-Total		६२६६९४	४०९६७	६६७६६१	५९५३४७			५९५३४७			१११३८९			२९५३३	१९३१४६	१८५८२०	१९८६६			

Latest data of MoFALD/CLPIU is here also we can refer data of Makwanpur district.

Field Visit Reports

Date	Location	Participants
27 th & 28 th December 2017	Orientation program in Thaha Municipality and field visit in Marphu (Previous VDC) current Indra Sarowar Rural Municipality-01.	1. Jaman Singh Waiba- Ward president-01 2. Kausal Bist-HRRP DTC 3. Susan Maleku- ward 01, Engineer 4. Roshan Kumar Karna- Ward 01 Sub-engineer 5. Kushal Raj Joshi- Ward 01 Assistant sub-engineer.
Objective(s)	- Orientation on, "Repair and Retrofitting Manual and Hybrid Structure Manual" to DLPIU field base technicians and POs technicians. - The main objective of orientation was on background, objectives & scope of Manual, Inspection method, technical details of Repair & Retrofitting method similarly, characteristics of Hybrid Structure and technical specification of Hybrid Structure Manual. - To facilitate coordination between the DLPIU field base engineer and local elected bodies to speed up the reconstruction works. - To know current status of housing reconstruction and to monitoring and supervision of housing reconstruction work at these areas and to collect the housing typologies of Marphu (Previous VDC) current IndraSarowar Rural Municipality-01.	
Summary	HRRP Makwanpur team organized half day orientation program on "Repair & Retrofitting Manual and Hybrid Structure Manual" on 28 th December, 2017 at Thaha Municipality, Makwanpur. There were twenty participants among them nineteen from DLPIU field base technicians and one from POs respectively. District Technical Coordinator of HRRP as a facilitator of half day orientation program. Also in date of 27 th December 2017, we visited the Markhu (Previous VDC) to supervision and monitoring of housing reconstruction works.	

Repair & Retrofitting Manual for Masonry Structure and RCC Structure

This topic was presented by HRRP district technical coordinator of Makwanpur district. This presentation was mainly focused on objectives & scope of Manual, Inspection method, technical details of Repair & Retrofitting method. This manual outlines these standards and specifications as well as the minimum intervention works required to carry out the retrofitting. To set the minimum criteria to provide the tranches under the retrofitting grant. Also we discussed cover policies for distribution of tranches with minimum technical intervention options and to support engineers for inspection, help them to provide advice and guidance to households.

Hybrid Structure Manual

This presentation was mainly focused on objectives & scope of Manual, Inspection method, technical details of Hybrid Structure Manual. Briefly we focused on 5 key Inspection items of Hybrid Structure Manual. There are shape and size of building, quality of material, proper connection and joint of structure, frame action and proper roof connection.

Field visit at IndraSarowar Gaupalika

We visited the site for supervision, monitoring and also collected the housing typologies of IndraSarowar Gaupalika -01, previous Markhu VDC. The construction rate is satisfactory and the compliance rate is also good. There were different types of typologies to make likewise Stone in Mud, Block Masonry Structure, RCC frame structure and also Brick in cement mortar.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Almost Municipality of Makwanpur there is major issues in Lack of coordination between DLPIU field base engineer and local elected representatives. Noncompliance rate is high in block masonry building. Shortage of skilled manpower.	- To create coordination environment between DLPIU field base engineers, ward presidents, beneficiary, POs etc. - To regular organize technical coordination meeting in Palika level.	- NRA/HRRP district team - Local government, - Field base engineer, Beneficiary - POs	

Photos



Figure 1: Construction rate is increasing day by day in IndraSarowar Rural Municipality-1, Previous Markhu VDC.



Figure 2: Beneficiary still waiting for tranche but there house under constructed with block masonry. Engineer submits the check list for SAP calculation. If there house still resistant earth quake load he will be receive second as well as third tranche.

Housing Typology Report



Caption: Brick in cement mortar with flexible roof at IndraSaroawar -01 (previous Marphu -08), house owner:-Akal Bayanjan



Caption: Block masonry with flexible roof at IndraSaroawar -01 (previous Marphu -05), house owner:-Bishnu kumar Singh



Caption: Stone in Mud mortar with RCC band at IndraSaroawar -01 (previous Marphu -05), house owner:-Kali Thing



Caption: Brick in cement mortar with RCC band at IndraSaroawar -01 (previous Marphu -05), house owner:-Raj Kumar Thing



Caption: Brick in cement mortar with RCC band at IndraSaroawar -01 (previous Marphu -05), house owner:-Ram Thing



Caption: Brick in cement mortar with RCC band at IndraSaroawar -01 (previous Marphu -05), house owner:-Dhan Bahdur Waiba.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
Our house constructed with plinth band and now we are constructing roof work and our house eligible for second and third tranche but why they don't fill check list, monitor in time and forward our file for tranche receive?	Beneficiary of Ward 01 (Previously Markhu VDC)	In every site visited, we brief discussed about inspection, if any noncompliance issues, coordination with all stake holder if any. Similarly, we discussed about inspection, regular site visiting etc. further in case of Marphu, all file forwarded for tranche receive to MoUD –DLPIU by DLPIU field base engineer and also they will be regular site visit.

Challenges and Way Forward

Challenge	Way Forward
Noncompliance issues in block masonry but file forwarded for DSE and DSE is analyzing the file and also recommended for tranche distribute to MoUD DLPIU.	Regular follow up, regular monitoring, to conduct ward level meeting by DLPIU field base engineer in their respective areas.