

HRRP District Coordination

Meeting Minutes

Meeting Purpose:	HRRP General Coordination Meeting		
Meeting Date:	29/1/2019 (29 th January 2019)		
Meeting Time:	11am – 2pm		
Meeting Location:	Devkota Chowk, Manthali, Gmali Office, Ramechhap		
Meeting Facilitator:	Prakash Bishwakarma		
Minutes Taken By:	Tulsi Ram Lamichhane/ Javeed Mohamad		
Summary of participants:	Total: 19	Female:3	Male: 16

Discussion: (Items/Knowledge Shared)

Ramechhap HRRP/Gmail General Coordination meeting was conducted successfully on 29th January 2019 at Grant Management and local infrastructure (Gmali) office meeting Hall, Manthali. The meeting was chaired by Mr. Krishna Lal Piya – GMALI Office Chief, Ramechhap

Agenda:

- Welcome/Introduction
- Follow up of previous month's meeting discussion and parking lot
- POs update – please share your update packs (PPT) so that can be shared in the meeting minute
- AOB

Discussion

➤ **Welcome and Introduction:**

Mr. Prakash Bishwakarma- District Coordinator- HRRP welcomed all the participants in the General coordination meeting and had a round of the introduction with each other. He also shared the objective and agenda of the General coordination meeting to be discussed in the meeting.

➤ **Follow up of previous month's meeting discussion:**

The meeting was opened with the review of the previous month's meeting. There was no any agenda is parking lot to be further discussion. HRRP-District coordinator shared the last meeting discussion to all the participants in the meeting. That all the partner's organization updated their progress as well as issues and challenges. In the last meeting the discussion was made the progress and challenges faced by the NGOs/INGOs working in the district in the private housing reconstruction was discussion and works hard to find the target with in the period.

➤ **District Support Engineer (DSE/DLPIU)**

- Mr. Nikesh Maharjan DLPIU-District Support Engineer present the non-complains issue in the district. A total of 1762 non- complain issue had been registered in the district till date. Among them 1452 non-compliance issues have been provide solution from DLPIU. A total 865 non-compliance issue have been recommended for tranche and 558 non-compliance issue have been done correction. In January 2019 61 non-compliance issue have been registered in Ramechhap district. Among them 40 cases have been solution and recommended for tranche. A total of 21 have been provide correction.
- Due to the presence of Partner's organization and support of their technical person non-compliance issue of the district has been reduce.

➤ **Partners Update**

In Ramechhap District there are 6 partner's organization are actively working in the district based on the reporting to GMALI/HRRP.

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Nepal Red Cross Society (NRCS) Ramechhap

Nepal Red Cross Society is working in Manthali Municipality ward-1 and Ramchhap Municipality ward-5 Rampur of Ramechhap District.

- Nepal Red Cross Society is Working in four major area i.e. Shelter, Livelihood, Wash and Health.
- A total of 1081 household is supporting by NRCS in Ramechhap district i.e. Manthali Ward-1 (427hh) and Ramechhap ward no-5(654hh).
- Update of reconstruction status of Rampur and Manthali ward-1

Municipality	TB	TA	1 st	2 nd	3 rd
Manthali -1	427	372	372	315	248
Ramechhap-5 (Rampur)	647	637	637	585	551

- Redcross has provided social technical support to vulnerable household in the following palika and update are as follows:

Palika	VHHs	1 st	2 nd	3 rd
Gokulganga	141	133	83	41
Umakund	82	81	53	6
Rampur	162	156	113	47
Manthali	23	23	21	12

Water and Sanitation:

- Training provided to the household regarding water and sanitation.
- Community people are orientated on water and sanitation.
- Toilet construction at community and advocacy for open defecation free zone

Water scheme completed

- Aitabari drinking water project Rampur
- Nirmal Drinking water project Rampur
- Charahara Drinking water project Rampur
- Lina Drinking water project Rampur
- Balkanya Drinking water project Rampur
- Ghusene Drinking water project Rampur
- Kanchan Drinking water project Rampur on going
- Jaldevi Drinking water project Rampur on going

Livelihood activities

- Training on agriculture and livestock
- Livestock breeding
- Livestock insurance
- Support to the local enterprise promotion
- Support and distribution seeds and small irrigation materials.
- Support on livelihood activities i.e. poltery, goat, kitchen gardening etc

Health

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)																							
	- Construction health institution those are damaged through the earthquake. - Training provided to health personnel to promotion the health services. - Construction health post and child birthing centre and distribution materials. - Tiffin box distribution to the school children. - Socio-social support to the community people. - Blood bank established - Distribution warm cloths to the present women and sanitary pad distribution to the school children. Organization capacity building - Reconstruction the district chapter redcross and increased humanitarian support. - Training provide to the staff and volunteer. Other support: - A total of 7173 improved solar pannal has been distribution to previous VDC i.e. Rakathum, Kabukasthali, Ghumdel, Gupteshowar, Phunkur, Makadhum, Daduha, Bhujji, Helidevi, Majuwa, Duragaun and Dhimipokhari. - A total 1306 improved cooking stove has been distribution to previous VDC respectively Majuwa, Gupteshwor and Bhirpani.																						
HELVATAS/SCOOT WILSON Nepal	- The major two components of the project are i) Technical Supports to homeowner and ii) Skills training for earthquake house reconstruction and future safe construction. The following is the update of HELVATS/ Scoot Wilson (Sunapati and Manthali) Overall Physical progress Technical assistance- Doramba Gaunpalika, Sunapathi gaunpalika, khadadevi Gaunpalika(ex-3,8), Manthali Nagarpalika(ex-10), LikhuTamakoshi gaunpalika(ex-2,3,4 (Ongoing) 2. Training (Target and Targeted Area) <table> <tr> <th>Palika</th><th>Stone Layer Mason (50 Days)</th><th>Construction Carpenter (7 days)</th><th>Total in each palika</th></tr> <tr> <td>Doramba</td><td>100 (10 event)</td><td>10 (1 event)</td><td>110(11 event)</td></tr> <tr> <td>Sunapathi</td><td>50 (5 event)</td><td>10 (1 event)</td><td>60 (6 event)</td></tr> <tr> <td>Khadadevi</td><td>70 (7 event)</td><td>10 (1 event)</td><td>80 (8 event)</td></tr> <tr> <td>Manthali</td><td>100 (10 event)</td><td>10 (1 event)</td><td>110 (11event)</td></tr> </table>	Palika	Stone Layer Mason (50 Days)	Construction Carpenter (7 days)	Total in each palika	Doramba	100 (10 event)	10 (1 event)	110(11 event)	Sunapathi	50 (5 event)	10 (1 event)	60 (6 event)	Khadadevi	70 (7 event)	10 (1 event)	80 (8 event)	Manthali	100 (10 event)	10 (1 event)	110 (11event)		
Palika	Stone Layer Mason (50 Days)	Construction Carpenter (7 days)	Total in each palika																				
Doramba	100 (10 event)	10 (1 event)	110(11 event)																				
Sunapathi	50 (5 event)	10 (1 event)	60 (6 event)																				
Khadadevi	70 (7 event)	10 (1 event)	80 (8 event)																				
Manthali	100 (10 event)	10 (1 event)	110 (11event)																				

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Ramechhap	60 (6 event)	10 (1 event)	70 (7 event)
LikhuTamakoshi	50 (5 event)	10 (1 event)	60 (6 event)
Total	430 (43 event)	60 (6 event)	490(49 event)

Technical Assistance, Overall physical Progress

SN	Palika	Total Updated Beneficiary	Enrolled	Const. Completed	Const. not started	Const. Ongoing
1	Doramba	4369	4140	2822	884	663
2	Khadadevi (ex.3,8)	4073	4031	3084	314	675
3	Likhu-Tamakoshi (ex-2,3,4)	3539	3472	2557	494	488
4	Sunapati	4337	4099	2406	685	1246
5	Manthali (ex-10)	10047	9978	7166	1441	1440
	Total	26365	25720	18035	3818	4512

Technical Assistance, Tranche status

SN	Palika	Total Enrollment	1st Tranche	2nd Tranche	3rd Tranche
1	Doramba	4140	4073	2604	1992
2	Khadadevi	4031	3947	3583	2911
3	Likhu-Tamakoshi	3472	3451	2841	2238
4	Sunapati	4099	4057	3548	1948
5	Manthali	9978	9112	8268	5927
	Total	25720	24640	20844	15016

Technical Assistance Helvetia's TA coverage

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

Pali ka	Tot al TA Cov era ge	Afte r TA com plet ed	Tot al TA on goi ng										
				M1	M2	M3	M4	M5	M6	M7	M8	M9	M10
Dora mba	1143	479	664	11	9	5	401	60	51	68	51	8	
Khad adevi	1614	1103	511	2	1	2	274	38	31	61	93	9	
Likhu Tama koshi	968	507	461	7	10	6	253	30	29	64	59	3	
Suna pati	1019	590	429	17	13	6	164	24	35	87	57	26	
Manth ali	2769	1528	1241	13	14	9	592	74	83	195	137	124	
Total	7513	4207	3306	50	47	28	1684	226	229	475	397	170	

M1-Site selection, M2-Foundation, M3-Vertical post, M4-Plinth Band, M5-Sill Band, M6-Intermediate band, M7-Lintel band, M8-Roof band, M9-Gable band, M10-Roofing

Technical Assistance, Vulnerable status

Palika	Total Vulner able HHs	Comp leted	Ong oing	Not Starte d	Halted	EFSR TA Coverage
Doramba	158	47	32	66	13	52
Khadadevi	78	45	15	11	7	41
Likhu- Tamakoshi	133	65	37	31	-	59
Sunapati	132	59	24	27	22	44
Manthali	246	122	54	66	4	99
Total	747	388	162	201	46	295

Training Updated

Palika	Stone Layer Mason (M-50 Days)	Construction Carpenter (C-7 days)	Ongoing Event	Process Event
Doramba	100 (10 event)	10 (1 event)	8 M	3 M, 1C
Sunapati	50 (5 event)	10 (1 event)	2 M	4 M, 1C

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)					
	Khadadevi	70 (7 event)	10 (1 event)	3M	4M.1C
	Manthali	100 (10 event)	10 (1 event)	10 M	1C
	Ramechhap	60 (6 event)	10 (1 event)	6 M	1 C
	LikhuTamakoshi	50 (5 event)	10 (1 event)	5M, 1C	
MEDIAR	- Agreement for working in Likhu Tamakoshi Rural Municipality in Ward 3&6 Bejulikot. - Agreement for 1296 household of Bejulikot (3-4) - MEDIAR is working with its partner organization Community Development Society. - Project done in two Phases: - Phase I (2016 January to 2018 September)- Completed - Phase II (2016 July to April 2019)- Ongoing Major Achievements: - Successfully distributed 300 official Completion certificates to the Beneficiaries of Bijulikot VDC ward 3 and 6 - CS entry data and forms and formats submitted to DLPIU of those distributed certificates - Other more 900 houses completion certificates forms filling, and CS entry process is ongoing - Marked earthquake safety week on January 2018 having series of extracurricular activities at Schools of Bijulikot VDC with closing ceremony on 2nd Magh - Ongoing Reconstruction Reconstruction details Total beneficiaries of Bijulikot VDC- 1312 (Including latest Grievances) - House construction started- 1249 - House Not started- 63 - Nos of Second Instalments Forwarded- 1239 - Nos of Second instalments Received-1227 (304 From Medair) - Nos of Third instalment Forwarded- 1109 - Nos of Third instalment Received-1033 (300 From Medair) - Nos of Houses Completed – 1129 - Nos of Completion Certificates Received - 300 - Nos of Houses Ongoing construction- 65 - Nos of Houses stopped after plinth band- 55 Upcoming Plans: - Arrange community meetings and informing about closure of the project				

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	• Form a Monitoring committee and visit respective wards houses to monitor the houses either stopped construction, or not started to initiate reconstruction (ward representative included) • Search and Rescue training to community members (PASSA groups) • Provide on-site technical support for ongoing house construction • Completion certificate distribution for the completed houses.
KAM for SuD	Kam For Sud Nepal is working in Ramechhap through its project Post-earthquake reconstruction from January 2016 to December 2018 (Extension process). Kam For Sud is working for technical support to 742 household and after 66 household from grievances. Beside this KFS also supporting to construct school and health post at Saipu. The following below are the highlights of the KAM FOR SUD program achievement till date: • A technical support and monitoring of the private house's reconstruction have been undergoing. So far nearly 700 houses have been rebuilt and benefitted from this program. Among them, more than 9 vulnerable houses have been rebuilt. Currently, more 30 houses are under construction. Since nearly 102 (17+61+24) houses have been added after grievances, there are more houses to be rebuilt and out of 102, some already completed, and some are under process of construction. • Public structures reconstruction: Health post is completed and in handing over process. Two schools are still under construction, mainly finishing works are undergoing. Because of the distance issues and difficult geographical situation, it has been hard to bring skilled workers from elsewhere. Projects should have been completed earlier but works are not achieved as per the plan because of various issues. • Shree Chandeshwori Secondary School: During last month, application of eaves board, application of windows and colouring of windows work, ramp, initial site clearance with small retaining wall, water tank stand and first phase of plumbing works have been completed However, following works have been remained, which has been planned complete in one-month time. Achieved Last Month i) Application of eaves board. ii) Installation of windows and color on it. iii) Construction of ramp iv) Stabilization of access road with stone soling as per the request of school management committee.

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	v) <i>Water Tank Stand and fixing water tanks</i> <i>Remaining Task</i> vi) <i>Installation of doors & additional eaves board as per the request of school management committee.</i> vii) <i>Ventilation of work to be installed.</i> viii) <i>Final phase of Plumbing and sanitary work.</i> ix) <i>Coloring on inner and outer wall.</i> x) <i>Installation of doors and Coloring on it.</i> xi) <i>Railing on veranda as per the request of school management committee.</i> xii) <i>Coloring on wall.</i> xiii) <i>Final finishing work.</i> • <i>Shree Shahid Smriti Secondary School: Works in Shahid Smriti School is in almost in same phase of Chandeshwori School. Mainly, toilet location issues and shifting of toilet also took much time. We are planning to complete both schools in same time, hence this school is also foreseen to complete in one-month time.</i> <i>Achieved Last Month</i> i) <i>Roofing of boys and girls toilet and installation of eaves board.</i> ii) <i>Plastering work on toilets.</i> iii) <i>Installation of windows and color on it.</i> iv) <i>Construction of ramp.</i> v) <i>Fixing of columns of veranda, pcc works in veranda.</i> vi) <i>Water Tank Stand and fixing water tanks</i> <i>Remaining Tasks</i> i) <i>Installation of doors & additional eaves board as per the request of school management committee.</i> ii) <i>Ventilation of work to be installed.</i> iii) <i>Final phase of Plumbing and sanitary work.</i> iv) <i>Coloring on inner and outer wall.</i> v) <i>Installation of doors and Coloring on it.</i> vi) <i>Final finishing work.</i> • <i>Saipu Birthing & Health Centre Structure: Project has been completed completely as per the plan. Kam For Sud Nepal is discussing over handing over of the structures to the concerned authority. In this regard, organization is planning and trying to coordinate local community, donor and concerned authority. However, Local community and local authority</i>

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

	<i>has been requesting to extend the support on solar water heating system, false ceiling on veranda. Organization is considering positively to apply the requested issues.</i>
<i>Durable Solution /PIN/CSRC</i>	<i>This partner organization has its office setup at Sindhuli District. From Sindhuli they are looking after 7 other districts. This organization is working in land movement all over the country. In reconstruction it is working under the NRA supervision and support NRA in documentation to identify the vulnerable settlement and support to do further process for safe resettlement. Till date the progress of ramechhap district is as follow update by project coordinator Sangita Mayur:</i> <i>150 beneficiaries have been identified as a vulnerable household in vulnerable settlement</i> <i>A total of 80 household have been already received government grant for relocation.</i> <i>A total of 49 household beneficiaries have been already construction the house in their own location.</i> <i>For a total of 21 household we are working for facilitation and other related documents for relocation in the safe place.</i>

Decisions:

PARKING LOT: *[Describe any items that have been deferred for a later discussion]*

- *Focal Person Confirmation for Reconstruction*

The meeting has entered the topic but cannot conclude it this time.

N/A

Miscellaneous Items / AOB:

N/A

Decisions Made: (What, Why, Impacts)

- The progress and challenges faced by the NGOs/INGOs working in the district in the private housing reconstruction was discussion.*
- The process for house completion certificate handover will be initiated as soon as possible with coordination with DLPIU-Building.*

Next Steps/action points:	Person(s) Responsible	Due Date
<i>[Insert next step]</i>		
<i>[Insert next step]</i>		

HRRP District Coordination Meeting Minutes

SN	Attendees	Gender	Organization	Designation	Phone No.	Email
1	Krishna Lal Piya	M	NRA/Gmali	Office chief	9854043491	Klpiya057@gmail.com
2	Surendra Yadav	M	Gmali	MIS specialist	9841333749	ipsurendra159@gmail.com
3	Jaya Ram Basnet	M	Redcross	District project coordinator	9841653249	Jaya.basnet@gmail.com
4	Nabin kumar Sharma	M	DLPIU-Bulding	MIS officet	9844022000	Nabinsharma231@gmail.com
5	Shiwani khand	F	Gmali	SDS	9843171481	khandswani@gmail.com
6	Madhav Prasad Dhakal	M	Advocacy officer	CSRC Nepal	9843628564	madhav@csrcnepal.org
7	Nikesh Maharajan	M	DLPIU	DSE	9849197244	Nikesh.mijn@gmail.com
8	Damodar Prashad Ghimire	M	DLPIU-Gmali	Na.Su.	9844007807	
9	Krishna Pd. Ghimire	M	EHRP	Environment Specialist	9851232144	Kp.nlcde@gmail.com
10	Aruna Kaju	F	PIN/Durable Solution	Project officer	9843445444	Aruna.koju@peopleinneed.cz
11	Sangita Mayur	F	PIN/Durable Solution	Project Coordinator	9849676540	Sangita.mayur@peopleinneed.cz
12	Ujal Chaudhary	M	Gmali	Engineer	9865657758	mahatoujwal@gmail.com
13	Abinash kumar singh	M	Gmali	Engineer	9849711447	Singhabinash92@gmail.com
14	Bikash Tejali	M	KFSN	Site Engineer	9849126185	btejali@gamil.com
15	Jeevesh karna	M	SW Nepal/EFSR II	Field Coordinator	9851017906	jeeveshkarna@gmail.com
16	Ramesh Luita	M	Helvetas	Engineer	9842710311	Ramesh.luita@helvetas.org
17	Prakash Bishwakarma	M	HRRP	DC	9841720436	dc.ramechhap@hrrpnepal.org
18	Tulsi ram Lamichhane	M	HRRP	DTC	9851213610	Techcord.ramechhap@hrrpnepal.org
19	Md. Javeed	M	HRRP	IMO	9862298704	Im.ramechhap@hrrpnepal.org

Photos:



Partners Organization member from Helvetas Nepal presenting their organization Update in the General Coordination meeting .



Gmali /NRA Chief Mr. Krishna Lal Piya putting his remarks to the General coordination meeting participants.

HRRP District Coordination Meeting Minutes



DLPIU MIS officer Mr. Nabin kumar Sharma is updating the status of reconstructing to the general coordination meeting participants.



Partners organization member presenting update and progress of the organization to the meeting participants.