

District Report

Kathmandu Valley

17 -30 August 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		Male	Female		
HRRP Kathmandu valley team with a monitoring team from DLPIU NRA-Building conducted monitoring field visit at Ward no. 1, 2, Duwakot of Changunarayan Municipality, Bhaktapur district	16 August 2018	2	1	Ms. Ambika Amatya District Coordinator HRRP Kathmandu Valley dc.ktm@hrrpnepal.org	
The general coordination meeting of DLPIU NRA GMaLI, Kathmandu was held on 20 August 2018 at DLPIU NRA GMaLI Office, Lalitpur.	20 August 2018	13	8	Ms. Sweata Sijapati District Technical Coordinator HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
The general coordination meeting of DLPIU NRA GMaLI, Kathmandu was held on 21 August 2018 at DLPIU NRA GMaLI Office, Kathmandu. The main agenda of the meeting was to share the reconstruction updates of Kathmandu district. The coordination meeting was chaired by Mr. Shivaraj Baidhya, Chief, DCC Kathmandu Office in presence of Mr. Pitamber Adhikari, District Coordination Officer, DCC Kathmandu; Mr. Samar Bahadur Khanal, Chief, DLPIU NRA GMaLI Kathmandu district. Key highlights from the coordination meeting are: ➤ Data shared by EHRP Kathmandu reveals 1st tranche- 49927 beneficiaries 2nd tranche -10023 beneficiaries 3rd tranche- 5993 beneficiaries ➤ The reconstruction issues of Kathmandu district were related to lack of land ownership papers, small parcel land eccentric footing ➤ The working areas of Lumanti has conducted public inquiry deed to proceed for tranche distribution process in Machhegaun, Chandragiri Municipality. ➤ POs were requested to give verbal and written requests with data evidences in order to address the unsolved issues of reconstruction in their working areas. ➤ DCC Kathmandu office is ready to	21 August 2018	14	9	Mr. Achyut Shrestha Section officer DLPIU NRA GMaLI Kathmandu Contact: 9860784954 achyutshrestha121@gmail.com	

Summary of events during this period

contribute to reconstruction processes whereby coordinating with municipalities on addressing the issues, gaps and challenges of reconstruction in concerned municipalities.					
Joint monitoring visit of HRRP Kathmandu Valley team and DLPIU- Building to Dakshinkali Municipality was conducted.	22 August 2018	2	4	Ms. Sweata Sijapati District Technical Coordinator HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
A meeting was organized involving HRRP national team members, HRRP Kathmandu Valley team members and representatives of CLPIU GMAI/MoFAGA and DLPIU NRA GMAI Lalitpur district about conducting 'Survey on non-contracted beneficiaries of Lalitpur district	23 August 2018	5	5	Ms. Sweata Sijapati District Technical Coordinator HRRP Kathmandu Valley techcord.ktm@hrrpnepal.org	
HRRP Kathmandu Valley team organized a field visit for Mr. Stephen Starr, an International Journalist who were writing case studies and stories in reconstruction. The visit was organized at ward no. 12, Bhindolachhi, Tulsifanani, Lalitpur Metropolitan City. The Journalist also interacted with representatives at DLPIU NRA GMAI Lalitpur district.	28 August 2018	1	3	Ms. Ambika Amatya District Coordinator HRRP Kathmandu Valley dc.ktm@hrrpnepal.org	
Information Management (IM) products of HRRP Kathmandu Valley Team was shared during General Coordination Meeting of DLPIU NRA GMAI Kathmandu and Lalitpur districts respectively	21 - 22 August 2018			Manisha Rai IM Officer HRRP Kathmandu Valley im.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Participation of HRRP Kathmandu Valley Team along with other district teams (jointly) in conducting survey of 18 earthquake affected districts	3-15 September 2018	HRRP Nepal	Mr. Sufi Mohammad Faiz DMT Coordinator, HRRP Contact: 9851241401 dmt.coord@hrrpnepal.org
Monitoring visit to shelter reconstruction areas of Lumanti in Chandragiri Municipality by the team of DCC Kathmandu, DLPIU NRA GMAI Kathmandu and HRRP Kathmandu Valley Team	3 September 2018	DCC Kathmandu and DLPIU NRA GMAI Kathmandu district	Mr. Achyut Shrestha Section officer DLPIU NRA GMAI Kathmandu Contact: 9860784954 achyutshrestha121@gmail.com
Monitoring visit to observe shelter reconstruction in Shankharapur Municipality by the team of DCC Kathmandu, DLPIU NRA GMAI Kathmandu and HRRP Kathmandu Valley Team	10 September 2018	DCC Kathmandu and DLPIU NRA GMAI Kathmandu district	Mr. Achyut Shrestha Section officer DLPIU NRA GMAI Kathmandu Contact: 9860784954 achyutshrestha121@gmail.com
To include details of upcoming events and meetings in the next bulletin, please share details with dc.ktm@hrrpnepal.org by COB Wednesday of each week.			

News & Updates

Reconstruction updates of Lalitpur district, dated 29 August 2018

Local Units	Total beneficiaries	Total PA agreement	1st tranche distributed	Initiated reconstruction	Beneficiaries verified for 2nd tranche	Beneficiaries verified for 3rd tranche	Construction completed
Gimdi	591	565	561	522	507	289	266
Dahachok	396	380	367	393	69	48	59
Chaughare	428	412	410	240	230	85	85
Karyabinaya k	3360	2511	2395	100	91	64	10
Bajrabarahi	4141	3743	3490	800	705	371	309
Devichaur	685	450	442	150	142	51	44
Godawari	3256	2315	2158	600	591	378	110
Malta	541	448	440	400	331	226	57
Ikudol	525	483	482	373	356	146	145
Bhardeu	194	194	185	144	118	80	80
Ghusel	390	359	355	358	274	245	170
Chandanpur	247	241	241	110	103	41	35
Ashrang	251	213	212	140	137	104	70
Gotikhel	341	339	339	295	283	168	60
Kaleshwor	349	340	340	225	223	146	114
Nallu	434	416	415	399	394	296	296
Sangkhu	658	627	626	577	556	203	203
Thuladurlung	396	379	378	300	299	69	69
MahaLakshmi	3715	2896	2811	763	610	489	300
Lalitpur Sub Metropolitan	5179	4718	4645	1000	1003	545	100
Manikhel	426	426	426	350	337	175	105
Bukhel	464	458	458	320	310	152	108
Pyutar	349	323	318	300	242	88	88
Bhattedanda	570	550	550	411	394	279	240
Total	27886	23786	23044	9270	8305	4738	3123

Field Visit

Visit - 01

Date	Location	Participants from HRRP and stakeholders
16 August, 2018	Saraswati Khel, Duwakot, Ward no. 1 Tallo Height and Pachim Tar - Duwakot, Ward no. 2 Jhaukhel, Ward no. 3,	- Narakanta Sapkota, M & E Consultant/ DLPIU NRA-Building - Ambika Amatya, HRRP Kathmandu Valley Team - Engineers, DLPIU Building, Bhaktapur (Bibha Sainju, Manita Shrestha, Samjhana Shrestha)

	Duwakot Changunarayan Municipality, Bhaktapur	
Objectives	- To observe the reconstruction status of the beneficiaries. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant access process.	
Summary	HRRP Kathmandu valley team along M & E Consultant from DLPIU NRA Building conducted joint field monitoring at various places of Ward no. 1 and Ward no. 2, Duwakot, Changunarayan Municipality, Bhaktapur district. The joint monitoring team observed 8 houses in the reconstruction phase in the Duwakot areas. <u>Details of houses visited-</u> - Five brothers residing at Ward no 1, Saraswathikel, Duwakot have done individual PA agreement, along with separate building drawing approved from Changunarayan Municipality, with separate entrance door and separate staircase. Each five houses has 12x12 inch pillars with 24 inch beam and targets for 2 storey in overall. The 5 houses has applied for 2nd - 3rd tranche together. From the technical front, the house is seen as a single house and suggested to conduct structural analysis. If the analysis report declares the house as safe, then the house is eligible for 2nd and 3rd tranche. - The house of Ishwori Khadka at Ward no. 2, Tallo Height, Duwakot, Changunarayan Municipality. Three storey RCC frame structure house has 9x9 inch pillars on ground floor while 12x12 inch pillars were used in 1st and subsequent floors. The beneficiary were advised to apply the retrofitting measures on ground floor for securing safety towards the house. - Two types of structures were applied while reconstructing the single storey house at Ward no. 3, Jhaukhel, Changunarayan Municipality. Half part of the house has BMC structure while half were dominated by RCC structures. Lintel band and sil band were kept properly. The beneficiary was suggested to conduct structural analysis. If the analysis report declares the house as safe, then the house is eligible for 2nd and 3rd tranche. - RCC frame structure two storey house of Pramila Devi Thakur at Ward no. 2, Pragya Tole, Pachimtar, Changunarayan Municipality were observed with projection of non structural parts which is in fact posing vulnerability to the house. The house already has a structural analysis report that declares the house to be safe and compliance. The beneficiary were suggested to remove the non structural parts.	

Photos



Beneficiary name: Joint house of five brothers namely- Narendra Awal, Ashesh Awal, Purna Bahadur Awal Asta Awal and Shailendra Awal at Ward no 1, Saraswatikhel, Duwakot, Changunarayan Municipality, Bhaktapur. Each five houses has 12x12 inch pillars with 24 inch beam and targets for 2 storey in overall five houses. The five beneficiaries have individual PA agreement & approved building drawing for each houses, with separate entrance door and separate staircase. The 5 houses has applied for 2nd & 3rd tranche together. Technically, the house is seen as a single house and suggested to conduct structural analysis. If the analysis report declares the house as safe, then the house is eligible for 2nd - 3rd tranche.

Photo Credit: HRRP-KTM Valley team



Beneficiary name: Min Bahadur Shrestha, has applied two types of structures while reconstructing the single storey house at Ward no. 3, Jhaukhel, Changunarayan Municipality. Half part of the house has BMC structure while half were dominated by RCC structures. Lintel band and sil band were kept properly. The beneficiary was suggested to conduct structural analysis. If the analysis report declares the house as safe, then the house is eligible for 2nd - 3rd tranche.

Photo Credit: HRRP-KTM Valley team

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Beneficiaries have been hiring untrained masons who has reconstructed different pillar sizes; 9x9 inch pillars on ground floor, while 12x12 pillars on 1 st floor.	Perpetuation of non-compliances houses have indicated for intervention of sensitization camps in urban areas of Bhaktapur district. Further, the beneficiary should have consulted engineers from the foundation level works and up to wall raising.	DLPIU NRA GMAI Office, DLPIU Building, Municipality office, engineers and beneficiary	As early as possible

Visit – 02

Date	Location	Participants from HRRP and stakeholders
22 August, 2018	Ward no 8, Dakshinkali Municipality	- Narakanta Sapkota, M & E Consultant/ DLPIU NRA-Building - Sweata Sijapati, HRRP Valley - Rachana Paudel, Engineer, DLPIU, Kathmandu - Melli Shah, Engineer, DLPIU, Kathmandu - Shobha Kharkawal, Assistant Sub Engineer, Dakshinkali

		Municipality Prithivi Man Shrestha, Sub Engineer, Dakshinkali Municipality	
Objectives	- To interact with local representatives along with engineers of municipality regarding the reconstruction issues and ways forward. - To observe the reconstruction status of the beneficiaries. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant access process.		
Summary	HRRP Kathmandu valley team along M & E Consultant from DLPIU NRA Building conducted joint field monitoring at ward no 8 Dakshinkali Municipality, Kathmandu district. <u>Interaction with the Mayor of Dakshinkali Municipality:</u> The monitoring visit began with the brief meeting with the Mayor Mr. Mohan Basnet, Dakshinkali municipality. He highlighted that the reconstruction process has slower in the Municipality due to various issues such as landownership rights, settlement in public/government land, Guthi land. The municipality is looking forward for solving such issues and bringing necessary changes in the bylaws to boost the reconstruction. He also shared that an intermunicipal visit to Chandragiri Municipality to ease the reconstruction process. At present only 3 sub engineers are deployed in the municipality, so an addition of the technical staff was of utmost importance. He insured that the municipality will support the technical staffs to coordinate with the ward representative as well as beneficiaries to increase the reconstruction rate and solve the issues which has been delaying the progress.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
The deficiency of engineer in the Dakshinkali Municipality has affected the inspection process.	At least two engineers need to be deployed in the Municipality as soon as possible.	DLPIU Building, Kathmandu	As soon as possible
The house constructed are not as per the built drawing	Its mandatory to build the house as per the drawing. To be eligible for the grant the beneficiary needs to modify the building drawing from municipality. Engineers from both DLPIU and Municipality must relay the information to beneficiaries.	Technical staff, Municipality	

Photos



Beneficiary name: Shankhar Bhomjom, Ward no 8, Dakshinkali Municipality, Kathmandu. One story load bearing structure. The beneficiary has received second tranche and have requested for the inspection for the 3rd tranche. The house is non-compliance as the roof band is missing. The beneficiary agreed to add the roof band to be eligible for the grant.

Photo Credit: HRRP-KTM Valley team



Beneficiary name: Panchalal Ghising, Ward no 8, Dakshinkali Municipality, Kathmandu. One story load bearing structure using interlocking bricks. The beneficiary has received second tranche and have requested for the inspection for the 3rd tranche. The house is non-compliance due to the larger room size. The file will be send to the DSE for further analysis

Photo Credit: HRRP-KTM Valley team

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
It's been more than 6 months that my house was inspected for the 3 rd tranche but the amount is still not deposited in bank. How long do I have to wait?	Beneficiary	The money is usually received within 1 month but in this case, engineer will try to find the status of the file, why it took such a long time and will inform you accordingly. (M&E Consultant, DLPIU-Building, Kathmandu)
In case of the alternative material, what is the inspection process?	Sub-Engineer	During the inspection, fill the annex 12 for the alternative materials (M&E Consultant, DLPIU-Building, Kathmandu)

Challenges and Way Forward

Challenge	Way Forward
Some of the reconstruction issues such as related to land ownership, multiple beneficiaries and small parcel land has not been properly addressed despite of efforts put forward by POs.	The concerned district level reconstruction agencies should play constructive role in addressing the reconstruction issues faced by beneficiaries where POs are providing support. The needful coordination and advocacy with concerned municipality might solve such problems.