

Meeting Purpose:	Palika level meeting		
Meeting Date:	22 /01/2020		
Meeting Time:	12 PM		
Meeting Location:	Jwalamukhi Rural Municipality office		
Summary of participants:	Total: 10	Female:1	Male: 9

- ❖ **On 22nd Jan 2020**, A team of DSE, DLPIU-Engineer, M&E-CLPIU and HRRP made a visit on **jwalamukhi RM** to discuss about retrofitting status, To initiate process of Housing reconstruction completion certificate distribution to completed house and regarding vulnerable beneficiary additional 50000 topup.

Decision was made that , Jwalamukhi RM should made an agenda and discuss on process of housing reconstruction completion certificate distribution to those beneficiary who have completed reconstruction of their house and have received all stages of tranches on their next internal meeting and to initiate certificate distribution process sooner. The best design of certificate among NRA and RM should choosen ensuring paper quality was good in case RM wants to print out and initiate Housing reconstruction completion certificate distribution process probably from this month.

Secondly, discussion was made regarding vulnerable beneficiary additional 50,000 topup. There were 165 vulnerable beneficiary on different wards of Jwalamukhi RM. Now, the wards should work on finding and verifying beneficiary who comes under four category of vulnerability in order to receive 50,000 additional topup bonus and **forward the file to GMALI office** after ward verification. The **required document needed** are photocopy of citizenship, photocopy of PA aggrement Red card, Photocopy of senior citizen card/single women card/Disable card/children or orphans less than 16 yr old verified card. The ward can add some beneficiary if some actual vulnerable beneficiary are missing and can remove some beneficiary if they aren't actual vulnerable beneficiary after verification and should forward the name list along with supported documents to GMALI office.

Lastly, Discussion was made regarding retrofitting status in Jwalamukhi RM. There were **1110 no** of retrofitting beneficiary on all wards of Jwalamukhi RM and **597** have received their first tranche. **Build change will now start retrofitting of Daan lal Shrestha house (PA no:R-30-10-8-0-003) on jwalamukhi-4,Barbhanjyang onwards from Jan last week by using splint and bandage method of retrofitting.** This one plus attic SMM house will work as a retrofitting model house in the community. Regarding other beneficiaries, it was very difficult for engineers to convience house owner for retrofitting ,**Lalit Narayan shah-Focal engineer of Jwalamukhi RM added.** Majority of beneficiary want to convert themselves into full phase beneficiary and thus have requested to increase time period to demolish old house and start new construction till DPC level . Jwalamukhi RM requested DLPIU to co-ordinate with NRA regarding time-limit.





DATE: _____

- $\frac{1}{2} \times 100 = 50$
 50%

[illegible]

