

District Report

Makwanpur

3 – 16 August, 2018

Summary of events during this period

Name of activity/event	Event date	Participants summary		Contact Person	Reference Document
		M	F		
<u>DMT Visit:</u> Makwanpur visit of DMT Coordinator and DMT IM Manager accomplished successfully. Summary of meetings and activities covered during the visit is as follows: <u>7th Aug:</u> Team arrived at Hetauda <u>8th Aug:</u> • Meeting and discussion with Chief of DCC at his chamber. • Meeting and discussion with M&E Specialist Building. • Meeting with Hetauda Sub-Metropolitan city team. • Meeting and discussion with NRCS team. <u>9th Aug:</u> • Meeting and discussion with Chief of DLPIU-GMaLI. • Field visit to Ward 16 of Hetauda Sub-Metro City followed by a meeting with Chair and other members of the ward; inspection of few shelters categorized for retrofitting. • Meeting with SABAL and CCDN team at the office of CCDN, a Local PO. • Meeting with newly appointed CDC – Mr. Asman Tamang at his own chamber. • Meeting with CSRC team and discussion on the issues of landlessness. <u>10th Aug:</u> • Internal meeting of DMT and HRRP Makwanpur team. • Meeting with the chairperson of Raksirang Rural Municipality at his district contact office. • Courtesy Meeting with the Chief Minister of Province – 3, Mr. Doramani Poudel.	7-10 August, 2018	-	-	dc.makwanpur@hrrpnepal.org	
<u>Technical interaction and Joint(MoUD M&E</u>	9 th August, 2018	11	1	techcord.makwanpur@hrrpnepal.org	Report & Photos

Summary of events during this period

<u>Specialist/DMT/DSE/HRRP) Field Monitoring Visit:</u> Date: 9 th August, 2018 Time: 10:30AM onwards Location: Hetauda Sub Metropolitan-16,17,18 Participants: MoUD M&E Specialist, DMT, DSE, HRRP, Local Government, NRA technicians & Beneficiaries.					
<u>Brief Meeting with CSRC team</u> Time: 11:30Am Location: GMaLI Office Participants: District Coordinator, Advocacy Officer and Finance Officer of CSRC, DC, IMO and DTC of HRRP. Discussion/Decision: Discussion made on mobilization of volunteer for the collection and verification of list of landless and vulnerable beneficiaries including the beneficiaries who have not come to sign PAs and such beneficiaries who've received 1 st tranche but still not started reconstruction. It was agreed to initiate the planned activity by the end of August and complete by 15 th of September (End of Bhadra, 2075)	13 th August, 2018	1	4	dc.makwanpur@hrrpnepal.org	
<u>Brief Meeting with chief of DCC</u> A brief meeting with Chief of DCC held. The meeting focused on the agenda of DRFC Meeting scheduled for 15 th August 2018. Chief of DCC agreed to include key persons of Hetauda Sub-Metro City in the meeting. Three points of meeting agenda agreed.	14 th August, 2018		2	dc.makwanpur@hrrpnepal.org	
<u>HRRP Sharing with Country Director, Plan Nepal.</u> On the occasion of Makwanpur visit of Sven Coppens, we've got a wonderful opportunity to share the latest updates of HRRP district activities. Country Director highly acknowledged the efforts of HRRP in reconstruction and emphasized that Nepal's reconstruction can't be completed within 5 years, at all. Referring to an international article on Nepal's reconstruction, he emphasized that at least 10 years required for completion of Nepal's reconstruction. He agreed on continuation of HRRP as long as it exists.	15 th August 2018			dc.makwanpur@hrrpnepal.org	
<u>DRFC/District General Coordination Meeting</u> Time: 1:00PM onwards Venue: Chamber of Chief of DCC	15 th August, 2018	4	18	dc.makwanpur@hrrpnepal.org	Meeting Minute

Summary of events during this period

Participants: Members of DRFC, representatives from GMaLI, Hetauda Sub-Metro City, HRRP Team and Journalists.

Agenda and Decisions:

1. Review of last meeting: Initiating the meeting, chief of DCC asked to share progress on last meeting decisions and overall progress in reconstruction. Based on the discussion, agenda of today's meeting have been redefined.

2. Issues related to the Municipality Bi-laws: The meeting decided to suggest Hetauda Sub-Metropolitan City to make appropriate provisions for those beneficiaries who are still not being able to sign PA, receive tranches and start reconstruction due to the existing by-laws (Codes and Standards) of Hetauda Sub-Metropolitan City controversial to Codes and Standards of NRA.

3. Beneficiaries not signed PA: As part of follow-up of the decisions of DRFC made on 2075/01/27 and 2075.01.30, the meeting concluded to resend formal letters to local bodies to submit to DLPIU-GMaLI the hard and soft copy of list of beneficiaries who've are not being able to sign PAs due to different causes including landlessness by the end of 15th Bhadra, 2075.

4. Non-constructed shelters of beneficiaries who've received 1st tranche: Meeting decided to assign DLPIU-GMaLI to collect the actual data of beneficiaries who've received 1st tranches but not started reconstruction; and root causes behind the non-construction of shelters..

Meeting of GMaLI-HRRP Team:

Time: 10:30AM onwards

Venue: GMaLI Office

Participants: Chief of GMaLI, MIS/M&E/SD/ED Specialists, HRRP Team

Discussion and Decisions: The meeting was called by HRRP team and focused on implementation of decisions made by DRFC meeting held on 15th August, 2018. The meeting concluded to carryout Ward level visits and meetings to implement the decisions of that meeting and start ward level meetings from Indrasarowar R. Municipality. The meeting also

16th August,
2018

Summary of events during this period

prepared the detailed visit plan and participants of the visit team which is as follows:

Key objectives:

1. To identify/classify the beneficiaries who've **not signed PA**, find out the main causes behind the circumstances and possible way forward to overcome the situation.
2. To identify the root causes of non-constructed houses of those beneficiaries who've received 1st tranche.
3. To support to collect verified list of vulnerable families/beneficiaries.
4. To initiate environmental and socio-economic monitoring of private shelter construction (environmental and social development specialists)
5. To strengthen coordination and communication between DLPIUs and local bodies (Palikas and Wards)

First Visit Plan

Date: **21st and 22nd August, 2018**

Location: All of 5 wards of Indrasarowar Rural Municipality

Team Members:

1. Chief, DLPIU-GMaLI, Makwanpur
2. MIS Specialist, DLPIU-GMaLI, Makwanpur
3. Social Development Specialist, DLPIU-GMaLI, Makwanpur
4. Environmental Development Specialist, DLPIU-GMaLI, Makwanpur
5. District Coordinator, HRRP, Makwanpur
6. District Information Management Officer, HRRP, Makwanpur

Note:

1. The same sort of visits will be continued to the rest of municipalities.
2. Technical Monitoring and Technical Coordination Meetings will take place as usual.

Upcoming Events & Meetings

Name of activity/event	Date, Time, and Location	Organizer	Contact Person
Technical Coordination meeting & Joint field monitoring visit	20 th August, 2018, 10:00 AM Location: Hetauda Sub-Metropolitan- 6,7,8	HRRP Makwanpur	techcord.makwanpur@hrrpnepal.org
One Day Orientation to DCs	20 th August, 2018 HRRP Central Office, Jwagal, Lalitpur.	HRRP	dc.makwanpur@hrrpnepal.org
Ward level meetings	21 and 22 August, 2018 Indrasarowar R. Municipality.	GMaLI-HRRP Makwanpur	dc.makwanpur@hrrpnepal.org
ToT on EQ Resistant Building Construction	20 to 26 August, 2018 Okhaldhunga.	DLPIU-Building, Okhaldhunga, CRS, HRRP	techcord.makwanpur@hrrpnepal.org
HRRP visit to Chitwan-Nawalparasi	28-30 August, 2018	HRRP	dc.makwanpur@hrrpnepal.org

Field Visit /Joint Field Monitoring Visit Reports

Visit 1

Visit 1										
Date	Location	Participants from HRRP and stakeholders								
9 th August,2018	Hetauda Sub- Metropolitan 16, 17, 18 Hatiya, Churimai.	MoUD M& E Specialist, DMT, DSE, HRRP, Ward no 16-17 engineer & 18 Sub-engineer, Assistant Sub-engineer.								
Objective(s)	- To organize interaction program in ward no 16 & 18, carried out field visit in those wards, observe the current reconstruction status & collect housing typologies. - Discuss the latest re-construction rate, retrofitting issues. - Observe & give necessary feedback, solution procedure for correction exception about the non-compliance issues on the spot to engineer and beneficiaries in block masonry & others.									
Summary	We have conducted technical interaction program in ward no 16 & 18 and also carried out field visit in ward no 16, 17 & 18 Hetauda Sub-Metropolitan. The following agendas were in discussed during visit with presence of DMT. Retrofitting progress and challenges, issues, progress of reconstruction, timely inspection, supervision or not, challenges in correction & exception. Also we have carried out field visit and observe constructed houses and to collected housing typology. <u>Retrofitting Issues:</u> 4nos of events, retrofitting training for engineers, sub-engineers and Assistant Sub-engineers has been completed at Makwanpur district. The training assisted by Build Change Nepal and UNOPS. It was a better opportunity to start the retrofitting process but it couldn't start yet. During meeting, talked about this issue; no form available in field for second tranche recommendation, shortage of skilled manpower, no any training event conduct for masons in field yet. It is a serious issue. Around 6K HHs total beneficiaries of retrofitting among them 2thousand HHs received first tranche. <u>Latest reconstruction progress</u> The latest reconstruction rate is satisfactory in ward no 16, 17 & 18. The following data is the latest data of beneficiaries.									
	<table><tr><th>Hetauda Sub Metropolitan- 16,17</th><th>Hetauda Sub Metropolitan- 18</th></tr><tr><td>First tranche received HHs- 215</td><td>First tranche received HHs- 615</td></tr><tr><td>Second tranche received HHs- 130</td><td>Second tranche received HHs- 450</td></tr><tr><td>Third tranche received HHs- 70</td><td>Third tranche received HHs- 230</td></tr></table>		Hetauda Sub Metropolitan- 16,17	Hetauda Sub Metropolitan- 18	First tranche received HHs- 215	First tranche received HHs- 615	Second tranche received HHs- 130	Second tranche received HHs- 450	Third tranche received HHs- 70	Third tranche received HHs- 230
	Hetauda Sub Metropolitan- 16,17	Hetauda Sub Metropolitan- 18								
First tranche received HHs- 215	First tranche received HHs- 615									
Second tranche received HHs- 130	Second tranche received HHs- 450									
Third tranche received HHs- 70	Third tranche received HHs- 230									

	Total constructed HHs- 80 Retrofitting Ben HHs- 147	Total constructed HHs- 250 Retrofitting Ben HHs- 128	
Field observed In ward no 16, 17 & 18 almost there are block masonry, RCC frame structure constructing and meet with compliance but before deployed technicians around 20-25HHs had constructed with noncompliance and they are earthquake victims and received first tranche. So, we are aware about those issues and visited this site. During visited, we have discussed about the exception & correction, it was suggested by DSE to technicians and beneficiaries. Hope, after correction exception or retrofitting guideline, they shall eligible for government grants.			

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Retrofitting issues and challenges	-According to DSE, about 4 completed training events, sessions was more theoretical than practical problems that have to be faced by engineers in field and most of contents presented in training sessions were repetitive. -Form for retrofitting urgent necessary in field so send form in DLPIU from central office. -Training should be conduct as per viewing of practically in field. -Practical demonstration of retrofitting should be conduct in rural and urban areas. -All of technical persons involve as well as masons should be necessary given OJT like as far as practicable.	Related Agency	Urgent
Gap maintain between second and third tranche	-Around 7K HHs gap between second & third tranche. -We have conduct regular field visit, interaction program and we are planning to organize quarterly meeting with involve of all field base technicians in district.	M& E Specialist, DLPIU Focal engineer, HRRP	Regular

Photos



Figure 1: Technical Interaction program has been organized in Hetauda sub metropolitan- 16. The agendas were non -compliance issues, retrofitting issues, reconstruction progress, how to inspection, regular supervision or not etc.



Figure 2: Technical Interaction program has been organized in Hetauda sub metropolitan- 18. The agendas were non -compliance issues, retrofitting issues, reconstruction progress, how to inspection, regular supervision or not etc.

Housing Typology Report



Figure 3: Hetauda- 16, house owner Shyam Krishna Tiwari, his house one of the example of retrofitting. They are unknown how to put seismic elements, they don't trust about retrofitting. They know simply crack repairing is retrofitting. It is a problem in field about retrofitting construction. Brick in cement mortar with rigid roof, one story. He received first tranche of retrofitting. But he couldn't start yet. He has not provided any elements for seismic resistant so DSE suggested for correction.



Figure 4: Hetauda- 17, house owner Anita Bhandari, Block Masonry construction, two rooms with flexible roof. She has received first tranche & verified for third tranche her house. Total construction cost is around 5.5lakh.



Figure 5: House owner Ridhi Prasad Rijal, RCC frame structure with two stories with rigid roof Hetauda-16, he received all tranches of government grant.



Figure 6: Hetauda-18, house owner Gauri Bhandari, brick in cement mortar with two rooms, flexible roof. The technical assistance provided by TCN Nepal during OJT training. She received the all tranches of government grant. Total construction cost is 7lakh exclude labor cost.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
I have taken retrofitting training but no any ideas about retrofitting methodology actually how to apply in RCC frame structure, block masonry houses, beneficiaries don't trust about jacketing, vast splint bandage, they only know simply repair of houses is retrofitting and it is major issues in field. So, how we solve this type of problem?	Municipality engineer	For one story an attic convenience them for correction & exception guide lines and give procedure for constructing. Put the seismic resistant elements if houses sure to meet MRT. In case of up to two story an attic follow standard methodology of retrofitting like as splint bandage, jacketing. If there houses more damage like as meet major 3 or above concern to beneficiaries change from retrofitting to

Questions Collected

		reconstruction beneficiaries. -DSE & MoUD M&E Specialist
After received the first tranche of retrofitting, we recommendation for constructing procedure for retrofitting and after completed that verify for second tranche and receive final tranche of retrofitting but we have not receive the forms of retrofitting, what can we do?	Municipality engineer	We tried to receive forms but it could not happen yet but we have already sent the soft copy of forms. So, you can use this form until you have not received. You can use only for construction procedure not for final tranche inspection. – MoUD M & E specialist.

Challenges and Way Forward

Challenge	Way Forward
Retrofitting issues and challenges	-Retrofitting houses inspection forms urgent necessary in field so send forms in DLPIU from central office. -Training should be conduct as per viewing of practically in field. -Practical demonstration of retrofitting should be conduct in rural and urban areas. -All of technical persons involve as well as masons should be necessary given OJT like as far as practicable.
Gap maintain between tranche distribution	-We have conduct regular field visit, interaction program in ward level. -We are planning to organize quarterly meeting with involve of all field base technicians in district.