

# District Report

## Makwanpur

27 April to 3 May 2018

### Summary of Activities

| Activity                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Contact Person                                                                         | Reference Document     |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|------------------------|
| <b>Technical Coordination Meeting and Joint (NRA/MoUD Specialist/HRRP) Field Monitoring Visit:</b><br><b>Date:</b> 26 <sup>th</sup> April 2018<br><b>Time:</b> 7:00AM onwards<br><b>Location:</b> Indrasarowar RM (Previous Marphu VDC), Makwanpur<br><b>Participants:</b> NRA Makwanpur, MoUD CLPIU Specialist, local bodies, NRA technicians & Beneficiaries.                                                                                                                                                                                                                                                                                                                                | <a href="mailto:techcord.makwanpur@hrrpnepal.org">techcord.makwanpur@hrrpnepal.org</a> | Field report and photo |
| <b>Brief Meeting with CSRC Team</b><br><b>Date:</b> 3 <sup>rd</sup> May, 2018<br><b>Time:</b> 2:30PM<br><b>Venue:</b> G-MaLI Office<br><b>Participants:</b> <ol style="list-style-type: none"> <li>Mr. Somraj Timalisina, Chief, G-MaLI, Makwanpur</li> <li>Mr. Hari Thalang, DC, HRRP</li> <li>Mr. Ram Shahi, DC, CSRC</li> <li>Mr. Chitra Bdr. Majhi, Advocacy Coordinator, CSRC</li> </ol> <b>Decision:</b> <ul style="list-style-type: none"> <li>Strong initiative to be taken to expedite the process of purchase of land with the additional grant of Rs. 2 Lacs.</li> <li>Organize a meeting of relevant stakeholders on 8<sup>th</sup> May, 2018 to discuss on this issue.</li> </ul> | <a href="mailto:dc.makwanpur@hrrpnepal.org">dc.makwanpur@hrrpnepal.org</a>             |                        |

### Upcoming Events

| Event                                    | Date, Time and Venue                           | Contact Person |
|------------------------------------------|------------------------------------------------|----------------|
| District Level Meeting on landless issue | 8 <sup>th</sup> May, 2018 (time and venue TBD) | Makwanpur team |
| Field Visit/Palika Level Meeting         | 9 <sup>th</sup> May, 2018 (time and venue TBD) | Makwanpur team |

### News and Updates

#### 1. Province 3 Level Mega Interaction Program on Reconstruction

First historic Province Level interaction program on reconstruction organized at Hotel Avocado, Hetauda; key participants were Chief Minister and ministers of Province 3, members of Provincial Assembly, chief of district coordination committee, CEO and high level officials from NRA, heads of district offices, journalists and HRRP team. NRA central office made two presentations on current status of reconstruction in national and province 3 level. Discussions were made on the key issues, challenges and way forwards.

#### 2. Training on Retrofitting Completed:

The first batch of training on Retrofitting, inaugurated by Yubaraj Bhusal, CEO of NRA on 29<sup>th</sup> April, 2018 has been successfully organized on 2<sup>nd</sup> May, 2018 while the next batch of the same is going on, will end on 4<sup>th</sup> May, 2018. The training has been carried out by DUDBC/BTRTC Hetauda.

### 3. CEO's visit:

Mr. Yubaraj Bhusal, CEO of NRA and the team of high level NRA officials have made important field visits to different areas, including Thaha Municipality, of Makwanpur district.

## Field Visit Reports

| Date                         | Location                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | Participants                                                                                                       |
|------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------|
| 26 <sup>th</sup> April, 2018 | Technical Coordination Meeting with Joint Field Visit in Indrasarowar Rural Municipality (Previous Marphu VDC)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | NRA Chief, MoUD M&E Specialist, HRRP DTC, Local Bodies, NRA Technicians and Beneficiaries. (Total 13 participants) |
| <b>Objective (s)</b>         | <ul style="list-style-type: none"> <li>Overall status of housing reconstruction and POs activities in their respective areas.</li> <li>Separate interaction with NRA local based technicians and beneficiaries.</li> <li>Find out the key issues and challenges for delay in reconstruction at local level. If any major issues include in district level general coordination meeting otherwise solve in local level.</li> <li>Gap maintain between tranches distribution.</li> <li>Observations of housing reconstruction including other activities related with reconstruction.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                    |
| <b>Summary</b>               | <p>We have conducted technical coordination meeting with VDC level and separate interaction with NRA field base technicians and also beneficiaries. Also we have observed different typology to construction of housing, POs activities if any their areas.</p> <p>Under construction school buildings, fund supported by Plan International Nepal and implementing partner is RADO Nepal. After completed 588 HHs, RADO Nepal also supporting in school buildings as a technical assistance.</p>  <p><b>Figure 1: Indrasarowar Rural Municipality -05, Mahachuli Higher secondary school, under construction school building, fund supported by Plan International Nepal and implementing partner is RADO Nepal. Total 8rooms, two story with rigid roof. Reinforcement bar layout with first floor for 4rooms.</b></p> <p>We briefed discussed about the agendas of overall reconstruction status, major key issues and challenges, POs activities, coordination between beneficiaries and technicians, role of ward members in their locally level.</p> <p>We found out some issues like as shortage of skilled manpower, water problem in some places, payment rate is high for skilled manpower etc. Mobilization of technicians, inspection rate is good in now days. The concluded point after meeting is inspection file submit within 7days, if beneficiaries completed to roof band level and repaired/constructed toilet work early inspection and maintain to tranches gap and at ending of month, reconstruction meeting conduct in ward office with present of technicians and ward members.</p> <p><b>Current reconstruction rate is here, Indrasarowar Rural Municipality.</b></p> |                                                                                                                    |

|  |  | Name of VDCs | Agreement HHs | Reconstruction Started | Verified for Second Tranche | Verified for Third tranche | Total completed house |
|--|--|--------------|---------------|------------------------|-----------------------------|----------------------------|-----------------------|
|  |  | Marphu       | 378           | 215                    | 204                         | 72                         | 96                    |
|  |  | Phakhel      | 800           | 371                    | 352                         | 131                        | 116                   |
|  |  | Kulekhan i   | 535           | 215                    | 191                         | 22                         | 57                    |
|  |  | Sisneri      | 469           | 201                    | 184                         | 48                         | 68                    |

| Challenges / Issues Identified    | Action Required                                                                                                                                                                                                                                                                                                                                                                                                     | Responsible                          | Timeframe |
|-----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|-----------|
| Gap between tranches distribution | Reference above data of Marphu VDC completed HHs is 96 but inspected file is 72. So we strongly put this agenda in meeting and discussed them. If house owner completed their roof band and toilet, action required for inspection but also in some places of those areas it did not submit on time. So for further days hope engineers will be inspection on time and also submit file within certain time period. | NRA technicians,<br>Local Government |           |
| Mobilization of technicians       | It should be necessary for mobilization of technicians in timely for inspection and submit inspection file with in period of weekly. We all are aware about mobilization of technicians under local government.                                                                                                                                                                                                     | Local Government<br>NRA Makwanpur    |           |

## Photos



Figure 2: Technical Coordination Meeting in VDC level Indrasarowar Rural Municipality-01 (Previous Marphu VDC). There were 13 participants from Local Representatives, local government bodies, NRA Makwanpur, MoUD M&E Specialist, HRRP-DTC, NRA Technicians and Beneficiaries.



Figure 3: Indrasarowar Rural Municipality-01, house owner Nar Bahadur Bist. Stone in mud mortar with timber band and flexible roof. He has received all tranches of government grant. The tentative construction cost of this building is 5lakh..



Figure 3: Indrasarowar-01, house owner: Govind Bahadur Bist, under construction brick in cement mortar with RCC band with vertical and horizontal elements. Verified for second tranche by NRA engineer.



Figure 4: RCC frame structure with meet all mandatory requirement Thumb rule. His house verified for second tranche and the location of building is Indrasarowar-01, house owner name is Ram Sharan Bist.

## Questions Collected

| Question of the week                                                                                                                 | Who Asked the Question?        | Response Provided (By Whom)                                                                                                                                                                                                                       |
|--------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Our house has been completed to roof band level and we have already repaired toilet with meet MRT, can we receive the third tranche? | Beneficiary and ward president | If the construction of the house meet all requirement of earthquake resistant as set out in the inspection checklist, then the engineer will be verify for third tranche. (M& E Specialist)                                                       |
| Why delay in tranches released?                                                                                                      | Beneficiary                    | Tranches released process is already long and after few days, all CLPIU-DLPIU will be work under NRA. It is on processing. Hope, it will see positive result in overall reconstruction. Also we are aware in this case and follow up in district. |