

HRRP District Coordination Meeting Minutes

Meeting Purpose:	HRRP General Coordination Meeting		
Meeting Date:	27/2/2019 (29 th January 2019)		
Meeting Time:	11am – 2pm		
Meeting Location:	Devkota Chowk, Manthali, DCC Meeting Hall		
Meeting Facilitator:	Prakash Bishwakarma		
Minutes Taken By:	Tulsi Ram Lamichhane/ Javeed Mohamad		
Summary of participants:	Total: 25	Female:2	Male: 23

Discussion: (Items/Knowledge Shared)

Agenda:

- Welcome/Introduction
- Follow up of previous month's meeting discussion and parking lot
- POs update – please share your update packs (PPT) so that can be shared in the meeting minute
- Action plan
- AOB

Gmali/HRRP general coordination meeting was successfully completed on 27th of February 2019 at Distrit Coordination Committee (DCC), meeting hall, Manthali, Remchhap. The meeting was chaired by Gmali chief Mr. Krishna Lal Piya. DLPIU-Education, DLPIU-Building, Mediar, Kam for SUD, Redcross and durable Solution/CSRC were participated in the meeting. Most of the partners organization have completed their program. Therefore, there is less possibility of direct support to beneficiaries in lack of partners organization. Thus, beneficiaries are highly dependent on NRA engineers for housing support.

Gmali Update (Status of Reconstruction of Ramechhap)	▪ Total Beneficiary- 48779 ▪ Total Agreement – 46282 ▪ 1st Tranche-46221 ▪ 2nd Tranche-40547 ▪ 3rd Tranche- 31954 ▪ Total retrofitting beneficiary- 7145 ▪ Total Agreement- 365 ▪ 1st Tranche- 364 ▪ Grievance Registered-15428 ▪ Beneficiary from grievance registered- 12315 ▪ Reconstruction Beneficiary- 5170 ▪ Retrofitting Beneficiary- 7145 ▪ Non-beneficiary- 1668 ▪ Grievance registered -18020
--	---

HRRP District Coordination Meeting Minutes

	▪ Grievance Reviewed-17710 ▪ Appellate Beneficiary -353 ▪ Still to address grievance-1445 ▪ RTB to RCB registered beneficiary-684 ▪ Total beneficiaries returned 1st tranche-13 ▪ Vulnerable beneficiaries-1263 ▪ Children-2 ▪ Disable-23 ▪ Senior citizen-559 ▪ Single women-679																
DLPIU-Building (DSE)	▪ A total 1725 noncompliance issue have been registered at Ramechhap District. ▪ A total of 1485 noncompliance issue have been made correction from DSE. Among them a total of 860 beneficiaries have apply correction measure and recommended for tranche. A total of 625 have suggested for correction and provide suggestion from the technical person.																
HELVATAS/S COOT WILSON Nepal	▪ The major two components of the project are i) Technical Supports to homeowner and ii) Skills training for earthquake house reconstruction and future safe construction. The following is the update of HELVATS/ Scoot Wilson (Sunapati and Manthali) ▪ Overall Physical progress Technical assistance- Doramba Gaunpalika, Sunapathi gaunpalika, khadadevi Gaunpalika(ex-3,8), Manthali Nagarpalika(ex-10), LikhuTamakoshi gaunpalika(ex-2,3,4 (Ongoing) 2. Training (Target and Targeted Area) <table><tr><th>Palika</th><th>Stone Layer Mason (50 Days)</th><th>Construction Carpenter (7 days)</th><th>Total in each palika</th></tr><tr><td>Doramba</td><td>100 (10 event)</td><td>10 (1 event)</td><td>110(11 event)</td></tr><tr><td>Sunapathi</td><td>50 (5 event)</td><td>10 (1 event)</td><td>60 (6 event)</td></tr><tr><td>Khadadevi</td><td>70 (7 event)</td><td>10 (1 event</td><td>80 (8 event)</td></tr></table>	Palika	Stone Layer Mason (50 Days)	Construction Carpenter (7 days)	Total in each palika	Doramba	100 (10 event)	10 (1 event)	110(11 event)	Sunapathi	50 (5 event)	10 (1 event)	60 (6 event)	Khadadevi	70 (7 event)	10 (1 event	80 (8 event)
Palika	Stone Layer Mason (50 Days)	Construction Carpenter (7 days)	Total in each palika														
Doramba	100 (10 event)	10 (1 event)	110(11 event)														
Sunapathi	50 (5 event)	10 (1 event)	60 (6 event)														
Khadadevi	70 (7 event)	10 (1 event	80 (8 event)														

HRRP District Coordination Meeting Minutes

	Manthali	100 (10 event)	10 (1 event)	110 (11event)									
	Ramechhap	60 (6 event)	10 (1 event)	70 (7 event)									
	LikhuTamakoshi	50 (5 event)	10 (1 event)	60 (6 event)									
	Total	430 (43 event)	60 (6 event)	490(49 event)									
	Technical Assistance, Overall physical Progress												
	SN	Palika	Total Updated Beneficiary	Enrolled	Const. Completed	Const. not started	Const. Ongoing						
	1	Doramba	4369	4140	2822	884	663						
	2	Khadadevi (ex.3,8)	4073	4031	3084	314	675						
	3	Likhu-Tamakoshi (ex-2,3,4)	3539	3472	2557	494	488						
	4	Sunapati	4337	4099	2406	685	1246						
	5	Manthali (ex-10)	10047	9978	7166	1441	1440						
		Total	26365	25720	18035	3818	4512						
	Technical Assistance, Tranche status												
	SN	Palika	Total Enrollment	1st Tranche	2nd Tranche	3rd Tranche							
	1	Doramba	4140	4073	2604	1992							
2	Khadadevi	4031	3947	3583	2911								
3	Likhu-Tamakoshi	3472	3451	2841	2238								
4	Sunapati	4099	4057	3548	1948								
5	Manthali	9978	9112	8268	5927								
	Total	25720	24640	20844	15016								
Technical Assistance Helvetia's TA coverage													
Palika	Total TA Coverage	After TA completed	Total TA ongoing										
				M 1	M 2	M 3	M 4	M 5	M 6	M 7	M 8	M 9	M 10
Doramba	1143	479	664	11	9	5	401	60	51	68	51	8	

HRRP District Coordination Meeting Minutes

Khadadevi	1614	1103	511	2	1	2	274	38	31	61	93	9	
Likhu Tamakoshi	968	507	461	7	10	6	253	30	29	64	59	3	
Sunapati	1019	590	429	17	13	6	164	24	35	87	57	26	
Manthali	2769	1528	1241	13	14	9	592	74	83	19	13	12	
							2			5	7	4	
Total	7513	4207	3306	50	47	28	1684	226	229	475	397	170	

M1-Site selection, M2-Foundation, M3-Vertical post, M4-Plinth Band, M5-Sill Band, M6-Intermediate band, M7-Lintel band, M8-Roof band, M9-Gable band, M10-Roofing

Technical Assistance, Vulnerable status

Palika	Total Vulnerable HHs	Completed	Ongoing	Not Started	Halting	EFSR TA Coverage
Doramba	158	47	32	66	13	52
Khadadevi	78	45	15	11	7	41
Likhu-Tamakoshi	133	65	37	31	-	59
Sunapati	132	59	24	27	22	44
Manthali	246	122	54	66	4	99
Total	747	388	162	201	46	295

Training Updated

SN	Palikas	Plan/Occupations (unit-event)		Commencement status	
		On site Mason	Const. Carpentry	On site Mason	Const. Carpentry
1	Doramba	10	1	10	-
2	Khadadevi	7	1	5	-
3	Likhu Tamakoshi	5	1	5	-
4	Sunapati	5	1	3	-
5	Manthali	10	1	10	-

HRRP District Coordination Meeting Minutes

	6	Ramechhap	6	1	6	-
		Total	43	6	39	-
MEDIAR	MEDIAR is working in Likhu Tamakoshi Rural Municipality in Ward 3&6 Bejiulikot. The reconstruction status of Mediar is as following: Total target: 1312 Total house started :1254 Total house completed: 1158 Total house not started: 58 Total house ongoing Construction :54 Stucked in Plinth Band :42 Description (Not started Details) Not in contract or Agreement not done :33 Beneficiary dead :6 Not interested: 16 Other Family Membres also enrolled and completed reconstruction :3 First Installement received out of these 58 Not started :30 <u>Major achèvement made</u> • 1158 Houses completed • 444 Unsafe houses demolished • Construction lead through Aarma/Parma at Community • Awarness raising activties and Campaign at Community regarding Shelter and sinisation • Mason training at wards • Sanitation and Hygiène training • Support in ODF declarataion at VDC • Successfully distributed 442 official Completion cerficates to Beneficiaries of Bijulikot VDC • CS entry data and forms and formats submitted to DLPIU of those distributed certificates • Other more than 800 houses completion certificates forms filling and CS entry process is ongoing <u>Upcoming Plans</u> • Arrange community meetings and informing about closure of the project • Form a Monitoring committee and visit respective wards houses to monitor the houses either stopped construction, or not started to initiate reconstruction (ward representative included) • Search and Rescue training to community members (PASSA groups)- Ongoing • Provide on-site technical support for ongoing house construction					

HRRP District Coordination Meeting Minutes

	• Public latrine construction at Dhobi • Completion certificate distribution for the completed houses. • Beneficiary Installement files documentation and provide to wards offices • Final reporting to Respective authorities • Handover of the Project • Exit meeting at Rural Municipality and district • Closure of the project (April 2019)
<i>Redcross</i>	Redcross is working in Ramechhap Municipality ward-5 Rampur and Manthali Municipality ward-1. They have already completed project and still working to handover all the document and remaining work to Gmali and local level. The following are the current activities and update: - Working on handover process to local level and Gmali. With the guidance of DLPIU-Building and collaboration working to distribution house completion certificate. - Working on bank data statement of tranche to handover to Gmali that has provided by Redcross. - Working on bank verification of tranche status of Redcross supported beneficiaries.
<i>KAM for SuD Nepal</i>	Kam For Sud Nepal is working in Ramechhap through it project Post-earthquake reconstruction from January 2016 to December 2018 (Extension process). Kam For Sud is working for technical support to 742 household and 66 household from grievances. Beside this KFS also supporting to construct school and health post at Saipu. The following below are the highlights of the KAM FOR SUD program achievement till date: • Technical Support houses completed-750 • Health post completed • Shree chandeshori school 95% of completed • Shree Shahid smriti school 95% of completed. Technical support on private housing: No. of houses in beneficiary list: 742 No. of houses in beneficiary list after Grievance-76 No. of houses to be retrofitted-25 Total no. of houses in beneficiary list-843 No. of houses reconstructed (including vulnerable houses)-750 No. of houses under construction-50 No. of houses receiving 3rd Tranche-700 No. of houses under construction receiving up to 2nd tranche-750 No. of houses under construction receiving up to first tranche-814 House owners refunded first tranche-2

HRRP District Coordination Meeting Minutes

	Not in contact (not taken any tranche though name is in beneficiary list)-1 Household having no land-1 No. of new houses reconstructed moved to Saipu from nearby-6 (During on the job training by KFSnepal) No. of total vulnerable houses-17 No. of vulnerable houses reconstructed-6 No. of vulnerable houses under construction-10 No. of vulnerable houses not started construction yet-1(Does not have land under discussion)
<i>Durable Solution /PIN/CSRC</i>	150 beneficiaries have been identified as a vulnerable household in vulnerable settlement. - A total of 80 household have been already received government grant for relocation. - A total of 49 household beneficiaries have been already construction the house in their own location that's means they have already constructed house in vulnerable settlement. - A total of 21 beneficiaries is remaining for construction the house. CSRC is working in the process for relocation for the 21 beneficiaries at ramechhap right now.
<i>Decisions:</i> PARKING LOT: <i>[Describe any items that have been deferred for a later discussion]</i> ➤ <i>Focal Person Confirmation for Reconstruction</i> The meeting has entered the topic but cannot conclude it this time.	
N/A	

Miscellaneous Items / AOB:

N/A

Decisions Made: (What, Why, Impacts)

- The progress and challenges faced by the NGOs/INGOs working in the district in the private housing reconstruction was discussion.
- To prepare the details information and data of reconstruction the joint team of MIS Expert will formed from HRRP, DLPIU-Building and DLPIU-Gmali and data will deiminated according.
- To prepare the data and information regarding the reconstruction the data will be collect and provide by the respective partners organization working in the respective area of the district.

HRRP District Coordination Meeting Minutes

Next Steps/action points:	Person(s) Responsible	Due Date
[Insert next step]		
[Insert next step]		

SN	Attendees	Gen der	Organization	Designation	Phone No.	Email
1	Krishna Lal Piya	M	NRA/Gmali	Office chief	9854043491	Klpiya057@gmail.com
2	Janak Raj Joshi	M	CLPIU-Building	M&E Consultant	9851101641	janakjosie@gmail.com
3	Nikesh Maharjan	M	DLPIU-Building	DSE	9849197244	Nikesh.mrjn@gmail.com
4	Shyam Kumar Shrestha	M	DLPIU-Building	ASE	9844258613	
5	Kamlesh joshi	M	DLPI-Building	Engineer	9846264218	Kamlesh.joshi355@gmail.com
6	Nabin kumar sharma	M	DLPIU-Building	MIS officer	9844022000	Nabinsharma231@gmail.com
7	Keshab Raj Pandey	M	DLPIU-Building	DSE	9851129012	Keshabrajpandey2000@gmail.com
8	Bikash Tajule	M	Kam For SUD Nepal	Engineer	9849126185	btejali@gamil.com
9	Ujwal Ghimire	M	SW Nepal	Sub Engineer	9844267687	Ujalghimire06@gmail.com
10	Hemant k. Budhathoki	M	BLPIU-Education	Unit Chief	9854040053	Hkumar2071@gmail.com
11	Madhav P. Dhakal	M	CSRC	Advocacy officer	9843628564	madhav@csrnepal.org
12	Susmita Sigdel	F	CSRC	Volunteer	9860034018	Susmitasigdel123@gmail.com
13	Surendra Yadav	M	Gamli	MIS Specialist	9841333749	ipsurendra150@gmail.com
14	Ramesh Luitel	M	HELVETAS/EFS R	Civil Engineer	9842710311	Ramesh.luitel@helvetas.org
15	Nabinda Thapa	F	HELVETAS/EFS R	Cluster Coordinator	9856040887	nabinda.thapa@helvetas.org
16	Dev raj Gautam	M	Medair	Program Advisor	98451225844	Shelterpm-npl@medair.org
17	Hom Pd Ghimire	M	Gmali	Computer operator	9843112098	ghimireah@gmail.com
18	Damodar Ghimire	M	Gmali	Na.Su.	9744007807	
19	Jaya ram Basnet	M	NRCS	DPC	9841653249	Jaya.basnet@gmail.com
20	Jadhish chand	M	DLPIU	Engineer focal person	9861928905	Sirichand037@gmail.com
21	Deepak KC	M	TI Nepal	District officer	9860985313	depak@tin Nepal.org
22	Sukram Ghising	M	CDS	PC	9851023722	cdsghising@gmail.com
23	Prakash Bishwakarma	M	HRRP	DC	9841720436	dc.ramechhap@hrrpnepal.org
24	Tulsi ram Lamichhane	M	HRRP	DTC	9851213610	Techcord.ramechhap@hrrpnepal.org
25	Md. Javeed	M	HRRP	IMO	9862298704	Im.ramechhap@hrrpnepal.org

HRRP District Coordination Meeting Minutes

Photos:



Partners Organization member from Helvetas Nepal presenting their organization Update in the General Coordination meeting .



Meeting participants member are discussion regarding the issue of Reconstruction.



DLPIU-Gmali MIS specialist updating the reconstruction data of Ramechhap Distrit to the meeting participants.



Gmali Chief putting his remarks to the meeting participants in the general coordination meeting.