


Update of recovery and Reconstruction


3rd August 2016


Plan Meeting Hall, Hetauda



Mason Training Coverage: 16 VDCs and Thaha municipality.

Planned 711 Reached 565






Material Assistance-Housing construction material (# of HH)

Planned HHs- 4648 reached **3030**

Only 13 VDCs are covered.




Demonstration constructions-Model Houses Construction (# of constructions)

Total planned 130 and reached 73.

Coverage: 8 VDCs and 1 municipality

ENROLLMENT STATUS OF MAKWANPUR


Update as of 29th July 2016



- Enrollment is ongoing in 14 VDCs.
- 69 HHs of Namtar VDC have receive 1st Installment from Bank.
- 10,300 Grievance's from 31 VDCs and 1 municipality (Thaha)
- Enrollment camp not started till in 7 VDCs and 1 Sub metropolitan city.

Eligible	Enrolled	Remaining
30,238	2,408	27,830

■ Enrolled ■ Remaining



Gaps:

- Mason Training
- Demo- model shelter construction
- BBS messaging to community
- Enrollment support