

District Report

Makwanpur

11 - 18 January 2018

Summary of Activities		
Activity	Contact Person	Reference Document
<u>Technical Coordination Meeting and Field Visit:</u> Date: 12 th January, 2018 Time: 9:00AM onwards Location: IndrdaSarowar-4, 5 (Previous Fafel VDC), Makwanpur	techcord.makwanpur@hrrpnepal.org	Field report and photo
<u>Earthquake Safety Day-2074 Celebration Preparatory Meeting:</u> Date: 12 th January, 2018 Time: 1:00PM to 2:00PM Venue: DCC Meeting Hall, Makwanpur Participants: Chair of DDC, Chief District Officer, SP of Nepal Police, Head of DLPIU –MoFALD and DLPIU-MoUD, SDO of DCC, Makwanpur, Nepal Federation of Journalists, NGO Federation, POs and HRRP Makwanpur. Agenda: The Major Agenda of meeting was as follows: 1. <i>Celebration of Earthquake Safety Day-2074</i> Decisions: 1. Through DCC Makwanpur, each of 9 Local Bodies (1 Municipality + 8 Rural Municipalities) will be requested to celebrate National Earthquake Safety Day – Magh 2, at their own areas and scale. 2. Through District Education Office Makwanpur, all schools will be requested to celebrate the day by organizing awareness raising activities at schools level. 3. At district headquarter, a joint program (DCC, DCC, Hetauda Sub-Metropolitan City, Government Offices, Civil Society, I/NGOs, etc.) will be organized as follows: a. Rally From Buddha Chowk to DCC Premise; Starts at 8:00AM on 2nd Magh, 2074 b. Formal Ceremony at DCC Hall - i. Presentation on Building/Housing Reconstruction: DLPIUs of MoFALD and MoUD. ii. Speeches from Eminent Personalities.	dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org	https://drive.google.com/drive/folders/1_C59GgCf9rhRcMioIDROPkylT0PljObF (Attachment available)
<u>Earthquake Safety Day-2074 Celebration:</u> Date: 16 th January, 2018 Time: 08:00AM to 10:30AM Venue: Rally-Buddha Chowk to DCC Premise, Hetauda Hall, Ceremony-DCC Conference Hall, Hetauda Participants: Chair of DDC, Chief District Officer, SP of Nepal Police, Head of DLPIU – MoFALD and DLPIU-MoUD, SDO of DCC, Makwanpur, Nepal Federation of Journalists, NGO Federation, POs and HRRP Makwanpur. Highlight of Key Activities:	dc.makwanpur@hrrpnepal.org im.makwanpur@hrrpnepal.org	https://drive.google.com/drive/folders/1_C59GgCf9rhRcMioIDROPkylT0PljObF (Attachment available)

1. Rally (प्रभातफेरी)

Rally started from Buddha Chowk at 8:15AM, rounded up to Nepal Chamber of Commerce Chowk and ended at DCC Premise. Participants marched with different Play Cards on the rally.

2. Ceremony (मूल समारोह)

Formal ceremony was organized at DCC Conference Hall. Ceremony was facilitated by Ramkrishna Thapa, SDO-DCC, chaired by CDO and addressed by Chair of DCC and other eminent personalities. Two important presentations were done by SDE and Head of DTO/MoFALD and DE and Head of BTRTC

Upcoming Events

Event	Date, Time and Venue	Contact Person
"One Day Interaction with Palika Chairs, Vice-Chairs and EOs" – (आवास पुनर्निर्माण : चुनौति तथा विकल्पहरु)	24 January, 2018 (Not confirmed) 8:00AM Onwards (Not confirmed) Hetauda.	HRRP Makwanpur team

News and Updates



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय आयोजना कार्यान्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अप्रब्रेड

मिति : २०७४/१०/०३

क्र.सं	जिल्ला	सर्वेक्षणबाट संशोधन समाप्त भएका समाप्त भएका	गुणवत्ता समाप्त भएका समाप्त भएका	जम्मा समाप्त भएका समाप्त भएका	समुधान समाप्त भएका समाप्त भएका	प्रथम किल्ला प्राप्त गर्ने संख्या			दोस्रो किल्ला प्राप्त गर्ने संख्या			तेस्रो किल्ला प्राप्त गर्ने संख्या			गुणवत्ता समाप्त भएका समाप्त भएका	गुणवत्ता समाप्त भएका समाप्त भएका	प्रशस्तिकरण			
						नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा			समाप्त समाप्त	समाप्त समाप्त	समाप्त समाप्त	समाप्त समाप्त
१	२	३	४	५	६	७			८			९			१०	११	१२	१३	१४	१५
जिल्ला नं. १ (भूकम्प क्षति प्रभावित १४ जिल्ला)																				
१	सिन्धुपाल्चोक	७८४३७	४९२६	८३६६३	७४७६४	७९९९४	४४४४	७४४७०	२७४०८	२०९८	२९६०६	३८९४	९९४३	४९४८	९४४४७	९०८३८	३७६			
२	ओखलढुंगा	९९८९९	३४६	२०९६४	९८९८९	९८४४४	४०४	९८४४४	७४३०	२९४	८२२४	२६४२	९९९	२८४३	८०९९	७८९०	९६४३			
३	नुवाकोट	६९२८९	३४९६	७२८०४	६४८२४	६२९०९	२६३७	६४७४६	९४२६३	९६९२	९६८७४	९३४२	९०९४	२४४७	९९४०३	९९४९६	९३६			
४	रामेछाप	४३६०९	९४३९	४४०४०	४२७३४	४९३८६	९२९०	४२६७६			९६०९८	२६२९	४०२	३९२३	९४००४	९३९७२	२९४९			
५	सोलुखुम्बा	४९९४०	९०८९३	६२८३३	४७७४४	४३०३९	९७९२	४७७४२	९६३८८	९६४७	९८०३४	४६९३	९३२६	४९३९	२४३७९	२४३७९	६३७	२	२	
६	मोरङ	४८४०३	२८९३	६९३९६	४६२७८	४६२७८	४६२७८	४६२७८	९४९९७	४६४	९६४८२	४९९७	४६९६	४६९३	९९६४		२०९९			
७	धौलागिरी	७०४८९	२७४९	७३३४०	६८९४९	६७२२४		६७२२४	९९४३३		९९४३३	३०९०	३०९०	९७०४४	९६४७७	९९४४				
८	काभ्रेपलाञ्चोक	६७७३९	४९८९	७२४२०	६४७७३	६३९९६	२४७७	६४७७३	९०४३९	९९९	९९३४०	२६९२	८८४	२९९७	२३९३९	२३९८६	२४९४			
९	रसुवा	९९२३६	३९७	९९२३३	९९२३९	८८७४	९०२३	९८९८	९९२३	७४३	२४३९	७४६	४६६	९३२२	९४९८	९२८८	९९७			
१०	सिन्धुली	३४२६९	७९९	३४९८८	३२८८४	३२८८९	८६३	३२८८४	६२८२	६३७	६९९९	९४९२	३४६	९८४८	२८२३७	२८२३७	२४०८			
११	मकवानपुर	३०२३८	९४७९	३९६९७	२३६३८	२९४४९	९३९८	२९४४७	४२३३	९०२९	६२४२	४६६	७३३	९३४९	२३९६९	२३९६९	४९४०	९०६७	८२६	
१२	बाँदाखोला	४२४००	३३००	४४०००	३८०४८	३७७९६	९०७	३७७९३	२८७४	०	२८७४	६७२	६७२	९९२९२	९९२९२	४७४	६४	३६		
१३	ललितपुर	२४८९२	९८९९	२७७९३	२२९९७	२०९८४	८८४	२२९८०	९४४३	६३८	२२७९	२४४	४४६	८०४	७००४	४८८२	६६७			
१४	भक्तपुर	२६०६६	९४८८	२७६४४	२२४३६	२२२३९	०	२२२३९	९८७७	०	९८७७	६३७	०	६३७	६३७०	६३७०	२८०	४		
Sub-Total		६३०२९०	४०९६७	६७९९७७	६०९९७३			४९३६४३			९४०६९४			३७६६२	९९३९४६	९६४६३०	९९६६६	९९३९	६६४	०

Latest MoFALD/CLPIU data of Makwanpur district as of 21 Poush, 2074 (5th January, 2018)

Field Visit Reports

Date	Location	Participants								
12 th January, 2018	Technical Coordination Meeting in ward level of IndraSarowar 4, 5 (Previous Fafel VDC) and field visit in same wards.	HRRP DTC, NRA/DLPIU engineer, Ward president-4, ward member 4,5 and Beneficiary								
Objective(s)	- To know latest update of housing reconstruction and also challenges and issues. Close coordination with local government and DLPIU engineer for increase housing reconstruction works. - Reduce noncompliance issues. - To regular site supervision as well as inspection in time by DLPIU engineer. - To increase inspection rate, regular site visit.									
Summary	HRRP Makwanpur team has been regular organizing Palika level meeting and to supervision, monitoring of housing reconstruction works. Similarly this month we have organized two technical coordination meeting & field visits. In all municipality of Makwanpur district same problems in everywhere but in northern belt side, there aren't problem on landless but the reconstruction progress is slow. But last two weeks 37 HHs inspection file forwarded for second tranche in duration of 1week. Construction rate is increasing day by day and the compliance rate is also well. There were different types of typologies to make likewise brick in cement mortar, RCC frame structure and also Stone in mud mortar.									
	Construction rate of Fafel VDC:									
	<table><tr><th>Total Beneficiary</th><th>Agreement HHs</th><th>Verified for 2nd Tranche</th><th>Verified for 3rd tranche</th><th>Total completed house</th></tr><tr><td>994</td><td>800</td><td>97</td><td>36</td><td>20</td></tr></table>	Total Beneficiary	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house	994	800	97	36
Total Beneficiary	Agreement HHs	Verified for 2 nd Tranche	Verified for 3 rd tranche	Total completed house						
994	800	97	36	20						
Challenges / Issues Identified	Action Required	Responsible	Timeframe							
Delay in inspection and supervision, Shortage of skilled manpower, shortage of water in some place of ward no 04, Gap between beneficiary and DLPIU field base engineer.	Beneficiaries submit the form in ward office for second and third tranche as well. According to application form engineer inspection quickly and submit to DLPIU. Also such that case, ward member coordination with beneficiary. Regular site visit and inspection, If beneficiaries completed their house with MRT, engineer recommended for 2 nd & 3 rd tranche in same time.	NRA/HRRP district team, Local Government, DLPIU engineer, Beneficiary								
Shortage of skilled manpower.	NRA is planning to organize mason training so we discussed about this issues in district.	NRA/HRRP district team								

Questions Collected

Question of the week	Who Asked the Question?	Response Provided (By Whom)
My house completed within 1 months and engineer was fill the checklist on last Kartik last week but now a day, I couldn't receive second and third tranche as well, why ?	Beneficiaries of ward no – 4, Fafel	Past practice was beneficiary called to engineer in phone for inception at every way of wards but it could not be accessible. So from meeting of Wardno-04 decisions, onwards beneficiaries submit the application form in ward office for second and third tranche as well. According to application form engineer inspection quickly and submit to DLPIU. Also such that case ward member coordination with beneficiary. (NRA engineer and HRRP DTC).

Challenges and Way Forward

Challenge	Way Forward
Delay in inspection and supervision, Shortage of skilled manpower.	Regular flow up, regular monitoring, to conduct ward level meeting by DLPIU field base engineer in their respective areas also useful his incentives. NRA is planning to organize mason training so we discussed about this issues in district.

Photos



Figure 1: Technical Coordination Meeting in VDC level, Fafel, Makwanpur. And ward president briefed his team about construction rate, which info pack was provided by HRRP team.



Figure 2: Earthquake resistant buildings with one room, one story an attic at IndrdaSarowar RM-5. House owner Sanu Kari and Shiv Bahadur Karki, they completed the house & process in second and third tranche.



Figure 3: Brick in cement mortar with all vertical post & this house verified for second tranche. House owner: Shyam Barlami and location is Fafel-08 current IndrdaSarowar RM-05.



Figure 4: Stone in mud mortar with flexible roof, one story with timber band. House owner: Thirth Bahadur Bal, this house verified for second and third tranche. Tentative cost of this building is 1.5lakhs excluding his contribution and local material. Location is IndraSarowar RM-04.