

HRRP Coordination Meeting, Dhading

Date: 18th July, 2017

Time: 2:00 PM

Location: NRA District Office, Santa Bazar, Dhading.

Agenda

- **Introduction**
- **NRA Update**
- **Findings of Field**
- **HRRP/EHRP Reconstruction Update**
- **Housing Reconstruction Challenges and Experience
Sharing**
- **AOB**

NRA Updates

- **Case:** Landless people

[NRs. 2,00,000 for land support]

& continuation of similar process as that of illegible beneficiaries of earthquake.

Findings of Field

- Huge lack of Awareness at local level.
- Door to door technical Assistance is insufficient.
- How can we address single woman in reconstruction!



Rate of Reconstruction



- Landless people are still unaware of the process.!



On the way to Aginchok VDC.

HRRP/EHRP Reconstruction Update

[Click: Here](#)

Map of जिल्ला ▾



जिल्ला: Dhading


पहिचान भएका कुल लाभग्राही संख्या: 75,581

अनुदान सम्झौता सम्पन्न घरधुरी संख्या: 65,191

प्रथम किस्ता प्राप्त गर्ने लाभग्राही संख्या: 64,868

दोस्रो किस्ता प्राप्त गर्ने लाभग्राही संख्या: 3,172

तेस्रो किस्ता प्राप्त गर्ने लाभग्राही संख्या:



Cont...



Cont...

HRPP Organization wise Activities for Verification (as of 18 July 2017)

 Mason(5 days) Training P:641R :628 VDC Covered : 11 (ChhatreDyaurali,Kalleri Goganpani,Kewalpur, Khalte, Kumpur, Maidi, Mahadevsthan, Naubise, Tasarpu, Thakre)	 Mason(7 days) Training P:860R :860 VDC Covered : 20 (Agnichok, Lapa Baseri, Budhathum,Darkha,Gumdi,Dhuwakot, Jharlang,Marpak,Mulpani, Satyadevi, Semjong, Katunje,Sertung,Phulkhark, ReeGaun,Tipling, Tripureswor, Salyankot,Salyantar)	 Mason(7 days) Training With toolkit P:200R:200 Demo House- R: 1 VDC Covered : 3 (Chainpur, Jyamrung, Khari)	 Mason-7 days Training P: 184 R: 138 VDC Covered : 4 (Maidi,Dhola, Jogimara, Nalang)	 Mason(7 days) Training With toolkit P:511 R:511 Demo House P:4 R: 4 BBS Training P:2295 R:3530 VDC Covered : 6 (Aginchok, Baseri, Budhathum, Mulpani, Phulkhark, Salyantar)	 Mason : 60(10 Days) : 21(45 Days) Electrician :60(25 Days) Carpenter :60(25 Days) VDC Covered : 2 (Semjong ,Jeevanpur)
---	---	--	--	--	--

 Vocational: 50 days Traning(CTEVT) Mason P: 340 R: 340 Electrician P: 20 R: 20 Carpenter P: 90 R: 90 Plumber P:20 R:20 VDC Covered : 5 (Dhuwakot, Kalleri, Katunje, Khalte, Kumpur)	 Mason-7 days Training P: 120 R: 120 BBS P:9 R:0 VDC Covered: 2 (Kalleri,Katunje)	 Mason -7 days Training with toolkit P: 2250(75 Events)R: 1603(51 Events) TOT P:288(9 Events)R:255(8 Events) Orientations: P:2000Events R:518 OJT: P 112 Mobile Technical Support: 900 Houses Covered VDC : 12(Sertung, Tipling, Darkha, Marpak, Semjong, Jyamrung, Kalleri, Khalte,Kumpur, Nalang, Dhuwakot, Nilkantha Na. Pa.)	 Mason-7 days Training with toolkit P: 513 R: 513 Demo House Construction P: 5 R:4 VDC Covered : 5 (Pida, Jharlang, Mahadevsthan, Lapa, ReeGaun)	 Small cottage industries Mason-45 days Training P: 158 R: 162 Electrician: P:38 R:37 VDC Covered : 8(Gumdi Baireni, Budhathum, ChhatreDyaurali,Mulpani, Jeevanpur, Salang, Nilkantha Na.Pa)
--	--	--	--	--

Dyala Mason-7 days Training with toolkit P: 328 R: 328 CRO(TA-BBS Training) P:1800 R:450 Demo House construction- O:4 Help Desk P:2025 R:1158 VDC Covered : 6 (Satyadevi ,Tripureshwar, Dhusaa, Benighat, Jogimara ,Gajuri)	District Activities Status (as of 18 July 2017) HRRP_35 Round of 4W <table><tr><td>Mason Training</td><td>Electrician</td><td>Technical Assistant</td></tr><tr><td>5 days :628</td><td>25 Days :60</td><td>CRO : 3990</td></tr><tr><td>7 Days :4626</td><td>45 Days :37</td><td>DTD :12464</td></tr><tr><td>10 Days:60</td><td>50 Days :20</td><td>Help Desk :1158</td></tr><tr><td>45 Days:183</td><td>Carpenter(150)</td><td>Demo House :13</td></tr><tr><td>50 Days:340</td><td>25Days :60</td><td></td></tr><tr><td>Tot :255</td><td>50 Days :90</td><td></td></tr><tr><td></td><td>Plumber: 20</td><td></td></tr></table>	Mason Training	Electrician	Technical Assistant	5 days :628	25 Days :60	CRO : 3990	7 Days :4626	45 Days :37	DTD :12464	10 Days:60	50 Days :20	Help Desk :1158	45 Days:183	Carpenter(150)	Demo House :13	50 Days:340	25Days :60		Tot :255	50 Days :90			Plumber: 20		DUDBC(Mason) 7 days :317 (Pida,Baireni,thak re,Jeewanpur,Ma lekhu,Salyantar,C hainpur,Nilkanth a,Gajuri,) ICDC(Mason) 7 days : 36 Salang	Full Form P:PlannedR: Reached O:Ongoing BBS: Build Back safer OJT: On the Job Training ER: Engineer CRO: Community Reconstruction Orientation DTD: Door to door Technical Assistant DC: Demonstration Construction House
Mason Training	Electrician	Technical Assistant																									
5 days :628	25 Days :60	CRO : 3990																									
7 Days :4626	45 Days :37	DTD :12464																									
10 Days:60	50 Days :20	Help Desk :1158																									
45 Days:183	Carpenter(150)	Demo House :13																									
50 Days:340	25Days :60																										
Tot :255	50 Days :90																										
	Plumber: 20																										

Housing Reconstruction Challenges and Experience Sharing

- High expectation of community as well as government agencies.
- Inconsistency in decision of Government body.
- NRA lengthy approval process (community buildings, mason trainings, Shelter). #
- Difficulty in selection of beneficiary during training, community building construction, etc.
- Less coverage of VDC area by organization in particular location.
- Water scarcity hindering the construction of buildings at villages. #
- Unavailability of government engineers for technical support to beneficiaries at municipalities and rural municipalities.
- Challenge in transportation of construction materials at most of the areas of Dhading.
- High number of non-compliance houses at rural-municipality and even at municipalities.
- Lack of monitoring of trained masons at their locality.
- Different perception and view of newly elected ward leaders has created obstacles in work as they have high expectation from Partner Organizations (POs).
- Due to inconsistency in transportation rate, the construction cost hikes with it.

AOB

Thank You 😊