

District Report

Makwanpur

26 Oct - 2 Nov 2017

Activity Summary

Activity	Contact Person	Reference Document
NRA/HRRP Makwanpur organized the technical coordination meeting at Manhari Gauplaika, held on 1 st November 2017.	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org	Photo: link
Info pack distributions to Manhari Gaupalika ward president and DLPIU field technicians.	techcord.makwanpur@hrrpnepal.org	
NRA/HRRP has conducted field visit for monitoring, supervision and to collect the housing typology at Hadikhola and Manhari (Previous VDC) current Manhari Gaupalika, held on 1 st November 2017.	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org	Report: Photos and link
General meeting between NRA/MoFALD DLPIU/MoUD DLPIU/HRRP held on 30 Oct, 2017. The meeting was focused on landless issues and other issues of reconstruction.	jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org dlpiu.makwanpur@gmail.com	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
General district coordination meeting at District	8 November, 2017, 8:00 am.	Jsss.makwanpur123@gmail.com techcord.makwanpur@hrrpnepal.org

News & Updates

- Latest data of MoUD/CLPIU is here also we can refer data of Makwanpur district.

जिल्ला	पहिचान गरिएका जम्मा लाभग्राही	अनुदान सम्झौता सम्पन्न लाभग्राही	पहिलो किस्ता वितरण लाभग्राही संख्या	निर्माण कार्य सुरु भएको घर संख्या	दोश्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	दोश्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	दोश्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि निवेदन दिने लाभग्राही संख्या	तेस्रो किस्ता भुक्तानीका लागि प्रमाणिकरण गरीएका लाभग्राही संख्या	तेस्रो किस्ताको लागि भवन संहिता अनुसार नभई प्रमाणिकरण हुन नसकेको लाभग्राही संख्या	निर्माण सम्पन्न भएको लाभग्राही संख्या
GORKHA	61071	54521	54521	20562	10637	10033	123	3176	2836	0	8763
DOLAKHA	52506	48569	47042	17299	13457	12833	585	2843	2703	44	10072
KATHMANDU	45295	35951	35490	4162	3380	2256	198	923	473	38	1712
RAMECHHAP	45040	41861	41859	12886	9405	8675	269	1633	857	43	6025
SINDHULI	34288	30216	30159	6041	4684	4489	81	483	453	20	1868
MAKAWANPUR	31817	22529	21968	7480	4964	4880	300	982	974		2050
BHAKTAPUR	27644	21538	20799	3709	1858	1117	182	347	46	5	362
LALITPUR	27508	21235	20214	2406	1978	1425	202	306	210	28	507
OKHALDHUNGA	20165	18701	18644	7217	5934	5254	678	2611	1993	242	1740
RASUWA	11629	9712	9770	3347	2037	1813	675	1166	1028	0	1466
Total	654366	572633	567658	147693	107370	97359	5904	25241	18725	708	62735

- Latest data of MoFALD/CLPIU is here also we can refer data of Makwanpur district.



नेपाल सरकार
संघीय मामिला तथा स्थानीय विकास मन्त्रालय
केन्द्रीय आयोजना कार्यन्वयन इकाई
भूकम्पीय आवास पुनर्निर्माण आयोजना
निजी आवास पुनर्निर्माणको अपडेट

मिति : २०७४/०७/१५

सि.नं	जिल्ला	सर्वेक्षणबाट भएका कुल लाभग्राही	गुनागो फछौटपछि बाप भएका लाभग्राही	जम्मा लाभग्राही संख्या	प्रत्यक्ष सन्तोषा कुल घरकुटी	प्रथम किस्ता प्राप्त गर्ने संख्या			दोश्रो किस्ता प्राप्त गर्ने संख्या			तेस्रो किस्ता प्राप्त गर्ने संख्या			गुनागो बर्त	गुनागो फछौट	प्रतिक्रिया लाभग्राही संख्या	
						नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा	नेपाल सरकार	INGO	जम्मा				
१	२	३	४	५	६	७			८			९			१०	११	१२	
स्तर नं. १ (भूकम्प अति प्रभावित १४ जिल्ला)																		
१	सिन्धुपाल्चोक	७५५३७	५१२६	७३६६३	७५३०४	७०७३७	४४५५	७५१९२	१३४७२	१५७४	१५०५६	१५०३	७१०	२३१३	१४४४७	१०७३७	३७६	
२	ओखलढुंगा	११५१९	३५६	२०१६५	१७७९४	१७४७५	५०५	१७९९०	४७५४	२१५	४९६९	१७१६	६७	१७७३	७०१९	७७१०	१६४३	
३	सुनसरी	६५७७३	३५१६	६९२८९	६९२८५			६३१७७			११०२०			१०२७	११५०३	११४१६	१३६	
४	सुनसरी	४३६०९	१४३९	४५०४८	४२०९५	४०७२२	१२७२	४२००४	७४५१	६१०	७०६१	३७४	४३०	७१४	१३००५	१३१७२	२१४९	
५	मोरङ	५१९४०	१०७१३	६२६५३	५३५३२	५०७२०	१६९२	५२५४२	११०७१	११७४	१२२५५	१०१७	७६२	२५७०	२४३७९	२४३७९	६३७	
६	मेची	५७५०३	२७१३	६०२१६	५४५२१	५४६२७		५४६२७	७७३७	५४६	९२७३	१७२२	३२६	२१४७	११६४		२०१९	
७	धौलागढ	७०५७१	२७५९	७३३२७	६६६७२	६६६५१		६६६५१	७४१४		७४१४	३५		३५	१०७४४	१६५७७	१४९४	
८	काभ्रेपञ्चनगर	६७७३१	४६७९	७२४०९	६९४१२	६९४१२	२४१४	६९४१२	६९४४	५०२	६९४६	१५	२१३	२२७	२३९३९	२३४७६	२४१५	
९	रसुवा	११२३६	३९७	११६३३	१०७००	७७७५	१०२३	१०७९७	१२१७	५७१	१०९९	४३०	४७०	१००	१४१७	१२७७	११७	
१०	सिन्धुली	३४२९१	७११	३४९०२	३०२७७	२९४२५	७६३	३०२७७	३९०७	४५३	४३६१	१७२	१७२	२७६२७	२७६२७	२४०७		
११	मकवानपुर	३०२३७	१५७९	३१८१७	२३२२६	२१००६	१३५९	२२३६५	३९६३	७४४	४७०७	७०५	७०५	२३९६१	२३९९१	४१५०		
१२	काठमाडौं	४२५००	३३००	४५८००	३७१६२	३६७७३	१०७	३६७९०	१६७५	०	१६७५			११२९६	११२९६	५०५		
१३	ललितपुर	२२५९३	१७२१	२४२१४	२२०७१	२०३४७	७५६	२११०४	६१४	५३२	११४६			४२७	७०७४	५७७२	६६७	
१४	भक्तपुर	२६०६६	१५७७	२७६४४	२२२९५	२१६३७		२१६३७	९७५		९७५	१९		१९	६३४०	६३३०	२७०	
Sub-Total		६२६६५५	४०९६७	६६७६२२	५७३४२७			५७३४२७			७१७७७			१३२६२	१३३१४६	१७५७०	१९७६६	

Field Visit Reports

Date	Location	Participants
1 st Nov, 2017	Manhari Gaupalika (Previous Hadikhola and Manhari VDCs) Makwanpur	Pushpa Raj Adhikari- NRA District Chief Kausal Bist-HRRP DTC Shambhu Raj Karna- Hadikhola Engineer Shishir Subedi- Manhari Gaupalika Engineer Ram Narayan Shaha- Hadikhola Subengineer.
Objective(s)	- Speedup the reconstruction works and finalizes the resurvey and reverification also re- grievance issues. - To know current status of housing reconstruction and to monitoring and supervision of housing reconstruction work at these areas and to collect the housing typologies of Hadikhola and Manhari (Previous VDCs) current Manhari Gaupalika.	
Summary	According to our schedule and necessity, we visited the Manhari gaupalika for technical coordination meeting and supervision, monitoring of housing construction of Hadikhola and Manhari (previous VDCs) current Manhari gaupalika. <u>Agendas and discussion of the meeting</u> Info packs distribution and current status of construction rate. Update of MIS (Weekly) and CS entry in TAB (check list entry): The meeting was chaired by Ekraj Upreti and there were 24 participants from the local elected representatives, DLPIU field base engineer and our team. We distributed The info packs (Current status of construction rate, enrolled data and district profile). Almost ward presidents to complain about the lack of coordination between the DLPIU field base technicians and local elected representatives. Also Gaupalika president said to, “we are poor in construction rate and necessary to speed up”. Regular site visit, find out the gap list, prepare the 2nd tranche received beneficiary name list as received 3rd tranche name list, vice president Bista said. Also DLPIU field base engineer said according to beneficiary application we are continuing the file forward to DLPIU district office. Status of Resurvey and reverification, re-grievance, landless issues. The resurvey and reverification has been starting for 2 months but till to date it is not finalize due to re-grievance and other issues like as engineer contract, much more register the re-grievance at ward office. Ward level committee had formed but no many issues solved about re-grievance. Decisions made. - Prepare the name list of beneficiary: second tranche received, third tranche received ward wise.-DLPIU field engineer - Regular site visit schedule-DLPIU Engineer/ Palika office. - Follow why gap between 1st tranche received and second tranche received.-Ward president. - Quick forward non-compliance issues from the field.-DLPIU field engineer - At before starting house for construction compulsory layout by DLPIU field technicians. - DLPIU technicians.	

- One agenda put of reconstruction in every monthly meeting of Gaupalika, - Gaupalika office.

Field visit at Manhari and Hadikhola

After the meeting we visited the site for supervision, monitoring and also collected the housing typologies of Manhari and Hadikhola (previous VDCs) current Manhari Gaupalika. The construction rate is satisfactory and the compliance rate is also well. There were different types of typologies to make likewise block made, RCC frame structure, brick in cement mortar and also stone in mud mortar.

Challenges / Issues Identified	Action Required	Responsible	Timeframe
Lack of coordination between DLPIU field base engineer and local elected representatives. Noncompliance rate is high in block made building.	Regular coordinate and regular site visit and also implement design catalogue provided by MoUD CLPIU (Design catalogue Vol 2), fill the check list and submit to DSE.	MoUD DLPIU/Local government/Field base engineer	

Photos



Figure 1: Technical coordination meeting conducted on 1st Nov, 2017 at Manhari gaupalika Mkawanpur district.



Figure 2: Under construction house and processing for second tranche at Manhari Gaupalika.



Figure 3: noncompliance building and file sent for structural analysis and located at Manhari Gaupalika.



Figure 4: construction completed house and received second tranche and verified check list for third tranche at Hadikhola (Previous VDC) current Manhari Gaupalika.