

HRRP District Coordination Meeting Minutes

Meeting Purpose:	HRRP General Coordination Meeting		
Meeting Date:	29/08/2018 (29th August 2018)		
Meeting Time:	11am – 2pm		
Meeting Location:	Devkota Chowk, Manthali DTO Meeting Hall, Ramechhap		
Meeting Facilitator:	Prakash Bishwakarma		
Minutes Taken By:	Tulsi Ram Lamichhane/ Javeed Mohamad		
Summary of participants:	Total: 26	Female:4	Male: 22

Discussion: (Items/Knowledge Shared)

GMAli/NRA/HRRP Ramechhap General coordination meeting was chaired by Mr. Krishna Lal Piya – NRA-DLPIU-GMALI Office Chief, Ramechhap

Agenda:

- Welcome/Introduction
- Follow up of previous month's meeting discussion and parking lot
- POs update – please share your update packs (PPT) so that can be shared in the meeting minute
- AOB

Discussion

➤ **Welcome and Introduction:**

Mr. Prakash Bishwakarma- District Coordinator- HRRP welcomed all the participants participated in the coordination meeting and had a round of the introduction with each other. He also shared the objective and agenda of the coordination meeting to be discussed in the meeting.

➤ **Follow up of previous month's meeting discussion:**

The meeting was opened with the review of the previous month's meeting. There was no any agenda is parking lot to be further discussion. HRRP-District coordinator shared the last meeting discussion to all the participants in the meeting. That all the partner's organization updated their progress as well as issues and challenges. In the last meeting the discussion was made the progress and challenges faced by the NGOs/INGOs working in the district in the private housing reconstruction was discussion and works hard to find the target with in the period.

➤ **HRRP updates:** Mr. Prakash Bishwakarma- District coordinator shared current reconstruction status of the District to the meeting participants. Also shared the finding of the joint monitoring field visit to Sunapati/Khadadevi Rural municipality on 24-25 August 2018. Some of the highlights of the visit:

- Practically the houses are being constructed in large numbers in the Rural municipality, most of the houses are left unsettled. Beneficiaries are still in the old houses. Therefore, social mobilization should need to increase from Rural municipality level as well from the partner organization working in the area.
- The progress of reconstruction status is very good and satisfaction according to the chairperson of Ward -6. This could happen only the beneficiaries attitude, social mobilization, technical person behavior and motivation of local representative
- Despite the houses are being constructed in large numbers, most of the houses are left unsettled.
- The beneficiaries are requesting for the identification of two houses in the case of houses provided with expansion gaps on DPC and same roof provided.

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

- One bay roofing has been provided in the houses without fix connection to the wall with the intention of extension after receiving all the tranches
- Retrofitting beneficiaries willing to shift to the beneficiaries list
- Damaged houses not listed in the beneficiaries list even after resurvey and reverification
- Irregular presence and frequent change of technical person are the major challenges in reconstruction beside this in Sunapati RM regular presence of technical person shows that the reconstruction of Sunapati RM was found very satisfactory reported by Chairperson of Sunapati RM Mr. Dawa Lama.

➤ District Support Engineer (DSE/DLPIU)

- Mr. Keshab raj Pandey DLPIU-District Support Engineer present the non-complains issue in the district. A total of 1200 non-complains had been registered in the district till date. Among them 750 noncompliance issues had been made correction from DLPIU and recommended for the government tranche. About 200 two story houses were not made any solution.
- DSE also requested to the partner's organization technical person to make support to the beneficiaries for correction of non-compliance issues with collaboration to the DLPIU engineer.

➤ Partners Update

In Ramechhap District there are 6 partner's organization are actively working in the district based on the reporting to NRA/GMALI/HRRP.

Nepal Red Cross Society (NRCS) Ramechhap

Nepal Red Cross Society is working in Manthali Municipality ward-1 and Ramchhap Municipality ward-5 Rampur of Ramechhap District.

- Nepal Red Cross Society is Working in four major area i.e Shelter, Livelihood, Wash and Health.
- A total of 1081 household is supporting by NRCS in Ramechhap district i.e Manthali Ward-1 (427hh) and Ramechhap ward no-5(654hh).

Reconstruction/shelter update is as below:

Manthali-1	Ramechhap-5
1st -637-98%	1st -372-93%
2nd -567-95%	2nd -301-84%
3rd -486-81%	3rd -146-45%

- NRCS is conducting baseline survey to find out the actual data/status of vulnerable beneficiaries in the district. NRCS has planned to support vulnerable beneficiaries in district through technical and social support.

Challenges and Way forwards:

- Duplication between partner's organization for technical assistance of most vulnerable beneficiary (1263)
- Difficult to manage human resources for vulnerability assessment entire district.
- Locals issues for house construction and stringent municipality shelter guidelines.
- There are few nos of non-compliance building in our working area. Challenging for correction SMM building

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	- Need to closed coordination for TA & human resources management for Technical assistance for vulnerable 1263 HHs entire district - Support approach for vulnerable HHs, Top up cash 50,000, mobile mason, materials & transportation cost support - Necessity to correction & retrofitting training for technical staff & mason so we can address the NC's beneficiary demand (Key effort=26 NC building at Rampur & 13 NC buildings at Manthali) - How to response them land less most vulnerable beneficiary.
HELVATAS/SCOTT WILSON	- The major two component of the project are i) Technical Supports to homeowner and ii) Skills training for earthquake house reconstruction and future safe construction. - EFSR II covers 5 local levels in Ramechhap district namely Doramba, Khadadevi, Likhu Tamakoshi (4 wards- 1,5,6,7 only), sunapati and Manthali Municipality (Except Warn No 10 and Red Cross Working area of ward no 1). Scott Wilson Nepal is collaborating partner to provide technical assistance in Manthali municipality and Sunapati rural municipality in Ramechhap - Out of total Technical Assistant provided, 1765 are completed and 3459 are under constructed. - Before delivering Technical Assistance, EFSR conducted a reconstruction status update where total of 1475 vulnerable households were identified and only 23 HHs had started their house reconstruction. However, NRA identified vulnerable HHS falling under EFSR working area is 699. - A total of 169 second tranche not eligible (NC) and 81 third tranche non-eligible households remains in EFSR working area. EFSR has strategize to coordinate closely with DLPIU and mobilize Sub Engineer level staffs to support non-complaint households. - Regular coordination and update sharing meeting with palika, wards and NRA ward engineers has been conducted on a regular basis, once a month in all over the EFSR working areas. - Annual programme and budget of EFSR has been endorses ed by rural/municipal council in all the ESFR working palikas - The following two capacity building activities have been organized during this period, Safety and security training CRPs- 48 field level staffs, Mentoring to CRPs on facilitation and social mobilization skills
MEDIAR	- Agreement for working in Likhu Tamakoshi Rural Municipality in Ward 3&6 Bejiulikot. - Agreement for 1296 household of Bejiulikot (3-4)

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)	
	▪ <i>MEDIAR is working with its partner organization Community Development Society.</i> ▪ <i>MEDIAR is working to support Technical Assistant and as well supporting financial support to a total of 310 households in ward 3 and 4 Bejulikot.</i> ▪ <i>Total house started for reconstruction: 1232 out of 1296 (including 33 grievances and 65 vulnerable people)</i> ▪ <i>Out of 65 vulnerable: 29 completed construction, 24 under construction, 6 died, 1 no agreement, 2 not in contact, 3 under follow up</i> ▪ <i>Tranche update of Mediar :</i> ▪ <i>Second instalment received: 1199 HHs</i> ▪ <i>Second instalment in process: 28 HHs</i> ▪ <i>Third instalment received: 819 HHs</i> ▪ <i>Third instalment in process: 154 HHs</i> ▪ <i>Completed House: 1018 HHs</i> ▪ <i>7 days mason training: 218 masons trained in Ramechhap (152) (Himganga, Sanjutar and Bijulikot)</i> ▪ <i>50 days on the job training: 334 masons trained and certified</i> ▪ <i>2 days mason refresher training: 117 masons attended</i> ▪ <i>Awareness program: Hoarding board with ODF message, Video presentation, street drama, earthquake safety day</i>
KAM for SuD	<i>Kam For Sud Nepal is working in Ramechhap through it project Post-earthquake reconstruction from January 2016 to December 2018. The following below are the highlights of the KAM FOR SUD program achievement till date:</i> ▪ <i>In collaboration with a CTEVT-accredited training institution, 68 masons and 20 carpenters have been trained for 50 days on earthquake-resistant building techniques, based on stone masonry with mud mortar and wooden reinforcements. Among them, 10 carpenters have received additional training on bamboo treatment and 10 masons have been trained in stone masonry with cement mortar and reinforced cement concrete (RCC) technology that is used for the health post and the schools.</i> ▪ <i>A technical support and monitoring of the building sites has been initially provided to 200 households and is on-going for another 400 households plus, until the end of 2018. This consists of training social mobilizers in each ward and providing technical follow up at the building sites through skilled instructors. Altogether about 600 houses have been reconstructed and are under building process, so far</i> ▪ <i>Two schools and one health post with maternity ward are under construction and about 80% of work has been completed in Saipu. The</i>

HRRP District Coordination Meeting Minutes

Discussion: (Items/Knowledge Shared)

	construction has been delayed compared to the initial plan, due to the lack of manpower (priority has been given to the private houses). Nevertheless, Kam For Sud Nepal expects to complete the three projects as fast as possible. However, projects period will be extended. The full construction cost is financed by Kam For Sud Nepal.
Community Development Support (CDS), MCC	CDS was financial support by MCC to work in reconstruction recovery through integrated post disaster rehabilitation support to marginalized group. The following below are the updated activities under CDS MCC: - Vegetable production skills training - Nutrition TOT for staffs - Organize semi-commercial cash crop farming training - Material support to the beneficiaries - Support for irrigation system (water reservoir, pumps and pipelines)

Decisions:

PARKING LOT: [Describe any items that have been deferred for a later discussion]

- Focal Person Confirmation for Reconstruction

The meeting has entered the topic but cannot conclude it this time.

N/A

Miscellaneous Items / AOB:

N/A

Decisions Made: (What, Why, Impacts)

- The progress and challenges faced by the NGOs/INGOs working in the district in the private housing reconstruction was discussion.

Next Steps/action points:

[Insert next step]

[Insert next step]

Person(s) Responsible


Due Date

SN	Attendees	Gender	Organization	Designation	Phone No.	Email
1	Krishna Lal Piya	M	NRA/Gmali	Office chief	9854043491	Klpiya057@gmail.com
2	Surendra Yadav	M	Gmali	MIS specialist	9841333749	ipsurendra159@gmail.com
3	Damodar Prashad Ghimirie	M	NRA	Na.Su.	9744007807	
4	Sandesh Chaudhari	M	Manthali Municipality	IM officer	9846448426	
5	Shiwani khand	F	Gmali	SDS	9843171481	khandswani@gmail.com
6	Roshan Kumar Yadav	M	NRA/Gmali	Engineer	9863820884	Roshanyadav42@gmail.com

HRRP District Coordination Meeting Minutes

7	Nikesh Maharajan	M	DLPIU	DSE	9849197244	Nikesh.mijn@gmail.com
8	Nanu Bogati	F	DLPIU/ Building	Sub-Engineer	9861145959	Bogatinanu143@gmail.com
9	Keshab raj Pandey	M	DLPIU	DSE	9851129012	Keshabrajpandey2000@gmail.com
10	Nabinda Thapa	F	HELVETAS/E PSRII	Cluster Coordinator	9856040887	Nabinda.thapa@helvetas.org
11	Balram Shrestha	M	Embassy/SDC	GDO	9741165086	Shresthabalram.sdc@gmail.com
12	Hom Prashad Ghimire	M	Gmali	Computer operator	9843112098	ghimireah@gmail.com
13	Santosh sijalee Magar	M	CDS	Program Coordinator	9849551874	cdsmagar@gmail.com
14	Bikash Tejali	M	KFSN	Site Engineer	9849126185	btejali@gamil.com
15	Jeevesh karna	M	SW Nepal/EFSR II	Field Coordinator	9851017906	jeeveshkarna@gmail.com
16	Ajaya Mahara	M	MEDAIR	Sr. PSO	9849427447	Pso-npl@medial.org
17	Saugat Upatari	M	MEDAIR	Sr. STO	9841012801	Shelte07-npl@medair.org
18	Ramesh Luitel	M	HELVATAS	Engineer	9842710311	Ramesh.luitel@helvatas.org
19	Thir Bdr. Thapa	M	Sabal Nepal	DRR	9854040255	Thir.thapa@care.org
20	Dhan Raj Manadal	M	PAF	Consultant	9844251018	Er.dhanrajmandal@gmail.com
21	Jagdish chanda	M	DLPIU/Buildin g	Engineer/ FP	9861928905	Sirischand037@gmail.com
22	Samjana Dhakal	F	NRCS	Shelter officer	9846055459	Sam.dhakalg12@gmail.com
23	Sukram Ghising	M	CDS/MCC	PC	9851023722	cdssghising@gmail.com
24	Prakash Bishwakarma	M	HRRP	DC	9841720436	dc.ramechhap@hrrpnepal.org
25	Tulsi ram Lamichhane	M	HRRP	DTC	9851213610	Techcord.ramechhap@hrrpnepal.org
26	Md. Javeed	M	HRRP	IMO	9862298704	Im.ramechhap@hrrpnepal.org

Photos:



Partners Organization member from Red Cross Society presenting their organization Update to the meeting participants.



Gmali /NRA Chief Mr. Krishna Lal Piya putting his motivational remarks to the coordination meeting participants.

HRRP District Coordination Meeting Minutes



Participants are providing their views and concentration regarding the presentation by Partners organization



HRRP District Coordination welcoming and review the decision to the participants of previous coordination meeting.