

District Report

Kathmandu Valley

4- 10 May 2018

Activity Summary

Activity	Contact Person	Reference Document
An interaction program was conducted on fiduciary risk management in reconstruction efforts by involving representatives of Partner Organizations (POs) along with the new structure of NRA, District Coordination Committee (DCC), NRA-Building, MOFALD EHRP, and POs on 4 May 2018 at DCC Hall Lalitpur. The program was followed updates from the POs on their reconstruction activities in various sectors such as Shelter, WASH, Education and Livelihood. The objectives of interaction program were - To share the reconstruction updates from the POs. - To discuss on fiduciary risk management issues in reconstruction initiatives. - To highlight the requirements for the smooth coordination in order to expedite reconstruction efforts. The meeting highlighted followings points- - The direct participation from the community and rigorous monitoring and supervision has resulted in timely completion of shelter construction in some areas. - Lack of coordination between concerned agencies and insufficient tracking has lead to duplication of works as well as increased threat towards fiduciary risks. - DLPIU requested POs to shift programs like psychosocial counselling to other sectors such as Shelter, WASH. - Need of tracking of POs that are still involved in shelter construction. - DCC requested existing POs to submit progress report and project completion report to the phased out POs. - DCC requested POs to take forward necessary coordination with concerned focal agencies of Government while undertaking reconstruction initiatives.	Yamnath Giri, M & E Consultant, NRA-DLPIU, MOFALD EHRP Lalitpur yamnathgiri2014@gmail.com Contact: 9851239785	
A joint field monitoring visit was conducted at Khawa village, Tathali, Ward no. 9, Changunarayan Municipality, Bhaktapur district by M & E Consultant, CLPIU NRA-Building, HRRP Kathmandu valley team and DLPIU deployed engineers at Changunarayan Municipality.	Ambika Amatya dc.ktm@hrrpnepal.org	
Updates of key information of Kathmandu Valley such as 4W, Training Database and Contact List	Manisha Rai im.ktm@hrrpnepal.org	

Upcoming Events & Meetings

Event / Meeting	Date, Time, and Location	Contact Person
A joint field monitoring visit to be conducted at Mulkharka, Ward no. 2, Gorkarneshwor Municipality, Kathmandu district by M & E Consultant, CLPIU NRA-Building, HRRP Kathmandu valley team and DLPIU deployed engineers at Gokarneshwor Municipality.	11 May 2018, Friday, 9 AM onwards at Gokarneshwor Municipality	Ambika Amatya dc.ktm@hrrpnepal.org
A joint field monitoring visit to be conducted at Chandragiri and Dakshinkali Municipality by M & E Consultant, CLPIU NRA-Building, HRRP Kathmandu valley team and DLPIU Kathmandu.	Status: 15-17 May 2018	Ambika Amatya dc.ktm@hrrpnepal.org
A joint field monitoring visit to be conducted at Kaleshwar areas (Mahankal Rural Municipality) by M & E Consultant, CLPIU NRA-Building, HRRP Kathmandu valley team and DLPIU Lalitpur	Status: TBC soon	Ambika Amatya dc.ktm@hrrpnepal.org

News & Updates

Reconstruction updates of Kathmandu district (as of 9 May 2018)

Local Units	Total identified beneficiaries	Beneficiaries with PA agreement done	Beneficiaries that received 1st tranche	Beneficiaries that have started shelter reconstruction	Beneficiaries that were verified for 2nd tranche distribution	Beneficiaries that were verified for 3rd tranche distribution	Beneficiaries that has completed shelter reconstruction	No. of beneficiaries that submitted grievances	No. of beneficiaries whose grievances were solved
Kaageshwori Manahara	3458	3179	3179	868	761	207	169	771	771
Dakshinkali	3794	3566	3464	300	468	215	130	916	312
Tarkeshwor	6026	5000	4661	1100	778	587	0	2493	162
Chandragiri	5574	4921	4562	500	644	423	155	1401	476
Shankharapur	5940	5347	5347	766	658	415	201	1045	748
Budhanilkantha	2658	2049	2023	650	598	272	300	547	78
Kathmandu Metropolitan	7171	6000	5730	1028	918	471		1308	
Kirtipur	2869	2522	2412	675	666	466	200	1191	208
Nagarjun	4214	4003	4000	1129	850	550	571	880	551
Tokha	1610	1505	1480	400	448	172	119	349	43
Gokarneshwar	2389	2334	2306	600	730	550	950	1320	1245
Total	45703	40426	39164	8016	7519	4328	2795	12221	4594

Field Visit Report

Date	Location	Participants
10 May 2018	Ward no. 9, Khawa Gaun and Halal Gaun, Changunarayan Municipality, Bhaktapur	- Narakanta Sapkota, M & E Consultant/ CLPIU NRA-Building - Ambika Amatya, District Coordinators, Kathmandu Valley, HRRP - Prabesh Adhikari, District Support Engineer (DSE), Bhaktapur district - Alina Bajracharya, Engineer Changunarayan Municipality

Objective(s)	- To observe the reconstruction status of the beneficiaries - Discuss on the reconstruction update and issues with the local representatives and seek solutions where able possible. - To interact with DSE and DLPIU engineers about issues/challenges of the visit area. - To provide inputs to the beneficiaries in regards of housing reconstruction and for grant receipt process.		
Summary	HRRP Kathmandu valley team with a monitoring team from CLPIU NRA-Building conducted field visit at Khawa Gaun and Halal Gaun, Tathali, Ward No. 9, of Changunarayan Municipality, Bhaktapur. The main objective of the monitoring visit was to observe the reconstruction status of the beneficiaries and to interact with beneficiaries on their issues/challenges on reconstruction efforts. Similarly, the visit also focused on interaction with DSE and DLPIU engineers regarding field observation and to suggest way forward for inspection process. A total of 7 houses in reconstruction phase were observed by the monitoring team. Reconstruction process has increased after NRA has extended deadline for claiming 2nd and 3rd tranche. Most of the observed houses were RC frame structure and are almost completed. The beneficiaries have requested for the inspection for the 2nd and 3rd tranche. During the inspection few houses were observed to be non-compliance. The major reconstruction issues of the houses identified in the monitoring visit were: - Reinforcement not properly tied up - Unsymmetrical section in the RCC frame - Bands missing in the load bearing structure For the houses that were found non-compliance, M & E consultant suggested the house owners to conduct structural analysis whereby coordinating with engineers at Changunarayan Municipality. The concerned focal technical person of the municipality have to regularly provide inputs to beneficiaries regarding the reconstruction guidelines as well as to increase monitoring trips particularly for on-site technical help.		
Challenges / Issues Identified	Action Required	Responsible	Timeframe
Vertical reinforcement is missing in most of the houses under construction.	Beneficiaries need to contact engineers for technical assistance in order to apply correction measures so that proper measures can be applied. Similarly, the concerned technical personnel should provide on-site technical support and guidance to the beneficiaries so that the houses could meet minimum requirements from the early phase of reconstruction.	Beneficiaries, local bodies, DLPIU engineers.	As soon as possible or before Ashad 2075 end.
Insufficient technical assistance and monitoring trips.	Technical assistance should be provided on regular basis and at different level of reconstruction to decrease the non-compliance cases. Beneficiaries must be made aware that they can request for the technical support at any time during the reconstruction.	Beneficiaries, local bodies, DLPIU engineers.	As soon as possible or before Ashad 2075 end.

Photos



Changunarayan Municipality, Khawa Village, Ward no. 9, One storey RC frame structure of Mr. Raghunath Dulal. The inspection for the 2nd and 3rd tranche was conducted during the visit. The house was compliance and the file will be forwarded to the DLPIU for further process.



Changunarayan Municipality, Khawa Village, Ward no. 9, one storey RCC frame structure. Mr. Madhav Prasad Dulal has applied for the building permit in the municipality. Till date he has received 1st tranche.



Changunarayan Municipality, Khawa village, Ward no. 9, RCC pillar system house. The house owner has received 1st tranche and remaining tranche has not been claimed. M & E Consultant suggested for need of structural analysis and also the correction measures in order to become eligible for remaining tranche.



Changunarayan Municipality, Halal Gaun, Ward no. 9, one storey RCC frame structure house. Two houses belonging to brothers Mr. Arjun Thapa and Mr. Bhimsen Thapa are constructed jointly. The beneficiaries have requested for the inspection of 2nd and 3rd tranche together. M & E Consultant suggested for structural analysis of structure in order to become eligible for 2nd and 3rd tranche.



Changunarayan Municipality, Halal Gaun, Ward no. 9, load bearing structure with CGI roof. House belonged to a single woman Ms. Radha Khatri Thapa. The house was found to be non-compliance as the connection between the wall and roof, vertical reinforcement and bands were missing. After applying the correction measures inspection for the tranche can be conducted.



Changunarayan Municipality, Halal Gaun, Ward no. 9, DPC work of RC structure is ongoing. The beneficiary have received the first tranche.

Questions Collected

Question	Who Asked the Question?	Response Provided (By Whom)
When will the government provide the 2 nd and 3 rd tranche?	Beneficiary, ward no. 9, Khawa village, Changunarayan Municipality	This monitoring visit is particularly focused on inspecting the houses that have requested for 2 nd and 3 rd tranche. After the inspection, the houses that meet the minimum requirements and standard will be forwarded for the tranches that will be released before the end of Ashad 2075.